

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 78Fred Hudson.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-030077**Date Inspected:** 28-Sep-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Steward Machine Co.**Location:** Birmingham, AL**CWI Name:** Fred Hudson**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** E2 Shear Key Anchorages**Summary of Items Observed:**

Quality Assurance Inspector (QAI) Fritz Belford was present on the date and times noted above in order to observe the fabrication and Quality Control (QC) functions performed by Steward Machine Company for the E2 Shear Key Anchorages for the SFOBB project. Material Test Reports (MTRs) for all materials used have been reviewed and approved by others at the XKT shop in Vallejo California prior to shipping to Steward Machine Company. The following items were observed:

STEWARD MACHINE - PLANT 1:

The QA performed a walkthrough at the shop to verify plates on site and to observe Steward Machine personnel at work machining and welding. Work performed at the Steward Machine shop as noted below:

S3B Assembly:

The assembly was removed from CNC #231. Strap welds for J3, K4, M4, P4 & R3 were observed cleaned for Magnetic Particle Testing. After cleaning and MT of strap welds the Sikadur 35 LV was applied to fill gaps between plates as required by contract drawings.

S4C Assembly:

Steward shop personnel were observed blasting and verifying blast profiles for the e4 & f4 plates faying surfaces before assembly and welding the root pass. After root pass MT of both sides the welder began running cover passes to fill the weld groove. Welding was performed by welder Jeff Hennington (#476) utilizing Welding Procedure Specifications (WPS) P2-W128-B and P2-W126-B for FCAW-G in the 1G position. The welding parameters were observed adjusted and monitored by Certified Welding Inspector (CWI) Fred Hudson (Cert.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

#01061501) who was onsite with the WPS as required by contract documents. The welding parameters were measured to be 30volts/300amps using 1/16" Class E70T-1 filler and 100% CO2 at 40cfm.

S3C Assembly:

Assembly was removed from CNC 230 and was applied the Sikadur 35LV as required by contract drawings to fill gaps between plates.

The following plates were noted staged throughout the shop in various stages of processing.

Bay 4 – Plate:

S3C-e3. Milling complete.

COMPONENT RELEASES.


None.

NON-DESTRUCTIVE TESTING (NDT).

S4C: Root pass for the e4 to f4 plates weld grooves on sides A & B. (MT acceptable. See TL-6028 for MT report)

S3B: Strap PJP Welds and S3 Fillet welds on side B. (MT acceptable. See TL-6028 for MT report)

The QC Inspector was observed performing 100% Magnetic Particle Testing (MPT) and accepting of items noted above prior to QA Inspector's verification MPT.



WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Summary of Conversations:

As required for scope of work.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas (916) 764 - 6027, who represents the Office of Structural Materials for your project.

Inspected By:	Belford,Fritz	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Foerder,Mike	QA Reviewer
---------------------	--------------	-------------