



District 2

Amendment to Contract for Delivery*

FY 2009/2010

Commitment to Project Delivery:

Revised Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
NUMBER OF DELIVERIES					
Planned	2	5	7	3	17
CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)					
Estimate in Contract	\$ 3.1	\$ 76.1	\$ 21.1	\$ 3.1	\$ 103.4

Original Ready to List (RTL) Milestone Delivery


Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
NUMBER OF DELIVERIES					
Planned	2	8	7	2	19
CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)					
Estimate in Contract	\$ 3.1	\$ 85.7	\$ 14.2	\$ 19.8	\$ 122.8

* Revised FY 2009/2010 Contract reflects the impacts due to mandated furloughs.

District 2 commits to the deliveries by quarter of the projects listed by Revised Ready to List (RTL) milestones and dollar values as shown above.


 John Bulinski
 District 2 Director

10/28/09
Date


 Randell H. Iwasaki
 Director

12-15-09
Date