



District 10

Amendment to Contract for Delivery*

FY 2009/2010

Commitment to Project Delivery:

Revised Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
NUMBER OF DELIVERIES					
Planned	1	9	8	8	26
CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)					
Estimate in Contract	\$ 7.1	\$ 42.4	\$ 133.1	\$ 64.7	\$ 247.3

Original Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
NUMBER OF DELIVERIES					
Planned	1	9	11	8	29
CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)					
Estimate in Contract	\$ 7.1	\$ 42.4	\$ 161.0	\$ 63.5	\$ 274.0

* Revised FY 2009/2010 Contract reflects the impacts due to mandated furloughs.

District 10 commits to the deliveries by quarter of the projects listed by Revised Ready to List (RTL) milestones and dollar values as shown above.

_____ 12/9/09
Ross Chittenden Date
 District 10 Director

_____ 12-15-09
Randell H. Iwasaki Date
 Director