



**2012/13 FISCAL YEAR  
CONTRACT FOR DELIVERY  
DISTRICT 6**

**The California Department of Transportation  
Promises to Deliver**

Project	County	Route	Program	Construction Capital Value (1000's)	Right of Way Value (1000's)	PE Support Value (1000's)	Project Description	PLANNED DELIVERY DATES					Comments
								Project Approval & Environmental Document	Right of Way Certification	Plans, Specifications and Estimates	Ready to List	Award	
<b>FIRST QUARTER - July 1, 2012 to September 30, 2012</b>													
0H100	FRE	168	SHOPP	\$3,700	\$10	\$446	AC OVERLAY		08/01/12	AADD	09/01/12	03/02/13	
0H170	FRE	180	SHOPP	\$3,564	\$190	\$1,938	BRIDGE REPLACEMENT		07/15/12		08/15/12	02/01/13	
0H180	KER	14	SHOPP	\$14,450	\$243	\$2,206	BRIDGE REPLACEMENT (SCOUR)		08/01/12		08/15/12	03/01/13	
0M800	MAD	99	SHOPP	\$680	\$0	\$368	INSTALL MEDIAN BARRIER			08/15/12	09/12/12	02/22/13	
36023	TUL	99	STIP	\$17,700	\$1,200	\$1,850	4 LANE FREEWAY TO 6 LANE FREEWAY			07/13/12	07/18/12	11/30/12	
48750	KIN	198	STIP	\$15,491	\$3,327	\$3,996	RECONSTRUCT INTERCHANGE		08/15/12		09/15/12	05/15/13	
<b>SECOND QUARTER - October 1, 2012 to December 31, 2012</b>													
34252	FRE	180	STIP/ LOCAL	\$26,500	\$11,351	\$8,449	CONSTRUCT 4 LANE EXPRESSWAY ON EXISTING ALIGNMENT		12/01/12	07/15/12	12/15/12	06/01/13	
<b>THIRD QUARTER - January 1, 2013 to March 31, 2013</b>													
0E660	KER	99	STIP	\$1,126	\$0	\$304	99 CORRIDOR-BRIDGE ENHANCEMENT		12/01/12	12/01/12	03/15/13	08/01/13	
0E670	TUL	99	STIP	\$534	\$0	\$233	99 CORRIDOR-BRIDGE ENHANCEMENT		12/01/12	12/01/12	03/15/13	08/01/13	
0G850	KER	58	LOCAL	\$21,085	\$62	\$2,950	WIDEN FREEWAY FROM 4 TO 6 LANES	12/01/12	02/01/13	01/02/13	02/01/13	06/01/13	
0L390	KER	99	SHOPP	\$1,136	\$81	\$1,085	RELOCATE RIGHT TURN LANE OF THE SB ONRAMP TO SR 99		11/01/12	12/01/12	03/01/13	07/01/13	
0N380	KER	178	SHOPP	\$342	\$2	\$149	CONSTRUCT RETAINING STRUCTURES	07/01/12	02/01/13	12/01/12	02/15/13	07/01/13	
0N390	TUL	245	SHOPP	\$406	\$20	\$466	CONSTRUCT ROCK SLOPE PROTECTION		03/01/13	AADD	03/15/13	08/15/13	
<b>FOURTH QUARTER - April 1, 2013 to June 30, 2013</b>													
0J930	KER	119	SHOPP	\$2,097	\$186	\$1,363	INSTALL GUARDRAIL AND EXTEND CULVERTS		05/01/13	02/01/13	05/01/13	10/15/13	

	Completed
	To Be Completed

AADD	Authority to Advertise District Delegation
PE	Preliminary Engineering (paed+rwc+pse)
VAR	Various