

															
2014/15 FISCAL YEAR CONTRACT FOR DELIVERY DISTRICT 9 The California Department of Transportation Promises to Deliver															
PLANNED DELIVERY DATES															
EA5	County	Route	Program	Construction Capital Value (1000's)	Right of Way Value (1000's)	PE Support Value (1000's)	Project Description	Project Approval & Environmental Document	Right of Way Certification	Plans, Specifications and Estimates to DOE	Ready to List	Award	SHOPP Quantity	SHOPP Outputs	Comments
SECOND QUARTER - October 1, 2014 to December 31, 2014															
33500	MNO	395	SHOPP MAJOR	\$7,273	\$3	\$2,050	MITIGATE MONO LAKE ROCKFALL		08/31/14	08/01/14	11/05/14	06/03/15	5	Collisions Reduced	
THIRD QUARTER - January 1, 2015 to March 31, 2015															
35120	INY	395	SHOPP MAJOR	\$1,940	\$149	\$1,525	SHOULDER WIDENING AND CONSTRUCT RUMBLE STRIP		01/01/15	07/15/14	01/02/15	08/05/15	6	Collisions Reduced	
FOURTH QUARTER - April 1, 2015 to June 30, 2015															
35060	INY	168	STIP	\$666	\$88	\$451	CONSTRUCT SIDEWALKS		03/13/15	12/30/14	04/13/15	08/19/15	NA	NA	
36140	INY	395	SHOPP MAJOR	\$3,600	\$0	\$275	HMA OVERLAY	11/03/14	12/31/14	02/02/15	05/01/15	01/06/16	33.6	CAPM Lane miles	
36060	MNO	395	SHOPP MAJOR	\$5,410	\$0	\$372	PAVEMENT PRESERVATION	09/02/14	05/01/15	03/02/15	06/02/15	01/06/16	12.4	CAPM Lane miles	
35530	INY	127	SHOPP MAJOR	\$12,199	\$40	\$225	PAVEMENT PRESERVATION		06/01/15	03/02/15	06/03/15	01/13/16	42	CAPM Lane miles	
36450	VAR	VAR	SHOPP MAJOR	\$1,400	\$0	\$435	INSTALL CHANGE MSG SIGNS	11/17/14	06/22/15	03/24/15	06/22/15	11/18/15	4	Locations	

	Completed
	To Be Completed

AADD	Authority to Advertise District Delegation
PE	Preliminary Engineering (paed+rwc+pse)
VAR	Various