



CARQUINEZ BRIDGE

RETROFIT AND REPLACEMENT PROJECTS

Status of Construction
Week Ending March 14, 2003

Caltrans Public Information Office
985 Loring Ave.
Crockett, CA 94525

NEW CARQUINEZ SUSPENSION BRIDGE (04-013014)

Resident Engineer: Bill Bornman

Time Elapsed: 71%
Complete: 85%
Est. Date of Opening: October 2003

WORK COMPLETED THIS WEEK:

DECK ERECTION

- Connected unit 24 to the north abutment
- Begin lifting units 1 and 23
- Complete constructing the skid track on Crockett trestle
- Prefabricate temporary access platforms for deck

TOWER 3

- Continue installing electrical conduit risers

TOWER 2

- Begin installing stairs and landings in the east leg
-

NEW CROCKETT INTERCHANGE (04-013054)

Resident Engineer: Rich Foley

Time Elapsed: 79%
Complete: 64%
Est. Date of Completion: **Mainline I-80** October 2003, **Crockett Ramps** Spring 2004

WORK COMPLETED THIS WEEK:

EASTBOUND OFFRAMP

- Continue building falsework and frames

WESTBOUND ONRAMP

- Build forms for soffit and exteriors
- Strip old formwork from frame 1
- Build falsework for frame 2
- Build soffit/stems for frame 3

VIADUCT

- Form stems on span 5
- Build falsework pads on span 6

WESTBOUND OFFRAMP

- Pour concrete upper column of Bent 3