



Caltrans Public Information Office
985 Loring Ave.
Crockett, CA 94525

CARQUINEZ BRIDGE

RETROFIT AND REPLACEMENT PROJECTS

Status of Construction
Week Ending March 21, 2003

NEW CARQUINEZ SUSPENSION BRIDGE (04-013014)

Resident Engineer: Bill Bornman

Time Elapsed: 71%

Complete: 85%

Est. Date of Completion: October 2003

WORK IN PROGRESS THIS WEEK:

DECK ERECTION

- Place scaffolding
- Begin lifting and swinging units 2 and 3 on to the Crockett Trestle

CABLES

- Erect the South sidespan and midspan suspenders
- Tension bolts on cable bands

TOWER 3

- Continue installing electrical conduit risers

TOWER 2

- Continue installing stairs and landings in the east leg
 - Install electrical conduit risers
-

NEW CROCKETT INTERCHANGE (04-013054)

Resident Engineer: Rich Foley

Time Elapsed: 79%

Complete: 64%

Est. Date of Completion: **Mainline I-80 & Westbound Onramp** October 2003, **Crockett Ramps** Spring 2004

WORK IN PROGRESS THIS WEEK:

EASTBOUND OFFRAMP

- Continue building falsework and frames

WESTBOUND ONRAMP

- Build forms for soffit and exteriors
- Strip old formwork from frame 1
- Build falsework for frame 2
- Build soffit/stems for frame 3
- Reconstruct roadway section on WB I-80
- Base rock completed

VIADUCT

- Form stems on span 5
- Build falsework pads on span 6

WESTBOUND OFFRAMP

- Pour concrete upper column of Bent 3