



Aerial View and Description of Seismic Retrofit Projects

TARGETED PROJECT TIMELINE




THE CENTRAL FREEWAY

Schedule
Demolish Central Freeway from 1st St. to Fell St. Spring 2003 - Fall 2003
Construct New Touchdown Ramp to Market St. Fall 2003 - Spring 2006
Octavia Blvd, Market St. to Fell St. Spring 2004 - Spring 2006



BAYSHORE VIADUCT

Schedule
Spring 1999 - Spring 2003



THE WEST APPROACH

Schedule
Summer 2003 - Winter 2009



THE WEST SPAN

Schedule
Work on piers and anchorage began in Spring 1998, and was completed Spring 2002.
Work on the towers and superstructure will continue through Summer 2004.



YERBA BUENA ISLAND

Schedule
Viaduct - Completed Fall 2003
Tunnel - Completed Spring 2004

