



## **SFOBB West Approach Seismic Retrofit Project**

### **Tentative Work Schedule** **For Stillman Street and Perry Street areas** **between 2<sup>nd</sup> and 4<sup>th</sup> Streets** **Period from July 14 to August 3**

-

#### **2<sup>nd</sup> Street**

July 14 – August 18, 2004 – Lane closures required on 2<sup>nd</sup> Street between Stillman and Perry for pile and column construction.

#### **2<sup>nd</sup> – 4th Street**

Delivery of falsework materials are expected regularly until August 25, 2004.

July 15 - August 30, 2004 – Falsework erection and Piles will continue to be constructed in this area followed by the erection of columns.

August 13 – 15, 2004 - 3rd Street will be closed for falsework setup and work on Muni lines.

#### **3<sup>rd</sup> – 4<sup>th</sup> Street**

July 14 – August 31, 2004 – Piles will continue to be constructed in this area followed by column construction.

#### **Note:**

~ Times and dates are subject to change due to construction scheduling