

Santa Rosa 101 Widening Project

California Department of Transportation

JUNE 9, 2006
VOLUME No.01
ISSUE No.01

Major Work Started Spring 2006

Route 12 to Steele Lane

4th Street Viaduct

- All piles placed frame 1
- Six of eight columns placed frame 1
- Overall frame 1 20% complete
- Anticipated completion date frame 1 late Sept 2006
- Anticipated 3rd Street opening 09/11/06

Route 101

- K-rail installation
- Clear and grub

9th Street Undercrossing

- Placed abutment piles
- Road closure for falsework construction in July

Steel Lane

- Initial mainline approach work
- Anticipated lane reduction installation 06/05/06
- Anticipated demolition start date 06/12/06

College Ave Undercrossing

- Utility relocation
- Placing abutment piles
- Anticipated lane reduction in early June
- Median pile installation start date July
- Bridge removal June
- Anticipated falsework installation August



Upcoming Long Term Summer Road Closures

- 3rd St Off-Ramp
- Santa Rosa Creek Pedestrian Path
- 9th Street

Major Work Upcoming for Summer 2006

Route 12 to Steele Lane

Santa Rosa Creek Bridges

- Anticipated start date and ramp closure date June 15
- Anticipated season completion date Oct 15
- Mainline 101 median widen & new NB 101 connector

4th Street Viaduct Phase 2

- Start frame 3 construction
- Anticipated 5th Street closure date 09/11/06

Luther Burbank School

- Anticipated start date June 13
- Construct Retaining wall and soundwall
- Anticipated major work completion date Sept. 2006

Steel Lane

- Continued stage construction

9th Street Undercrossing

- Anticipated stage 1 long term road closure July
- Intermittent road closure/opening with stage construction

6th Street Undercrossing

- Anticipated start date September

Route 101

- Stage widening

Content Title

Major Work Started Spring 2006

Major Work Upcoming for Summer 2006

Major Work Scheduled to Start Fall 2006 through Spring 2007

Project Special Features



Major Work Scheduled to Start Fall 2006 Through Spring 2007

Route 12 to Steele Lane

Route 12

- Anticipated start October
- South Santa Rosa Overhead widen
- E12-N&S 101 Connector OC Widen

Steel Lane

- Continued stage construction

3rd Street Southbound On-Ramp: SB 101 – EB+WB 12 Connector

- Anticipated start June 2007
- Proposed Southbound onramp closure June 15, 2007
- Anticipated completion October 2007

Santa Rosa Creek Bridges Stage 2

- Anticipated start June 2007
- Anticipated completion October 2007

Route 101

- Continued stage construction

Public Information Officer
111 West Grand Avenue
Oakland, CA 94162
(510) 286-6115
michelle_squyer@dot.ca.gov
www.dot.ca.gov/dist4/son101
Hotline: 1-866-322-0614

Project Special Features

Route 12 to College Avenue Contract: Design Sequence Construction – Final Plans received May 2006, allows for early delivery of project to construction from project development.

Use of large diameter cast in drilled hole piling at 4th Street Viaduct instead of driven piles to minimize noise and vibration impact to Old Railroad Square.

Santa Rosa Creek South Pedestrian Path connection under new Santa Rosa Creek Bridges.

Steele Lane and College Avenue Undercrossings: Elevated superstructure construction which will be lowered into final position after removal of falsework, allowing for work to continue without further restricting vertical clearances.

Contractually expedited summer construction of new retaining wall and sound wall, along Luther Burbank School, to minimize construction noise during school year.

New 6th Street Undercrossing for future east/west connection.

