

For the week ending June 3, 2006  
Russian River Bridge update

- Crews started casting precast double T girders. Six out of sixty girders have been placed.
- Suppliers delivered two 100 foot sections of 48 inch piling for bent 8.
- The foundry continues to fabricate piles at varying length and deliver them to the site.
- The demolition contractor began removal of piers 5-7 from the old bridge.
- Crews tipped piers 5 and 6 over on June 2.



Looking East on June 2<sup>nd</sup> @ Pier Removal



Looking East at Pier 6