

June 9, 2006

Russian River Bridge weekly update

- Confab continued to cast double T girders. Twelve out of sixty casts made to date.
- Crews cleaned out four piles and placed slurry concrete seals at abutment 11 and bent 10.
- Suppliers continue to be fabricated and delivered to the job site.
- The demolition contractor completed final pier removal.
- Crews drove piles at bent 7 and 8 and completed field splicing at bent 7 too.



**Double T girders at confab yard on June 09.**



**48inch pile production at XKT on June 09.**