

Daily UpdateJune 3 and 4

Repair Work

Devil's Slide (post mile 39.14)

• Shotcreting below the road continued on Saturday.



Applying shotcrete to prevent erosion of the cliff surface.

 Construction of wall 'A' continues. Approximately 50 feet of concreting was completed Saturday.



Crews continue to build bracing wall 'A' this weekend.

• Drilling and installation of tie backs for wall 'A' continued.



Getting ready to install another 150 feet long tie back.

• Assembly of scaffolding for constructing the second bracing wall above the road started this weekend.



Assembling scaffolding for whaler wall 'D'.