

Daily UpdateJune 5

Repair Work

Devil's Slide (post mile 39.14)

Whaler wall construction above and below the road:

Whaler wall 'A' below the road – foundation excavation, rebar installation and concrete work taking place simultaneously on different sections.

Whaler wall 'D' above the road – installing formed rebar started today. (Wall 'D' is the second level wall and sits on top of wall 'C'.)

• Drilling and tie back installation:

There are two contractors working simultaneously on tie back drilling and installation. 'Condon & Johnston' continued tie back work on wall 'A' below the road. 'Drill Tech' started drilling for tie backs at the south end of wall 'C'. Wall 'C' is the first level wall above the road.