

Daily UpdateJune 7

Repair Work

Devil's Slide (post mile 39.14)

Whaler wall construction above and below the road:
Whaler wall 'A' below the road – rebar installation and concrete work taking place simultaneously on different sections.



Whaler wall 'A' construction.

Whaler wall 'D' above the road – installing formed rebar continues.



Rebar for whaler wall 'D'

Drilling and tie back installation:

'Condon & Johnston' continued tie back work on wall 'A' below the road. 19 out of 59 now complete.

'Drill Tech' continued drilling for tie backs at the south end of wall 'C'. 5 out of 34 now complete.



Drilling at wall 'C' by day;



and night.

Re-paving work continues at several locations south of Devil's Slide.