

Daily UpdateJune 16

Repair Work

Devil's Slide (post mile 39.14)

• Whaler (bracing) wall construction:

Whaler wall 'A' (upper level ocean side) – complete. Whaler wall 'B' (lower level ocean side) – excavation continued today.



Excavating for wall B

Whaler wall 'C' (lower level cliff side) – complete. Whaler wall 'D' (upper level cliff side) – Wall is approximately 70% complete.

Drilling and tie back installation:

Whaler wall 'A' – drilling continued using the reach over rig. Stressing tie back cables also took place.



Drilling at wall A using the reach over rig.



Stressed cables – wall B

Whaler wall 'C' - drilling continued to-day.



Drilling at wall C