



Devil's Slide/Hwy 1 Storm Repair

Daily Updates from Bijan Sartipi



Daily Update
June 17 and 18

Repair Work

Devil's Slide (post mile 39.14)

- Whaler (bracing) wall construction:
Whaler wall 'A' (upper level ocean side) – complete.
Whaler wall 'B' (lower level ocean side) – forming the wall with rebar.



Reinforcing steel being installed for wall B

Whaler wall 'C' (lower level cliff side) – complete.
Whaler wall 'D' (upper level cliff side) – Wall is approximately 70% complete.

- Drilling and tie back installation:
Whaler wall 'A' – drilling continued using the reach over rig.
Stressing tie back cables also took place.



Drilling at wall A using the reach over rig.



Stressing cables – wall A

Whaler wall 'C' – drilling and tie back installation continued on Sunday.