



Devil's Slide/Hwy 1 Storm Repair

Daily Updates from Bijan Sartipi



Daily Update
June 19

Repair Work

Devil's Slide (post mile 39.14)

- Whaler (bracing) wall construction:
Whaler wall 'A' (upper level ocean side) – complete.
Whaler wall 'B' (lower level ocean side) – shotcreting began at the south end of the wall.



Shotcrete work starts on south end of wall B



Shotcrete south end of wall B

Whaler wall 'C' (lower level cliff side) – complete.
Whaler wall 'D' (upper level cliff side) – Wall is approximately 70% complete.

- Drilling and tie back installation:
Whaler wall 'A' – drilling continued using the reach over rig. 44 out of 59 tie backs installed. Stressing tie back cables also took place. 31 out of 59 tie back cable assemblies stressed.

Whaler wall 'C' – drilling continued. 22 out of 34 tiebacks installed.



Drilling tie backs at wall C



Job site today