

Daily Update June 23

Repair Work

Devil's Slide (post mile 39.14)

• Whaler wall 'A' (upper level ocean side) – drilling with reach over rig continued. 56 of 59 tie backs now installed. Tie back stressing continues.



Reach over rig drilling at wall A



Stressing wall A tie backs

 Whaler wall 'B' (lower level ocean side) – Excavation work continues and rebar installation started.



Excavating a bench at wall B



Rebar work for wall B

 Whaler wall 'C' (lower level cliff side) – drilling continued. 30 of 34 tie backs now installed.



Drilling at wall C

Compaction grouting continued behind wall A.