


Daily Update July 13

Repair Work

Devil's Slide (post mile 39.14)

- Level 'B' (lower level ocean side) Drilling for tie backs was completed today. 58 of 58 tie backs now installed. Tie back stressing continued.
- Level 'D' (upper level cliff side) Drilling for tie backs continued today from the bench. 29 of 33 now installed. Cable stressing started today.







Cable stressing - level D

Retaining (micropile) Wall

• Drilling and driving steel piles continued today. 45 of 99 now installed.



Micropile drilling



View of installed micropiles.

Rock Bolts Above The Road

 Drilling continued today to install 50 rock bolts above the level D bracing wall.