

### **Daily Update** July 14

## **Repair Work**

Devil's Slide (post mile 39.14)

- Level 'B' (lower level ocean side) All 58 tie backs now installed as of July 13. Tie back stressing continued.
- Level 'D' (upper level cliff side) Drilling for tie backs continued today from the bench. 31 of 33 now installed. Cable stressing continued.



Drilling at level D - south end of wall

#### Retaining (micropile) Wall

• Drilling and driving steel piles continued today. 55 of 99 now installed.



Micropile drilling

## Rock Bolts Above The Road

 Drilling continued today to install 50 rock bolts above the level D bracing wall.

# Surface drains

• Installing surface drains below level B is well underway as can be seen from the photos below.



