

Daily Update July 27

Repair Work

Devil's Slide (post mile 39.14)

• Paving work was completed today.









 Excavation work started to provide access for drilling into the cliff below the road to install horizontal drains.



Creating access for drain work



• Yerba Buena Construction continued with erosion control work.





Securing the erosion control fabric today

Slide Location No. 3 (post mile 39.77)

• Construction of the retaining wall at this location continued. H-beams are being installed.



Drilling for H-beam installation



H-beams installed