MAY 2009

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|---|---|--|---|--|---------------|--|
| Downtown Independence Construction Schedule | | | | | | 2 |
| | The east side of US 395 will be closed with a single lane of traffic in each direction on the west side of the highway. All sidewalks on the east side of the highway will also remain closed. Please use caution in the work zone. | | | | | |
| 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| | | Grading For Curb and Gutter Pour Curb and Gutter Drainage Work Incuding Pouring Drainage Inlets Electrical Conduit Placement | | | | |
| 10 Mother's Day | 11 | 12 | 13 | 14 | 15 | 16 |
| | Grading For Curb and Gutter Pour Curb and Gutter Pouring Drainage Inlets Grading For Roadway Historic Style Lighting Placement | | | | | |
| 17 | 18 19 20 21 22 Pouring Sidewalks and Curb Ramps Grading For Roadway Historic Style Lighting Placement Pour Curb and Gutter | | | | | 23 |
| 24 | 25 Memorial Day | 26 27 28 29 30 Asphalt Paving Operations Pouring Sidewalks and Curb Ramps | | | | |
| | MANZANAR / NDEPENDENCE 4-LANE | S M T W Th | F Sa S N 3 4 10 11 7 8 17 18 14 1 | 1 2 3 4 5 6 3 9 10 11 12 13 5 16 17 18 19 20 2 23 24 25 26 27 | CHANGE AT ANY | LE IS SUBJECT TO TIME DUE TO FIELD DITIONS |