

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 1  
07/05/05

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-1-.1/1.1 12-0G3004 ACST-P001-(519) PHG-P001-(519)		IN ORANGE COUNTY IN DANA POINT AT 0.9 KM EAST OF DOHENY PARK ROAD AND AT 1.7 KM WEST OF ROUTE 1 AND 5 SEPARATION INSTALL ADVANCED WARNING SIGN	PETERSON-CHASE 1792 KAISER AVE. IRVINE, CA	THAI, DANH 2491 E. ORANGETHORPE AVE. FULLERTO, CA 92831 (714)680-7829	\$291,240 \$0 \$0	05/31/05 06/08/05 01/18/06	0% 0%
HB1	WPCP						
12-ORA-1-12.1/13.4 12-0C3804 ACST-P001-(504) P-P001-(504)		IN ORANGE COUNTY NEAR LAGUNA BEACH FROM 1.0 KM SOUTH TO 0.7 KM NORTH OF CRYSTAL HEIGHTS DRIVE DRAINAGE IMPROVEMENT	GRIFFITH COMPANY 2020 SOUTH YALE STREET SANTA ANA, CA92707	AMUTHASAKARAN, KAUSI 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)556-8636	\$2,279,977 \$2,082,190 \$64,590	04/14/04 04/22/04 06/30/05	100% 89% OVER RUN
HA42	SWPPP						
12-ORA-1-19.8/23.7 12-0G0004		IN ORANGE COUNTY IN NEWPORT BEACH AND HUNTINGTON BEACH FROM OLD NEWPORT BOULEVARD TO ROUTE 39 ASPHALT CONCRETE OVERLAY	EXCEL PAVING COMPANY 2230 LEMON AVENUE LONG BEACH CA 90806 (562)599-5841		\$1,194,343 \$0 \$0	05/20/05 06/02/05	0% 0%
HM1	WPCP						
12-ORA-5-14.2/17.7 12-0F1704		IN ORANGE COUNTY IN IRVINE, ANAHEIM, SANTA ANA, TUSTIN, COSTA MESA, LAGUNA HILLS AND MISSION VIEJO AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	RAMANATHAN, KUGAN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8495	\$560,653 \$440,522 \$0	03/11/05 03/23/05 06/01/05	73% 90%
HM1	WPCP						
12-ORA-5-21.8/30.9 12-0H0154		IN ORANGE COUNTY IN TUSTIN, IRVINE AND SANTA ANA AT VARIOUS LOCATIONS RESURFACE RAMPS AND LANES	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600		\$420,615 \$0 \$0	05/31/05 06/16/05	0% 0%
HM1	WPCP						
12-ORA-5-26.6/26.6 12-0G5404 ACIM-005 -(921) G-005 -(921)		IN ORANGE COUNTY IN IRVINE AT CULVER DRIVE MODIFY TRAFFIC SIGNAL	INSPECTION ENGINEERING 2973 HARBOR BLVD, SUITE 516 COSTA MESA, CA 92626	NAJM, ELIE 2491 E. ORANGETHORPE AVE FULLERTON, CA 92831 (714)680-7826	\$133,098 \$0 \$0	12/20/04 01/13/05 08/22/05	0% 0%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 2  
07/05/05

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-5-29.9/29.9 12-0C4704 ACIM-005 -(919) G-005 -(919) ACIM-005 -(919) HB1	WPCP	IN ORANGE COUNTY IN TUSTIN FROM NEWPORT AVENUE OVERCROSSING TO ROUTE 5 AND 55 SEPARATION RELOCATE EXISTING CROSSWALK SIGN	TDS ENGINEERING 2899 AGOURA RD, SUITE 171 WESTLAKE VILLAGE, CA 91361	NAJM, ELIE 2491 E. ORANGETHORPE AVE FULLERTON, CA 92831 (714)680-7826	\$188,372 \$189,598 \$0	09/29/04 10/07/04 07/05/05	57% 93%
12-ORA-5-33.6/42 12-0F2204		IN ORANGE COUNTY IN SANTA ANA, ORANGE, ANAHEIM, FULLERTON AND BUENA PARK AT VARIOUS LOCATIONS THERMOPLASTIC TRAFFIC STRIPING	STERNDAHL ENTERPRISES, INC. 11861 BRANFORD STREET SUN VALLEY, CA. 91352	BANIHASHEMI, MAJID 15700 TUSTIN VILLAGE WAY, #T4 TUSTIN, CA 92780 (949)279-8580	\$209,685 \$201,837 \$0	04/04/05 04/14/05 05/27/05 06/08/05	100% 100% COMPLETED
HM4	WPCP						
12-ORA-5-41.5/43.5 12-0126E4 STPL-6212-(005) ER-6212-(005)		IN ORANGE COUNTY IN ANAHEIM, FULLERTON AND BUENA PARK AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC. 7371 WALNUT AVENUE BUENA PARK, CA 906200	ZIAEIAN, GHASSEM 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA. 92780 (714)418-5035	\$1,839,848 \$1,804,751 \$3,000	08/15/02 09/05/02 12/08/06	28% 96%
HE13	SWPPP						
12-ORA-5-/15.6 12-0H0124		IN ORANGE COUNTY IN SAN CLEMENTE, SAN JUAN CAPISTRANO, MISSION VIEJO AND LUGUNA NIGUEL AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	R J NOBLE COMPANY P O BOX 620 ORANGE CA 92856 (714)637-1550		\$205,813 \$0 \$0	05/20/05 06/01/05	0% 0%
HM1	WPCP						
12-ORA-55-4.7/4.7 12-0G8304		IN ORANGE COUNTY IN COSTA MESA AT ROUTE 55 AND 73 SEPARATION REPAIR HINGES AND BEARING PADS	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$397,700 \$0 \$0	05/26/05 06/08/05	0% 0%
HM3	WPCP						
12-ORA-57-12.3/17.8 12-0H0114		IN ORANGE COUNTY IN ORANGE, ANAHEIM AND FULLERTON AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	ALL AMERICA ASPHALT P O BOX 2229 CORONA, CA 92878-2229	DUONG, ANDY 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4026	\$220,208 \$183,522 \$179,622	03/30/05 04/08/05 06/24/05	90% 83%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 3  
07/05/05

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-57-14.8/14.8 12-0G36U4 ACST-P057-(049) PHG-P057-(049)		IN ORANGE COUNTY IN ANAHEIM AT EAST LINCOLN AVENUE MODIFY TRAFFIC SIGNAL	C T AND F, INC. 7228 SCOUT AVENUE  BELL GARDENS, CA. 90201	THAI, DANH 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714)680-7829	\$260,148 \$85,686 \$69,708	11/03/04 11/17/04 09/22/05	28% 33%
HB1	WPCP						
12-ORA-57-17.4/17.8 12-0G4204 ACST-P057-(050) PHG-P057-(050)		IN ORANGE COUNTY IN FULLERTON FROM 0.3 KM SOUTH OF NUTWOOD AVENUE UNDERCROSSING TO 0.3 KM NORTH OF NUTWOOD AVENUE UNDERCROSSING MODIFY RAMP METER SIGNAL	TDS ENGINEERING 2899 AGOURA RD, SUITE 171  WESTLAKE VILLAGE, CA 91361	SINGH, SHIVINDERJIT 2491 E. ORANGETHORPE AVE FULLERTON, CA 92831 (714)680-7829	\$405,120 \$395,329 \$13,293	11/09/04 11/19/04 07/01/05	100% 97%
HB1	WPCP						
12-ORA-73-12.5/21.6 12-0C9874 ACNH-P079-(070)		IN ORANGE COUNTY AT VARIOUS LOCATIONS STORM WATER DRAINAGE IMPROVEMENTS	D. W. POWELL CONSTRUCTION, INCRAMADAN, KIFAH		\$1,139,998 \$748,361 \$11,750	09/30/04 10/18/04 08/17/05	74% 70%
				(714)567-6159			
HA42	SWPPP						
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4  ORANGE, CA 92868	HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$184,601 \$20,742 \$0	02/17/05 02/25/05 12/09/10	5% 11%
HA25	WPCP						
12-ORA-91-6.4/8.6 12-075404 ACNH-P091-(110)		IN ORANGE COUNTY IN ANAHEIM FROM LA PALMA AVENUE OVERCROSSING TO THE SANTA ANA RIVER AND WEST OF LAKEVIEW AVENUE TO WEST OF ROUTE HIGHWAY PLANTING RESTORATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON ST.  WINCHESTER, CA 92596	HONG, JOHN 741 E BALL RD. #100 ANAHEIM, CA 92805 (949)735-5729	\$2,077,149 \$1,840,315 \$8,609	07/03/02 07/22/02 07/25/07	0% 0%
HA25	SWPPP						PLANT EST SATIS
12-ORA-91-8.5/9.5 12-076004 ACNH-X059-(039)		IN ANAHEIM COUNTY IN ANAHEIM AND ORANGE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC P.O. BOX 6270  BUENA PARK, CA 90622	HONG, JOHN 741 E. BALL RD. #100 ANAHEIM, CA 92805 (949)735-5729	\$1,210,680 \$1,174,353 \$3,300	06/26/02 07/12/02 06/12/06	0% 0%
HA25	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 4  
07/05/05

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-91-9.0/10 12-0G0034 ACST-P091-(121) PHG-P091-(121)		IN ORANGE COUNTY IN ANAHEIM FROM ROUTE 55 AND 91 SEPARATION TO 0.6 KM EAST OF LAKEVIEW AVENUE OVERCROSSING MODIFY SIGNING AND STRIPING	TDS ENGINEERING 2899 AGOURA RD, SUITE 171 WESTLAKE VILLAGE, CA 91361	PHAM, DAT 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)979-3176	\$90,106 \$91,480 \$37,000	10/07/04 10/19/04 06/30/05	92% 100%
HB1	WPCP						
12-ORA-91-9.0/10.1 12-0F5704		IN ORANGE COUNTY IN ANAHEIM FROM 0.4 KM EAST OF ROUTE 55 AND 91 SEPARATION TO LAKEVIEW AVENUE OVERCROSSING CONSTRUCT SOUND WALLS AND BARRIERS	MCM CONSTRUCTION INC. P O BOX 620 NORTH HIGHLANES, CA 955660	JOUBEEN, JAY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780	\$2,206,189 \$1,882,709 \$621,011	02/11/05 02/23/05 12/13/05	61% 85%
HB311	WPCP						
12-ORA-91-13.5/14.7 12-075304 ACNH-P091-(109)		IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 1.4 KM WEST OF WEIR CANYON ROAD TO 0.5 KM EAST OF WEIR CANYON ROAD HIGHWAY PLANTING AND IRRIGATION	REYCO SMITH AND REYNOLDS EROSION CONTROL INC. 7177 BROCKTON AVE, SUITE 220 RIVERSIDE, CA 92506	HONG, JOHN 15700 TUSTIN VILLAGE WAY #4 TUSTIN, CA. 92780 (714)688-1951	\$1,379,738 \$1,286,160 \$3,045	06/14/02 07/03/02 07/17/06	0% 0%
HA25	SWPPP						PLANT EST SATIS
12-ORA-133-4.2/8.1 12-1072U4 ACST-P133-(010) P-P133-(010)		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73 AND 133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 403 AND 133 SEPARATION WIDEN AND REALIGN HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR., SUITE 295 LAKE FOREST, CA 92630	EMAM, KAMRAN 15510 ROCKFIELD BOULEVARD, SUITE A IRVINE, CA. 92618 (949)598-3588	\$21,210,430 \$15,732,801 \$443,314	12/06/02 12/16/02 08/02/06	67% 73%
HA22	SWPPP						
12-ORA-133-8.4/10.1 12-0G0014		IN ORANGE COUNTY IN IRVINE FROM ROUTE 405 AND 133 SEPARATION TO MARINE WAY UNDERCROSSING RESURFACE ASPHALT CONCRETE	ALL AMERICA ASPHALT P O BOX 2229 CORONA, CA 92878-2229	BERRIOS, JOSE 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)556-3869	\$364,555 \$376,906 \$292,320	03/07/05 03/17/05 07/01/05	65% 98%
HM1	WPCP						
12-ORA-405-5.9/7.7 12-086204 ACNH-405 -(903) I-405 -(903)		IN ORANGE COUNTY IN IRVINE FROM 0.2 KM NORTH OF CULVER DRIVE OVERCROSSING TO 0.2 KM SOUTH OF MACARTHUR BOULEVARD OVERCROSSING WIDEN EXISTING HIGHWAY	ORTIZ ENTERPRISES 6 CUSHING, STE. 200 IRVINE, CA 92618	MAHDAVI, SAEED 3190 J AIRPORT LOOP DR. COSTA MESA, CA 92626 (714)556-9324	\$6,567,361 \$6,670,984 \$2,620	07/16/03 07/21/03 09/14/05	100% 99%
HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 5  
07/05/05

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-405-7.6/9.6 12-069514		IN ORANGE COUNTY IN IRVINE, SANTA ANA C C MEYERS, INC. 1822 S. AND COSTA MESA ON RTE 405 FROM 0.2 KM LEWIS STREET ANAHEIM, CA 92805 N OF MACARTHUR BLVD OC TO 0.4 KM N OF 949 222-0522 REDHILL AVE UC A CONSTRUCT ROADWAY, BRIDGES AND WALL		NADERI, ARSALAN 660 BAKER ST., SUITE 377 COSTA MESA, CA 92626 (714)438-8041	\$37,801,832 \$38,376,317 \$3,740	06/09/99 06/18/99 05/31/06	2% 99%
HE11	SWPPP						
12-ORA-405-7.6/9.6 12-0695U4 STP-5312-(031) LN-5312-(031)		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND COSTA MESA ON RTE 405 FROM 0.1 KM S OF RTE 405/55 SEP TO BEAR ST OC AND ON RTE 55 FROM HOV CONNECTOR AND IMPROVEMENTS	MCM CONSTRUCTION, INC. BOX 620 6413 32ND STREET NORTH HIGHLANDS,CA 95660-0620	P.O.WILLIAM J. GILCHRIST 151 KALMUS DRIVE, SUITE A-102 COSTA MESA, CA 92626 (714)751-2277	\$57,336,663 \$57,026,978 \$372,031	12/27/00 01/11/01 08/01/06	56% 96%
HB4	SWPPP						
12-ORA-405-10.2/12.4 12-083804 ACIM-405 -(890) ACIM-405 -(890) STPL-6212-(008) HB5		IN ORANGE COUNTY IN COSTA MESA ON RTE 405 FROM BEAR ST OC TO 1.1 KM W OF HARBOR BLVD UC AND ON RTE 73 FROM 0.5 KM N OF BEAR ST UC WIDEN FREEWAY	MCM CONSTRUCTION INC. P. O. BOX 620 NORTH HIGHLAND, CA. 95660	TABAR, MEHRDAD (ISAAC) 15700 TUSTIN VILLAGE WAY TUSTIN, CA. 92780 (714)558-4023	\$41,982,821 \$42,279,256 \$49,180	01/10/01 01/18/01 08/05/05	96% 98%
	SWPPP						
12-ORA-405-15.9/16.3 12-0A7614 ACIM-405 -(923) ACIM-405 -(923)		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINISTER ON ROUTE 405 FROM 0.2 KM NORTHWEST OF NEWLAND STREET OVERCORSSING TO 1.14 KM ADD AN OFFRAMP CHANNELIZATION LANE	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$2,133,700 \$0 \$0	06/07/05 06/21/05	0% 0%
HB1	SWPPP						
12-ORA-605-/1.6 12-079204 ACNH-605 -(899) I-605 -(899) ACNH-605 -(899) HB5		IN ORANGE AND LOS ANGELES COUNTIES IN BANSHEE CONSTRUCTION CO, INC. ROSSMOOR AND LOS ALAMITOS AT VARIOUS LOCATIONS WIDEN EXISTING HIGHWAY	1600 E. STEEL ROAD COLTON, CA 92324	JOUBEEN, JAY 7291 GARDEN GROVE BLVD. SUITE M GARDEN GROVE, CA 92841 (714)891-0834	\$6,056,878 \$5,478,951 \$0	06/23/03 07/09/03 06/30/05	100% 90%
	SWPPP						OVER RUN

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$190,349,520</u>	<b>Completed to Date:</b>	<u>\$178,369,748</u>	<b>Work This Month:</b>	<u>\$2,178,133</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-.1/1.1	12-0G3004	1
12-ORA-1-12.1/13.4	12-0C3804	1
12-ORA-1-19.8/23.7	12-0G0004	1
12-ORA-5-14.2/17.7	12-0F1704	1
12-ORA-5-21.8/30.9	12-0H0154	1
12-ORA-5-26.6/26.6	12-0G5404	1
12-ORA-5-29.9/29.9	12-0C4704	2
12-ORA-5-33.6/42	12-0F2204	2
12-ORA-5-41.5/43.5	12-0126E4	2
12-ORA-5-/15.6	12-0H0124	2
12-ORA-55-4.7/4.7	12-0G8304	2
12-ORA-57-12.3/17.8	12-0H0114	2
12-ORA-57-14.8/14.8	12-0G36U4	3
12-ORA-57-17.4/17.8	12-0G4204	3
12-ORA-73-12.5/21.6	12-0C9874	3
12-ORA-73-21.5/21.5	12-0G2704	3
12-ORA-91-6.4/8.6	12-075404	3
12-ORA-91-8.5/9.5	12-076004	3
12-ORA-91-9.0/10	12-0G0034	4
12-ORA-91-9.0/10.1	12-0F5704	4
12-ORA-91-13.5/14.7	12-075304	4
12-ORA-133-4.2/8.1	12-1072U4	4

### Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-133-8.4/10.1	12-0G0014	4
12-ORA-405-5.9/7.7	12-086204	4
12-ORA-405-7.6/9.6	12-069514	5
12-ORA-405-7.6/9.6	12-0695U4	5
12-ORA-405-10.2/12.4	12-083804	5
12-ORA-405-15.9/16.3	12-0A7614	5
12-ORA-605-/1.6	12-079204	5

### Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID ( INTERSTATE )	\$44,437,991	\$42,468,854
-F-	FEDERAL AID ( PRIMARY )	\$18,431,804	\$17,199,124
-S-	FEDERAL AID ( SECONDARY )	\$83,713,531	\$77,219,214
-SH-	STATE HIGHWAY	\$43,766,193	\$41,482,555
<b>District Total:</b>		<b><u>\$190,349,520</u></b>	<b><u>\$178,369,748</u></b>

### Statement of Ongoing Contracts -Summary

District	Work Completed This Period
----------	----------------------------

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
12	\$209,685
<b>Work completed this Period:</b>	\$209,685