



# PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR JULY 16, 2015 COUNCIL OF SAN BENITO COUNTY GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>Hwy. 101/San Juan Road Interchange (315804)</b>	On Route 101 near Prunedale .4 mile south of Dumbarton Road in Mon. Co. (PM 100.0-101.3)	Construct new interchange at San Juan Road and US 101	Dec. 3, 2012-Winter 2016 (Timeframe includes Plant Establishment Work)	\$46.2 Million	STIP/ CMIA/ ARRA	Caltrans	David Silberberger (JW)	Granite Construction/ MCM	All the ramps are now open. The remaining work is the final touches to the median of Highway 101 and the completion of Dunbarton Road. Roadway construction items should be completed in July of 2015. Plant Establishment is targeted to be completed by Summer 2016. Ribbon Cutting Ceremony scheduled for July 17, 2015.
2.	<b>Hwy. 25 Curve Realignment (0T6404)</b>	On Route 25 Near Hollister, from 0.8 mile north of San Benito Lateral to 2 miles south of Rte 146 (PM 18.8/19.5)	Realign roadway and widen lanes and shoulders	June 8, 2015-December 2015	\$1.99 Million	SHOPP	Caltrans	Richard Rosales (KB)	John Madonna Construction Co.	Construction started June 8, 2015.

## PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
3.	<b>Hwy. 156 Improvement Project (34490_)</b>	On SR 156 in and near San Juan Bautista from The Alameda to 0.2 mi east of 4th St. near Hollister (PM 3.0/R8.2)	Widen 2 to 4 Lanes	Summer 2017 to Summer 2019	\$47.3 Million	STIP, IIP, RIP, Local	Caltrans	Richard Rosales	PS&E	Project design on-going. Right of Way appraisals in progress. Request for Controlled Access Highway Agreement submitted to Co. PW. Utility relocation design coordination ongoing. 60% design complete target 7/31/15.



# PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR JULY 16, 2015 COUNCIL OF SAN BENITO COUNTY GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT (Cont'd.)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
4.	<b>Hwy. 25 Route Adoption Hollister to Gilroy (48540_)</b>	Near Hollister and Gilroy on SR 25 in SBT & SCL Counties (SBT-25-51.5/60.1) (SBT-156-R10.5/12.2) (SCL-25-0.0/2.6)	Route Adoption (SBT-25-51.5 to SCL-25-2.6)	N/A	N/A	Local	Caltrans	Richard Rosales	PA&ED	Funding Cooperative Agreement approved July 28, 2014 to complete Tier 1 final Environmental Document and Route Adoption