



# PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR MAY 16, 2013 COUNCIL OF SAN BENITO COUNTY GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>ADA Curb Ramp Project (0R8404)</b>	On Route 25 & 156 in San Benito and Rtes 68, 101, 183 in Mon Co. (Various)	ADA curb ramps and minor concrete	Winter 2012 to Summer 2013	\$569,615	SHOPP	Caltrans	Richard Rosales (FK)	Brough Construction Inc., Arroyo Grande	Contract Approval Nov 6. Construction Began Dec 3. Contractor to start from south to north with one crew performing the work. Work in Hollister began late March and is anticipated to be completed in May.
2.	<b>Hwy. 101/San Juan Road Interchange (31580_)</b>	On Route 101 near Prunedale.4 mile south of Dumbarton Road in Mon. Co. (PM 10.0-101.3)	Construct new interchange at San Juan Road and US 101	December 3, 2012 to Winter 2014	\$46.2 Million	STIP/ CMIA/ ARRA	Caltrans	David Silberberger (JW)	Granite Construction /MCM	Preliminary construction work began again on March 4, 2013. The work will focus on dewatering under the bridge abutments. Groundbreaking was held on April 5, 2013.

## PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
3.	<b>Hwy. 156 Improvement Project (34490_)</b>	On SR 156 in and near San Juan Bautista from The Alameda to 0.2 mi east of 4th St. near Hollister (PM 3.0/R8.2)	Widen 2 to 4 Lanes	Fall 2015 to Fall 2017	\$47.2 Million	STIP, IIP, RIP, Demo, Local	Caltrans	Richard Rosales	PS&E	Sept. 29, 2011- Approval of Supplemental Project Report and Final Supplemental Env. Document. Nov 4 - Court dismissed first lawsuit. Currently Pending 2nd lawsuit filed Sept 14, 2011. Hearing date set for 5-29-13