



State Route 99 Manteca 6-Lane Widening Project Update

Issue IV

April 2014

Phase I of SR-99 Construction is 80% Complete!

Work remains focused on the first three phases of the project including: the mainline widening from four to six lanes, the French Camp Road Interchange and the Lathrop Road Interchange. Phase IV, landscaping, will begin following the completion of the first three phases.

Phase I of the project, the mainline widening of approximately 10 miles of the freeway between Austin and Arch Roads, and median and soundwall construction, is approximately 80% complete. The contractor continues to work on the last portion of the median near the south end of the project. If weather permits, the median portion of the highway will be finished this summer.

Phase II, the reconstruction of the interchange at French Camp Road into a full-service interchange, is approximately 55% complete. The median portion of the new bridge was completed in March and construction of the southbound section of the bridge is scheduled to be finished this month. At that time, northbound traffic will be diverted to the new median and work will begin on the northbound portion of the bridge. If weather permits, this portion will be completed by the end of November.

Phase III, Lathrop Road Interchange which will combine the partial interchanges of Main Street and Lathrop Road into one full-service interchange, is approximately 55% complete. While the new bridge is being constructed adjacent to the existing one, motorists will be able to use the new access roads in place. The falsework at the new bridge has been



removed and will be open for traffic by mid-April using the existing ramps for temporary access. Construction of the new interchange will conclude late this summer if weather permits and Main Street underground utilities delays are resolved.

Upon its completion in the fall of 2015, the SR-99 Manteca Widening Project will provide congestion relief, reduce travel time, improve mobility and sight distance, and enhance safety within the SR-99 corridor.

As work activities continue, motorists are encouraged to heed all construction signage and drive with extra caution through construction zones. While most of the roadwork is scheduled during off-peak hours to prevent delays, motorists may still experience slowdowns in construction areas.

Follow this project on:



Project partners:






French Camp Road to SR-99 Closure and Detour

As part of Phase 2 of the project, the southbound on-ramp from French Camp Road to SR-99 has been closed since September of last year in order to conduct work on the bridge. A detour is in place during this closure along the east Frontage Road to the southbound Lathrop Road on-ramp.

Currently, southbound lanes are being shifted into the median from just north of French Camp Road to just south of French Camp Road. Motorists wishing to enter southbound SR-99 from French Camp Road should travel south on E. Frontage Road, turn right on Lathrop Road, turn right on W. Frontage Road, then turn right to enter the freeway. See map for closure information. Drivers should expect 10 minute delays when traveling through the area and alternate routes should be taken whenever possible.

The work on the on-ramp is scheduled to be completed this Spring, but is subject to change due to traffic incidents, weather, availability of equipment and/or materials, and construction related issues.

A partnership between SJCOG and the Caltrans, this project is being funded through a combination of Measure K, SR-99 Bond, and Regional Improvement Program.



For the safety of workers and other motorists, please Slow For the Cone Zone.






The View From Behind the K-Rail



A composite image featuring a road construction scene. On the left, a large electronic sign displays "DOUBLE FINE ZONE" in orange. In the center, a white banner with a grid background contains the text "Get There Safe! In Construction Zones Reduce Speed to 55 MPH" and the Caltrans logo. On the right, a green sign points towards "Manteca" and another sign reads "NO THRU TRUCKS THIS EXIT". A blue sign at the bottom right provides "RIDESHARING" information: "INFO CALL (800) 52-SHARE". The background shows a multi-lane highway with traffic, including a large truck.

APPROXIMATELY
80%
COMPLETED


Phase 1 Main Line



Phase 2 French Camp Road Interchange



Phase 3 Lathrop Road Interchange



Phase 4 Lathrop Road Interchange



Use “Notify Me” for Email updates

Here’s how it works:

Send an email to: District10PublicAffairs@dot.ca.gov with “Notify Me” in the subject line. In the body of your email include the name of the Caltrans Construction Project you want updates on the email address you want updates sent to — it’s that simple to get the latest news and information on the Caltrans District 10 construction projects that matter to you. Or, stay up-to-date by following us via popular social media sites or our D10 Hotline.



Contact Information:

Caltrans District 10 Public Information Office, P.O. Box 2048, Stockton, CA 95201
 Phone: Hotline (209) 942-6062 Fax: (209) 948-3895
 E-mail: District10PublicAffairs@dot.ca.gov

