

# I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated May 12 for activities through May 29 with upcoming work anticipated for May/June

*Please note this schedule is subject to change based on weather, field conditions, and construction progress.*

## NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Sawcutting and installation of precast concrete panels in the outside (right) lanes beginning April 18 and continuing Monday through Saturday nights for several weeks. Nighttime freeway lane closures will be required.
  - Upcoming work (May-June): Continuation of the precast panel installation as described above. Ramp paving and repair work.

## SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Layout of precast concrete panels in the outside (right) lanes tentatively beginning May 13 and continuing Monday through Saturday for several nights. Nighttime freeway lane closures will be required.
  - Upcoming work (May-June): Sawcutting and installation of the precast concrete panels in the outside lanes. Ramp paving and repair work.

## NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Demolish existing median barrier, set K-rail, and install new permanent barrier beginning April 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Remove existing edge drains beginning May 11 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
  - Upcoming work (May-June): Crack existing concrete pavement, vibration monitoring, and grind and pave mainline.

## SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Demolish existing median barrier, set K-rail, and install new permanent barrier beginning April 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Drainage systems: At this time, no work scheduled through May 22.
  - Upcoming work (May-June): Crack existing concrete pavement, vibration monitoring, and grind and pave mainline.

## BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through May 29.
- Livorna: Sawcutting of bridge approach slabs beginning May 12 and continuing Monday through Saturday for several nights. Barrier work beginning May 3 and continuing weekdays and Monday through Saturday nights for several days. Nighttime closures will be required.
- Rudgear: Barrier work beginning May 3 and continuing weekdays and Monday through Saturday nights for several days. Nighttime closures will be required.
  - Upcoming work (May-June): Approach slab work and bridge treatment.

#### TREE REMOVAL

- At this time, no work scheduled through May 29.

#### HANDICAP ACCESS RAMPS

- At this time, no work scheduled through May 29.

#### PARK & RIDE LOT (RUDGEAR)

- At this time, no work scheduled through May 29.