

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated May 19 for activities through June 5 with upcoming work anticipated for June/July

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures go to [Updates](#).

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Sawcutting and installation of precast concrete panels in the outside (right) lanes beginning April 18 and continuing Monday through Saturday nights for several weeks. Nighttime freeway lane closures will be required.
 - Upcoming work (June-July): Continuation of the precast panel installation as described above. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail. Repair and install electrical systems. Place permanent delineation. Permanent barrier work.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Layout of precast concrete panels in the outside (right) lanes tentatively beginning May 19 and continuing Monday through Saturday for several nights. Nighttime freeway lane closures will be required.
 - Upcoming work (June-July): Sawcutting and installation of the precast concrete panels in the outside lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Demolish existing median barrier, set K-rail, and install new permanent barrier beginning April 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (June-July): Crack existing concrete pavement, vibration monitoring, and grind and pave mainline. Repair and install electrical systems.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Demolish existing median barrier, set K-rail, and install new permanent barrier beginning April 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (June-July): Crack existing concrete pavement, vibration monitoring, and grind and pave mainline. Demolish and install concrete barrier. Repair and install drainage and electrical systems.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through June 5.
- Livorna: Barrier work beginning May 3 and continuing weekdays and Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Rudgear: Barrier work beginning May 3 and continuing weekdays and Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (June-July): Approach slab work and bridge treatment. Adjust to finish grade.

TREE REMOVAL

- At this time, no work scheduled through June 5.

HANDICAP ACCESS RAMPS

- At this time, no work scheduled through June 5.

PARK & RIDE LOT (RUDGEAR)

- At this time, no work scheduled through June 5.