

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated June 15 for activities through July 3 with upcoming work anticipated for July/August

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Sawcutting and installation of precast concrete panels in the outside (right) lanes is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime freeway lane closures will be required.
 - Upcoming work (July-August): Continuation of the precast panel installation as described above, including inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail. Repair and install electrical systems. Place permanent delineation. Permanent barrier work.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Sawcutting, and installation of precast concrete panels in the outside (right) lanes beginning June 9 and continuing Monday through Saturday nights for several weeks. Nighttime freeway lane closures will be required.
 - Upcoming work (July-August): Continuation of the precast panel installation as described above, including inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Demolish existing median barrier, set K-rail, and install new permanent barrier is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Crack existing concrete pavement, noise and vibration monitoring, and pave mainline beginning June 13 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Install temporary lighting beginning June 6 and continuing weekdays and Monday through Saturday nights for several weeks.
 - Upcoming work (July-August): Continue barrier work, noise and vibration monitoring, and paving mainline as described above. Repair and install electrical systems.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Demolish existing median barrier, set K-rail, and install new permanent barrier is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.

- Crack existing concrete pavement and noise and vibration monitoring beginning June 14 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Install temporary lighting beginning June 6 and continuing weekdays and Monday through Saturday nights for several weeks.
 - Upcoming work (July-August): Continue barrier work and noise and vibration monitoring as described above. Pave mainline. Repair and install drainage and electrical systems.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: Repair and replace approach and departure slabs, both North- and Southbound, beginning June 2 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Livorna: Repair and replace approach and departure slabs, both North- and Southbound, beginning June 17 and continuing Monday through Saturday for several nights. Barrier work beginning June 22 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Rudgear: Repair and replace approach and departure slabs Northbound, beginning June 7 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (July-August): Continuation of approach/departure slab work as described above. Bridge treatment. Adjust to finish grade.

TREE REMOVAL

- At this time, no work scheduled through July 3.

HANDICAP ACCESS RAMPS

- At this time, no work scheduled through July 3.

PARK & RIDE LOT (RUDGEAR)

- Form and pour ramp beginning June 16 and continuing weekdays for several days.