

## I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated March 09 for activities through March 16 with upcoming work anticipated for March / May 2012.

*Please note this schedule is subject to change based on weather, field conditions, and construction progress.*

For the latest freeway ramp and lane closures, go to Updates.

### NORTHBOUND/SOUTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Saw cut and seal existing joints continues - SB. Night time closures will be required.
  - Repair out of tolerance isolation joints - SB. Night time closures will be required.
  - Electrical Work – NB – CCO Work.
  - RSC Removal/Replacement (existing W/M Locations). Night time closures will be required.
  - Install 60 GE Barriers. Night time closures will be required.
- Upcoming work (April): RHMA paving in median shoulder and lane #1 in both directions.

### NORTHBOUND/SOUTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Punch List - Diablo to Rudgear Road. Night time closures will be required.
- Permanent Erosion Control (Weather Pending).

### BRIDGE WORK AT RUDGEAR ROAD (NORTHBOUND AND SOUTHBOUND)

- There is no work scheduled for next week.
- Upcoming work (April - May): Bridge deck methacrylate treatment – weather permitting.