

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated April 23 for activities through April 27 with upcoming work anticipated for April / July; estimated completion: July 2012.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures, go to [Updates](#).

NORTHBOUND/SOUTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Repair of isolation joints continues. Night time closures will be required.
- Earth Work – CCO 21 - Widening NB Bollinger Canyon Road off ramp.
- Seal Isolation Joints, Contact Joints, Type B Seal. Night time closures will be required.
- Type 60 GE Barriers at 5 Locations: Alcosta Blvd., Bollinger Canyon Road (2), Sycamore Valley Road (2).
 - Upcoming work (May): RHMA paving in median shoulder and lane #1 in both directions (Depending on the weather). Place MBGR at approach end of 60 GE Barrier. Form/Pour 60 GE Barriers at 5 Locations.

NORTHBOUND/SOUTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Punch List. Night time closures will be required.
 - Upcoming work (May): Punch List.

BRIDGE WORK AT RUDGEAR ROAD (NORTHBOUND AND SOUTHBOUND)

- There is no work scheduled for next week.
 - Upcoming work (May - June): Bridge deck methacrylate treatment – weather permitting.