

March 8, 2006

Russian River Bridge update

- Phase 1 is 5% complete and Phase 2 is 5% complete.
- Tree removal and power line moves were 99% finished.
- Six out of 178 trestle piles driven.
- Northeast and southwest access roads constructed.
- Bridge trestle length changed to 625 feet and crane changes made.
- Piles were prepared and delivered to the site.
- Demolition contractor prepared plans for bridge removal.
- Lead compliance plan implemented.