

May 8, 2006

Russian River Bridge update

Old Bridge Demolition

- The demolition contractor began to remove their equipment from the site.
- The demolition work is complete, with the exception of the remaining three piers. These piers will be demolished once the area around each pier is dry, or after June 15, as required by the Department of Fish and Game.

New Bridge Construction

- The trestle construction is projected for completion May 10.
- The 48 inch pile delivery was delayed resulting in a pile driving delay.
- The 114 foot rebar was delivered to the job site.
- The Department of Fish and Game and the Regional Water Quality Board met with field crews regarding regular review of construction activities.