



Weekly Update

Aug 7 - 13

Repair Work

Devil's Slide (post mile 39.14)

- Jensen Drilling continued drilling horizontal drains on a 7 day per week, 12 hours/day schedule. They hit water on August 7 with the first horizontal drain. A plastic lined ditch was placed on the ground for erosion and sediment control.



View of drill site below the road



Flow of water from the first drain

- St. Francis Electric continued installation of the slide sensor system. They set a service cabinet along the north bound lane on August 9th. Intermittent one-way traffic control was in effect from 9:30 AM to 2:30 PM.



One way traffic control during installation of part of the slide sensor system.

- Erosion control work above the road is now complete. However, crews from Yerba Buena Construction will return to perform similar work below the road when drain installation is complete, see above.

Slide Location No. 3 (post mile 39.77)

- Condon Johnson completed installing the timber lagging approximately 11 ft below grade. They started drilling tiebacks on Friday, August 11th, and have completed 13 of 29 tiebacks over the weekend. Tieback installation is expected to be completed by Wednesday, August 16th, and then waler construction will start.



Timber lagging for the retaining wall

Public Information

- Single lane closures are scheduled for Tuesday August 15th and Wednesday August 16th to install service cabinets for the pump system. This will mean one way traffic control for limited periods. As previously communicated, single lane closures will NOT take place during the following times:

7:00 AM to 9:00 AM Monday to Friday
3:00 PM to 7:00 PM Monday to Thursday
3:00 PM to 8:00 PM Friday

- The effects of single lane closures will be monitored and adjusted for timing and duration to keep traffic delays to a minimum.
- Please continue to drive through the Devil's Slide area with caution.
Thank you.