

**State Route 116 and Highway 1 Storm Damage Repair Projects
February 1, 2007**

1. West of Redwood Road near Northwood

This project is close to being finished, with the exception of some landscaping.

2. East of Monte Rio

Crews need to fully install fourteen more tiebacks for the retaining wall, apply shotcrete sculpting, and stain the shotcrete. Traffic control is still in effect. The job is scheduled to be complete sometime in Spring.

3. Monte Cristo Avenue

The wall barrier is yet to be poured and a return wall for future maintenance access. Caltrans will lift traffic control around early March.

4. Just East Of Duncans Mills

This project is complete.

5. Just West Of Duncans Mills

Engineers are in the process of redesigning part of the wall due to unexpected manmade objects being hit when the micropiles were driven. The one way traffic control should be lifted sometime in Spring and the entire project should be complete in July.

6. Jenner Retaining Wall

Crews are finishing the wall. The project is likely to be completed at the end of February.

7. Bodega Bay/Lucas Wharf Job

The work is 85% complete. Crews should complete the main construction by the end of April and the roadway reconfiguration will follow.

A new project will begin shortly on Highway 1 at Timber Gulch to repair landslides. Soil nail walls will be used to make repairs on both sides of the road.

A short-term drainage repair project is also scheduled to begin at the intersection of SR116 and Bohemian Highway.