

HSIP and HRRR Projects Delayed in Construction (Sorted by Agency) As of February 28, 2015

Unique Project ID	Cycle	HR3 Eligibility	District	Agency	MPO	RTPA	Project Location	Description of Work	Current Total Project Cost	Current Federal Funds Approved	Program Release Date	*First* FTIP Approval Date by EFWA	Current FTIP Program Year	Current Federal & Safety Funds in FTIP	PE Auth Date	PE Delivery Delay ¹ (FTIP Approval to PE Auth over 6 Months)	CON Auth Date	CON Delivery Delay ² (FTIP Approval to CON Auth over 30 Months)		
General Project Information											FTIP Programming			PE Phase			CON Phase			
HSIP4-04-010	4	0	04	Alameda	MTC	Metropolitan Transportation Commission	Park St. between Park St. Draw Br. and Encinal Ave. (SR 61)	Install left-turn phasing and advance flashing beacons; upgrade signal operations	\$ 964,300	\$ 733,400	02/24/11	07/13/11	2014/15	\$607,050	01/18/12	0.2 Milestone Completed	TBD	14.3	Months and counting	
HRRR1-04-031	1	HR3	04	Alameda County	MTC	Metropolitan Transportation Commission	Patterson Pass Rd. at PM 6.4 in unincorporated Alameda County	Widen or Improve Shoulder	\$ 909,000	\$ 818,100	04/30/07	08/23/07	2014/15	\$717,300	12/19/08	10.0 Milestone Completed	TBD	40.3	Months and counting	
HSIP2-04-027	2	0	04	Alameda County	MTC	Metropolitan Transportation Commission	Foothill Road Between Castlewood And Sunole Area And On Miner Rd. Between Del Valle Rd And The Vicinity Of Milepost 10 In Unincorporated County Line	Remove Permanent Obstacle Along Shoulder	\$ 539,000	\$ 485,100	07/17/08	11/17/08	01/00/00	\$426,600	02/23/09	Met Milestone	TBD	40.5	Months and counting	
HSIP2-07-001	2	0	07	Alhambra	SCAG	Los Angeles County Metropolitan Transportation Authority	Mission Rd. From Fremont Ave. To Atlantic Blvd.	Construct Raised Medians And 3 Left-Turn Lanes W/ Dedicated Left-Turn Phasing; Install Traffic Signals, Signs, Safety Lighting And Pavement Markings	\$ 869,200	\$ 390,000	07/17/08	02/02/09	2014/15	\$390,000	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	44.0	Months and counting
HSIP3-07-025	3	0	07	Alhambra	SCAG	Los Angeles County Metropolitan Transportation Authority	Valley Blvd. Between Marengo And New Ave.	Construct Raised Medians; Install Led Traffic And Countdown Pedestrian Signals; Improve Sight-Distance, Install Pavement Markings And Safety Lighting	\$ 644,700	\$ 551,800	01/26/10	04/07/10	2014/15	\$551,800	TBD	54.1	Months and counting	TBD	29.7	Months and counting
HRRR2-10-048	2	HR3	10	Amador County	RURAL	Amador County Transportation Commission	On Ridge Road at the New York Ranch Road intersection	Lengthen turn/merge lane and revise road profile; install delineation	\$ 1,070,000	\$ 900,000	07/09/08	11/17/08	2014/15	\$583,184	12/19/08	Met Milestone	TBD	46.6	Months and counting	
HRRR2-10-049	2	HR3	10	Amador County	RURAL	Amador County Transportation Commission	Various locations on Fiddletown Road, Jackson Valley Road, Shakeridge Road and Shenandoah Road	Widen shoulders; construct turnouts	\$ 858,000	\$ 772,200	07/09/08	11/17/08	2014/15	\$459,900	09/16/08	Met Milestone	TBD	46.6	Months and counting	
HSIP2-10-005	2	0	10	Amador County	RURAL	Amador County Transportation Commission	Intersection Of Ridge Rd. And New York Ranch Rd.	Install Traffic Signal; Construct Left-Turn And Acceleration Lanes	\$ 1,164,000	\$ 900,000	07/17/08	11/17/08	2014/15	\$591,207	09/17/08	Met Milestone	TBD	46.6	Months and counting	
HSIP3-07-017	3	0	07	Bellflower	SCAG	Los Angeles County Metropolitan Transportation Authority	Bellflower Blvd. From Walnut St. To Flora Vista St.	Install Traffic Signals; Construct Curb Extensions; Install In-Pavement Crosswalk Lights; Improve Signage And Visibility	\$ 913,000	\$ 821,700	01/26/10	04/07/10	2014/15	\$821,700	11/08/10	1.1 Milestone Completed	TBD	29.7	Months and counting	
HSIP4-08-009	4	0	08	Big Bear Lake	SCAG	San Bernardino Associated Governments	Big Bear Blvd. (SR 18) between Edgemoor Rd. and Talmadge Rd.	Construct curb, gutter, sidewalks and curb ramps	\$ 509,600	\$ 458,600	02/24/11	05/12/11	2014/15	\$409,100	01/29/14	27.0 Milestone Completed	TBD	16.4	Months and counting	
HSIP1-05-003	1	0	05	Buellton	SBCAG	Santa Barbara County Association of Governments	Mcmurray Road Intersection With State Highway 246.	Traffic Signal Upgrade; Left Turn Phasing, Restriping And Widening.	\$ 418,000	\$ 376,200	06/21/07	08/16/07	2014/15	\$376,200	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	61.9	Months and counting
HSIP3-03-002	3	0	03	Butte County	BCAG	Butte County Association of Governments	Lincoln Blvd. from 50' North of Idora St. to 100' South of Arnold Ave.	Construct Curb, Gutter, Sidewalk, And Curb Ramps; Install Crosswalk Warning Signs With Integrated Flashing Beacons At All Three Midblock Crossings, And Class II Bike Lane Markings	\$ 1,585,684	\$ 872,197	01/26/10	04/30/10	2014/15	\$872,197	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	29.0	Months and counting
HSIP3-07-018	3	0	07	Commerce	SCAG	Los Angeles County Metropolitan Transportation Authority	Washington Blvd. From The I-5 Interchange Ramps To Fidelia Ave.	Construct Raised Median; Install Led Pedestrian Count-Down Signals And Crosswalk Striping	\$ 353,100	\$ 254,100	01/26/10	04/07/10	2014/15	\$254,100	01/27/11	3.7 Milestone Completed	TBD	29.7	Months and counting	
HSIP4-07-051	4	0	07	Commerce	SCAG	Los Angeles County Metropolitan Transportation Authority	Washington Blvd./Garfield Ave.; Washington Blvd./Yates Ave.; Garfield Ave./ Yates Ave.; and Garfield Ave./Malt Ave	Upgrade RR preemption; construct sidewalk	\$ 559,400	\$ 503,400	02/24/11	05/12/11	2014/15	\$453,054	01/20/15	38.9 Milestone Completed	TBD	16.4	Months and counting	
HRRR2-04-028	2	HR3	04	Contra Costa County	MTC	Metropolitan Transportation Commission	Marsh Creek Road from 2.0 to 2.5 miles west of Deer Valley Road	Realign and widen roadway and shoulders; relocate utilities; improve highway signage and drainage	\$ 1,738,889	\$ 1,520,000	07/09/08	01/23/09	2014/15	\$1,370,000	07/16/09	Met Milestone	TBD	21.1	Months and counting	
HSIP2-07-002	2	0	07	Diamond Bar	SCAG	Los Angeles County Metropolitan Transportation Authority	Golden Springs Drive, Between Lemon Ave. And Brea Canyon Rd.	Install Frontage Road, Street Lightings, And Median Island Improvemts.	\$ 476,300	\$ 400,000	07/17/08	02/02/09	2014/15	\$400,000	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	44.0	Months and counting
HSIP3-03-008	3	0	03	El Dorado County	SACOG	El Dorado County Transportation Commission	Cold Springs Rd., At The Intersection With Mt. Shasta Ln. Between Pm 3.4 And 3.55	Realign Roadway; Widen Shoulders; Construct Drainage Improvements; Install Flashing Beacon Warning Signs	\$ 1,024,400	\$ 899,000	01/26/10	05/12/10	2014/15	\$646,100	07/02/10	Met Milestone	TBD	28.6	Months and counting	
HSIP3-03-009	3	0	03	El Dorado County	SACOG	El Dorado County Transportation Commission	Salmon Falls Rd., South Of The T-Intersection At Glenesk Ln. Between Pm 7.79 And 7.89	Realign Roadway; Widen Shoulders; Construct Drainage Improvements; Install Flashing Beacon Warning Signs And Rumble Strips	\$ 1,133,400	\$ 900,000	01/26/10	05/12/10	2014/15	\$666,900	07/02/10	Met Milestone	TBD	28.6	Months and counting	
HSIP4-03-008	4	0	03	El Dorado County	SACOG	El Dorado County Transportation Commission	Cold Springs Rd. between Fox Print Ct. and Skvview Ln.	Modify super-elevation; widen shoulders; install signs and striping	\$ 495,000	\$ 445,500	02/24/11	04/08/11	2014/15	\$342,900	04/26/11	Met Milestone	TBD	17.5	Months and counting	
HSIP4-07-027	4	0	07	Hawthorne	SCAG	Los Angeles County Metropolitan Transportation Authority	Inglewood Ave. between Imperial Hwy. and El Segundo Blvd.	Upgrade traffic signals and safety lighting	\$ 1,241,300	\$ 730,000	02/24/11	05/12/11	2014/15	\$650,000	07/20/12	8.4 Milestone Completed	TBD	16.4	Months and counting	
HSIP2-08-009	2	0	08	Highland	SCAG	San Bernardino Associated Governments	Base Line St. Between Sr210 And Boulder Ave.	Construct Raised Median.	\$ 976,400	\$ 683,500	07/17/08	02/02/09	2014/15	\$559,729	05/11/09	Met Milestone	TBD	44.0	Months and counting	
HSIP4-07-017	4	0	07	Lancaster	SCAG	Los Angeles County Metropolitan Transportation Authority	Ave. "L"/Challenger Way (10th St. East)	Convert traffic signal to roundabout	\$ 767,100	\$ 690,300	02/24/11	05/12/11	2014/15	\$582,300	10/25/11	Met Milestone	TBD	16.4	Months and counting	
HRRR1-02-009	1	HR3	02	Lassen County	RURAL	Lassen County Transportation Commission	From the intersection of SR 44 and Mooney Rd. (CR A21) 3.92 miles to beginning of project and 4.44 miles to end of project	Realign Roadway	\$ 1,000,000	\$ 900,000	04/30/07	08/09/07	2014/15	\$810,000	09/12/07	Met Milestone	TBD	62.1	Months and counting	

¹PE Phase Delay = PE Authorization is late and due (was not received within 6 months of FTIP approval date)

²CON Phase Delay = CON Authorization is late and due (was not received within 30 months of FTIP approval date)

HSIP and HRRR Projects Delayed in Construction (Sorted by Agency) As of February 28, 2015

Unique Project ID	Cycle	HR3 Eligibility	District	Agency	MPO	RTPA	Project Location	Description of Work	Current Total Project Cost	Current Federal Funds Approved	Program Release Date	*First* FTIP Approval Date by FFWA	Current FTIP Program Year	Current Federal & Safety Funds in FTIP	PE Auth Date	PE Delivery Delay ¹ (FTIP Approval to PE Auth over 6 Months)	CON Auth Date	CON Delivery Delay ² (FTIP Approval to CON Auth over 30 Months)		
General Project Information											FTIP Programming			PE Phase			CON Phase			
HSIP0-07-012	0	0	07	Long Beach	SCAG	Los Angeles County Metropolitan Transportation Authority	Intersection Of Walnut Avenue And 20Th Street.	Realign Intersection, Install Traffic Signal, Install Bike Path.	\$ 775,500	\$ 450,000	01/01/05	10/30/05	2014/15	\$450,000	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	83.7	Months and counting
HSIP4-07-043	4	0	07	Los Angeles	SCAG	Los Angeles County Metropolitan Transportation Authority	Entrada Ave. between Amalfi Ave. and Kingman Ave.; E. Channel Ave./Sage Ln.	Construct sidewalks and bulb-outs; improve crosswalks; install pedestrian warning device	\$ 700,000	\$ 630,000	02/24/11	05/12/11	2014/15	\$549,000	01/06/12	1.9	Milestone Completed	TBD	16.4	Months and counting
HSIP4-07-054	4	0	07	Los Angeles	SCAG	Los Angeles County Metropolitan Transportation Authority	Anaheim St., W of McFarland Ave. at the RR grade crossing	Construct medians and RR safety features; upgrade traffic control devices	\$ 1,985,300	\$ 900,000	02/24/11	05/12/11	2014/15	\$739,300	11/04/11	Met Milestone	TBD	16.4	Months and counting	
HSIP4-07-055	4	0	07	Los Angeles	SCAG	Los Angeles County Metropolitan Transportation Authority	Roxford St./Foothill (I-210) on/off-ramps	Install traffic signals; modify signal operations; improve channelization	\$ 400,000	\$ 360,000	02/24/11	05/12/11	2014/15	\$295,650	11/02/11	Met Milestone	TBD	16.4	Months and counting	
HSIP3-07-032	3	0	07	Lynwood	SCAG	Los Angeles County Metropolitan Transportation Authority	In The Vicinity Of Firebaugh High School, Will Rogers School, And J.P. Abbott School	Install In-Roadway Warning Light Systems And Radar Speed Feedback Signs; Construct Bulb Outs	\$ 385,800	\$ 347,220	01/26/10	04/07/10	2014/15	\$343,192	10/26/12	25.0	Milestone Completed	TBD	29.7	Months and counting
HRRR1-02-003	1	HR3	02	Modoc County	RURAL	Modoc County Transportation Commission	CR 54, 4 miles Southwest of Alturas	Apply high friction surface treatment; widen shoulders; install rumble strips; install chevron signs	\$ 700,000	\$ 630,000	04/30/07	08/09/07	2014/15	\$508,500	09/12/07	Met Milestone	TBD	62.1	Months and counting	
HRRR2-02-004	2	HR3	02	Modoc County	RURAL	Modoc County Transportation Commission	County Road 55 North of Alturas	Widen shoulders; replace existing culverts and improve drainage; install new guardrail	\$ 984,400	\$ 885,960	07/09/08	11/17/08	2014/15	\$791,460	03/26/09	Met Milestone	TBD	46.6	Months and counting	
HSIP4-07-037	4	0	07	Monrovia	SCAG	Los Angeles County Metropolitan Transportation Authority	Huntinton Dr./5th Ave.; Duarte Rd./Peck Rd.; Foothill Blvd./Sunset Pl.; Foothill Blvd./California Ave	Install pedestrian safety devices and crosswalk lighting system; upgrade traffic signals	\$ 730,000	\$ 657,000	02/24/11	05/12/11	2014/15	\$580,500	12/16/13	25.5	Milestone Completed	TBD	16.4	Months and counting
HSIP3-07-033	3	0	07	Moorpark	SCAG	Ventura County Transportation Commission	Princeton Ave. East Of Spring Rd. And To The South Of Condor Dr.	Widen Existing Road For Class II Bikeway In Both Directions; Construct Curb And Gutter; Install 2-Way Left-Turn Lane, Signs, Stripes And Pavement Markings; Construct Retaining Walls	\$ 2,660,100	\$ 900,000	01/26/10	04/07/10	2014/15	\$900,000	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	29.7	Months and counting
HSIP1-08-010	1	0	08	Murrieta	SCAG	Riverside County Transportation Commission	Murrieta Hot Springs Road Between Alta Murrieta Drive And Margarita Road.	Construct Raised Traffic Medians.	\$ 560,000	\$ 504,000	06/21/07	11/30/07	2014/15	\$459,360	08/06/08	2.2	Milestone Completed	TBD	58.4	Months and counting
HSIP4-08-017	4	0	08	Murrieta	SCAG	Riverside County Transportation Commission	Jackson Ave. between California Oaks Rd. and the entrance to The Arbors at California Oaks (Apartments)/California Oaks Center (Shopping Center)	Construct raised median; install signs and striping	\$ 84,800	\$ 76,200	02/24/11	05/12/11	2014/15	\$76,200	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	16.4	Months and counting
HSIP4-12-016	4	0	12	Orange	SCAG	Orange County Transportation Authority	Lincoln Ave. between Orange Olive Rd. and Orange Ave.	Construct sidewalk gap closure	\$ 755,000	\$ 679,000	02/24/11	05/12/11	2014/15	\$134,500	05/23/12	6.5	Milestone Completed	TBD	16.4	Months and counting
HSIP4-07-012	4	0	07	Pasadena	SCAG	Los Angeles County Metropolitan Transportation Authority	Fair Oaks Ave./Colorado Blvd.; Lake Ave./Mountain St.	Install pedestrian bulb-outs and curb ramps; enhance striping	\$ 453,300	\$ 407,700	02/24/11	05/12/11	2014/15	\$358,200	12/13/12	13.3	Milestone Completed	TBD	16.4	Months and counting
HSIP4-07-032	4	0	07	Pasadena	SCAG	Los Angeles County Metropolitan Transportation Authority	SR 134 on/off-ramp at Colorado Blvd./Orange Grove Blvd.; SR 210 on/off-ramp at Holly St./Orange Grove Blvd	Modify traffic signal phasing	\$ 253,000	\$ 227,700	02/24/11	05/12/11	2014/15	\$205,200	01/07/13	14.1	Milestone Completed	TBD	16.4	Months and counting
HSIP4-03-007	4	0	03	Placer County	SACOG	Placer County Transportation Planning Agency	King Rd. between Auburn Folsom Rd. and Sudor Ln.	Widen traveled lanes; construct drainage improvements	\$ 1,187,900	\$ 900,000	02/24/11	04/08/11	2014/15	\$670,410	05/25/11	Met Milestone	TBD	17.5	Months and counting	
HSIP4-07-053	4	0	07	Rancho Palos Verdes	SCAG	Los Angeles County Metropolitan Transportation Authority	Hawthorne Blvd./Highridge Rd.; Hawthorne Blvd./Gran Via Altamira (Ridgegate Dr.); Hawthorne Blvd./Eddinghill (Seamount Dr.); Hawthorne Blvd./Crest Rd.; Hawthorne Blvd./Dupre Dr.; Hawthorne Blvd./Vallon Dr.; Hawthorne Blvd./Palos Verdes Dr. West	Install pedestrian countdown heads; synchronize traffic signals	\$ 785,600	\$ 707,000	02/24/11	05/12/11	2014/15	\$652,550	10/25/11	Met Milestone	TBD	16.4	Months and counting	
HSIP4-02-004	4	0	02	Redding	SRTA	Shasta Regional Transportation Agency	Buenaventura Blvd. between Placer St. and Lakeside Dr.	Construct curb, gutter, sidewalk and street lighting on East side; Continuous center turn lane, one additional travel lane south bound on West side; Bike lanes on both sides	\$ 1,100,000	\$ 461,600	02/24/11	05/23/11	2014/15	\$403,100	08/30/11	Met Milestone	TBD	16.0	Months and counting	
HSIP2-07-006	2	0	07	Redondo Beach	SCAG	Los Angeles County Metropolitan Transportation Authority	Artesia Blvd. At Felton Ln., And North Redondo Beach Bikeway; And Grant Ave. At Green Ln., And Felton Ln.	Install Count-Down Pedestrian Heads.	\$ 33,000	\$ 29,700	07/17/08	02/02/09	2014/15	\$29,700	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	44.0	Months and counting
HSIP3-07-034	3	0	07	Redondo Beach	SCAG	Los Angeles County Metropolitan Transportation Authority	North Redondo Beach Bikeway Between Robinson St. And Felton Ln.	Install Ten Solar-Powered, Led Pathway Lighting Assemblies And Eleven Solar-Powered, Led Roadway Lighting Fixtures	\$ 180,800	\$ 162,720	01/26/10	04/07/10	2014/15	\$162,720	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	29.7	Months and counting
HSIP1-06-003	1	0	06	Reedley	FCOG	Council of Fresno County Governments	Intersection Of Reed Ave. And Manning Ave.; Reed Ave. Between "I" Street And Manning Ave.; Reed Ave. And North Ave	Install Traffic Signals; Install Safety Street Lighting; Construct Roundabout; Install In-Pavement Crosswalk Lights	\$ 700,600	\$ 479,750	06/21/07	01/16/08	2014/15	\$412,250	09/18/08	2.1	Milestone Completed	TBD	56.8	Months and counting
HSIP4-07-009	4	0	07	Rosemead	SCAG	Los Angeles County Metropolitan Transportation Authority	SR 19 (Rosemead Blvd.) between Valley Blvd. and the RR grade crossing at Grand Ave.	Construct sidewalks; install safety lighting and bike lanes; upgrade traffic signals	\$ 479,400	\$ 430,900	02/24/11	05/12/11	2014/15	\$407,097	08/24/12	9.6	Milestone Completed	TBD	16.4	Months and counting
HSIP4-07-047	4	0	07	Rosemead	SCAG	Los Angeles County Metropolitan Transportation Authority	Garvey Blvd.; Walnut Grove Ave. between Hellman Ave. and Marshall St.	Install left-turn phasing, signs, and striping; upgrade traffic signals; construct raised medians	\$ 377,300	\$ 339,500	02/24/11	05/12/11	2014/15	\$315,730	08/27/12	9.7	Milestone Completed	TBD	16.4	Months and counting

¹PE Phase Delay = PE Authorization is late and due (was not received within 6 months of FTIP approval date)

²CON Phase Delay = CON Authorization is late and due (was not received within 30 months of FTIP approval date)

HSIP and HRRR Projects Delayed in Construction (Sorted by Agency) As of February 28, 2015

Unique Project ID	Cycle	HR3 Eligibility	District	Agency	MPO	RTPA	Project Location	Description of Work	Current Total Project Cost	Current Federal Funds Approved	Program Release Date	*First* FTIP Approval Date by FFWA	Current FTIP Program Year	Current Federal & Safety Funds in FTIP	PE Auth Date	PE Delivery Delay ¹ (FTIP Approval to PE Auth over 6 Months)	CON Auth Date	CON Delivery Delay ² (FTIP Approval to CON Auth over 30 Months)		
General Project Information											FTIP Programming			PE Phase			CON Phase			
HSIP4-05-004	4	0	05	San Benito County	AMBAG	Council of San Benito County Governments	Union Rd., E of Union Heights Rd.	Widen shoulders	\$ 548,400	\$ 447,500	02/24/11	05/23/11	2014/15	\$356,690	07/20/12	8.0 Milestone Completed	TBD	16.0	Months and counting	
HSIP4-08-010	4	0	08	San Bernardino	SCAG	San Bernardino Associated Governments	Ninth St./Arrowhead Ave.	Upgrade traffic signals; install protected left-turn phasing	\$ 168,600	\$ 151,700	02/24/11	05/12/11	2014/15	\$151,700	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	16.4	Months and counting
HSIP4-08-016	4	0	08	San Bernardino	SCAG	San Bernardino Associated Governments	Ninth St./Sierra Way	Install protected/permissive left-turn phasing and pedestrian countdown heads; construct curb ramps	\$ 171,200	\$ 154,000	02/24/11	05/12/11	2014/15	\$154,000	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	16.4	Months and counting
HSIP4-12-013	4	0	12	San Clemente	SCAG	Orange County Transportation Authority	N El Camino Real between Camino Capistrano and Avenida Estacion	Construct Class I bike path, K-rail barrier, sidewalk and curb ramps; upgrade traffic signals and striping	\$ 739,900	\$ 665,900	02/24/11	05/12/11	2014/15	\$665,900	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	16.4	Months and counting
HSIP2-07-007	2	0	07	San Fernando	SCAG	Los Angeles County Metropolitan Transportation Authority	Various Locations	Install Count Down Pedestrian Heads.	\$ 61,900	\$ 55,710	07/17/08	02/02/09	2014/15	\$55,710	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	44.0	Months and counting
HSIP2-05-011	2	0	05	Santa Barbara County Association of Governments	SBCAG	Santa Barbara County Association of Governments	Cabrillo Blvd, 0.1 Mile South Of Highway 1	Replace Existing Rr Bridge And Construct Roadway Improvements For Bicyclists And Pedestrians	\$ 7,127,700	\$ 900,000	07/17/08	11/17/08	2014/15	\$900,000	11/18/14	67.0	Milestone Completed	TBD	46.6	Months and counting
HSIP4-05-002	4	0	05	Santa Cruz County	AMBAG	Santa Cruz County Regional Transportation Commission	Granite Creek Rd., 0.2 mile S of Lauren Ct.	Install approximately 200' of guardrail	\$ 113,000	\$ 101,700	02/24/11	05/23/11	2014/15	\$87,483	04/03/12	4.4 Milestone Completed	TBD	16.0	Months and counting	
HSIP4-04-004	4	0	04	Saratoga	MTC	Metropolitan Transportation Commission	SR 9 (Saratoga-Los Gatos Rd.) between Fruitvale Ave. and Lexington Dr.	Construct pedestrian pathway, curbs, and curb ramps; install crosswalks, signs, and striping	\$ 1,084,000	\$ 900,000	02/24/11	07/13/11	2014/15	\$900,000	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	14.3	Months and counting
HSIP4-07-036	4	0	07	South Gate	SCAG	Los Angeles County Metropolitan Transportation Authority	Firestone Blvd./State St.; Tweedy Blvd./California Ave.	Install protected left-turn signals, pedestrian countdown heads, curb ramps, signs, and striping	\$ 590,000	\$ 531,000	02/24/11	05/12/11	2014/15	\$477,900	07/20/12	8.4 Milestone Completed	TBD	16.4	Months and counting	
HSIP4-10-003	4	0	10	Stanislaus County	STANCOG	Stanislaus Council of Governments	Central Ave., within 1,500' of W. Taylor Rd.	Widen shoulders; modify geometrics	\$ 795,000	\$ 715,500	02/24/11	05/04/11	2014/15	\$639,000	07/21/11	Met Milestone	TBD	16.7	Months and counting	
HSIP1-10-008	1	0	10	Sutter Creek	RURAL	Amador County Transportation Commission	Old Sutter Hill Road At Ridge Road Approximately 0.1 Miles East Of The Sr 104 Intersection With Sr 49	Realign Old Sutter Hill Road Intersection With Ridge Road; Includes The Realignment Of Old Ridge Road	\$ 974,000	\$ 876,600	06/21/07	08/09/07	2014/15	\$539,100	03/19/08	1.3 Milestone Completed	TBD	62.1	Months and counting	
HSIP2-02-004	2	0	02	Tehama County	RURAL	Tehama County Transportation Commission	Intersections Of Gerber Rd. With Sr 99W And San Benito Ave.	Install Left Turn Lanes	\$ 796,000	\$ 716,400	07/17/08	11/17/08	2014/15	\$645,300	01/14/09	Met Milestone	TBD	46.6	Months and counting	
HSIP3-06-009	3	0	06	Tulare County Resource Management Agency	TCAG	Tulare County Association of Governments	Intersection Of Sr 190 And Rd. 284	Install Traffic Signals With Protected Left-Turn Phase Or Install Roundabout; Install Flashing Beacons For Advanced Warning	\$ 1,864,100	\$ 350,000	01/26/10	04/13/10	2014/15	\$350,000	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	17.4	Months and counting
HSIP4-07-040	4	0	07	Ventura County	SCAG	Ventura County Transportation Commission	Rice Ave./Channel Islands Blvd.	Construct left-turn lane; lengthen right-turn lane and acceleration lanes; upgrade traffic signals	\$ 1,155,000	\$ 900,000	02/24/11	05/12/11	2014/15	\$900,000	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	16.4	Months and counting
HSIP4-08-007	4	0	08	Victorville	SCAG	San Bernardino Associated Governments	Amethyst Rd./Hook Blvd.	Install traffic signal, signs, striping, and pavement markings; construct curb ramp	\$ 384,000	\$ 345,600	02/24/11	05/12/11	2014/15	\$345,600	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	16.4	Months and counting
HSIP1-12-007	1	0	12	Villa Park	SCAG	Orange County Transportation Authority	Mesa Dr. Between Henderson Way And Canyon Crest Dr.	Upgrade Guardrail; Widen Shoulder; Install Warning Signs.	\$ 227,200	\$ 204,480	06/21/07	11/30/07	2014/15	\$204,480	N/A PE being done with Local Funds	N/A PE being done with Local Funds	Milestone Removed	TBD	58.4	Months and counting
HSIP2-07-021	2	0	07	Whittier	SCAG	Los Angeles County Metropolitan Transportation Authority	Beverly Blvd. Curve Between Magnolia Ave. And Citrus Ave.	Groove Concrete Pavement	\$ 28,600	\$ 25,740	07/17/08	02/02/09	2014/15	\$20,911	11/05/09	3.1 Milestone Completed	TBD	44.0	Months and counting	
HSIP3-07-007	3	0	07	Whittier	SCAG	Los Angeles County Metropolitan Transportation Authority	Beverly Blvd. From The West City Limits To Norwalk Blvd./Workman Mill Rd.	Construct Raised Medians And Curb Extensions; Install In-Roadway Warning Lights, Traffic Signs, Class Ii Bike Lane Striping, Pavement Markings, Bus Shelters And Safety Lighting	\$ 1,242,500	\$ 900,000	01/26/10	04/07/10	2014/15	\$891,000	08/30/10	Met Milestone	TBD	29.7	Months and counting	
HSIP4-08-001	4	0	08	Wildomar	SCAG	Southern California Association Of Governments	Clinton Keith Rd./Hidden Springs Rd.	Install protected left-turn phasing and pedestrian improvements	\$ 110,000	\$ 99,000	02/24/11	05/12/11	2014/15	\$83,835	08/01/12	8.8 Milestone Completed	TBD	16.4	Months and counting	
HSIP4-03-009	4	0	03	Woodland	SACOG	Sacramento Area Council of Governments	Main St./Cleveland St.	Upgrade traffic signals	\$ 280,300	\$ 252,200	02/24/11	04/08/11	2014/15	\$221,652	08/29/11	Met Milestone	TBD	17.5	Months and counting	

¹PE Phase Delay = PE Authorization is late and due (was not received within 6 months of FTIP approval date)

²CON Phase Delay = CON Authorization is late and due (was not received within 30 months of FTIP approval date)