

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 1
05/02/07

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-DN-101-35.8/45.3 01-293134		IN DEL NORTE COUNTY NORTH OF CRESCENT CITY AT SMITH RIVER	SHASTA CONSTRUCTORS INC P O BOX 491539	BROWN, KARL 700 PARK PLACE	\$4,763,166 \$3,773,926	07/28/05 08/15/05	59% 79%
ACNH-Q101-(052)E BHQ1-01 0-(2EN)H Q101- 052-()		OVERFLOW BRIDGE AND AT GILBERT CREEK BRIDGE WIDEN ROADWAY AND BRIDGES	REDDING CA 960491539 (530)365-3930	CRESCENT CITY, CA 95531 (707) 465-3246	\$67,684	08/31/07	SUSPENDED
HA21	SWPPP						
01-DN-199-27.0/27.5 01-409604		IN DEL NORTE COUNTY NEAR PATRICK CREEK FROM 1.7 KM TO 0.9 KM SOUTH OF IDLEWILD MAINTENANCE STATION ROAD CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BROWN, KARL 700 PARK PLACE (707) 465-3246	\$4,594,158 \$1,033,967 \$100,481	04/14/06 04/25/06 09/30/08	28% 23% SUSPENDED
HB1	SWPPP						
01-HUM-101-56.2/57.5 01-314404		IN HUMBOLDT COUNTY NEAR ALTON FROM 1.0 KM SOUTH OF THE VAN DUZEN RIVER BRIDGE TO 0.1 KM NORTH OF THE VAN DUZEN RIVER BRIDGE OVERFL BRIDGE REPLACEMENT (SCOUR)	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	WRIGHT, GEOFFREY P.O. BOX 160 HYDESVILLE, CA 95547 (707) 768-9206	\$14,304,424 \$9,790,758 \$335,410	06/30/05 07/11/05 11/08/07	60% 68%
ACNH-Q101-(097)E --()							
HA21	SWPPP						
01-HUM-101-58.8/70 01-438404		IN HUMBOLDT COUNTY IN AND NEAR FORTUNA AT VARIOUS LOCATIONS INSTALL MEDIAN BARRIER	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN 3575 JOHNSON ROAD, SUITE 1 (707) 768-3184	\$12,193,406 \$406,957 \$0	09/27/06 10/11/06 11/19/07	19% 3%
ACST-Q101-(119)E G Q1-01 1-(9E) --()							
HB1	SWPPP						
01-HUM-101-78.9/79.4 01-330454		IN HUMBOLDT COUNTRY IN EUREKA ON NORTHBOUND ROUTE 101 FIFTH STREET FROM O STREET TO U STREET AND ON ROUTE 255 R STREET FROM FIFTH REALIGNMENT AND SIGNALIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HAYLER, CHARLIE P.O. BOX 3700 WILLOW CREEK, CA 95573 (707) 825-4895	\$3,119,537 \$3,043,518 \$25,294	09/27/04 10/07/04 06/11/07	0% 0% PLANT EST SATIS
ACNH-Q101-(073)E --()							
HB4N	SWPPP						
01-HUM-101-97.7/122.4 01-422504		IN HUMBOLDT AND DEL NORTE COUNTIES AT VARIOUS LOCATIONS REHABILITATE AND REPLACE CULVERTS	BROWN CONSTRUCTION COMPANY P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE B (707) 825-4895	\$411,041 \$0 \$0	03/02/07 03/19/07 07/03/07	0% 0% SUSPENDED
HA42	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 2
05/02/07

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-101-102.9/103.7 01-403204		IN HUMBOLT COUNTY NEAR TRINIDAD 0.1 KM SOUTH TO 0.5 KM NORTH OF SEAWOOD DRIVE UNDERCROSSING UPGRADE WATER FILTRATION SYSTEM	FROM TERRY HANSEN 6911 DANYEUR ROAD REDDING CA 96001 (530)241-3073	HAYLER, CHARLIE P.O. BOX 3700 EUREKA, CA 95501 (707) 825-4895	\$520,015 \$519,477 \$0	09/08/05 09/21/05 02/26/07 03/21/07	100% 100% COMPLETED
HA26	WPCP						
01-HUM-299-11.0/19 01-442304		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM NORTH FORK MAD RIVER BRIDGE TO REDWOOD CREEK BRIDGE RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38 WINDSOR CA 95492 (707)838-9751	RADFORD, ALAN ??????? (707) 445-6465	\$3,374,484 \$0 \$0	09/12/06 09/20/06 12/18/06	0% 0% SUSPENDED
HA22	WPCP						
01-HUM-5712-/0 01-426104		IN HUMBOLDT COUNTY AT GARBERVILLE AT THE GARBERVILLE MAINTENANCE STATION CONSTRUCT COVERS FOR WASH RACKS	ROADWAY ELECTRICAL WORKS P O BOX 5083 MODESTO CA 95352 (209)578-4749	GORONA, MARK 5065 BOYD ROAD, STE. B (707) 825-4887	\$770,000 \$708,400 \$4,620	09/08/06 09/20/06 06/01/07	76% 92% SUSPENDED
HA12							
01-LAK-20-17.2/17.8 01-429704 ACST-P020-(134)E P0-20 1-(4E) --()		IN LAKE COUNTY IN LUCERNE AT LUCERNE CREEK AND DEER CREEK MODIFY GUARD RAILING AND CULVERT	J R ALTMAN GENERAL ENGINEERING 1557 EUGENE COURT YUBA CITY CA 95993 (530)671-1155	BUTLER, CHARLES P.O. BOX 457 CLEARLAKE, CA 95457 (707) 994-4578	\$258,116 \$0 \$0	05/11/05 05/24/05 08/10/05	0% 0% SUSPENDED
HB1	WPCP						
01-LAK-20-38.5/42 01-4146V4 ACST-P020-(142)E P0-20 1-(2E) --()		IN LAKE COUNTY ABOUT 20 KM EAST OF CLEARLAKE OAKS FROM 2.2 KM EAST OF NORTH FORK CACHE CREEK BRIDGE TO 2.7 KM WEST OF WALKER RIDG REHABILITATE ROADWAY AND REALIGN	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A (530) 458-3080	\$16,028,047 \$53,414 \$13,578	09/01/06 09/14/06 12/31/08	1% 0% SUSPENDED
HB1	SWPPP						
01-MEN-1-10.2/11.2 01-307904		IN MENDOCINO COUNTY NEAR POINT ARENA FROM 1.7 KM SOUTH OF SCHOONER GULCH BRIDGE TO 0.1 KM SOUTH OF SCHOONER GULCH BRIDGE REALIGN ROADWAY	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	DEROSIER, DAVE P.O. BOX 1245 (707) 961-5403	\$1,940,977 \$1,850,934 \$276	02/02/06 02/10/06 05/17/07	0% 0% PLANT EST SATIS
HA42	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 3
05/02/07

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-1-30.8/31.3 01-438804		IN MENDOCINO COUNTY NEAR ELK AT 1.2 KM SOUTH OF ELK CREEK BRIDGE REALIGN ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	DEROSIER, DAVE 510 S. MAIN STREET (707) 961-5403	\$183,476 \$1,956 \$1,956	09/20/06 10/06/06 05/16/07	28% 1%
HB4N	WPCP						
01-MEN-1-50.0/0 01-458404		IN MENDOCINO COUNTY NEAR MENDOCINO FROM 0.5 KM SOUTH OF BIG RIVER BRIDGE TO BID RIVER BRIDGE CHANNELIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DEROSIER, DAVE P.O. BOX 1245 (707) 961-5403	\$416,340 \$381,336 \$0	06/15/06 06/30/06 12/04/06	98% 97%
HB4N	SWPPP						
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-() HA4S2		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	RESTAINO, MIC P.O. BOX 1245 (707) 496-7112	\$43,799,920 \$4,407,656 \$605,800	12/21/06 01/11/07 11/02/09	11% 10%
01-MEN-1-82.9/0 01-441804		IN MENDOCINO COUNTY NEAR ROCKPORT AT JUAN CREEK BRIDGE REPAIR BRIDGE DECK AND RAILING	TRUESDELL CORPORATION OF 1310 W 23RD ST TEMPE AZ 85282 (602)437-1711	DEROSIER, DAVE P.O. BOX 1245 (707) 961-5403	\$648,628 \$6,453 \$6,453	01/11/07 02/05/07 08/02/07	20% 1%
HM3	WPCP						
01-MEN-20-33.3/37.9 01-297704		IN MENDOCINO COUNTY NEAR CALPELLA FROM 0.1 KM EAST OF ROUTE 101 AND 20 SEPARATION TO COLD CREEK BRIDGE ROADWAY REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BAKER, SCOTT 2617 E. HWY 20 (707) 274-9451	\$11,839,312 \$4,845,773 \$860,850	06/05/06 06/21/06 12/12/07	49% 41%
HA22	SWPPP						
01-MEN-101-58.9/82.5 01-375614 ACNH-Q101-(103)E Q1-01 1-(3E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADSIDE REST	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553 (925)682-6133	MCKEON, MATT P.O. BOX 959 WILLITS, CA 95490 (707) 485-0876	\$3,121,647 \$3,100,953 \$2,071	10/19/05 10/28/05 05/02/07	0% 0%
HA26	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 4
05/02/07

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-101-75.5/81.4 01-458704		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM 3.5 KM SOUTH OF RATTLESNAKE SUMMIT TO RATTLESNAKE CREEK BRIDGE (KP 121.5/131.0) RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38 WINDSOR CA 95492 (707)838-9751	RODRIGUEZ, JOAQUIN P.O. BOX 160 REDWOOD VALLEY, CA 95470 (707) 768-3184	\$1,549,750 \$1,443,325 \$100	09/29/05 10/13/05 09/26/07	65% 93%
HM1	WPCP						
01-MEN-101-92.7/93.6 01-422904		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.5 KM SOUTH TO 0.9 KM NORTH OF JITNEY GULCH BRIDGE ASPHALT CONCRETE OVERLAY	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	SCHULTZ, KELLEY 21340 BACHTEL ROAD (707) 459-6234	\$955,854 \$0 \$0	10/20/06 10/31/06	0% 0%
ACST-Q101-(120)E Q1-01 1-(0E) --()							SUSPENDED
HB1	WPCP						
01-MEN-101-98.9/100.8 01-397514		IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	DEN HEYER, RON P.O. BOX 699 (707) 441-3989	\$67,078,831 \$13,037,405 \$4,491,347	05/22/06 06/05/06 09/29/09	24% 19%
ER-37B3-(004)E --()							
HA23	SWPPP						
01-VAR--/0 01-467904		IN MENDOCINO AND HUMBOLDT COUNTIES AT VARIOUS LOCATIONS REPLACE FREEWAY FENCE	ARROW FENCING P O BOX 385 CALPELLA CA 95418 (707)485-1128	GORONA, MARK 5065 BOYD ROAD, SUITE B (707) 825-4887	\$169,500 \$167,891 \$0	12/19/06 01/12/07 02/23/07 03/27/07	100% 100%
HM2	WPCP						COMPLETED

Totals:	Authorized Final Amt:	<u>\$192,040,629</u>	Completed to Date:	<u>\$48,574,098</u>	Work This Month:	<u>\$6,515,919</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-35.8/45.3	01-293134	1
01-DN-199-27.0/27.5	01-409604	1
01-HUM-101-56.2/57.5	01-314404	1
01-HUM-101-58.8/70	01-438404	1
01-HUM-101-78.9/79.4	01-330454	1
01-HUM-101-97.7/122.4	01-422504	1
01-HUM-101-102.9/103.7	01-403204	2
01-HUM-299-11.0/19	01-442304	2
01-HUM-5712-/0	01-426104	2
01-LAK-20-17.2/17.8	01-429704	2
01-LAK-20-38.5/42	01-4146V4	2
01-MEN-1-30.8/31.3	01-438804	2
01-MEN-1-50.0/0	01-458404	3
01-MEN-1-69.4/70.1	01-385704	3
01-MEN-1-82.9/0	01-441804	3
01-MEN-1-10.2/11.2	01-307904	3
01-MEN-20-33.3/37.9	01-297704	3
01-MEN-101-58.9/82.5	01-375614	3
01-MEN-101-75.5/81.4	01-458704	4
01-MEN-101-92.7/93.6	01-422904	4
01-MEN-101-98.9/100.8	01-397514	4
01-VAR--/0	01-467904	4

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$25,308,774	\$19,709,155
-S-	FEDERAL AID (SECONDARY)	\$73,235,343	\$4,868,027
-SH-	STATE HIGHWAY	\$26,417,681	\$10,959,511
-ER-	STORM DAMAGE REPAIR	\$67,078,831	\$13,037,405
District Total:		<u>\$192,040,629</u>	<u>\$48,574,098</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$689,515
Work completed this Period:	\$689,515