

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/06**

Page 1  
01/02/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-DN-101-35.8/45.3 01-293134 ACNH-Q101-(052)E BHQ1-01 0-(2EN)H Q101- 052-() HA21	SWPPP	IN DEL NORTE COUNTY NORTH OF CRESCENT CITY AT SMITH RIVER OVERFLOW BRIDGE AND AT GILBERT CREEK BRIDGE WIDEN ROADWAY AND BRIDGES	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707) 465-3246	\$4,725,650 \$3,407,546 \$98,083	07/28/05 08/15/05 05/21/07	59% 72%  SUSPENDED
01-DN-169-2.3/2.9 01-311714 ACBR-S169-(004)E P S1-69 0-(4E) --() HA21	SWPPP	IN DEL NORTE COUNTY NEAR KLAMATH GLEN FROM 3.7 KM EAST OF ROUTE 101 AND 169 SEPARATION TO 0.5 KM EAST OF TERWER CREEK BRIDGE REPLACE BRIDGE	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	RADFORD, ALAN 1656 UNION STREET ARCATA, CA 95521 (707) 445-6465	\$3,746,236 \$3,628,417 \$126,063	09/28/04 10/07/04 01/12/07	84% 96%
01-DN-199-23.6/24 01-399504  HA42	WPCP	IN DEL NORTE COUNTY NEAR PATRICKS CREEK FROM 0.8 KM TO 0.2 KM SOUTH OF MIDDLE FORK SMITH RIVER BRIDGE WIDEN TURNOUT AND REPLACE CULVERTS	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707) 465-3246	\$108,579 \$90,697 \$0	09/19/05 09/29/05 11/30/06 12/12/06	77% 56%  COMPLETED
01-DN-199-27.0/27.5 01-409604  HB1	SWPPP	IN DEL NORTE COUNTY NEAR PATRICK CREEK FROM 1.7 KM TO 0.9 KM SOUTH OF IDLEWILD MAINTENANCE STATION ROAD CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BROWN, KARL 700 PARK PLACE (707) 465-3246	\$4,594,158 \$933,487 \$8,217	04/14/06 04/25/06 01/11/08	28% 20%  SUSPENDED
01-DN-199-33.3/0 01-375634 ACNH-P199-(030)E P1-99 0-(0E) --() HA26	WPCP	IN DEL NORTE COUNTY AT COLLIER TUNNEL SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST	WEST CONSTRUCTION P O BOX 494455 REDDING CA 96049 (530)243-0402	BROWN, KARL 700 PARK PLACE (707) 465-3246	\$1,026,448 \$984,457 \$4,893	12/08/05 12/21/05 02/27/07	0% 0%  PLANT EST SATIS
01-HUM-101-15.3/15.7 01-440904  HM2	WPCP	IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 1.6 KM NORTH OF DEAN CREEK BRIDGE AND AT 2.2 KM NORTH OF DEAN CREEK BRIDGE DRAINAGE SYSTEM RESTORATION	VAN METER LOGGING INC P O BOX 609 REDWAY CA 95560 (707)923-2209	MCGEE, JAMES 3575 JOHNSON ROAD, SUITE #1 P.O. BOX 160 (707) 768-9510	\$171,200 \$183,927 \$0	02/23/06 03/13/06 10/04/06 12/15/06	100% 100%  COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/06**

Page 2  
01/02/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-101-35.9/39.2 01-363104 ACNH-Q101-(082)E --()		IN HUMBOLDT COUNTY NEAR REDCREST FROM SOUTH FORK EEL RIVER BRIDGE TO ENGLEWOOD PARK OVERCROSSING ROADWAY REHABILITATION	MERCER FRASER COMPANY P O BOX 1006  EUREKA CA 955021006 (707)443-6371	MC GEE, JIM P.O. BOX 160 HYDESVILLE, CA 95547 (707) 768-9510	\$3,691,693 \$3,624,368 \$0	04/27/05 05/10/05 01/16/07	0% 0%  PLANT EST SATIS
HA22	WPCP						
01-HUM-101-56.2/57.5 01-314404 ACNH-Q101-(097)E --()		IN HUMBOLDT COUNTY NEAR ALTON FROM 1.0 KM SOUTH OF THE VAN DUZEN RIVER BRIDGE TO 0.1 KM NORTH OF THE VAN DUZEN RIVER BRIDGE OVERFL BRIDGE REPLACEMENT (SCOUR)	M C M CONSTRUCTION INC P O BOX 620  NORTH HIGHLANDS CA 95660 (916)334-1221	WRIGHT, GEOFFREY P.O. BOX 160 HYDESVILLE, CA 95547 (707) 768-9206	\$13,960,392 \$9,273,862 \$121,602	06/30/05 07/11/05 07/30/07	59% 66%
HA21	SWPPP						
01-HUM-101-58.8/70 01-438404 ACST-Q101-(119)E G Q1-01 1-(9E) --()		IN HUMBOLDT COUNTY IN AND NEAR FORTUNA AT VARIOUS LOCATIONS INSTALL MEDIAN BARRIER	MERCER FRASER COMPANY P O BOX 1006  EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN 3575 JOHNSON ROAD, SUITE 1  (707) 768-3184	\$11,972,221 \$0 \$0	09/27/06 10/11/06 08/14/07	0% 0%  SUSPENDED
HB1	SWPPP						
01-HUM-101-78.9/79.4 01-330454 ACNH-Q101-(073)E --()		IN HUMBOLDT COUNTRY IN EUREKA ON NORTHBOUND ROUTE 101 FIFTH STREET FROM O STREET TO U STREET AND ON ROUTE 255 R STREET FROM FIFTH REALIGNMENT AND SIGNALIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	HAYLER, CHARLIE P.O. BOX 3700 WILLOW CREEK, CA 95573 (707) 825-4895	\$3,094,842 \$3,004,444 \$504	09/27/04 10/07/04 06/30/07	0% 0%  PLANT EST SATIS
HB4N	SWPPP						
01-HUM-101-94.0/0 01-463004		IN HUMBOLDT COUNTY AT MCKINLEYVILLE FROM 0.6 KM TO 1.4 KM NORTH OF AIRPORT ROAD UNDERCROSSING WETLANDS MITIGATION	KERNEN CONSTRUCTION P O BOX 1340  BLUE LAKE CA 95525 (707)826-8686	HAYLER, CHARLES 5065 BOYD ROAD, STE. B  (707) 825-5895	\$180,155 \$0 \$0	08/29/06 09/15/06 11/21/06	0% 0%  SUSPENDED
HA23	SWPPP						
01-HUM-101-102.9/103.7 01-403204		IN HUMBOLT COUNTY NEAR TRINIDAD FROM 0.1 KM SOUTH TO 0.5 KM NORTH OF SEAWOOD DRIVE UNDERCROSSING UPGRADE WATER FILTRATION SYSTEM	TERRY HANSEN 6911 DANYEUR ROAD  REDDING CA 96001 (530)241-3073	HAYLER, CHARLIE P.O. BOX 3700 EUREKA, CA 95501 (707) 825-4895	\$490,760 \$482,808 \$2,921	09/08/05 09/21/05 01/15/06	64% 97%
HA26	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/06**

Page 3  
01/02/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-101-/17.9 01-473104		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM MENDOCINO AND HUMBOLDT COUNTY LINE TO SOUTHR FORK EEL RIVER BRIDGE AND SEPARATION RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	EITEL, CHARLIE 5065 BOYD ROAD, STE. B  (707) 825-4746	\$4,036,036 \$4,036,891 \$0	09/11/06 09/19/06 12/08/06 12/22/06	100% 100%
HA22	WPCP						
01-HUM-299-11.0/19 01-442304		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM NORTH FORK MAD RIVER BRIDGE TO REDWOOD CREEK BRIDGE RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38  WINDSOR CA 95492 (707)838-9751	RADFORD, ALAN ???????  (707) 445-6465	\$3,374,484 \$0 \$0	09/12/06 09/20/06 12/18/06	0% 0%
HA22	WPCP						SUSPENDED
01-HUM-5712-/0 01-426104		IN HUMBOLDT COUNTY AT GARBERVILLE AT THE GARBERVILLE MAINTENANCE STATION CONSTRUCT COVERS FOR WASH RACKS	ROADWAY ELECTRICAL WORKS P O BOX 5083  MODESTO CA 95352 (209)578-4749	GORONA, MARK 5065 BOYD ROAD, STE. B  (707) 825-4887	\$770,000 \$407,330 \$16,170	09/08/06 09/20/06 02/02/07	59% 53%
HA12							
01-LAK-20-17.2/17.8 01-429704		IN LAKE COUNTY IN LUCERNE AT LUCERNE CREEK AND DEER CREEK MODIFY GUARD RAILING AND CULVERT	J R ALTMAN GENERAL ENGINEERING 1557 EUGENE COURT  YUBA CITY CA 95993 (530)671-1155	BUTLER, CHARLES P.O. BOX 457 CLEARLAKE, CA 95457 (707) 994-4578	\$258,116 \$0 \$0	05/11/05 05/24/05 08/10/05	0% 0%
ACST-P020-(134)E P0-20 1-(4E) --()							SUSPENDED
HB1	WPCP						
01-LAK-20-38.5/42 01-4146V4		IN LAKE COUNTY ABOUT 20 KM EAST OF CLEARLAKE OAKS FROM 2.2 KM EAST OF NORTH FORK CACHE CREEK BRIDGE TO 2.7 KM WEST OF WALKER RIDG REHABILITATE ROADWAY AND REALIGN	ARGONAUT CONSTRUCTORS P O BOX 639  SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A  (530) 458-3080	\$15,969,207 \$0 \$0	09/01/06 09/14/06 02/28/08	0% 0%
ACST-P020-(142)E P0-20 1-(2E) --()							SUSPENDED
HB1	SWPPP						
01-LAK-20-38.6/45.3 01-276814		IN LAKE COUNTY FROM 7.9 KM WEST OF WALKER RIDGE ROAD TO 1.9 KM WEST OF COLUSA COUNTY LINE WIDEN AND RESURFACE HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	KRAFT, DAN 1401 WILL S. GREEN - STE. A COLUSA, CA 95932 (530) 458-3080	\$7,828,846 \$7,461,942 \$271,068	07/05/05 07/20/05 12/21/06 12/27/06	99% 95%
ACNH-P020-(137)E --()							
HA22	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/06**

Page 4  
01/02/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-LAK-29-9.7/0 01-421104		IN LAKE COUNTY NEAR MIDDLETOWN AT PUTAH CREEK BRIDGE ROCK SLOPE PROTECTION	GOODWIN CONSTRUCTION INC 460 N YOSEMITE SUITE 4  OAKDALE CA 95361 (209)848-5522	BUTLER, CHARLIE 2617 E. HWY 20  (707) 274-9451	\$389,992 \$359,334 \$0	08/31/06 09/14/06 12/19/06 12/27/06	57% 97%
HA42	SWPPP						
01-LAK-175-11.8/12.1 01-455304		IN LAKE COUNTY NEAR COBB FROM 0.6 KM EAST OF WILDCAT ROAD TO 2.7 KM WEST OF DIENER ROAD WIDENING AND RESURFACE HIGHWAY	MAGGIORA AND GHILOTTI INC 555 DUBOIS ST  SAN RAFAEL CA 94901 (415)459-8640	UNCK, JUSTIN P.O. BOX 457  (707) 994-9312	\$623,782 \$588,649 \$0	07/28/06 08/08/06 11/15/06 11/27/06	100% 100%  COMPLETED
HB1	WPCP						
01-MEN-1-10.2/11.2 01-307904		IN MENDOCINO COUNTY NEAR POINT ARENA FROM 1.7 KM SOUTH OF SCHOONER GULCH BRIDGE TO 0.1 KM SOUTH OF SCHOONER GULCH BRIDGE REALIGN ROADWAY	ARGONAUT CONSTRUCTORS P O BOX 639  SANTA ROSA CA 95402 (707)542-4862	DEROSIER, DAVE P.O. BOX 1245  (707) 961-5403	\$1,919,177 \$1,791,057 \$66,669	02/02/06 02/10/06 01/21/07	98% 93%
HA42	SWPPP						
01-MEN-1-30.8/31.3 01-438804		IN MENDOCINO COUNTY NEAR ELK AT 1.2 KM SOUTH OF ELK CREEK BRIDGE REALIGN ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	DEROSIER, DAVE 510 S. MAIN STREET  (707) 961-5403	\$183,476 \$0 \$0	09/20/06 10/06/06 11/28/06	0% 0%  SUSPENDED
HB4N	WPCP						
01-MEN-1-50.0/0 01-458404		IN MENDOCINO COUNTY NEAR MENDOCINO FROM 0.5 KM SOUTH OF BIG RIVER BRIDGE TO BID RIVER BRIDGE CHANNELIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	DEROSIER, DAVE P.O. BOX 1245  (707) 961-5403	\$405,308 \$381,336 \$0	06/15/06 06/30/06 12/04/06	98% 97%  SUSPENDED
HB4N	SWPPP						
01-MEN-20-33.3/37.9 01-297704		IN MENDOCINO COUNTY NEAR CALPELLA FROM 0.1 KM EAST OF ROUTE 101 AND 20 SEPARATION TO COLD CREEK BRIDGE ROADWAY REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	TAPPAN, SUSAN P.O. BOX 3027  (707) 496-4354	\$12,115,334 \$3,544,010 \$796,233	06/05/06 06/21/06 10/23/07	31% 29%
HA22	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/06**

Page 5  
01/02/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-101-10.7/0 01-293014 ACNH-Q101-(066)E --()		IN MENDOCINO COUNTY NEAR HOPLAND AT FELIZ CREEK BRIDGE WIDEN BRIDGE AND UPGRADE RAIL	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	MATT MCKEON P.O. BOX 131 REDWOOD VALLEY, CA 95470 (707) 485-8876	\$4,210,659 \$4,124,883 \$53,719	06/21/04 07/06/04 12/29/06	99% 98%
HA21	SWPPP						
01-MEN-101-51.5/55.2 01-461904		IN MENDOCINO COUNTY NEAR WILLITS FROM 1.2 KM NORTH OF OUTLET CREEK BRIDGE TO 2.5 KM SOUTH OF ARNOLD OVERHEAD OPEN GRADE ASPHALT CONCRETE OVERLAY	MERCER FRASER COMPANY P O BOX 1006  EUREKA CA 955021006 (707)443-6371	SCHULTZ, KELLEY 21340 BACHTEL ROAD. P.O. BOX 1450 (707) 459-6234	\$760,610 \$0 \$0	04/10/06 04/21/06 10/11/06 12/29/06	0% 0%
HM1	WPCP						
01-MEN-101-58.9/82.5 01-375614 ACNH-Q101-(103)E Q1-01 1-(3E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADSIDE REST	TABER CONSTRUCTION INC P O BOX 1309  MARTINEZ CA 94553 (925)682-6133	MCKEON, MATT P.O. BOX 959 WILLITS, CA 95490 (707) 485-0876	\$3,116,647 \$3,077,844 \$5,375	10/19/05 10/28/05 01/10/07	0% 0%
HA26	SWPPP						PLANT EST SATIS
01-MEN-101-75.5/81.4 01-458704		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM 3.5 KM SOUTH OF RATTLESNAKE SUMMIT TO RATTLESNAKE CREEK BRIDGE (KP 121.5/131.0) RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38  WINDSOR CA 95492 (707)838-9751	RODRIGUEZ, JOAQUIN P.O. BOX 160 REDWOOD VALLEY, CA 95470 (707) 768-3184	\$1,549,750 \$1,376,467 \$0	09/29/05 10/13/05 09/18/07	100% 89%
HM1	WPCP						
01-MEN-101-84.0/0 01-412204		IN MENDOCINO COUNTY ABOUT 11.4 KM SOUTH OF LEGGETT AT RATTLESNAKE CREEK REPAIR CULVERT	SONOMA ENGINEERING INC 110 DRY CREEK ROAD  HEALDSBURG CA 95448 (707)433-1110	SCHULTZ, KELLEY P.O. BOX 1450 WILLITS, CA 95490 (707) 459-6234	\$487,653 \$461,154 \$0	06/24/04 07/07/04 09/22/06	100% 92%
HA21	WPCP						OVER RUN
01-MEN-101-85.4/T106.8 01-473004		IN MENDOCINO COUNTY NEAR LEGGETT FROM 1.2 KM NORTH OF CUMMINGS ROAD SEPARATION AND NEAR PIERCY FROM PIERCY SEPARATION TO MENDOCIN RESURFACE EXISTING HIGHWAY	MERCER FRASER COMPANY P O BOX 1006  EUREKA CA 955021006 (707)443-6371	EITEL, CHARLY 5065 BOYD ROAD, SUITE B (707) 825-4746	\$1,599,348 \$1,312,788 \$0	09/13/06 09/22/06 12/04/06 12/22/06	100% 82%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/06**

Page 6  
01/02/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-101-92.7/93.6 01-422904 ACST-Q101-(120)E Q1-01 1-(0E) --() HB1	WPCP	IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.5 KM SOUTH TO 0.9 KM NORTH OF JITNEY GULCH BRIDGE ASPHALT CONCRETE OVERLAY	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	SCHULTZ, KELLEY 21340 BACHTEL ROAD (707) 459-6234	\$955,854 \$0 \$0	10/20/06 10/31/06	0% 0%
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --() HA23	SWPPP	IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	DEN HEYER, RON P.O. BOX 699 (707) 441-3989	\$66,132,722 \$6,492,860 \$4,522,855	05/22/06 06/05/06 09/05/06	15% 10%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$174,449,336</u>	<b>Completed to Date:</b>	<u>\$61,030,559</u>	<b>Work This Month:</b>	<u>\$6,094,374</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-35.8/45.3	01-293134	1
01-DN-169-2.3/2.9	01-311714	1
01-DN-199-23.6/24	01-399504	1
01-DN-199-27.0/27.5	01-409604	1
01-DN-199-33.3/0	01-375634	1
01-HUM-101-35.9/39.2	01-363104	1
01-HUM-101-56.2/57.5	01-314404	2
01-HUM-101-58.8/70	01-438404	2
01-HUM-101-78.9/79.4	01-330454	2
01-HUM-101-15.3/15.7	01-440904	2
01-HUM-101-94.0/0	01-463004	2
01-HUM-101-102.9/103.7	01-403204	2
01-HUM-101-/17.9	01-473104	3
01-HUM-299-11.0/19	01-442304	3
01-HUM-5712-/0	01-426104	3
01-LAK-20-17.2/17.8	01-429704	3
01-LAK-20-38.5/42	01-4146V4	3
01-LAK-20-38.6/45.3	01-276814	3
01-LAK-29-9.7/0	01-421104	4
01-LAK-175-11.8/12.1	01-455304	4
01-MEN-1-30.8/31.3	01-438804	4
01-MEN-1-50.0/0	01-458404	4

### Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-1-10.2/11.2	01-307904	4
01-MEN-20-33.3/37.9	01-297704	4
01-MEN-101-10.7/0	01-293014	5
01-MEN-101-51.5/55.2	01-461904	5
01-MEN-101-58.9/82.5	01-375614	5
01-MEN-101-75.5/81.4	01-458704	5
01-MEN-101-92.7/93.6	01-422904	5
01-MEN-101-98.9/100.8	01-397514	5
01-MEN-101-84.0/0	01-412204	6
01-MEN-101-85.4/T106.8	01-473004	6

### Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$41,655,177	\$34,959,346
-S-	FEDERAL AID (SECONDARY)	\$29,155,398	\$0
-SH-	STATE HIGHWAY	\$33,759,803	\$15,949,935
-ER-	STORM DAMAGE REPAIR	\$66,132,722	\$6,492,860
		\$3,746,236	\$3,628,417
<b>District Total:</b>		<b><u>\$174,449,336</u></b>	<b><u>\$61,030,559</u></b>



**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
01	\$903,561
<b>Work completed this Period:</b>	\$903,561