

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 1
03/06/06

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-DN-101-35.8/45.3 01-293134 ACNH-Q101-(052)E BHQ1-01 0-(2EN)H Q101- 052-() HA21	SWPPP	IN DEL NORTE COUNTY NORTH OF CRESCENT CITY AT SMITH RIVER OVERFLOW BRIDGE AND AT GILBERT CREEK BRIDGE WIDEN ROADWAY AND BRIDGES	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707) 465-3246	\$4,624,769 \$993,364 \$0	07/28/05 08/15/05 12/31/06	0% 22% SUSPENDED
01-DN-169-2.3/2.9 01-311714 ACBR-S169-(004)E P S1-69 0-(4E) --() HA21	SWPPP	IN DEL NORTE COUNTY NEAR KLAMATH GLEN FROM 3.7 KM EAST OF ROUTE 101 AND 169 P SEPARATION TO 0.5 KM EAST OF TERWER CREEK BRIDGE REPLACE BRIDGE	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	MARTIN, MIKE 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707) 825-4897	\$3,693,560 \$1,764,424 \$0	09/28/04 10/07/04 12/31/06	30% 48%
01-DN-199-23.6/24 01-399504 HA42	WPCP	IN DEL NORTE COUNTY NEAR PATRICKS CREEK FROM 0.8 KM TO 0.2 KM SOUTH OF MIDDLE FORK SMITH RIVER BRIDGE WIDEN TURNOUT AND REPLACE CULVERTS	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707) 465-3246	\$148,087 \$0 \$0	09/19/05 09/29/05 11/28/05	0% 0% SUSPENDED
01-DN-199-33.3/0 01-375634 ACNH-P199-(030)E P1-99 0-(0E) --() HA26	WPCP	IN DEL NORTE COUNTY AT COLLIER TUNNEL SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST	WEST CONSTRUCTION P O BOX 494455 REDDING CA 96049 (530)243-0402	BROWN, KARL 700 PARK PLACE (707) 465-3246	\$984,500 \$0 \$0	12/08/05 12/21/05 11/21/06	0% 0% SUSPENDED
01-HUM-101-35.9/39.2 01-363104 ACNH-Q101-(082)E --() HA22	WPCP	IN HUMBOLDT COUNTY NEAR REDCREST FROM SOUTH FORK EEL RIVER BRIDGE TO ENGLEWOOD PARK OVERCROSSING ROADWAY REHABILITATION	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MCGEE, JIM P.O. BOX 160 HYDESVILLE, CA 95547 (707) 768-9510	\$3,548,085 \$895,812 \$0	04/27/05 05/10/05 08/02/06	53% 25% SUSPENDED
01-HUM-101-56.2/57.5 01-314404 ACNH-Q101-(097)E --() HA21	SWPPP	IN HUMBOLDT COUNTY NEAR ALTON FROM 1.0 KM SOUTH OF THE VAN DUZEN RIVER BRIDGE TO 0.1 KM NORTH OF THE VAN DUZEN RIVER BRIDGE OVERFL BRIDGE REPLACEMENT (SCOUR)	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	WRIGHT, GEOFFREY P.O. BOX 160 HYDESVILLE, CA 95547 (707) 768-9206	\$13,112,531 \$4,298,443 \$0	06/30/05 07/11/05 12/31/07	15% 33%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 2
03/06/06

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-101-78.9/79.4 01-330454 ACNH-Q101-(073)E --()	SWPPP	IN HUMBOLDT COUNTRY IN EUREKA ON NORTHBOUND ROUTE 101 FIFTH STREET FROM O STREET TO U STREET AND ON ROUTE 255 R STREET FROM FIFTH REALIGNMENT AND SIGNALIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	WEIERMANN, KURT P.O. BOX 760 WILLOW CREEK, CA 95573 (707) 445-6640	\$3,042,108 \$2,614,273 \$0	09/27/04 10/07/04 02/20/07	95% 87%
HA4N							
01-HUM-101-102.9/103.7 01-403204		IN HUMBOLT COUNTY NEAR TRINIDAD 0.1 KM SOUTH TO 0.5 KM NORTH OF SEAWOOD DRIVE UNDERCROSSING UPGRADE WATER FILTRATION SYSTEM	FROM TERRY HANSEN 6911 DANYEUR ROAD REDDING CA 96001 (530)241-3073	WEIERMANN, KURT 930 3RD STREET EUREKA, CA 95501 (707) 445-6640	\$497,710 \$0 \$0	09/08/05 09/21/05 05/02/06	0% 0% SUSPENDED
HA26	WPCP						
01-HUM-255-.2/1.9 01-296704		IN HUMBOND COUNTY IN AND NEAR EUREKA FROM 0.2 KM SOUTH OF EUREKA CHANNEL BRIDGE TO 0.2 KM NORTH OF SAMOA CHANNEL BRIDGE SEISMIC RETROFIT - PHASE 2	AMERICAN CIVIL CONSTRUCTORS 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	FITZGERALD, TOM 930 THRID & K STREETS EUREKA, CA 95502 (707) 441-3949	\$23,683,246 \$23,206,854 \$0	02/06/03 02/11/03 04/20/06	0% 0% PLANT EST SATIS
HA4S2	SWPPP						
01-LAK-20-8.3/29 01-453304 ACST-P020-(139)E G P0-20 1-(9E) --()	WPCP	IN LAKE COUNTY AT AND NEAR LUCERNE FROM THE INTERSECTION OF ROUTES 20 AND 29 TO 0.3 KM EAST OF KEYS BOULEVARD INSTALL SIGNS	STEINY AND COMPANY INC P O BOX 3008 VALLEJO CA 94590 (707)552-6900	CHARLES BUTLER P.O. BOX 457 LOWERLAKE, CA 95457 (707) 994-4578	\$396,863 \$129,767 \$0	10/26/05 11/21/05 04/19/06	22% 33%
HB1							
01-LAK-20-17.2/17.8 01-429704 ACST-P020-(134)E P0-20 1-(4E) --()	WPCP	IN LAKE COUNTY IN LUCERNE AT CREEK AND DEER CREEK MODIFY GUARD RAILING AND CULVERT	LUCERNE J R ALTMAN GENERAL ENGINEERING 1557 EUGENE COURT YUBA CITY CA 95993 (530)671-1155	BUTLER, CHARLES P.O. BOX 457 CLEARLAKE, CA 95457 (707) 994-4578	\$258,116 \$0 \$0	05/11/05 05/24/05 08/10/05	0% 0% SUSPENDED
HB1							
01-LAK-20-38.6/45.3 01-276814 ACNH-P020-(137)E --()	SWPPP	IN LAKE COUNTY FROM 7.9 KM WEST OF WALKER RIDGE ROAD TO 1.9 KM WEST OF COLUSA COUNTY LINE WIDEN AND RESURFACE HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	KRAFT, DAN 1401 WILL S. GREEN - STE. A COLUSA, CA 95932 (530) 458-3080	\$7,200,414 \$3,024,201 \$0	07/05/05 07/20/05 10/01/06	41% 41% SUSPENDED
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 3
03/06/06

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-1-2.5/57.4 01-427504		IN MENDOCINO COUNTY NEAR GULALA AT 0.5 KM NORTH OF BIG GULCH ROAD AND NEAR FORT BRAGG AT 0.1 KM NORTH OF GIBNEY LANE CONSTRUCT CHP INSPECTION PULLOUTS	T L PETERSON INC 19149 WINDWARD WAY COTTONWOOD CA 96022 (530)347-1895	STILES, DAN P.O. BOX 1450 WILLITS, CA 95490 (707) 459-6254	\$368,950 \$0 \$0	10/03/05 10/13/05 12/12/05	0% 0% SUSPENDED
HB4N	SWPPP						
01-MEN-1-10.2/11.2 01-307904		IN MENDOCINO COUNTY NEAR POINT ARENA FROM 1.7 KM SOUTH OF SCHOONER GULCH BRIDGE TO 0.1 KM SOUTH OF SCHOONER GULCH BRIDGE REALIGN ROADWAY	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	STILES, DAN P.O. BOX 1450 (707) 459-6254	\$1,869,177 \$0 \$0	02/02/06 02/10/06 09/14/06	0% 0% 0%
HA42	SWPPP						
01-MEN-1-60.0/60.7 01-378014 STP-P001-(476)E BRP0-01 4-(6E) --()		IN MENDOCINO COUNTY IN FORT BRAGG FROM 0.4 KM SOUTH TO 0.7 KM NORTH OF NOYO RIVER BRIDGE SIESMIC RETROFIT	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	STILES, DAN P.O. BOX 1450 WILLITS, CA 95490 (707) 459-6254	\$34,416,293 \$33,602,279 \$0	03/25/02 03/28/02 08/09/06	0% 0% PLANT EST SATIS
HA4S2 HA21	SWPPP						
01-MEN-101-9.2/0 01-459504		IN MENDOCINO COUNTY NEAR HOPLAND AT RUSSIAN RIVER BRIDGE REPAIR DAMAGED STEEL TRUSS MEMBERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$196,349 \$0 \$0	02/15/06 02/28/06	0% 0%
HA23	WPCP						
01-MEN-101-10.7/0 01-293014 ACNH-Q101-(066)E --()		IN MENDOCINO COUNTY NEAR HOPLAND AT FELIZ CREEK BRIDGE WIDEN BRIDGE AND UPGRADE RAIL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MATT MCKEON P.O. BOX 131 REDWOOD VALLEY, CA 95470 (707) 485-8876	\$4,096,433 \$2,801,181 \$0	06/21/04 07/06/04 10/13/06	49% 68%
HA21	SWPPP						
01-MEN-101-58.9/82.5 01-375614 ACNH-Q101-(103)E Q1-01 1-(3E) --()		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADSIDE REST	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553 (925)682-6133	STILES, DAN P.O. BOX 1450 WILLITS, CA 95490 (707) 459-6254	\$2,913,485 \$857,750 \$0	10/19/05 10/28/05 02/02/07	36% 30%
HA26	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 4
03/06/06

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-101-75.5/81.4 01-458704		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM 3.5 KM SOUTH OF RATTLESNAKE SUMMIT TO RATTLESNAKE CREEK BRIDGE (KP 121.5/131.0) RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38 WINDSOR CA 95492 (707)838-9751	MENDOZA, SERGIO P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707) 485-5495	\$1,480,245 \$0 \$0	09/29/05 10/13/05 12/02/05	0% 0%
HM1	WPCP						
01-MEN-101-84.0/0 01-412204		IN MENDOCINO COUNTY ABOUT 11.4 KM SOUTH OF LEGGETT AT RATTLESNAKE CREEK REPAIR CULVERT	SONOMA ENGINEERING INC 110 DRY CREEK ROAD HEALDSBURG CA 95448 (707)433-1110	SCHULTZ, KELLEY P.O. BOX 1450 WILLITS, CA 95490 (707) 459-6234	\$495,811 \$313,120 \$0	06/24/04 07/07/04 11/21/05	99% 62%
HA21	WPCP						
01-MEN-271-.5/20.4 01-408204		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE CULVERTS	ROBERT J FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	SCHULTZ, KELLEY 21340 BACHTEL ROAD, P.O. BOX 1450 WILLITS, CA 95490 (707) 459-6234	\$506,650 \$0 \$0	09/12/05 09/23/05 12/07/05	0% 0%
HA22	WPCP						
01-VAR--/0 01-443704		IN DEL NORTE, HUMBOLDT, LAKE AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS NUMBERED EXIT SIGNING	SUPERIOR TRAFFIC SERVICES 2988 MAJESTIC OAK CIRCLE COTTONWOOD CA 96022 (530)347-5701	CHARLY EITEL 930 3RD STREET EUREKA, CA 95501 (707) 445-6663	\$398,060 \$0 \$0	10/19/05 11/02/05 05/12/06	0% 0%
	WPCP						
Totals:	Authorized Final Amt:	<u>\$107,931,441</u>	Completed to Date:	<u>\$74,501,468</u>	Work This Month:	<u>\$0</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-35.8/45.3	01-293134	1
01-DN-169-2.3/2.9	01-311714	1
01-DN-199-23.6/24	01-399504	1
01-DN-199-33.3/0	01-375634	1
01-HUM-101-35.9/39.2	01-363104	1
01-HUM-101-56.2/57.5	01-314404	1
01-HUM-101-78.9/79.4	01-330454	2
01-HUM-101-102.9/103.7	01-403204	2
01-HUM-255-.2/1.9	01-296704	2
01-LAK-20-8.3/29	01-453304	2
01-LAK-20-17.2/17.8	01-429704	2
01-LAK-20-38.6/45.3	01-276814	2
01-MEN-1-2.5/57.4	01-427504	3
01-MEN-1-60.0/60.7	01-378014	3
01-MEN-1-10.2/11.2	01-307904	3
01-MEN-101-9.2/0	01-459504	3
01-MEN-101-10.7/0	01-293014	3
01-MEN-101-58.9/82.5	01-375614	3
01-MEN-101-75.5/81.4	01-458704	4
01-MEN-101-84.0/0	01-412204	4
01-MEN-271-.5/20.4	01-408204	4
01-VAR--/0	01-443704	4

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$39,522,324	\$15,485,025
-S-	FEDERAL AID (SECONDARY)	\$35,071,272	\$33,732,045
-SH-	STATE HIGHWAY	\$29,644,285	\$23,519,974
		\$3,693,560	\$1,764,424
District Total:		<u>\$107,931,441</u>	<u>\$74,501,468</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
Work completed this Period:	