

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 1
02/01/07

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-DN-101-35.8/45.3 01-293134 ACNH-Q101-(052)E BHQ1-01 0-(2EN)H Q101- 052-() HA21	SWPPP	IN DEL NORTE COUNTY NORTH OF CRESCENT CITY AT SMITH RIVER OVERFLOW BRIDGE AND AT GILBERT CREEK BRIDGE WIDEN ROADWAY AND BRIDGES	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707) 465-3246	\$4,725,650 \$3,471,030 \$0	07/28/05 08/15/05 05/21/07	59% 73% SUSPENDED
01-DN-169-2.3/2.9 01-311714 ACBR-S169-(004)E P S1-69 0-(4E) --() HA21	SWPPP	IN DEL NORTE COUNTY NEAR KLAMATH GLEN FROM 3.7 KM EAST OF ROUTE 101 AND 169 SEPARATION TO 0.5 KM EAST OF TERWER CREEK BRIDGE REPLACE BRIDGE	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	RADFORD, ALAN 1656 UNION STREET ARCATA, CA 95521 (707) 445-6465	\$3,746,236 \$3,633,297 \$0	09/28/04 10/07/04 02/16/07	87% 96%
01-DN-199-27.0/27.5 01-409604 HB1	SWPPP	IN DEL NORTE COUNTY NEAR PATRICK CREEK FROM 1.7 KM TO 0.9 KM SOUTH OF IDLEWILD MAINTENANCE STATION ROAD CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BROWN, KARL 700 PARK PLACE (707) 465-3246	\$4,594,158 \$933,487 \$0	04/14/06 04/25/06 01/11/08	28% 20% SUSPENDED
01-DN-199-33.3/0 01-375634 ACNH-P199-(030)E P1-99 0-(0E) --() HA26	WPCP	IN DEL NORTE COUNTY AT COLLIER TUNNEL SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST	WEST CONSTRUCTION P O BOX 494455 REDDING CA 96049 (530)243-0402	BROWN, KARL 700 PARK PLACE (707) 465-3246	\$1,026,448 \$1,015,208 \$0	12/08/05 12/21/05 02/27/07	0% 0% PLANT EST SATIS
01-HUM-101-35.9/39.2 01-363104 ACNH-Q101-(082)E --() HA22	WPCP	IN HUMBOLDT COUNTY NEAR REDCREST FROM SOUTH FORK EEL RIVER BRIDGE TO ENGLEWOOD PARK OVERCROSSING ROADWAY REHABILITATION	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MCGEE, JIM P.O. BOX 160 HYDESVILLE, CA 95547 (707) 768-9510	\$3,691,693 \$3,752,774 \$0	04/27/05 05/10/05 12/19/06 01/02/07	100% 100% PLANT EST SATIS
01-HUM-101-56.2/57.5 01-314404 ACNH-Q101-(097)E --() HA21	SWPPP	IN HUMBOLDT COUNTY NEAR ALTON FROM 1.0 KM SOUTH OF THE VAN DUZEN RIVER BRIDGE TO 0.1 KM NORTH OF THE VAN DUZEN RIVER BRIDGE OVERFL BRIDGE REPLACEMENT (SCOUR)	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	WRIGHT, GEOFFREY P.O. BOX 160 HYDESVILLE, CA 95547 (707) 768-9206	\$13,960,392 \$9,273,862 \$0	06/30/05 07/11/05 07/30/07	59% 66%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 2
02/01/07

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-101-58.8/70 01-438404 ACST-Q101-(119)E G Q1-01 1-(9E) --() HB1	SWPPP	IN HUMBOLDT COUNTY IN AND NEAR FORTUNA AT VARIOUS LOCATIONS INSTALL MEDIAN BARRIER	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN 3575 JOHNSON ROAD, SUITE 1 (707) 768-3184	\$12,012,221 \$0 \$0	09/27/06 10/11/06 08/14/07	0% 0% SUSPENDED
01-HUM-101-78.9/79.4 01-330454 ACNH-Q101-(073)E --() HB4N	SWPPP	IN HUMBOLDT COUNTRY IN EUREKA ON NORTHBOUND ROUTE 101 FIFTH STREET FROM O STREET TO U STREET AND ON ROUTE 255 R STREET FROM FIFTH REALIGNMENT AND SIGNALIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HAYLER, CHARLIE P.O. BOX 3700 WILLOW CREEK, CA 95573 (707) 825-4895	\$3,094,842 \$3,004,918 \$0	09/27/04 10/07/04 06/11/07	0% 0% PLANT EST SATIS
01-HUM-101-94.0/0 01-463004		IN HUMBOLDT COUNTY AT MCKINLEYVILLE FROM 0.6 KM TO 1.4 KM NORTH OF AIRPORT ROAD UNDERCROSSING WETLANDS MITIGATION	KERNEN CONSTRUCTION P O BOX 1340 BLUE LAKE CA 95525 (707)826-8686	HAYLER, CHARLES 5065 BOYD ROAD, STE. B (707) 825-5895	\$188,155 \$183,784 \$0	08/29/06 09/15/06 01/19/07 01/25/07	100% 100%
HA23	SWPPP						
01-HUM-101-102.9/103.7 01-403204		IN HUMBOLT COUNTY NEAR TRINIDAD FROM 0.1 KM SOUTH TO 0.5 KM NORTH OF SEAWOOD DRIVE UNDERCROSSING UPGRADE WATER FILTRATION SYSTEM	TERRY HANSEN 6911 DANYEUR ROAD REDDING CA 96001 (530)241-3073	HAYLER, CHARLIE P.O. BOX 3700 EUREKA, CA 95501 (707) 825-4895	\$492,760 \$492,004 \$0	09/08/05 09/21/05 02/15/06	76% 99%
HA26	WPCP						
01-HUM-101-/17.9 01-473104		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM MENDOCINO AND HUMBOLDT COUNTY LINE TO SOURTH FORK EEL RIVER BRIDGE AND SEPARATION RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	EITEL, CHARLIE 5065 BOYD ROAD, STE. B (707) 825-4746	\$4,036,036 \$4,036,891 \$0	09/11/06 09/19/06 12/08/06 12/22/06	100% 100% COMPLETED
HA22	WPCP						
01-HUM-299-11.0/19 01-442304		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM NORTH FORK MAD RIVER BRIDGE TO REDWOOD CREEK BRIDGE RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38 WINDSOR CA 95492 (707)838-9751	RADFORD, ALAN ??????? (707) 445-6465	\$3,374,484 \$0 \$0	09/12/06 09/20/06 12/18/06	0% 0% SUSPENDED
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 3
02/01/07

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-5712-/0 01-426104		IN HUMBOLDT COUNTY AT GARBERVILLE AT THE GARBERVILLE MAINTENANCE STATION CONSTRUCT COVERS FOR WASH RACKS	ROADWAY ELECTRICAL WORKS P O BOX 5083 MODESTO CA 95352 (209)578-4749	GORONA, MARK 5065 BOYD ROAD, STE. B (707) 825-4887	\$770,000 \$598,290 \$0	09/08/06 09/20/06 02/08/07	80% 78%
HA12							
01-LAK-20-17.2/17.8 01-429704 ACST-P020-(134)E P0-20 1-(4E) --() HB1	WPCP	IN LAKE COUNTY IN LUCERNE AT LUCERNE CREEK AND DEER CREEK MODIFY GUARD RAILING AND CULVERT	J R ALTMAN GENERAL ENGINEERING 1557 EUGENE COURT YUBA CITY CA 95993 (530)671-1155	BUTLER, CHARLES P.O. BOX 457 CLEARLAKE, CA 95457 (707) 994-4578	\$258,116 \$0 \$0	05/11/05 05/24/05 08/10/05	0% 0% SUSPENDED
01-LAK-20-38.5/42 01-4146V4 ACST-P020-(142)E P0-20 1-(2E) --() HB1	SWPPP	IN LAKE COUNTY ABOUT 20 KM EAST OF CLEARLAKE OAKS FROM 2.2 KM EAST OF NORTH FORK CACHE CREEK BRIDGE TO 2.7 KM WEST OF WALKER RIDG REHABILITATE ROADWAY AND REALIGN	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A (530) 458-3080	\$15,969,207 \$0 \$0	09/01/06 09/14/06 02/28/08	0% 0% SUSPENDED
01-LAK-20-38.6/45.3 01-276814 ACNH-P020-(137)E --() HA22	SWPPP	IN LAKE COUNTY FROM 7.9 KM WEST OF WALKER RIDGE ROAD TO 1.9 KM WEST OF COLUSA COUNTY LINE WIDEN AND RESURFACE HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	KRAFT, DAN 1401 WILL S. GREEN - STE. A COLUSA, CA 95932 (530) 458-3080	\$7,875,485 \$7,616,770 \$0	07/05/05 07/20/05 12/21/06 12/27/06	100% 100% COMPLETED
01-LAK-29-9.7/0 01-421104		IN LAKE COUNTY NEAR MIDDLETOWN AT PUTAH CREEK BRIDGE ROCK SLOPE PROTECTION	GOODWIN CONSTRUCTION INC 460 N YOSEMITE SUITE 4 OAKDALE CA 95361 (209)848-5522	BUTLER, CHARLIE 2617 E. HWY 20 (707) 274-9451	\$389,992 \$371,173 \$0	08/31/06 09/14/06 12/19/06 12/27/06	100% 100% COMPLETED
HA42	SWPPP						
01-MEN-1-10.2/11.2 01-307904		IN MENDOCINO COUNTY NEAR POINT ARENA FROM 1.7 KM SOUTH OF SCHOONER GULCH BRIDGE TO 0.1 KM SOUTH OF SCHOONER GULCH BRIDGE REALIGN ROADWAY	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	DEROSIER, DAVE P.O. BOX 1245 (707) 961-5403	\$1,919,177 \$1,828,046 \$0	02/02/06 02/10/06 01/23/07	98% 94%
HA42	SWPPP						

Page 4
02/01/07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-1-30.8/31.3 01-438804		IN MENDOCINO COUNTY NEAR ELK AT 1.2 KM SOUTH OF ELK CREEK BRIDGE REALIGN ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	DEROSIER, DAVE 510 S. MAIN STREET (707) 961-5403	\$183,476 \$0 \$0	09/20/06 10/06/06 11/28/06	0% 0% SUSPENDED
HB4N	WPCP						
01-MEN-1-50.0/0 01-458404		IN MENDOCINO COUNTY NEAR MENDOCINO FROM 0.5 KM SOUTH OF BIG RIVER BRIDGE TO BID RIVER BRIDGE CHANNELIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DEROSIER, DAVE P.O. BOX 1245 (707) 961-5403	\$405,308 \$381,336 \$0	06/15/06 06/30/06 12/04/06	98% 97% SUSPENDED
HB4N	SWPPP						
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-() HA4S2		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	RESTAINO, MIC P.O. BOX 1245 (707) 496-7112	\$43,530,205 \$26,000 \$0	12/21/06 01/11/07 11/03/09	0% 0% SUSPENDED
01-MEN-20-33.3/37.9 01-297704		IN MENDOCINO COUNTY NEAR CALPELLA FROM 0.1 KM EAST OF ROUTE 101 AND 20 SEPARATION TO COLD CREEK BRIDGE ROADWAY REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BAKER, SCOTT 2617 E. HWY 20 (707) 274-9451	\$12,115,334 \$3,850,096 \$0	06/05/06 06/21/06 11/05/07	32% 32% SUSPENDED
HA22	SWPPP						
01-MEN-101-10.7/0 01-293014 ACNH-Q101-(066)E --()		IN MENDOCINO COUNTY NEAR HOPLAND AT FELIZ CREEK BRIDGE WIDEN BRIDGE AND UPGRADE RAIL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MATT MCKEON P.O. BOX 131 REDWOOD VALLEY, CA 95470 (707) 485-8876	\$4,215,659 \$4,124,883 \$0	06/21/04 07/06/04 12/29/06	99% 98% SUSPENDED
HA21	SWPPP						
01-MEN-101-51.5/55.2 01-461904		IN MENDOCINO COUNTY NEAR WILLITS FROM 1.2 KM NORTH OF OUTLET CREEK BRIDGE TO 2.5 KM SOUTH OF ARNOLD OVERHEAD OPEN GRADE ASPHALT CONCRETE OVERLAY	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	SCHULTZ, KELLEY 21340 BACHTEL ROAD. P.O. BOX 1450 (707) 459-6234	\$760,610 \$585,632 \$0	04/10/06 04/21/06 10/11/06 12/29/06	100% 100% COMPLETED
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 5
02/01/07

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-101-58.9/82.5 01-375614 ACNH-Q101-(103)E Q1-01 1-(3E) --() HA26	SWPPP	IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADSIDE REST	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553 (925)682-6133	MCKEON, MATT P.O. BOX 959 WILLITS, CA 95490 (707) 485-0876	\$3,121,647 \$3,089,250 \$0	10/19/05 10/28/05 02/10/07	0% 0% PLANT EST SATIS
01-MEN-101-75.5/81.4 01-458704		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM 3.5 KM SOUTH OF RATTLESNAKE SUMMIT TO RATTLESNAKE CREEK BRIDGE (KP 121.5/131.0) RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38 WINDSOR CA 95492 (707)838-9751	RODRIGUEZ, JOAQUIN P.O. BOX 160 REDWOOD VALLEY, CA 95470 (707) 768-3184	\$1,549,750 \$1,376,567 \$0	09/29/05 10/13/05 09/18/07	100% 89% OVER RUN
HM1	WPCP						
01-MEN-101-84.0/0 01-412204		IN MENDOCINO COUNTY ABOUT 11.4 KM SOUTH OF LEGGETT AT RATTLESNAKE CREEK REPAIR CULVERT	SONOMA ENGINEERING INC 110 DRY CREEK ROAD HEALDSBURG CA 95448 (707)433-1110	SCHULTZ, KELLEY P.O. BOX 1450 WILLITS, CA 95490 (707) 459-6234	\$496,642 \$470,144 \$0	06/24/04 07/07/04 01/30/07	100% 92%
HA21	WPCP						
01-MEN-101-85.4/T106.8 01-473004		IN MENDOCINO COUNTY NEAR LEGGETT FROM 1.2 KM NORTH OF CUMMINGS ROAD SEPARATION AND NEAR PIERCY FROM PIERCY SEPARATION TO MENDOCIN RESURFACE EXISTING HIGHWAY	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	EITEL, CHARLY 5065 BOYD ROAD, SUITE B (707) 825-4746	\$1,599,348 \$1,525,282 \$0	09/13/06 09/22/06 12/04/06 12/22/06	100% 100% COMPLETED
HA22	WPCP						
01-MEN-101-92.7/93.6 01-422904 ACST-Q101-(120)E Q1-01 1-(0E) --() HB1	WPCP	IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.5 KM SOUTH TO 0.9 KM NORTH OF JITNEY GULCH BRIDGE ASPHALT CONCRETE OVERLAY	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	SCHULTZ, KELLEY 21340 BACHTEL ROAD (707) 459-6234	\$955,854 \$0 \$0	10/20/06 10/31/06	0% 0%
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --() HA23	SWPPP	IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	DEN HEYER, RON P.O. BOX 699 (707) 441-3989	\$66,132,722 \$6,952,314 \$0	05/22/06 06/05/06 09/15/08	17% 10%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 6
02/01/07

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-VAR--/0 01-467904		IN MENDOCINO AND HUMBOLDT COUNTIES AT VARIOUS LOCATIONS REPLACE FREEWAY FENCE	ARROW FENCING P O BOX 385 CALPELLA CA 95418 (707)485-1128		\$148,700 \$0 \$0	12/19/06 01/12/07	0% 0%
HM2	WPCP						

Totals:	Authorized Final Amt:	<u>\$217,340,308</u>	Completed to Date:	<u>\$62,593,036</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-35.8/45.3	01-293134	1
01-DN-169-2.3/2.9	01-311714	1
01-DN-199-27.0/27.5	01-409604	1
01-DN-199-33.3/0	01-375634	1
01-HUM-101-35.9/39.2	01-363104	1
01-HUM-101-56.2/57.5	01-314404	1
01-HUM-101-58.8/70	01-438404	2
01-HUM-101-78.9/79.4	01-330454	2
01-HUM-101-94.0/0	01-463004	2
01-HUM-101-102.9/103.7	01-403204	2
01-HUM-101-/17.9	01-473104	2
01-HUM-299-11.0/19	01-442304	2
01-HUM-5712-/0	01-426104	3
01-LAK-20-17.2/17.8	01-429704	3
01-LAK-20-38.5/42	01-4146V4	3
01-LAK-20-38.6/45.3	01-276814	3
01-LAK-29-9.7/0	01-421104	3
01-MEN-1-30.8/31.3	01-438804	3
01-MEN-1-50.0/0	01-458404	4
01-MEN-1-69.4/70.1	01-385704	4
01-MEN-1-10.2/11.2	01-307904	4
01-MEN-20-33.3/37.9	01-297704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-10.7/0	01-293014	4
01-MEN-101-51.5/55.2	01-461904	4
01-MEN-101-58.9/82.5	01-375614	5
01-MEN-101-75.5/81.4	01-458704	5
01-MEN-101-92.7/93.6	01-422904	5
01-MEN-101-98.9/100.8	01-397514	5
01-MEN-101-84.0/0	01-412204	5
01-MEN-101-85.4/T106.8	01-473004	5
01-VAR--/0	01-467904	6

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$41,711,816	\$35,348,695
-S-	FEDERAL AID (SECONDARY)	\$72,725,603	\$26,000
-SH-	STATE HIGHWAY	\$33,023,931	\$16,632,730
-ER-	STORM DAMAGE REPAIR	\$66,132,722	\$6,952,314
		\$3,746,236	\$3,633,297
District Total:		<u>\$217,340,308</u>	<u>\$62,593,036</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
01	\$18,353,164
Work completed this Period:	\$18,353,164