

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/07**

Page 1  
06/05/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-DN-101-31.2/35.7 01-464904		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM ELK VALLEY CROSS ROAD TO SMITH RIVER OVERFLOW RESURFACE ASPHALT CONCRETE	TIDEWATER CONTRACTORS INC P O BOX 1956  BROOKINGS OR 97415 (541) 479-5341	BROWN, KARL 700 PARK PLACE  (707) 465-3246	\$715,448 \$0 \$0	04/05/07 05/11/07	0% 0%
HM1	WPCP						
01-DN-101-35.8/45.3 01-293134 ACNH-Q101-(052)E BHQ1-01 0-(2EN)H Q101- 052-() HA21		IN DEL NORTE COUNTY NORTH OF CRESCENT CITY AT SMITH RIVER OVERFLOW BRIDGE AND AT GILBERT CREEK BRIDGE WIDEN ROADWAY AND BRIDGES	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530) 365-3930	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707) 465-3246	\$4,783,166 \$3,795,080 \$0	07/28/05 08/15/05 08/31/07	59% 79%  SUSPENDED
01-DN-101-43.6/45.8 01-345404 ACST-Q101-(126)E Q1-01 1-(6E) --() HB1		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 6.4 KM NORTH OF ROWDY CREEK BRIDGE TO 1.0 KM SOUTH OF OREGON STATE LINE SHOULDER WIDENING AND LEFT TURN	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541) 469-5341	BROWN, KARL 700 PARK PLACE  (707) 465-3246	\$5,389,113 \$0 \$0	04/24/07 05/11/07	0% 0%
01-DN-199-10.9/11.2 01-293144 ACBR-P199-(031)E P1-99 0-(1E) --() HA21		IN DEL NORTE COUNTY NEAR GASQUET FROM 0.3 KM SOUTH HARDSCRABBLE CREEK BRIDGE TO 0.2 KM NORTH OF HARDSCRABBLE CREEK BRIDGE REPLACE BRIDGE	AMERICAN CIVIL CONSTRUCTORS 3701 MALLARD DRIVE BENICIA CA 94510 (707) 746-8028	BROWN, KARL 700 PARK PLACE  (707) 465-3246	\$2,308,859 \$0 \$0	04/26/07 05/11/07 04/30/08	0% 0%
01-DN-199-27.0/27.5 01-409604		IN DEL NORTE COUNTY NEAR PATRICK CREEK FROM 1.7 KM TO 0.9 KM SOUTH OF IDLEWILD MAINTENANCE STATION ROAD CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831) 724-1011	BROWN, KARL 700 PARK PLACE  (707) 465-3246	\$4,594,158 \$1,147,829 \$0	04/14/06 04/25/06 09/30/08	30% 25%
HB1	SWPPP						
01-HUM-101-56.2/57.5 01-314404 ACNH-Q101-(097)E --() HA21		IN HUMBOLDT COUNTY NEAR ALTON FROM 1.0 KM SOUTH OF THE VAN DUZEN RIVER BRIDGE TO 0.1 KM NORTH OF THE VAN DUZEN RIVER BRIDGE OVERFL BRIDGE REPLACEMENT (SCOUR)	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916) 334-1221	WRIGHT, GEOFFREY P.O. BOX 160 HYDESVILLE, CA 95547 (707) 768-9206	\$14,304,424 \$9,930,567 \$0	06/30/05 07/11/05 12/10/07	60% 69%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/07**

Page 2  
06/05/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-101-58.8/70 01-438404 ACST-Q101-(119)E G Q1-01 1-(9E) --() HB1	SWPPP	IN HUMBOLDT COUNTY IN AND NEAR FORTUNA AT VARIOUS LOCATIONS INSTALL MEDIAN BARRIER	MERCER FRASER COMPANY P O BOX 1006  EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN 3575 JOHNSON ROAD, SUITE 1  (707) 768-3184	\$12,284,729 \$1,628,246 \$0	09/27/06 10/11/06 01/08/08	27% 13%
01-HUM-101-78.9/79.4 01-330454 ACNH-Q101-(073)E --() HB4N	SWPPP	IN HUMBOLDT COUNTRY IN EUREKA ON NORTHBOUND ROUTE 101 FIFTH STREET FROM O STREET TO U STREET AND ON ROUTE 255 R STREET FROM FIFTH REALIGNMENT AND SIGNALIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	HAYLER, CHARLIE P.O. BOX 3700 WILLOW CREEK, CA 95573 (707) 825-4895	\$3,119,537 \$3,043,992 \$474	09/27/04 10/07/04 06/08/07	0% 0%  PLANT EST SATIS
01-HUM-101-97.7/122.4 01-422504		IN HUMBOLDT AND DEL NORTE COUNTIES AT VARIOUS LOCATIONS REHABILITATE AND REPLACE CULVERTS	R BROWN CONSTRUCTION COMPANY P O BOX 406  WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE B  (707) 825-4895	\$408,685 \$0 \$0	03/02/07 03/19/07 07/03/07	0% 0%  SUSPENDED
HA42	WPCP						
01-HUM-200-/2.7 01-467804		IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE FROM 200 AND 101 SEPARATION TO 200 AND 299 SEPARATION RESURFACE ASPHALT CONCRETE	MERCER FRASER COMPANY P O BOX 1006  EUREKA CA 955021006 (707)443-6371	CHARLES HAYLER 5065 BOYD ROAD, SUITE B  (707) 825-5895	\$529,080 \$0 \$0	04/09/07 04/25/07	0% 0%
HM1	WPCP						
01-HUM-299-8.8/9 01-423804		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 3.7 KM TO 3.2 KM WEST OF NORTH FORK MAD RIVER BRIDGE MODIFY DRAINAGE AND ROADWAY	KERNEN CONSTRUCTION P O BOX 1340  BLUE LAKE CA 95525 (707)826-8686	RADFORD, ALAN 1656 UNION STREET  (707) 445-6465	\$458,826 \$0 \$0	04/13/07 04/30/07 08/08/07	0% 0%  SUSPENDED
HA42	SWPPP						
01-HUM-299-11.0/19 01-442304		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM NORTH FORK MAD RIVER BRIDGE TO REDWOOD CREEK BRIDGE RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38  WINDSOR CA 95492 (707)838-9751	RADFORD, ALAN ???????  (707) 445-6465	\$3,374,484 \$0 \$0	09/12/06 09/20/06 12/18/06	0% 0%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/07**

Page 3  
06/05/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-299-22.3/0 01-406304		IN HUMBOLDT COUNTY NEAR GARBERVILLE ON ROUTE 101 AT SOUTH FORK EEL RIVER BRIDGE AND NEAR WILLOW CREEK ON ROUTE 299 AT REDWOOD CREE REPLACE JOINT SEALS	K L M CONSTRUCTION INC 1011 E MAIN STE 408  PUYALLUP WA 98372 (253)444-5168	RADFORD, ALAN P.O. BOX 3700  (707) 445-6465	\$706,424 \$0 \$0	04/11/07 05/03/07 09/04/07	0% 0%
HM3	WPCP						
01-HUM-5712-/0 01-426104		IN HUMBOLDT COUNTY AT GARBERVILLE AT THE GARBERVILLE MAINTENANCE STATION CONSTRUCT COVERS FOR WASH RACKS	ROADWAY ELECTRICAL WORKS P O BOX 5083  MODESTO CA 95352 (209)578-4749	GORONA, MARK 5065 BOYD ROAD, STE. B  (707) 825-4887	\$783,207 \$708,400 \$0	09/08/06 09/20/06 06/01/07	76% 92%
HA12							
01-LAK-20-17.2/17.8 01-429704		IN LAKE COUNTY IN LUCERNE AT LUCERNE CREEK AND DEER CREEK	J R ALTMAN GENERAL ENGINEERING 1557 EUGENE COURT	BUTLER, CHARLES P.O. BOX 457	\$258,116 \$0	05/11/05 05/24/05	0%
ACST-P020-(134)E P0-20 1-(4E) --()		MODIFY GUARD RAILING AND CULVERT	YUBA CITY CA 95993 (530)671-1155	CLEARLAKE, CA 95457 (707) 994-4578	\$0	08/10/05	0%
HB1	WPCP						SUSPENDED
01-LAK-20-38.5/42 01-4146V4		IN LAKE COUNTY ABOUT 20 KM EAST OF CLEARLAKE OAKS FROM 2.2 KM EAST OF NORTH FORK CACHE CREEK BRIDGE TO 2.7 KM WEST OF WALKER RIDG	ARGONAUT CONSTRUCTORS P O BOX 639  SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A  (530) 458-3080	\$16,116,015 \$1,329,737 \$0	09/01/06 09/14/06 12/31/08	7% 8%
ACST-P020-(142)E P0-20 1-(2E) --()		REHABILITATE ROADWAY AND REALIGN					
HB1	SWPPP						
01-MEN-1-10.2/11.2 01-307904		IN MENDOCINO COUNTY NEAR POINT ARENA FROM 1.7 KM SOUTH OF SCHOONER GULCH BRIDGE TO 0.1 KM SOUTH OF SCHOONER GULCH BRIDGE REALIGN ROADWAY	ARGONAUT CONSTRUCTORS P O BOX 639  SANTA ROSA CA 95402 (707)542-4862	DEROSIER, DAVE P.O. BOX 1245  (707) 961-5403	\$1,940,977 \$1,850,934 \$0	02/02/06 02/10/06 05/17/07	0% 0%
HA42	SWPPP						PLANT EST SATIS
01-MEN-1-30.8/31.3 01-438804		IN MENDOCINO COUNTY NEAR ELK AT 1.2 KM SOUTH OF ELK CREEK BRIDGE REALIGN ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	DEROSIER, DAVE 510 S. MAIN STREET  (707) 961-5403	\$211,576 \$196,459 \$0	09/20/06 10/06/06 05/16/07 05/24/07	100% 100%
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/07**

Page 4  
06/05/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-1-50.0/0 01-458404		IN MENDOCINO COUNTY NEAR MENDOCINO FROM 0.5 KM SOUTH OF BIG RIVER BRIDGE TO BID RIVER BRIDGE CHANNELIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	DEROSIER, DAVE P.O. BOX 1245  (707) 961-5403	\$416,340 \$416,108 \$0	06/15/06 06/30/06 05/01/07 05/07/07	100% 100%  COMPLETED
HB4N	SWPPP						
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-() HA4S2	SWPPP	IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD  MARTINEZ CA 94553 (925)372-8000	RESTAINO, MIC P.O. BOX 1245  (707) 496-7112	\$43,814,102 \$8,695,016 \$0	12/21/06 01/11/07 11/04/07	15% 20%
01-MEN-1-82.9/0 01-441804		IN MENDOCINO COUNTY NEAR ROCKPORT AT JUAN CREEK BRIDGE REPAIR BRIDGE DECK AND RAILING	TRUESDELL CORPORATION OF 1310 W 23RD ST  TEMPE AZ 85282 (602)437-1711	DEROSIER, DAVE P.O. BOX 1245  (707) 961-5403	\$648,628 \$209,114 \$202,661	01/11/07 02/05/07 08/02/07	42% 32%
HM3	WPCP						
01-MEN-20-33.3/37.9 01-297704		IN MENDOCINO COUNTY NEAR CALPELLA FROM 0.1 KM EAST OF ROUTE 101 AND 20 SEPARATION TO COLD CREEK BRIDGE ROADWAY REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	BAKER, SCOTT 2617 E. HWY 20  (707) 274-9451	\$11,839,312 \$5,294,447 \$0	06/05/06 06/21/06 12/12/07	50% 45%
HA22	SWPPP						
01-MEN-101-21.1/23.5 01-457604		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.5 KM SOUTH OF ROUTE 101 AND 253 SEPARATION TO 0.3 KM NORTH OF ROUTE 101 AND 222 SEPARATION REPLACE ASPHALT CONCRETE SURFACING	RON HALE CONSTRUCTION INC P O BOX 795  SHASTA LAKE CA 96019 (530)275-7844		\$722,761 \$0 \$0	05/07/07 05/15/07	0% 0%
HM1	WPCP						
01-MEN-101-31.6/33.7 01-457704		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.5 KM SOUTH OF FORSYTHE CREEK BRIDGE TO 0.2 KM SOUTH OF UVA DRIVE REPLACE CONCRETE PAVEMENT	AMERICAN CIVIL CONSTRUCTORS 3701 MALLARD DRIVE  BENICIA CA 94510 (707)746-8028	KLEIBER, KATHARINE 20 W. SCHOOL WAY  (707) 485-5913	\$520,275 \$0 \$0	04/18/07 04/30/07	0% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/07**

Page 5  
06/05/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-101-58.9/82.5 01-375614 ACNH-Q101-(103)E Q1-01 1-(3E) --() HA26	SWPPP	IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADSIDE REST	TABER CONSTRUCTION INC P O BOX 1309  MARTINEZ CA 94553 (925)682-6133	MCKEON, MATT P.O. BOX 959 WILLITS, CA 95490 (707) 485-0876	\$3,121,647 \$3,100,953 \$0	10/19/05 10/28/05 05/01/07 05/17/07	0% 0%  PLANT EST SATIS
01-MEN-101-75.5/81.4 01-458704		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM 3.5 KM SOUTH OF RATTLESNAKE SUMMIT TO RATTLESNAKE CREEK BRIDGE (KP 121.5/131.0) RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38  WINDSOR CA 95492 (707)838-9751	RODRIGUEZ, JOAQUIN P.O. BOX 160 REDWOOD VALLEY, CA 95470 (707) 768-3184	\$1,549,750 \$1,443,425 \$0	09/29/05 10/13/05 09/26/07	65% 93%
HM1	WPCP						
01-MEN-101-86.8/88.2 01-458504 ACST-Q101-(125)E Q1-01 1-(5E) --() HB1	WPCP	IN MENDOCINO COUNTY ABOUT 28 KM NORTH OF LAYTONVILLE FROM 1.4 KM SOUTH OF ROUTE 101 AND 271 SEPARATION TO 0.3 KM NORTH OF INMAN U WIDEN SHOULDER AND UPGRADE RAILING	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	SCHULTZ, KELLEY 21340 BACHTEL ROAD  (707) 459-6234	\$1,118,063 \$0 \$0	04/16/07 05/03/07 07/30/07	0% 0%
01-MEN-101-92.7/93.6 01-422904 ACST-Q101-(120)E Q1-01 1-(0E) --() HB1	WPCP	IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.5 KM SOUTH TO 0.9 KM NORTH OF JITNEY GULCH BRIDGE ASPHALT CONCRETE OVERLAY	MERCER FRASER COMPANY P O BOX 1006  EUREKA CA 955021006 (707)443-6371	SCHULTZ, KELLEY 21340 BACHTEL ROAD  (707) 459-6234	\$955,854 \$0 \$0	10/20/06 10/31/06	0% 0%
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --() HA23	SWPPP	IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620  NORTH HIGHLANDS CA 95660 (916)334-1221	COHEN, SEBASTIAN P.O. BOX 699  (707) 445-6441	\$67,795,256 \$14,906,429 \$0	05/22/06 06/05/06 09/29/09	26% 22%
01-VAR--/0 01-468004		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS REPLACE REFLECTIVE PAVEMENT MARKERS	TRAFFIC SOLUTIONS INC 8490 HARTMEYER LANE  REDDING CA 96002 (530)222-8023	MCGEE, JAMES 1487 SANDY PRAIRIE COURT, STE. E  (707) 725-1021	\$156,947 \$0 \$0	04/26/07 05/10/07 07/10/07	0% 0%
HM4	WPCP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$204,945,760</u>	<b>Completed to Date:</b>	<u>\$57,696,733</u>	<b>Work This Month:</b>	<u>\$203,135</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-31.2/35.7	01-464904	1
01-DN-101-35.8/45.3	01-293134	1
01-DN-101-43.6/45.8	01-345404	1
01-DN-199-10.9/11.2	01-293144	1
01-DN-199-27.0/27.5	01-409604	1
01-HUM-101-56.2/57.5	01-314404	1
01-HUM-101-58.8/70	01-438404	2
01-HUM-101-78.9/79.4	01-330454	2
01-HUM-101-97.7/122.4	01-422504	2
01-HUM-200-/2.7	01-467804	2
01-HUM-299-8.8/9	01-423804	2
01-HUM-299-11.0/19	01-442304	2
01-HUM-299-22.3/0	01-406304	3
01-HUM-5712-/0	01-426104	3
01-LAK-20-17.2/17.8	01-429704	3
01-LAK-20-38.5/42	01-4146V4	3
01-MEN-1-30.8/31.3	01-438804	3
01-MEN-1-50.0/0	01-458404	3
01-MEN-1-69.4/70.1	01-385704	4
01-MEN-1-82.9/0	01-441804	4
01-MEN-1-10.2/11.2	01-307904	4
01-MEN-20-33.3/37.9	01-297704	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-MEN-101-58.9/82.5	01-375614	4
01-MEN-101-75.5/81.4	01-458704	4
01-MEN-101-92.7/93.6	01-422904	5
01-MEN-101-98.9/100.8	01-397514	5
01-MEN-101-21.1/23.5	01-457604	5
01-MEN-101-31.6/33.7	01-457704	5
01-MEN-101-86.8/88.2	01-458504	5
01-VAR--/0	01-468004	5

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	01		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$25,328,774	\$19,870,592
-S-	FEDERAL AID (SECONDARY)	\$79,935,993	\$11,652,999
-SH-	STATE HIGHWAY	\$29,576,879	\$11,266,714
-ER-	STORM DAMAGE REPAIR	\$67,795,256	\$14,906,429
		\$2,308,859	\$0
<b>District Total:</b>		<b><u>\$204,945,760</u></b>	<b><u>\$57,696,733</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
01	\$3,537,987
<b>Work completed this Period:</b>	\$3,537,987