

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/07**

Page 1  
10/01/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-DN-101-20.6/22 01-474604 ACST-Q101-(128)E G Q1-01 1-(8E) --()		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM 0.3 MILE NORTH OF MILL CREEK PARK ENTRANCE TO 0.7 MILE SOUTH OF HAMILTON ROAD INSTALL CONCRETE MEDIAN BARRIER	MERCER FRASER COMPANY P O BOX 1006  EUREKA CA 955021006 (707)443-6371	HAYLER, CHARLES 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4895	\$857,681 \$614,029 \$614,029	06/29/07 07/18/07 10/15/07	71% 71%
HB1	WPCP						
01-DN-101-31.2/35.7 01-464904		IN DEL NORTE COUNTY NEAR CRESCENT CITY FROM ELK VALLEY CROSS ROAD TO SMITH RIVER OVERFLOW RESURFACE ASPHALT CONCRETE	TIDEWATER CONTRACTORS INC P O BOX 1956  BROOKINGS OR 97415 (541)479-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$749,702 \$698,019 \$0	04/05/07 05/11/07 10/19/07 09/14/07	100% 100% COMPLETED
HM1	WPCP						
01-DN-101-35.8/45.3 01-293134 ACNH-Q101-(052)E BHQ1-01 0-(2EN)H Q101- 052-() HA21		IN DEL NORTE COUNTY NORTH OF CRESCENT CITY AT SMITH RIVER OVERFLOW BRIDGE AND AT GILBERT CREEK BRIDGE WIDEN ROADWAY AND BRIDGES	SHASTA CONSTRUCTORS INC P O BOX 491539  REDDING CA 960491539 (530)365-3930	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$4,979,175 \$4,178,018 \$23,105	07/28/05 08/15/05 02/06/08	84% 97%
HA21	SWPPP						
01-DN-101-43.6/45.8 01-345404 ACST-Q101-(126)E Q1-01 1-(6E) --()		IN DEL NORTE COUNTY NEAR SMITH RIVER FROM 6.4 KM NORTH OF ROWDY CREEK BRIDGE TO 1.0 KM SOUTH OF OREGON STATE LINE SHOULDER WIDENING AND LEFT TURN	TIDEWATER CONTRACTORS INC P O BOX 1956  BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$5,389,113 \$49,750 \$49,750	04/24/07 05/11/07 06/09/08	20% 1%
HB1	SWPPP						
01-DN-197-.8/4 01-403814		IN DEL NORTE COUNTY NEAR CRESCENT CITY AT VARIOUS LOCATIONS CONSTRUCT SIX TURNOUTS	TIDEWATER CONTRACTORS INC P O BOX 1956  BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$388,950 \$335,088 \$0	04/17/07 05/11/07 07/31/07 08/24/07	100% 100% COMPLETED
HB4N	WPCP						
01-DN-199-10.9/11.2 01-293144 ACBR-P199-(031)E P1-99 0-(1E) --()		IN DEL NORTE COUNTY NEAR GASQUET FROM 0.3 KM SOUTH HARDSCRABBLE CREEK BRIDGE TO 0.2 KM NORTH OF HARDSCRABBLE CREEK BRIDGE REPLACE BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE  BENICIA CA 94510 (707)746-8028	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$2,352,844 \$671,938 \$363,920	04/26/07 05/11/07 05/06/08	33% 29%
HA21	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/07**

Page 2  
10/01/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-DN-199-13.0/14.3 01-468304		IN DEL NORTE COUNTY AT GASQUET FROM GASQUET FLAT ROAD TO MIDDLE FORK GASQUET ROAD RESURFACE AND RESTRIPE	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$380,162 \$0 \$0	08/28/07 09/10/07 11/21/07	0% 0%
HB4N	WPCP						
01-DN-199-27.0/27.5 01-409604		IN DEL NORTE COUNTY NEAR PATRICK CREEK FROM 1.7 KM TO 0.9 KM SOUTH OF IDLEWILD MAINTENANCE STATION ROAD CURVE REALIGNMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	BROWN, KARL 700 PARK PLACE CRESENT CITY, CA 95531 (707)465-3246	\$4,594,158 \$1,502,658 \$102,363	04/14/06 04/25/06 07/23/08	49% 33%
HB1	SWPPP						
01-HUM-101-.5/13.5 01-451704		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS REPLACE CULVERTS AND REPAIR DRAIN	JURIN CONSTRUCTION INC P O BOX 1434  WILLOW CREEK CA 95573 (530)629-4534	TIMMONS, KELLY 1487 SANDY PRAIRIE COURT STE E FORTUNA, CA 95540 (707)725-1081	\$294,355 \$8,050 \$8,050	08/30/07 09/13/07 11/05/07	0% 3%
HM2	WPCP						
01-HUM-101-32.0/33.2 01-480714		IN HUMBOLDT COUNTY NEAR WEOTT AT VARIOUS LOCATIONS RECONSTRUCT ROADWAY AND TIEBACK	J F SHEA CONSTRUCTION INC P O BOX 494519  REDDING CA 96049 (530)246-4292	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1022	\$4,288,184 \$1,632,594 \$1,029,052	07/24/07 08/17/07 12/13/07	27% 42%
HA23	SWPPP						
01-HUM-101-40.1/0 01-463404		IN HUMBOLDT COUNTY NEAR REDCREST AT 0.4 MILE NORTH OF REDCREST UNDERCROSSING MODIFY CULVERT FISH PASSAGE	VAN METER LOGGING INC P O BOX 609  REDWAY CA 95560 (707)923-2209	MC GEE, JAMES 1487 SANDY PRARIE COURT, STE. E FORTUNA, CA 95540 (707)725-1021	\$377,220 \$312,246 \$171,340	07/05/07 07/25/07 10/15/07	48% 83%
HA42	WPCP						
01-HUM-101-56.2/57.5 01-314404 ACNH-Q101-(097)E --()		IN HUMBOLDT COUNTY NEAR ALTON FROM 1.0 KM SOUTH OF THE VAN DUZEN RIVER BRIDGE TO 0.1 KM NORTH OF THE VAN DUZEN RIVER BRIDGE OVERFL BRIDGE REPLACEMENT (SCOUR)	M C M CONSTRUCTION INC P O BOX 620  NORTH HIGHLANDS CA 95660 (916)334-1221	WRIGHT, GEOFFREY P.O. BOX 160 HYDESVILLE, CA 95547 (707)768-9206	\$14,485,035 \$12,275,113 \$281,635	06/30/05 07/11/05 12/21/07	82% 85%
HA21	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/07**

Page 3  
10/01/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-101-58.8/70 01-438404 ACST-Q101-(119)E G Q1-01 1-(9E) --()	HB1 SWPPP	IN HUMBOLDT COUNTY IN AND NEAR FORTUNA AT VARIOUS LOCATIONS INSTALL MEDIAN BARRIER	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RODRIGUEZ, JOAQUIN 3575 JOHNSON ROAD, SUITE 1 HYDESVILLE, CA 95547 (707)768-3184	\$12,535,372 \$7,861,997 \$2,303,887	09/27/06 10/11/06 01/24/08	63% 62%
01-HUM-101-78.5/79.2 01-469704	HB1 WPCP	IN HUMBOLDT COUNTY IN EUREKA ON 5TH STREET FROM K STREET TO P STREET INSTALL TRAFFIC SIGNALS, COLD PLANE	SMITH ELECTRIC CONST 875 EUREKA STREET EUREKA CA 955036393 (707)443-5818	GORONA, MARK 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4887	\$379,605 \$249,543 \$189,701	06/12/07 07/16/07 11/09/07	42% 66%
01-HUM-101-97.7/122.4 01-422504	HA42 WPCP	IN HUMBOLDT AND DEL NORTE COUNTIES AT VARIOUS LOCATIONS REHABILITATE AND REPLACE CULVERTS	ATR BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	HAYLER, CHARLES 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4895	\$418,548 \$407,463 \$0	03/02/07 03/19/07 09/21/07	40% 94%
01-HUM-101-102.8/0 01-375624 ACNH-000C-(275)E 00-0C 2-(5E) --()	HA26 WPCP	IN HUMBOLDT AND TRINITY COUNTIES AT VARIOUS LOCATIONS REHABILITATE ROADSIDE REST	GIFFORD CONSTRUCTION INC P O BOX 492618 REDDING CA 960492618 (530)226-6000	HAYLER, CHARLES 5065 BOYD ROAD STE. B ARCATA, CA 95521 (707)825-4895	\$2,821,063 \$15,952 \$15,952	08/07/07 09/07/07 11/04/08	0% 1%
01-HUM-169-28.6/33.3 01-474504 ACST-43B9-(004)E 43-B9 0-(4E) --()	HA23 WPCP	IN HUMBOLDT COUNTY NEAR WEITCHPEC AT VARIOUS LOCATIONS REPAIR STORM DAMAGE	GRANT EQUIPMENT P O BOX 1345 HOOPA CA 95546 (530)625-4716	RADFORD, ALAN 1656 UNION STREET EUREKA, CA 95502 (707)445-6465	\$342,537 \$157,879 \$157,879	07/26/07 08/30/07 10/12/07	13% 46%
01-HUM-200-/2.7 01-467804	HM1 WPCP	IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE FROM 200 AND 101 SEPARATION TO 200 AND 299 SEPARATION RESURFACE ASPHALT CONCRETE	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	CHARLES HAYLER 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)825-5895	\$544,080 \$6,500 \$0	04/09/07 04/25/07 10/19/07	0% 1%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/07**

Page 4  
10/01/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-299-8.8/9 01-423804		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM 3.7 KM TO 3.2 KM WEST OF NORTH FORK MAD RIVER BRIDGE MODIFY DRAINAGE AND ROADWAY	KERNEN CONSTRUCTION P O BOX 1340  BLUE LAKE CA 95525 (707)826-8686	RADFORD, ALAN 1656 UNION STREET EUREKA, CA 95502 (707)445-6465	\$483,826 \$347,207 \$163,021	04/13/07 04/30/07 10/05/07	70% 67%
HA42	SWPPP						
01-HUM-299-11.0/19 01-442304		IN HUMBOLDT COUNTY NEAR BLUE LAKE FROM NORTH FORK MAD RIVER BRIDGE TO REDWOOD CREEK BRIDGE RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38  WINDSOR CA 95492 (707)838-9751	RADFORD, ALAN ??????? ??????? (707)445-6465	\$3,454,484 \$3,589,482 \$0	09/12/06 09/20/06 08/31/07	90% 99%
HA22	WPCP						
01-HUM-299-22.3/0 01-406304		IN HUMBOLDT COUNTY NEAR GARBERVILLE ON ROUTE 101 AT SOUTH FORK EEL RIVER BRIDGE AND NEAR WILLOW CREEK ON ROUTE 299 AT REDWOOD CREE REPLACE JOINT SEALS	K L M CONSTRUCTION INC 1011 E MAIN STE 408  PUYALLUP WA 98372 (253)444-5168	RADFORD, ALAN P.O. BOX 3700 EUREKA, CA 95502 (707)445-6465	\$836,424 \$537,192 \$192,500	04/11/07 05/03/07 11/02/07	83% 72%
HM3	WPCP						
01-HUM-5712-/0 01-426104		IN HUMBOLDT COUNTY AT GARBERVILLE AT THE GARBERVILLE MAINTENANCE STATION CONSTRUCT COVERS FOR WASH RACKS	ROADWAY ELECTRICAL WORKS INCORPORATED P O BOX 5083  MODESTO CA 95352 (209)578-4749	GORONA, MARK 5065 BOYD ROAD, STE. B ARCATA, CA 95521 (707)825-4887	\$786,222 \$782,437 \$0	09/08/06 09/20/06 08/17/07	100% 100%
HA12						OVER RUN	
01-LAK-20-17.2/17.8 01-429704 ACST-P020-(134)E P0-20 1-(4E) --()		IN LAKE COUNTY IN LUCERNE AT LUCERNE CREEK AND DEER CREEK MODIFY GUARD RAILING AND CULVERT	J R ALTMAN GENERAL ENGINEERINGCONTRACTOR 1557 EUGENE COURT  YUBA CITY CA 95993 (530)671-1155	BUTLER, CHARLES P.O. BOX 457 CLEARLAKE, CA 95457 (707)994-4578	\$278,056 \$188,410 \$151,801	05/11/05 05/24/05 10/17/07	62% 68%
HB1	WPCP						
01-LAK-20-38.5/42 01-4146V4 ACST-P020-(142)E P0-20 1-(2E) --()		IN LAKE COUNTY ABOUT 20 KM EAST OF CLEARLAKE OAKS FROM 2.2 KM EAST OF NORTH FORK CACHE CREEK BRIDGE TO 2.7 KM WEST OF WALKER RIDG REHABILITATE ROADWAY AND REALIGN	ARGONAUT CONSTRUCTORS P O BOX 639  SANTA ROSA CA 95402 (707)542-4862	KRAFT, DAN 1401 WILL S. GREENE, SUITE A COLUSA, CA 95932 (530)458-3080	\$16,424,353 \$6,625,898 \$728,907	09/01/06 09/14/06 12/31/08	30% 40%
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/07**

Page 5  
10/01/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-LAK-29-7.4/8 01-454704 ACST-P029-(100)E P0-29 1-(0E) --()		IN LAKE COUNTY NEAR MIDDLETOWN FROM 0.9 KM NORTH TO 1.9 KM NORTH OF LUIPIYOMA CREEK BRIDGE SHOULDER WIDENING	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE  SANTA ROSA CA 95407 (707)585-1221	KRAFT, DAN 1401 WILL S. GREENE- STE A COLUSA, CA 95932 (530)458-3080	\$1,853,828 \$1,727,925 \$813,952	05/15/07 06/06/07 10/15/07	100% 94%
HB1	SWPPP						
01-LAK-29-27.6/28.1 01-472004		IN LAKE COUNTY NEAR KELSEYVILLE AT THE INTERSECTION OF ROUTE 29 AND 281 JUNCTION INSTALL SIGNAL SYSTEM	STEINY AND COMPANY INC P O BOX 3008  VALLEJO CA 94590 (707)552-6900	BUTLER, CHARLES 2617 E. HWY 20 NICE, CA 95464 (707)274-9451	\$428,356 \$84,361 \$84,361	06/20/07 07/31/07 12/07/07	22% 20%
HB4N	WPCP						
01-LAK-53-1.8/3.1 01-452614		IN LAKE COUNTY IN CLEARLAKE FROM 0.2 MILE NORTH OF DAM ROAD TO 0.1 MILE NORTH OF 40TH AVENUE RESURFACE ASPHALT CONCRETE	ARGONAUT CONSTRUCTORS P O BOX 639  SANTA ROSA CA 95402 (707)542-4862	BAKER, SCOTT 2617 EAST HIGHWAY 20 NICE, CA (707)272-5831	\$880,310 \$891,862 \$785,862	05/14/07 06/05/07 10/24/07	28% 98%
HM1	WPCP						
01-MEN-1-10.2/11.2 01-307904		IN MENDOCINO COUNTY NEAR POINT ARENA FROM 1.7 KM SOUTH OF SCHOONER GULCH BRIDGE TO 0.1 KM SOUTH OF SCHOONER GULCH BRIDGE REALIGN ROADWAY	ARGONAUT CONSTRUCTORS P O BOX 639  SANTA ROSA CA 95402 (707)542-4862	DEROSIER, DAVE P.O. BOX 1245 FORT BRAGG, CA 95437 (707)961-5403	\$2,123,127 \$1,976,858 \$125,924	02/02/06 02/10/06 10/15/07	0% 0%
HA42	SWPPP						PLANT EST SATIS
01-MEN-1-30.5/40.3 01-453804 ACST-P001-(535)E P0-01 5-(5E) --()		IN MENDOCINO COUNTY IN AND NEAR ELK AT VARIOUS LOCATIONS PACIFIC COAST BIKE ROUTE	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	DEROSIER, DAVE 425 NORTH MACPHERSON, SUITE C FORT BRAGG, CA 95437 (707)961-5403	\$547,594 \$472,499 \$0	06/29/07 07/16/07 09/12/07	50% 84%
HB34	WPCP						
01-MEN-1-69.4/70.1 01-385704 ACST-P001-(529)E P0-01 5-(9EA)C P001- 529-() HA4S2		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.5 KM NORTH TO 0.2 KM SOUTH OF TEN MILE RIVER BRIDGE REPLACE BRIDGE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD  MARTINEZ CA 94553 (925)372-8000	BOWERMASTER, LARRY 425 NORTH MAC PHERSON, SUITE C FORT BRAGG, CA 95437 (707)964-9225	\$44,765,522 \$21,188,409 \$2,740,637	12/21/06 01/11/07 11/04/09	32% 47%
HA4S2	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/07**

Page 6  
10/01/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-1-82.9/0 01-441804		IN MENDOCINO COUNTY NEAR ROCKPORT AT JUAN CREEK BRIDGE REPAIR BRIDGE DECK AND RAILING	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD ST  TEMPE AZ 85282 (602)437-1711	DEROSIER, DAVE P.O. BOX 1245 FORT BRAGG, CA 95437 (707)961-5403	\$656,828 \$612,616 \$0	01/11/07 02/05/07 09/02/07	100% 93%
HM3	WPCP						
01-MEN-20-.3/2.4 01-292004 ACST-P020-(144)E P0-20 1-(4E) --()		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.4 KM TO 3.9 KM EAST OF STATE ROUTE 1 CONSTRUCT 2 WAY LEFT TURN LANE	ARGONAUT CONSTRUCTORS P O BOX 639  SANTA ROSA CA 95402 (707)542-4862	THANGAVELAUTHAM, RAGU P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)496-0437	\$4,745,341 \$207,997 \$148,447	06/20/07 07/05/07 05/23/08	20% 4%
HB1	SWPPP						
01-MEN-20-26.3/27.1 01-411804 ACST-P020-(141)E P0-20 1-(1E) --()		IN MENDOCINO COUNTY NEAR WILLITS FROM NORTH BAY CONSTRUCTION INC 7.9 KM TO 6.6 KM WEST OF BROADDUS CREEK BRIDGE CURVE IMPROVEMENT	P O BOX 6004  PETALUMA CA 94952 (707)763-2891	SCHULTZ, KELLEY 21340 BACHTEL ROAD WILLITS, CA 95490 (707)459-6234	\$2,058,029 \$609,133 \$97,059	05/16/07 05/30/07 01/10/08	52% 37%
HB1	SWPPP						
01-MEN-20-33.3/37.9 01-297704		IN MENDOCINO COUNTY NEAR CALPELLA FROM 0.1 KM EAST OF ROUTE 101 AND 20 SEPARATION TO COLD CREEK BRIDGE ROADWAY REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	BAKER, SCOTT 2617 E. HWY 20 NICE, CA 95464 (707)274-9451	\$12,217,306 \$10,424,080 \$1,786,133	06/05/06 06/21/06 12/20/07	78% 83%
HA22	SWPPP						
01-MEN-101-21.1/23.5 01-457604		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.5 KM SOUTH OF ROUTE 101 AND 253 SEPARATION TO 0.3 KM NORTH OF ROUTE 101 AND 222 SEPARATION REPLACE ASPHALT CONCRETE SURFACING	RON HALE CONSTRUCTION INC P O BOX 795  SHASTA LAKE CA 96019 (530)275-7844	KLEIBER, KATHERINE 20 W. SCHOOL WAY REDWOOD VALLEY, CA 95470 (707)485-5913	\$722,761 \$703,496 \$0	05/07/07 05/15/07 10/04/07	0% 95%
HM1	WPCP						
01-MEN-101-31.6/33.7 01-457704		IN MENDOCINO COUNTY NEAR UKIAH FROM 0.5 KM SOUTH OF FORSYTHE CREEK BRIDGE TO 0.2 KM SOUTH OF UVA DRIVE REPLACE CONCRETE PAVEMENT	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE  BENICIA CA 94510 (707)746-8028	KLEIBER, KATHARINE 20 W. SCHOOL WAY REDWOOD VALLEY, CA 95470 (707)485-5913	\$520,275 \$1,580 \$0	04/18/07 04/30/07 03/11/08	0% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/07**

Page 7  
10/01/07

**District 01**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-101-75.5/81.4 01-458704		IN MENDOCINO COUNTY NEAR LAYTONVILLE FROM 3.5 KM SOUTH OF RATTLESNAKE SUMMIT TO RATTLESNAKE CREEK BRIDGE (KP 121.5/131.0) RESURFACE EXISTING HIGHWAY	WINDSOR FUEL CO P O BOX 38  WINDSOR CA 95492 (707)838-9751	RODRIGUEZ, JOAQUIN P.O. BOX 160 HYDESVILLE, CA 95547 (707)768-3184	\$1,549,750 \$1,443,825 \$100	09/29/05 10/13/05 09/26/07	65% 93%
HM1	WPCP						
01-MEN-101-86.8/88.2 01-458504 ACST-Q101-(125)E Q1-01 1-(5E) --()		IN MENDOCINO COUNTY ABOUT 28 KM NORTH OF LAYTONVILLE FROM 1.4 KM SOUTH OF ROUTE 101 AND 271 SEPARATION TO 0.3 KM NORTH OF INMAN U WIDEN SHOULDER AND UPGRADE RAILING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SCHULTZ, KELLEY 21340 BACHTEL ROAD WILLITS, CA 95490 (707)459-6234	\$1,321,759 \$1,286,632 \$118,324	04/16/07 05/03/07 09/12/07	100% 86% OVER RUN
HB1	WPCP						
01-MEN-101-92.7/93.6 01-422904 ACST-Q101-(120)E Q1-01 1-(0E) --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 0.5 KM SOUTH TO 0.9 KM NORTH OF JITNEY GULCH BRIDGE ASPHALT CONCRETE OVERLAY	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	SCHULTZ, KELLEY 21340 BACHTEL ROAD WILLITS, CA 95490 (707)459-6234	\$1,013,854 \$892,011 \$77,354	10/20/06 10/31/06 10/15/07	98% 88%
HB1	WPCP						
01-MEN-101-98.9/100.8 01-397514 ER-37B3-(004)E --()		IN MENDOCINO COUNTY NEAR LEGGETT FROM 2.9 KM SOUTH TO 0.3 KM NORTH OF RED MOUNTAIN CREEK REALIGN ROADWAY	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	COHEN, SEBASTIAN P.O. BOX 699 GARBERVILLE, CA 95542 (707)445-6441	\$69,330,747 \$22,896,890 \$1,629,083	05/22/06 06/05/06 09/29/09	37% 33%
HA23	SWPPP						
01-MEN-162-5.0/5.2 01-432004		IN MENDOCINO COUNTY NEAR LONGVALE FROM 4.4 KM EAST OF CORRAL CREEK BRIDGE TO 4.8 KM EAST CORRAL CREEK BRIDGE INSTALL UNDERDRAIN	GOODWIN CONSTRUCTION INC 460 N YOSEMITE AVE SUITE 4 OAKDALE CA 95361 (209)848-5522	TIMMONS, KELLY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA, CA 95540 (707)725-1081	\$432,360 \$176,419 \$0	06/19/07 07/18/07 10/17/07	20% 41%
HA22	WPCP						
01-MEN-175-1.1/1.2 01-443104		IN MENDOCINO COUNTY AT OLD HOPLAND ROUNDAABOUT AND LIGHTING	NORTH BAY CONSTRUCTION INC P O BOX 6004 PETALUMA CA 949556004 (707)763-2891	ESCARDA, ALAN 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (707)498-4811	\$1,111,248 \$482,792 \$333,317	06/22/07 07/05/07 10/10/07	67% 43% SUSPENDED
HB1	SWPPP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/07

District 01								
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message	
01-MEN-5710-/0 01-434604		IN MENDOCINO COUNTY IN FORT BRAGG AT	BRCO CONSTRUCTORS INC	BOWERMASTER, LARRY	\$7,209,161	05/07/07	21%	
		THE FORT BRAGG MAINENANCE STATION	P O BOX 367	425 NORTH MACPHERSON,	\$386,973	05/25/07	5%	
		REPLACE MAINTENANCE STATION	LOOMIS CA 95650	SUITE C	\$233,525	10/09/09		
HA12	WPCP		(916)652-3868	FORT BRAGG, CA 95437 (707)964-9225				
Totals:	Authorized Final Amt:	\$231,929,304	Completed to Date:	\$109,513,822	Work This Month:	\$15,520,969		



**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-DN-101-20.6/22	01-474604	1
01-DN-101-31.2/35.7	01-464904	1
01-DN-101-35.8/45.3	01-293134	1
01-DN-101-43.6/45.8	01-345404	1
01-DN-197-.8/4	01-403814	1
01-DN-199-10.9/11.2	01-293144	1
01-DN-199-13.0/14.3	01-468304	2
01-DN-199-27.0/27.5	01-409604	2
01-HUM-101-.5/13.5	01-451704	2
01-HUM-101-32.0/33.2	01-480714	2
01-HUM-101-56.2/57.5	01-314404	2
01-HUM-101-58.8/70	01-438404	2
01-HUM-101-78.5/79.2	01-469704	3
01-HUM-101-97.7/122.4	01-422504	3
01-HUM-101-40.1/0	01-463404	3
01-HUM-101-102.8/0	01-375624	3
01-HUM-169-28.6/33.3	01-474504	3
01-HUM-200-/2.7	01-467804	3
01-HUM-299-8.8/9	01-423804	4
01-HUM-299-11.0/19	01-442304	4
01-HUM-299-22.3/0	01-406304	4
01-HUM-5712-/0	01-426104	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
01-LAK-20-17.2/17.8	01-429704	4
01-LAK-20-38.5/42	01-4146V4	4
01-LAK-29-7.4/8	01-454704	5
01-LAK-29-27.6/28.1	01-472004	5
01-LAK-53-1.8/3.1	01-452614	5
01-MEN-1-30.5/40.3	01-453804	5
01-MEN-1-69.4/70.1	01-385704	5
01-MEN-1-82.9/0	01-441804	5
01-MEN-1-10.2/11.2	01-307904	6
01-MEN-20-26.3/27.1	01-411804	6
01-MEN-20-33.3/37.9	01-297704	6
01-MEN-20-.3/2.4	01-292004	6
01-MEN-101-75.5/81.4	01-458704	6
01-MEN-101-92.7/93.6	01-422904	6
01-MEN-101-98.9/100.8	01-397514	7
01-MEN-101-21.1/23.5	01-457604	7
01-MEN-101-31.6/33.7	01-457704	7
01-MEN-101-86.8/88.2	01-458504	7
01-MEN-162-5.0/5.2	01-432004	7
01-MEN-175-1.1/1.2	01-443104	7
01-MEN-5710-/0	01-434604	8

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	01		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$22,285,272	\$16,469,083
-S-	FEDERAL AID (SECONDARY)	\$92,133,038	\$41,882,570
-SH-	STATE HIGHWAY	\$45,827,403	\$27,593,341
-ER-	STORM DAMAGE REPAIR	\$69,330,747	\$22,896,890
		\$2,352,844	\$671,938
<b>District Total:</b>		<b><u>\$231,929,304</u></b>	<b><u>\$109,513,822</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Perio</b>
01	\$1,138,652
<b>Work completed this Period:</b>	\$1,138,652