

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 1
01/02/07

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-BUT-32-5.7/6.2 03-4A4404		IN BUTTE COUNTY NEAR CHICO FROM 0.8 KM WEST OF EAST AVENUE TO EAST AVENUE CONSTRUCT TWO WAY LEFT TURN LANE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ROGERS, JIM 3881 BENATAR WAY, SUITE C (530) 895-5245	\$665,999 \$601,517 \$0	02/02/06 02/16/06 11/27/06 12/15/06	100% 100% COMPLETED
HB1	WPCP						
03-BUT-99-13.2/0 03-3C2004		IN BUTTE COUNTY ABOUT 28 KM SOUTH OF CHICO INSTALL TRAFFIC SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	ALLEN, JODY 849 N. HUMBOLDT AVENUE (530) 934-3520	\$673,732 \$0 \$0	08/21/06 08/30/06 	0% 0%
HB4N HB4N	SWPPP						
03-BUT-149-/4.6 03-3822V4		IN BUTTE COUNTY NEAR OROVILLE AT VARIOUS LOCATIONS CONSTRUCT 4 LANE EXPRESSWAY	F C I CONSTRUCTORS GRANITE A 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	INGVOLDSEN, KYLE 2060 3RD STREET, SUITE B (530) 532-9377	\$83,257,345 \$29,078,672 \$625,127	01/31/06 02/06/06 06/01/09	26% 35% SUSPENDED
ACST-X007-(008)E X0-07 0-(8E) --()							
HE14 HB1 SWPPP HA21							
03-COL-5-19.1/22.5 03-0E3404		IN COLUSA COUNTY IN AND NEAR WILLIAMS AT VARIOUS LOCATIONS REHABILITATE ASPHALT CONCRETE	BALDWIN CONTRACTING COMPANY 1764 SKYWAY CHICO CA 95928 (530)891-6555	ALLEN, JODY 849 N HUMBOLDT AVE (530) 934-3520	\$738,417 \$0 \$0	11/01/06 11/22/06 03/21/07	0% 0% SUSPENDED
HA22	WPCP						
03-COL-5-28.8/29.5 03-2E6304		IN COLUSA COUNTY NEAR MAXWELL FROM 0.2 MILE SOUTH OF FUNK SLOUGH OVERFLOW TO 0.2 MILE NORTH OF NORTH MAXWELL OVERHEAD RESURFACE ASPHALT CONCRETE	VINTAGE PAVING CO INC P O BOX 461 WINTERS CA 95694 (530)795-0132	GRANDY, DWAYNE 849 N. HUMBOLDT AVENUE (530) 934-3693	\$134,200 \$129,200 \$0	09/05/06 09/12/06 10/10/06 12/19/06	100% 100% COMPLETED
HA22	WPCP						
03-ED-50-16.7/18.1 03-3555U4		IN EL DORADO COUNTY IN PLACERVILLE FROM 0.2 KM WEST OF WEST PLACERVILLE UNDERCROSSING TO CLAY STREET UNDERCROSSING AND AT HANGTOWN WIDEN HIGHWAY AND BRIDGES	MITCHELL ENGINEERING P O BOX 34367 SAN FRANCISCO CA 94134 (415)227-1040	FLAHERTY, KEITH 701 FORNI RD (530) 344-1691	\$35,242,727 \$6,420,427 \$0	03/22/06 04/03/06 08/08/08	21% 18%
ACST-P050-(110)E P0-50 1-(0EB)R 6203- 014-()							
HB4N HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 2
01/02/07

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-ED-50-36.7/37 03-2E2604 ACNH-43B0-(004)E --()		IN EL DORADO COUNTY NEAR POLLOCK PINES FROM 4.2 KM WEST OF ICE HOUSE ROAD REPAIR CULVERT AND GUARD RAIL	T L PETERSON INC 19149 WINDWARD WAY COTTONWOOD CA 96022 (530)347-1895	RIVAS, LUIS 3065 BLAIR AVENUE (916) 621-0985	\$382,990 \$365,378 \$0	10/10/06 10/13/06 11/30/06 12/04/06	96% 93% COMPLETED
HA23	WPCP						
03-ED-50-40.6/0 03-2E7104 ACNH-43A9-(004)E --()		IN EL DORADO COUNTY NEAR KYBURZ AT 1.25 KM EAST OF ICEHOUSE ROAD REMOVE SLIDE MATERIAL	R A NEMETZ CONSTRUCTION CO P O BOX 32 WILTON CA 95693 (916)687-0400	INCSPECTOR, PETE 3065 BLAIR AVENUE (530) 621-0986	\$622,348 \$581,656 \$0	10/02/06 10/11/06 12/05/06 12/08/06	100% 100% COMPLETED
HA23	SWPPP						
03-ED-50-69.4/0 03-1A6104		IN EL DORADO COUNTY NEAR MEYERS AT FLAGPOLE GUN MOUNT AVALANCHE CONTROL	D M L CONSTRUCTION P O BOX 728 VERDI NV 89439 (775)345-7320	LUIS RIVAS 3065 BLAIR AVE. P.O. BOX 2424 PLACERVILLE, CA 95667 (530) 621-0985	\$773,259 \$647,129 \$0	10/31/05 11/09/05 12/15/06	100% 84%
HA42	WPCP						
03-ED-89-16.6/16.7 03-4C2504 ACST-P089-(089)E P0-89 0-(9E) --()		IN EL DORADO COUNTY AT EMERALD BAY RECONSTRUCT HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RIVAS, LUIS 3065 BLAIR AVE. (530) 621-0985	\$1,332,332 \$0 \$0	11/21/06 12/06/06 09/11/07	0% 0%
HB1	SWPPP						
03-ED-193-6.2/0 03-4C2604 ACST-S193-(008)E S1-93 0-(8E) --()		IN EL DORADO COUNTY ABOUT 11 KM WEST OF GEORGETOWN AT SLIGER MINE ROAD CONSTRUCT LEFT TURN POCKET	MARTIN GENERAL ENGINEERING INC 133 CANYON RIM DRIVE FOLSOM CA 95630 (916)989-8187	INCRIVAS, LUIS P.O. BOX 2424 RANCHO CORDOVA, CA 95670 (530) 621-0985	\$628,534 \$569,198 \$0	08/09/05 08/25/05 11/14/06 11/22/06	100% 100% COMPLETED
HB1	SWPPP						
03-GLE-162-67.2/84.6 03-2M3704		IN GLENN COUNTY NEAR WILLOWS AT VARIOUS LOCATIONS SEAL COAT	FRANKLIN CONSTRUCTION INC P O BOX 3100 CHICO CA 95927 (530)343-9600	GRANDY, DWAYNE P.O. BOX 911 (530) 713-7814	\$881,378 \$303,653 \$0	04/28/06 05/08/06 10/10/06 12/19/06	100% 35% COMPLETED
HM1A	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 3
01/02/07

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-NEV-20-/4.1 03-1A5304		IN YUBA AND NEVADA COUNTIES FROM 0.4 KM WEST OF THE NEVADA COUNTY LINE TO 1.0 KM EAST OF OAK CANYON DRIVE REALIGNMENT AND WIDENING ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	ZINK, PHIL 33 DEPOT STREET (530) 346-7996	\$33,297,792 \$40,000 \$40,000	09/19/06 10/05/06 07/23/08	1% 0%
HB1	SWPPP						
03-NEV-49-2.1/13.2 03-2E2504		IN NEVADA COUNTY NEAR GRASS VALLEY FROM WOLF ROAD AND COMBIE ROAD TO 0.4 KM NORTH OF CRESTVIEW DRIVE INSTALL RUMBLE STRIPS	LINEAR OPTIONS INC 1 KELLY CT MENLO PARK CA 94025 (650)833-1800	SCHEIBER, TROY 124 CLYDESDALE COURT, UNIT A	\$310,190 \$6,650 \$6,650	10/13/06 10/30/06 01/17/06	0% 2%
HB1	WPCP						
03-NEV-80-4.9/9.2 03-2E6504		IN NEVADA COUNTY NEAR TRUCKEE FROM 0.1 MILE EAST OF NEW TOWN ROAD OVERCROSSING TO 2.1 MILES EAST OF DONNER LAKE UNDERCROSSING RESURFACE PORTLAND CEMENT CONCRETE	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911	DEMARTINI, MARK 124 CLYDESDALE COURT, UNIT A (530) 271-6173	\$1,482,592 \$1,306,843 \$0	09/11/06 09/14/06 11/15/06 11/22/06	100% 100%
HA22	WPCP						COMPLETED
03-NEV-80-9.0/0 03-2M5104		IN NEVADA COUNTY NEAR DONNER LAKE AT DONNER LAKE UNDERCROSSING REPAIR CULVERT	YUBACON INC P O BOX 3176 DIAMOND SPRINGS CA 95619 (530)295-5890	REED, AL 10960 WEST RIVER STREET, SUITE 101A (530) 550-8326	\$564,390 \$586,623 \$0	06/07/06 06/23/06 10/20/06 12/18/06	100% 100%
HM2C	WPCP						COMPLETED
03-NEV-80-60.6/63.5 03-3C9304 ACIM-080 -(177)E --()		IN NEVADA AND PLACER COUNTIES NEAR CISCO GROVE FROM 2.1 KM WEST OF THE INDIAN SPRINGS UNDERCROSSING AND AT 0.1 KM EAST OF CISCO OV WIDEN EXISTING HIGHWAY	R AND L BROSAMER INC P O BOX 238 ALAMO CA 94507 (925)837-5600	ZINK, PHIL P.O. BOX 1807 COLFAX, CA 95713 (530) 346-7996	\$3,098,912 \$3,072,529 \$0	06/07/05 06/17/05 12/20/06	96% 98%
HB1	SWPPP						SUSPENDED
03-NEV-89-1.1/4 03-2M3804		IN NEVADA COUNTY NEAR TRUCKEE FROM 1.6 KM NORTH OF THE ROUTE 80 AND 89 SEPARATION TO 1.8 KM NORTH OF EAST ALDER CREEK ROAD ASPHALT CONCRETE OVERLAY	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 894350760 (775)355-0420	INFARRETTA, DENISE 10960 WEST RIVER STREET, SUITE 101A (530) 587-7958	\$670,152 \$626,505 \$0	05/18/06 06/02/06 11/09/06 11/22/06	100% 100%
HM1A	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 4
01/02/07

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-NEV-267-/2.8 03-291014 ACST-X057-(044)E X0-57 0-(4E) --() HE14	SWPPP	IN NEVADA COUNTY IN TRUCKEE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4691	REED, ALBERT 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 96161 (530) 550-8326	\$864,826 \$841,131 \$7,292	05/16/05 05/31/05 11/16/07	62% 97%
03-PLA-49-3.2/7.4 03-0A4104		IN PLACER COUNTY IN AUBURN FROM FULWEILER AVENUE TO WILLOW CREEK AVENUE WIDEN ROADWAY	NEHEMIAH CONSTRUCTION INC 4790 E 2ND STREET BENICIA CA 94510 (707)746-6870	DEMARTINI, MARK 124 CLYDESDALE CT, UNIT A (530) 271-6173	\$5,428,375 \$0 \$0	11/21/06 12/05/06 02/26/08	0% 0%
HB4N	SWPPP						
03-PLA-65-15.1/24.2 03-2E1604 ACST-P065-(087)E G P0-65 0-(7E) --() HB1	WPCP	IN PLACER AND YUBA COUNTIES NEAR LINCOLN AND WHEATLAND AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIP	PAVEMENT RECYCLING SYSTEMS INCOULAD-DAOUD, BRAHIM P O BOX 1266 RIVERSIDE CA 92502 (951)682-1091	2520 WARREN DRIVE, SUITE B (530) 346-7513	\$224,556 \$0 \$0	09/29/06 10/11/06 11/16/06	0% 0%
03-PLA-80-14.3/33.3 03-0A6004 ACIM-080 -(231)1 ACIM-080 -(231)E BH08-0 E2-(112)0 HA22	SWPPP	IN PLACER COUNTY IN AND NEAR AUBURN AT VARIOUS LOCATIONS ROADWAY REHABILITATION	TEICHERT CONSTRUCTION P O BOX 276830 SACRAMENTO CA 958276830 (916)386-5900	MURPHY, ROD 14300 MUSSO ROAD AUBURN, CA 95603 (530) 878-1786	\$41,772,027 \$39,588,683 \$29,801	06/10/04 06/24/04 01/25/07	100% 89%
							SUSPENDED
03-PLA-80-56.1/66.3 03-2E6604		IN PLACER AND NEVADA COUNTIES FROM CARPENTER FLAT UNDERCROSSING TO 0.9 MILE EAST OF YUBA PASS SEPARATION OVERHEAD REPLACE SLABS	J MC LOUGHLIN ENGINEERING 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	ZINK, PHIL 33 DEPOT STREET (530) 346-7996	\$2,118,090 \$2,309,978 \$0	09/19/06 09/25/06 11/20/06 11/29/06	100% 100%
HA22	WPCP						COMPLETED
03-PLA-80-/2 03-367814 NCII-6203-(016)P 620-3 01-() --() HB5	SWPPP	IN SACRAMENTO AND PLACER COUNTIES IN AND NEAR ROSEVILLE AT VARIOUS LOCATIONS CONSTRUCT BYPASS LANE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	OULAD-DAOUD BRAHIM 2520 WARREN DR, SUITE B (530) 346-7513	\$5,095,095 \$0 \$0	11/07/06 11/30/06	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 5
01/02/07

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-PLA-80-/1.6 03-2C2104 ACIM-080 -(234)E --()		IN PLACER COUNTY IN ROSEVILLE FROM PLACER COUNTY LINE TO 0.6 KM WEST OF DOUGLAS BOULEVARD OVERCROSSING PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SAGER, JANET 3855 NORTH FREEWAY BLVD., SUITE 120 (916) 263-4912	\$1,542,542 \$1,003,859 \$71,877	02/06/06 02/22/06 02/11/10	19% 64%
HA25	SWPPP						
03-PLA-89-8.6/0 03-3C7004		IN PLACER COUNTY IN TAHOE CITY AT ROUTE 28 AND 89 INTERSECTION INSTALL PEDESTRIAN SIGNAL	TENNYSON ELECTRIC INC 7275 NATIONAL DR LIVERMORE CA 94550 (925)606-1038	CROSBY, TIM 10960 WEST RIVER STREET, SUITE 101A (530) 587-5698	\$498,833 \$71,896 \$0	06/23/06 07/07/06 05/30/07	69% 14%
HB4N	WPCP						
03-PLA-5711-/0 03-0E0604 ACST-000C-(286)E 00-0C 2-(6ED)E 6203- 008-() HB4N		IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS UPGRADE MESSAGE SIGNS	CLAYBORN CONTRACTING GROUP 10556 COMBIE ROAD AUBURN CA 956028908 (530)268-9512	INCOULAD-DAOUD, BRAHIM 33 DEPOT STREET (530) 346-7513	\$1,968,526 \$1,573,238 \$0	01/19/06 02/01/06 01/25/07	74% 81%
03-PLA-5731-/0 03-2C4804		IN PLACER COUNTY NEAR BAXTER AT THE WHITMORE MAINTENANCE STATION REMODEL EXISTING BUILDING	P N P CONSTRUCTION INC 4500 YANKEE HILL CT SUITE A ROCKLIN CA 95677 (916)632-9361	HAAS, KENNETH P.O. BOX 1807 (530) 346-9473	\$518,246 \$518,246 \$0	12/30/05 01/17/06 11/16/06 11/27/06	100% 100%
HA12							COMPLETED
03-SAC-16-4.6/0 03-0E7304 ACST-P016-(029)E P0-16 0-(9ES)T 6203- 019-() HB1		IN SACRAMENTO COUNTY NEAR AT HEDGE AVENUE INSTALL TRAFFIC SIGNAL	SACRAMENTO PRISM ENGINEERING 630 REED STREET SANTA CLARA CA 95050 (408)562-0026	SCOTT, JEFF 3855 NORTH FREEWAY BLVD., STE. 120 (916) 263-4931	\$748,924 \$45,162 \$45,162	10/05/06 10/20/06 03/01/07	0% 6%
03-SAC-16-8.3/0 03-4C2904 ACST-P016-(030)E P0-16 0-(0E) --() HB1		IN SACRAMENTO COUNTY ABOUT 7 KM EAST OF SACRAMENTO FROM 0.7 KM WEST OF EXCELSIOR ROAD TO 0.5 KM EAST OF EXCELSIOR ROAD INSTALL SIGNALS	TEICHERT CONSTRUCTION P O BOX 15144 SACRAMENTO CA 95851 (916)386-6800	BEHVAND, MORTEZA 3855 NORTH FREEWAY BLVD., STE 120 (916) 263-4925	\$3,958,851 \$0 \$0	10/05/06 10/16/06 04/11/07	0% 0%
SWPPP							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 6
01/02/07

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-SAC-50-1.1/2 03-0E1804		IN SACRAMENTO COUNTY IN SACRAMENTO AT VARIOUS LOCATIONS REHABILITATE JOINT SEALS	BAY LINE CUTTING AND CORING 1033 YERBA BUENA AVE OAKLAND CA 94608 (510)420-8992	OKPALA, MESHACK 3951 PERFORMANCE DRIVE, SUITE E (916) 263-5620	\$515,754 \$237,589 \$12,827	06/13/06 06/30/06 02/27/07	48% 46%
HA21	WPCP						
03-SAC-50-12.8/0 03-0E3704		IN SACRAMENTO COUNTY NEAR RANCHO CORDOVA AT FAIR OAKS BRANCH OVERHEAD REPAIR APPROACH AND DEPARTURE SLABS	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	NOVATO, RYAN 701 FORNI ROAD (916) 858-8635	\$794,930 \$746,913 \$405,105	10/03/06 10/18/06 02/22/07	32% 93%
HA22	WPCP						
03-SAC-50-14.9/16.6 03-2E1404 ACNH-P050-(112)E --()		IN SACRAMENTO COUNTY NEAR FOLSOM FROM 1.4 KM WEST OF HAZEL AVENUE TO 4.3 KM 20 LIGHT SKY COURT EAST OF HAZEL AVENUE OVERCROSSING WIDEN AND RESURFACE ROADWAY	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911	NOVOTO, RYAN 11355 SANDERS DRIVE (916) 858-8628	\$2,060,288 \$0 \$0	11/20/06 12/06/06 05/16/07	0% 0%
HB4N	SWPPP						
03-SAC-50-22.7/23.1 03-2E1504		IN SACRAMENTO AND EL DORADO COUNTIES NEAR FOLSOM FROM 1.6 KM EAST OF WHITE P O BOX 50085 ROCK ROAD OVERHEAD TO 0.5 KM EAST OF LATROBE ROAD UNDER RESTRIPE NEW EASTBOUND LANE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SPECTOR, PETE 3065 BLAIR AVE (530) 621-0986	\$1,437,926 \$0 \$0	11/14/06 12/01/06 03/02/07	0% 0%
HB4N	WPCP						
03-SAC-51-.2/1.1 03-0E4904		IN SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 KM NORTH OF OAK PARK SEPARATION TO 0.3 KM SOUTH OF E STREET UNDERCROSSING RESURFACE EXISTING HIGHWAY	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828 (916)381-0911	BEHVAND, MORTEZA 3855 NORTH FREEWAY BLVD, STE. 120 (916) 263-4925	\$787,803 \$725,122 \$0	04/17/06 04/25/06 11/14/06 12/04/06	100% 100% COMPLETED
HA21	WPCP						
03-SAC-80-1.4/14.5 03-0E1704		IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	CONTRACTORS CHEMICAL INC 3130 DEPOT ROAD HAYWARD CA 94545 (510)783-5631	EISSA, SAMI 3855 NORTH FREEWAY BLVD., SUITE 120 (916) 263-4929	\$746,175 \$318,474 \$0	05/19/06 06/01/06 12/07/06	85% 42%
HM3H	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 7
01/02/07

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-SAC-99-17.7/19.6 03-2E1204 ACNH-P099-(506)E --()	SWPPP	IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM MACK ROAD OVERCROSSING TO 1.1 KM NORTH OF FLORIN ROAD OVERCROSSING WIDEN EXISTING HIGHWAY	TEICHERT CONSTRUCTION P O BOX 276830 SACRAMENTO CA 958276830 (916)386-5900	SMITH, GLEN 3855 NORTH FREEWAY BLVD., STE. 120 (916) 263-4919	\$4,800,710 \$0 \$0	09/25/06 10/16/06	0% 0%
03-SAC-99-19.6/19.8 03-4C5104 ACST-000C-(269)E 00-0C 2-(9E) --()	WPCP	IN EL DORADO AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS RELOCATE RAMP METER AND LIGHTING	CLAYBORN CONTRACTING GROUP 10556 COMBIE ROAD PMB 6203 AUBURN CA 956028908 (530)268-9512	INCRICHARD JOHNSON 3855 NORTH FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916) 799-0937	\$164,206 \$163,131 \$0	08/10/05 08/22/05 07/14/06 12/07/06	91% 99% SUSPENDED
03-SAC-160-5.9/20.9 03-437204 ACST-S160-(021)E S1-60 0-(1E) --()	SWPPP	IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS REPLACE BRIDGE CONTROL HOUSES	TABER CONSTRUCTION COMPANY P O BOX 1309 MARTINEZ CA 94553 (925)682-6133	FEUSI, ROBERT 3855 NORTH FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834 (916) 263-4926	\$4,214,927 \$2,268,947 \$236,248	07/18/05 07/28/05 05/09/07	26% 54%
03-SAC-5501-/0 03-2C84U4	WPCP	IN SACRAMENTO COUNTY IN SACRAMENTO AT THE TRANSPORTATION LABORATORY SAFETY REPAIRS AND NEW BUILDING	DUAL CAL BUILDERS INC P O BOX 1160 CARMICHAEL CA 95609 (916)974-2853	KNAPP, CRAIG 1315 YUBA STREET (916) 799-5778	\$4,577,472 \$398,157 \$326,726	08/31/06 09/13/06 11/28/07	20% 9%
03-SUT-20-16.7/17 03-4C3904	SWPPP	IN SUTTER COUNTY IN YUBA CITY FROM KILEY AVENUE TO THE WEST END OF FEATHER RIVER BRIDGE OVERHEAD PLANTING AND IRRIGATION	VIKING CONSTRUCTION COMPANY P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530	JANET SAGER 3855 NORTH FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916) 263-4912	\$500,242 \$577,923 \$600	10/21/05 11/08/05 04/09/07	0% 0%
03-SUT-20-17.0/0 03-0A1314 ACNH-P020-(138)E --()	WPCP	IN SUTTER AND YUBA COUNTIES IN YUBA CITY AND MARYSVILLE FROM 0.9 KM EAST OF LIVE OAK BLVD TO 0.8 KM WEST OF ROUTE 70 AND 20 JUNCTI UPGRADE HAND RAIL AND SIDEWALK	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	GEESEY, DUANE 555A W. ONSTOTTE ROAD YUBA CITY, CA 95993 (530) 741-4170	\$6,255,668 \$5,756,605 \$515,250	09/20/05 09/28/05 02/08/07	87% 92%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 8
01/02/07

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-SUT-99-8.7/11.7 03-1A4314		IN SUTTER COUNTY NEAR NICOLAUS FROM 0.9 KM SOUTH OF STRIPLIN ROAD TO 0.3 KM SOUTH OF GARDEN HIGHWAY UNDERCROSSING WIDEN HIGHWAY	TEICHERT CONSTRUCTION P O BOX 276830 SACRAMENTO CA 958276830 (916)386-5900	ABU-MARKHIEH, OSAMA 1315 YUBA STREET (530) 634-7678	\$8,543,581 \$5,843,399 \$441,056	06/28/06 07/14/06 03/08/07	66% 67%
HE13	SWPPP						
03-YOL-5-.4/5.5 03-0E6804		IN EL DORADO, PLACER, SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS INSTALL THRIE BEAM MEDIAN BARRIER	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE, STE. E (916) 263-5648	\$3,501,504 \$3,471,389 \$0	04/20/06 04/27/06 11/30/06 12/07/06	100% 100% COMPLETED
HB1	WPCP						
03-YOL-5-.8/0 03-2M5404		IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS ELECTRONIC SIGNS	CLAYBORN CONTRACTING GROUP 10556 COMBIE ROAD AUBURN CA 95602 (530)268-9512	INCMULLEN, MICHAEL 3951 PERFORMANCE DRIVE, SUITE E (916) 263-5647	\$250,689 \$226,522 \$0	05/15/06 05/25/06 11/20/06 12/07/06	100% 90% COMPLETED
HM4K	WPCP						
03-YOL-50-/3.1 03-0A8404 ACIM-305 -(046)E --()		IN YOLO AND SACRAMENTO COUNTIES IN WEST SACRAMENTO AND SACRAMENTO FROM 0.6 KM WEST OF ROUTE 80 AND 50 SEPARATION TO 0.4 KM EAST OF GRIND PORTLAND CEMENT CONCRETE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	OKPALA, MESHACK 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (961) 263-5620	\$10,799,722 \$10,563,778 \$0	07/25/05 08/08/05 11/08/06 12/22/06	100% 100%
HA22	WPCP						
03-YOL-80-.2/11.2 03-0E2104		IN YOLO COUNTY AT VARIOUS LOCATIONS SEAL BRIDGE DECKS AND JOINTS SEALS	AMERICAN CIVIL CONSTRUCTORS 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	AUON, TONY 3951 PERFORMANCE DR, SUITE E (916) 263-7471	\$648,440 \$0 \$0	10/31/06 11/21/06 01/26/07	0% 0% SUSPENDED
HM3	WPCP						
03-YOL-80-5.8/7.2 03-2E4104 ACIM-43A8-(004)E --()		IN YOLO COUNTY NEAR WEST SACRAMENTO AT VARIOUS LOCATIONS REPAIR EMBANKMENT	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE, SUITE E (916) 263-5648	\$2,432,134 \$2,180,449 \$10,739	09/27/06 10/04/06 07/15/07	76% 89%
HA23	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 9
01/02/07

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-YOL-84-.8/0 03-2E4004 ACST-43A5-(004)E 43-A5 0-(4E) --() HA23	WPCP	IN YOLO COUNTY NEAR VALDEZ AT 0.1 KM NORTH OF WEST SUTTER ROAD REPAIR ROADWAY AND EMBANKMENT	CIMARRON INC 10424 CIMARRON TRAIL OAKDALE CA 95361 (209)848-1655	HAMM, JEFF 3951 PERFORMANCE DRIVE, SUITE E (916) 263-5625	\$234,911 \$251,641 \$0	08/16/06 08/24/06 09/20/06 11/21/06	100% 100% COMPLETED
03-YOL-113-10.1/0 03-2E3904 ACST-43A6-(004)E 43-A6 0-(4E) --() HA23	WPCP	IN YOLO COUNTY IN WOODLAND AT MAIN STREET OFF RAMP REPAIR EMBANKMENT	ROBERT J FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	HAMM, JEFF 3951 PERFORMANCE DRIVE, SUITE E (916) 263-5625	\$151,414 \$145,073 \$0	08/09/06 08/17/06 09/25/06 11/21/06	100% 100% COMPLETED
03-YUB-20-1.9/6.6 03-2M1004		IN YUBA COUNTY IN AND NEAR MARYSVILLE AT VARIOUS LOCATIONS RESURFACE ROADWAY	MARTIN GENERAL ENGINEERING 12485 QUICKSILVER DRIVE RANCHO CORDOVA CA 95742 (916)355-8101	INCRIVERA, FERNANDO 1315 YUBA STREET (530) 741-4170	\$1,881,227 \$1,388,153 \$0	05/23/06 06/09/06 10/31/06	100% 74%
HM1A	WPCP						
03-YUB-65-.5/1.5 03-401804 ACST-P065-(086)E P0-65 0-(6E) --() HB4N	SWPPP	IN YUBA COUNTY IN WHEATLAND FROM MAIN STREET TO HOOPER STREET IMPROVE TRAFFIC OPERATIONS	BALDWIN CONTRACTING COMPANY 4509 SKYWAY DRIVE MARYSVILLE CA 95901 (530)742-5141	GEESEY, DUANE 1001 BEALE ROAD (530) 682-6700	\$2,252,788 \$0 \$0	08/29/06 09/12/06	0% 0%
03-YUB-70-18.9/20 03-4A5704		IN YUBA COUNTY NEAR MARYSVILLE FROM NOBLE ROAD TO 0.3 KM NORTH OF WOODRUFF LANE WIDEN HIGHWAY	BALDWIN CONTRACTING COMPANY 4509 SKYWAY DR MARYSVILLE CA 95901 (530)742-5141	ABU-MARKHIEH, OSAMA 1315 YUBA STREET (530) 634-7678	\$2,367,518 \$0 \$0	06/30/06 07/14/06 12/29/06	0% 0%
HB1	SWPPP						
03-YUB-5503-/0 03-3C0604		IN YUBA COUNTY NEAR LINDA AT THE MARYSVILLE WAREHOUSE YARD CONSTRUCT NEW WAREHOUSE	ALLEN L BENDER INC 2798 INDUSTRIAL BLVD WEST SACRAMENTO CA 95691 (916)372-2190	SANTOS, CHRIS 3881 BENATAR, SUITE C (530) 534-6398	\$3,531,102 \$2,365,296 \$387,202	04/06/06 04/21/06 07/26/07	73% 66%
HA12	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/06

Page 10
01/02/07

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-YUB-5715-/0 03-0A29U4		IN YUBA COUNTY NEAR LINDA AT LOCATIONS REMODEL MAINTENANCE STATIONS	VARIOUS ALLEN L BENDER INC 2798 INDUSTRIAL BLVD WEST SACRAMENTO CA 95691 (916)372-2190	BROOK, BILL 5555 WEST ONSTOTT ROAD YUBA CITY, CA 95993 (530) 822-4332	\$12,914,439 \$12,816,577 \$36,276	10/27/04 11/08/04 04/11/07	0% 0% PLANT EST SATIS
HA12	SWPPP						

Totals:	Authorized Final Amt:	<u>\$305,861,750</u>	Completed to Date:	<u>\$140,733,311</u>	Work This Month:	<u>\$3,197,938</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-5.7/6.2	03-4A4404	1
03-BUT-99-13.2/0	03-3C2004	1
03-BUT-149-/4.6	03-3822V4	1
03-COL-5-19.1/22.5	03-0E3404	1
03-COL-5-28.8/29.5	03-2E6304	1
03-ED-50-16.7/18.1	03-3555U4	1
03-ED-50-36.7/37	03-2E2604	2
03-ED-50-40.6/0	03-2E7104	2
03-ED-50-69.4/0	03-1A6104	2
03-ED-89-16.6/16.7	03-4C2504	2
03-ED-193-6.2/0	03-4C2604	2
03-GLE-162-67.2/84.6	03-2M3704	2
03-NEV-20-/4.1	03-1A5304	3
03-NEV-49-2.1/13.2	03-2E2504	3
03-NEV-80-4.9/9.2	03-2E6504	3
03-NEV-80-9.0/0	03-2M5104	3
03-NEV-80-60.6/63.5	03-3C9304	3
03-NEV-89-1.1/4	03-2M3804	3
03-NEV-267-/2.8	03-291014	4
03-PLA-49-3.2/7.4	03-0A4104	4
03-PLA-65-15.1/24.2	03-2E1604	4
03-PLA-80-14.3/33.3	03-0A6004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-80-56.1/66.3	03-2E6604	4
03-PLA-80-/2	03-367814	4
03-PLA-80-/1.6	03-2C2104	5
03-PLA-89-8.6/0	03-3C7004	5
03-PLA-5711-/0	03-0E0604	5
03-PLA-5731-/0	03-2C4804	5
03-SAC-16-4.6/0	03-0E7304	5
03-SAC-16-8.3/0	03-4C2904	5
03-SAC-50-12.8/0	03-0E3704	6
03-SAC-50-14.9/16.6	03-2E1404	6
03-SAC-50-22.7/23.1	03-2E1504	6
03-SAC-50-1.1/2	03-0E1804	6
03-SAC-51-.2/1.1	03-0E4904	6
03-SAC-80-1.4/14.5	03-0E1704	6
03-SAC-99-17.7/19.6	03-2E1204	7
03-SAC-99-19.6/19.8	03-4C5104	7
03-SAC-160-5.9/20.9	03-437204	7
03-SAC-5501-/0	03-2C84U4	7
03-SUT-20-16.7/17	03-4C3904	7
03-SUT-20-17.0/0	03-0A1314	7
03-SUT-99-8.7/11.7	03-1A4314	8
03-YOL-5-.4/5.5	03-0E6804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-YOL-5-.8/0	03-2M5404	8
03-YOL-50-/3.1	03-0A8404	8
03-YOL-80-.2/11.2	03-0E2104	8
03-YOL-80-5.8/7.2	03-2E4104	8
03-YOL-84-.8/0	03-2E4004	9
03-YOL-113-10.1/0	03-2E3904	9
03-YUB-20-1.9/6.6	03-2M1004	9
03-YUB-65-.5/1.5	03-401804	9
03-YUB-70-18.9/20	03-4A5704	9
03-YUB-5503-/0	03-3C0604	9
03-YUB-5715-/0	03-0A29U4	10

Statement of Ongoing Contracts - Federal Aid

District	03		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$59,645,337	\$56,409,298
-F-	FEDERAL AID (PRIMARY)	\$14,122,004	\$6,703,639
-S-	FEDERAL AID (SECONDARY)	\$135,244,866	\$41,356,618
-SH-	STATE HIGHWAY	\$91,754,447	\$36,263,756
		\$5,095,095	\$0

Statement of Ongoing Contracts - Federal Aid

District	03		
Federal Aid		Category	Bid + CCO
District Total:			Work Comp
		<u>\$305,861,750</u>	<u>\$140,733,311</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
03	\$13,759,447
Work completed this Period:	\$13,759,447