Page 1 07/06/06

District	03						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Approved	%Time % Work Message
03-BUT-32-1 03-0C3404 ACST-P032-(P0-32 0-(() HB1	038)E	IN BUTTE COUNTY NEAR HAMILTON CITY FROM EAST END OF PINE CREEK LAGOON BRIDGE TO THE WEST END OF PINE CREEK OVERFLOW BRIDGE REPLACE BRIDGE	STEELHEAD CONSTRUCTORS INC P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	JIM ROGERS 3881 BENATAR SUITE C CHICO, CA 95928 (530) 895-5245	\$820,635	11/02/05 11/10/05 11/21/06	21% 32%
03-BUT-32-5 03-4A4404 HB1	WPCP	IN BUTTE COUNTY NEAR CHICO FROM 0.8 KM WEST OF EAST AVENUE TO EAST AVENUE CONSTRUCT TWO WAY LEFT TURN LANE		ROGERS, JIM 3881 BENATAR WAY, SUITE C (530) 895-5245	\$665,999 \$0 \$0	02/16/06 05/05/06	0% 0% JSPENDED
03-BUT-32-/ 03-2M3904		IN BUTTE COUNTY IN AND NEAR CHICO AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ROGERS, JIM 3881 BENATAR, SUITE C (530) 895-5245	\$823,999 \$0 \$0	05/25/06	0%
HM1A 03-BUT-149- 03-3822V4 ACST-X007-(X0-07 0-(() HE14 HB1	008)E 8E)	IN BUTTE COUNTY NEAR OROVILLE AT VARIOUS LOCATIONS CONSTRUCT 4 LANE EXPRESSWAY	F C I CONSTRUCTORS GRANITE A 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	INGVOLDSEN, KYLE 2060 3RD STREET, SUITE B (530) 532-9377	\$82,506,715 \$7,860,433 \$0	02/06/06	7% 10%
HA21 03-COL-5-1. 03-0E3204	9/8.2	IN COLUSA COUNTY ABOUT 11.3 KM SOUTH OF WILLIAMS AT PETROLEUM CREEK BRIDGE AND AT SALT CREEK BRIDGE REPAIR SLABS		JODY ALLEN 849 N. HUMNBOLDT AVE. WILLOWS, CA 95988 (530) 934-3520	\$670,685 \$0 \$0	11/18/05	0% 0%
HA22 03-COL-20-3 03-1M4404	WPCP 0.6/	RECONSTRUCT PORTIONS OF CONCRETE SIDEWALK IN THE CITY OF COLUSA ALONG ROUTE 20 FROM FREMONT STREET TO BRIDGE STREET CONCRETE SIDEWALK	OLSEN CONST CO PO BOX 2441 REDDING CA 96001	KRAFT DAN (530) 458-3080	\$63,810 \$0 \$0	05/22/00	0% 0%

Page 2 07/06/06

District	03						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Approved	%Time % Work Message
03-COL-20-3	31.3/32.1	IN COLUSA COUNTY IN COLUSA FROM 7TH				04/28/06	13%
03-2M4704		STREET TO CARSON STREET SIDEWALK REPAIR	1557 EUGENE COURT	MARYSVILLE FIELD OFFICE		05/10/06 08/07/06	17%
HM2C			YUBA CITY CA 95993 (530)671-1155	(530) 368-1693	·		
03-ED-49-24	4.1/24.6	IN EL DORADO COUNTY NEAR COLOMA FROM	MARTIN BROTHERS CONSTRUCTION	PETE SPECTOR	\$1.705.901	l 11/04/05	34%
03-2C3604 ACST-P049-	(136)E	SOUTH FORK AMERICAN RIVER BRIDGE TO 0.1 KM WEST OF MARSHALL ROAD CONSTRUCT 2 WAY LEFT TURN LANE		3065 BLAIR AVE. P.O. BOX 2424	\$664,862	12/02/05 0 09/11/06	39%
P0-49 1-0 () HB1	(6E) SWPPP	CONSTRUCT 2 WAT BEFT TORN BANE	(916)852-1911	PLACERVILLE, CA 95667 (916) 416-7547			
03-ED-50-16	5.7/18.1	IN EL DORADO COUNTY IN PLACERVILLE	MITCHELL ENGINEERING	FLAHERTY, KEITH	\$35,169,656		1%
03-3555U4 ACST-P050-	, ,	FROM 0.2 KM WEST OF WEST PLACERVILLE UNDERCROSSING TO CLAY STREET		701 FORNI RD		04/03/06 0 08/17/08	1%
P0-50 1-0 6203- 014-0 HB4N HB4N	, ,	UNDERCROSSING AND AT HANGTOWN WIDEN HIGHWAY AND BRIDGES	SAN FRANCISCO CA 94134 (415)227-1040	(530) 344-1691			
03-ED-50-69	9.4/0	IN EL DORADO COUNTY NEAR MEYERS AT	D M L CONSTRUCTION	LUIS RIVAS	\$767,560		24%
03-1A6104		FLAGPOLE GUN MOUNT AVALANCHE CONTROL	P O BOX 728	3065 BLAIR AVE. P.O. BOX 2424		7 11/09/05 0 09/20/06	14%
			VERDI NV 89439 (775)345-7320	PLACERVILLE, CA 95667 (530) 621-0985			
HA42	WPCP						
03-ED-89-8.	.6/21	IN EL DORADO COUNTY IN AND NEAR SOUTH LAKE TAHOE FROM THE NORTHERN	VALLEY SLURRY SEAL COMPANY P O BOX 981330	RIVAS, LUIS	\$916,989		0%
03-2M3304		ROUTE 89 AND 50 JUNCTION TO 2.1 KM NORTH OF BLISS MEMORIAL ST	WEST SACRAMENTO CA 95798	3065 BLAIR AVENUE, P.O. BOX 2424		0 05/23/06 0 10/05/06	0%
		SEAL COAT	(916)373-1500	(530) 621-0985			
HM1A							
03-ED-89-/8	8.5	IN EL DORADO COUNTY IN AND NEAR	VALLEY SLURRY SEAL COMPANY	RIVAS, LUIS	\$551,755		100%
03-2M0304		MEYERS FROM THE ALPINE COUNTY LINE TO THE SOUTH ROUTE 89 AND 50 JUNCTION MICROSURFACING	WEST SACRAMENTO CA 95798	P.O. BOX 2424 PLACERVILLE, CA 95667 (530) 621-0985	\$499,604 \$0		89%
TTN41 7	HDGD		(916)373-1500				

WPCP

HM1A

Page 3 07/06/06

District	03						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs I Comp To date A This Month	Approved	%Time % Work Message
03-ED-193-6 03-4C2604 ACST-S193- S1-93 0-6 () HB1	(008)E	IN EL DORADO COUNTY ABOUT 11 KM WEST OF GEORGETOWN AT SLIGER MINE ROAD CONSTRUCT LEFT TURN POCKET	MARTIN GENERAL ENGINEERING IN 133 CANYON RIM DRIVE FOLSOM CA 95630 (916)989-8187	CRIVAS, LUIS P.O. BOX 2424 RANCHO CORDOVA, CA 95670 (530) 621-0985	\$0	08/09/05 08/25/05 11/15/05	0% 0%
03-GLE-32- 03-373604 ACST-P032- P0-32 0- () HB4N	(037)E	IN GLENN COUNTY IN ORLAND FROM 0.3 KM EAST OF ROUTE 5 AND 32 SEPARATION TO 0.1 KM WEST OF FIFTH STREET REALIGN EXISTING ROADWAY		ALLEN, JODY 849 N. HUMBOLDT AVENUE WILLOWS, CA 95988 (530) 934-3520	\$848,021	10/13/05 10/27/05 09/05/06	45% 47%
03-GLE-32-9 03-1A8304 ACST-P032- P0-32 0- () HA22	(039)E	IN GLENN COUNTY NEAR ORLAND FROM 0.5 KM EAST OF 6TH AVENUE TO THE GLENN AND BUTTE COUNTY LINE ASPHALT CONCRETE OVERLAY	BALDWIN CONTRACTING COMPANY 1764 SKYWAY CHICO CA 95928 (530)891-6555	ROGERS, JIM 3881 BENATAR, STE. C (530) 895-5245	\$2,180,732 \$1,651,907 \$0	02/16/06	46% 74%
03-GLE-162- 03-2M3704	-67.2/84.6	IN GLENN COUNTY NEAR WILLOWS AT VARIOUS LOCATIONS SEAL COAT	FRANKLIN CONSTRUCTION INC P O BOX 3100 CHICO CA 95927 (530)343-9600	GRANDY, DWAYNE P.O. BOX 911 (530) 713-7814	\$873,378 \$0 \$0	05/08/06	0% 0%
HM1A 03-NEV-20-1 03-2M0204 HM1A	17.4/46.1 WPCP	IN NEVADA AND PLACER COUNTIES FROM 0.1 KM EAST OF THE NORTHERN JUNCTION OF ROUTES 20 AND 49 TO THE ROUTE 80 AND 20 SEPARATION WARRANTY CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	DEMARTINI, MARK 124 CLYDESDALE COURT, UNIT A GRASS VALLEY, CA 95945 (530) 271-6173	\$1,181,079 \$1,096,333 \$0	01/03/05	100% 100%
03-NEV-49-		IN NEVADA COUNTY NEAR GRASS VALLEY	STIMPEL WIEBELHAUS ASSOCIATES		\$2,108,762	05/10/05	77%
03-3A2604 ACST-P049- P0-49 1-	(135)E	TO 0.2 KM NORTH OF LIME KILN ROAD TO 0.2 KM NORTH OF PEKOLEE DRIVE WIDEN AND ADD SHOULDERS	P O BOX 492335 REDDING CA 960492335	124 CLYDESDALE COURT, UNIT A GRASS VALLEY, CA 95945	\$2,100,762 \$1,721,180 \$0	05/26/05	83%
() HB1	SWPPP		(530)223-6605	(530) 271-6172		St	JSPENDED

Page 4 07/06/06

District	03						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs I Comp To date A This Month A	Approved	%Time % Work Message
03-NEV-80- 03-3C9304 ACIM-080 - ()		IN NEVADA AND PLACER COUNTIES NEAR CISCO GROVE FROM 2.1 KM WEST OF THE INDIAN SPRINGS UNDERCROSSING AND AT 0.1 KM EAST OF CISCO OV WIDEN EXISTING HIGHWAY	R AND L BROSAMER INC P O BOX 238 ALAMO CA 94507 (925)837-5600	ZINK, PHIL P.O. BOX 1807 COLFAX, CA 95713 (530) 346-7996	\$3,017,912 \$2,985,106 \$0		98% 98%
HB1	SWPPP						
03-NEV-89- 03-2M3804	-1.1/4	IN NEVADA COUNTY NEAR TRUCKEE FROM 1.6 KM NORTH OF THE ROUTE 80 AND 89 SEPARATION TO 1.8 KM NORTH OF EAST ALDER CREEK ROAD ASPHALT CONCRETE OVERLAY	SIERRA NEVADA CONSTRUCTION P O BOX 50760 SPARKS NV 894350760 (775)355-0420	INCFARRETTA, DENISE 10960 WEST RIVER STREET, SUITE 101A (530) 587-7958	\$648,007 \$0 \$0		0% 0%
HM1A							
03-NEV-267 03-291014 ACST-X057- X0-57 0- () HE14	-(044)E	IN NEVADA COUNTY IN TRUCKEE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4691	REED, ALBERT 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 96161 (530) 550-8326	\$860,186 \$776,792 \$0		28% 90%
03-PLA-28- 03-1C8204 HB4N	-7.8/8.4 WPCP	IN PLACER COUNTY IN TAHOE VISTA AT NATIONAL AVENUE INSTALL SIGNALS	PRISM ENGINEERING INC 630 REED STREET SANTA CLARA CA 95050 (408)562-0026	SPECTOR, PETE P.O. BOX 2424 PLACERVILLE, CA 95667 (916) 416-7548	\$446,023 \$441,448 \$0	08/25/05	87% 99%
03-PLA-80- 03-0A6004 ACIM-080 - ACIM-080 - BH08-0 E2- HA22	-(231)1 -(231)E	IN PLACER COUNTY IN AND NEAR AUBURN AT VARIOUS LOCATIONS ROADWAY REHABILITATION	TEICHERT CONSTRUCTION P O BOX 276830 SACRAMENTO CA 958276830 (916)386-5900	MURPHY, ROD 14300 MUSSO ROAD AUBURN, CA 95603 (530) 878-1786	\$40,360,203 \$31,312,295 \$0		70% 72%
03-PLA-80- 03-1A8014 ACIM-080 - ACIM-080 - () HA22	-(175)1	IN PLACER COUNTY FROM MAGRA OVERHEAD TO 0.5 KM WEST OF CARPENTER FLAT UNDERCROSSING PAVEMENT REHABILITATION	BROSAMER GRANITE A JOINT P O BOX 238 ALAMO CA 94507 (925)837-5600	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530) 346-7996	\$34,675,989 \$34,518,468 \$0	06/17/04	85% 96%

Page 5 07/06/06

District	03						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs E Comp To date A This Month A	Approved	%Time % Work Message
03-PLA-80- 03-2M3504	56.1/66.3	IN NEVADA COUNTY AT YUBA PASS SEPARATION OVERHEAD AND IN PLACER COUNTY AT KINGVALE UNDERCROSSING PORTLAND CONCRETE SLAB REPLACEMENT	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY CT SACRAMENTO CA 95828 (916)381-0911	SAMPSON, TAD 2520 WARREN DRIVE, SUITE B (916) 624-2851	\$824,965 \$0 \$0	05/04/06 05/15/06	0% 0%
03-PLA-80- 03-0E0204	62.9/0	IN PLACER COUNTY NEAR CISCO GROVE AT 0.1 KM EAST OF SOUTH YUBA RIVER BRIDGE ROCK SLOPE PROTECTION	HARVEYS EXCAVATING AND 4325 DOMINGUEZ ROAD SUITE C ROCKLIN CA 95677 (916)624-6070	OULAD-DAOUD, BRAHIM 33 DEPOT STREET P.O. BOX 1807 (530) 346-7513	\$262,778 \$0 \$0	04/19/06 05/03/06 08/25/06	0% 0% JSPENDED
03-PLA-80- 03-2C2104 ACIM-080 - ()	,	IN PLACER COUNTY IN ROSEVILLE FROM PLACER COUNTY LINE TO 0.6 KM WEST OF DOUGLAS BOULEVARD OVERCROSSING PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SAGER, JANET 3855 NORTH FREEWAY BLVD., SUITE 120 (916) 263-4912	\$1,471,684 \$683,518 \$0	02/06/06 02/22/06 01/20/10	7% 46%
03-PLA-571 03-0E0604 ACST-000C- 00-0C 2- 6203- 008- HB4N	(286)E (6ED)E	IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS UPGRADE MESSAGE SIGNS	CLAYBORN CONTRACTING GROUP IN 10556 COMBIE ROAD AUBURN CA 956028908 (530)268-9512	CCLARK, MARTIN 2520 WARREN DRIVE, SUITE B (916) 624-2852	\$1,874,081 \$144,246 \$0	01/19/06 02/01/06 01/19/07	10% 8%
03-PLA-573 03-2C4804	1-/0	IN PLACER COUNTY NEAR BAXTER AT THE WHITMORE MAINTENANCE STATION REMODEL EXISTING BUILDING	P N P CONSTRUCTION INC 4500 YANKEE HILL CT SUITE A ROCKLIN CA 95677 (916)632-9361	HAAS, KENNETH P.O. BOX 1807 (530) 346-9473	\$166,156	12/30/05 01/17/06 10/16/06	34% 33%
03-SAC-5-1 03-0A9104 ACIM-005 - PL62-00 0- () HB4N	(314)E	IN SACRAMENTO COUNTY IN SACRAMENTO AT VARIOUS LOCATIONS WIDEN RAMPS AND TRAFFIC OPERATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	CHOHAN, MOHAN 3855 NORTH FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916) 263-4922	\$4,676,697 \$4,630,409 \$0	02/02/05 12/21/06	0% 0% LANT EST

Page 6 07/06/06

District	03						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs E Comp To date A This Month	Approved	%Time % Work Message
03-SAC-12- 03-2M3604 HM1A	3.8/6.7	IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	VINTAGE PAVING CO INC P O BOX 461 WINTERS CA 95694 (530)795-0132	GLEN SMITH 3855 NORTH FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916) 263-4919	\$758,819	10/24/05 11/08/05 06/23/06 06/27/06	90% 93%
03-SAC-51- 03-0E4904	.2/1.1	IN SACRAMENTO COUNTY IN SACRAMENTO FROM 0.4 KM NORTH OF OAK PARK SEPARATION TO 0.3 KM SOUTH OF E STREET UNDERCROSSING	MARTIN BROTHERS CONSTRUCTION 20 LIGHT SKY COURT SACRAMENTO CA 95828	BEHVAND, MORTEZA 3855 NORTH FREEWAY BLVD, STE. 120	\$720,351 \$0 \$0	. ,	0% 0%
HA21		RESURFACE EXISTING HIGHWAY	(916)381-0911	(916) 263-4925		St	JSPENDED
03-SAC-80- 03-2A8304 ACIM-X067- ()		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS RAMP WIDENING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	WALKER, CLAY 3855 N. FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834 (916) 263-4927	\$2,706,623 \$2,518,174 \$0	03/11/05	98% 93%
HB4N HB4N	SWPPP						
03-SAC-80- 03-0E1704	1.4/14.5	IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	CONTRACTORS CHEMICAL INC 3130 DEPOT ROAD HAYWARD CA 94545 (510)783-5631	EISSA, SAMI 3855 NORTH FREEWAY BLVD., SUITE 120 (916) 263-4929	\$696,175 \$0 \$0	06/01/06	0% 0%
03-SAC-99- 03-1M3604	.1/20	IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	CONTRACTORS CHEMICAL INC 3130 DEPOT RD HAYWARD CA 94545 (510)783-5631	BEHVAND, MORTEZA 3855 NORTH FREEWAY BLVD., STE. 120 (916) 263-4925	\$164,423	12/15/05 12/28/05 06/28/06 06/28/06	43% 94%
HM3	WPCP		(310,703 3031	(510) 203 1523			
03-SAC-99- 03-4C5104 ACST-000C- 00-OC 2- () HB1	(269)E	IN EL DORADO AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS RELOCATE RAMP METER AND LIGHTING	CLAYBORN CONTRACTING GROUP IN 10556 COMBIE ROAD PMB 6203 AUBURN CA 956028908 (530)268-9512	ICRICHARD JOHNSON 3855 NORTH FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916) 799-0937	\$164,206 \$163,131 \$0	08/22/05	100% 99%

Page 7 07/06/06

District	03						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs E Comp To date A This Month A	Approved	%Time % Work Message
03-SAC-160-	-5.9/20.9	IN SACRAMENTO COUNTY AT VARIOUS	TABER CONSTRUCTION COMPANY	FEUSI, ROBERT	\$4,205,490		0%
03-437204 ACST-S160- S1-60 0-	. ,	LOCATIONS REPLACE BRIDGE CONTROL HOUSES	P O BOX 1309 MARTINEZ CA 94553	3855 NORTH FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834	\$1,852,989 \$0	07/28/05 05/09/07	44%
() HA21	SWPPP		(925)682-6133	(916) 263-4926		St	JSPENDED
3-SAC-160-	-19.7/20.9	IN SACRAMENTO COUNTY NEAR	ASHRON CONSTRUCTION AND	FEUSI, ROBERT	\$188,885	05/30/06	0%
03-0E9004		PAINTERSVILLE AT STEAMBOAT SLOUGH BRIDGE AND AT SACRAMENTO RIVER	713 N SHORELINE BLVD	3855 NORTH FREEWAY BLVD., STE. 120	\$0 \$0	06/08/06 09/01/06	0%
		PAINTERSVILLE BRIDGE REPAIR BRIDGES	MOUNTAIN VIEW CA 94043 (650)964-1775	(916) 263-4926	γo	09/01/00	
HM3							
03-SUT-20-1	16.7/17	IN SUTTER COUNTY IN YUBA CITY FROM	VIKING CONSTRUCTION COMPANY	JANET SAGER		10/21/05	0%
03-4C3904		KILEY AVENUE TO THE WEST END OF FEATHER RIVER BRIDGE OVERHEAD PLANTING AND IRRIGATION	P O BOX 1508 RANCHO CORDOVA CA 95741	3855 NORTH FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834		11/08/05 04/09/07	0%
HA25	SWPPP		(916)852-5530	(916) 263-4912			LANT EST ATIS
3-SUT-20-1	17.0/0	IN SUTTER AND YUBA COUNTIES IN YUBA	GOLDEN STATE BRIDGE INC	GEESEY, DUANE	\$6,022,242	09/20/05	45%
03-0A1314 ACNH-P020-	(138)E	CITY AND MARYSVILLE FROM 0.9 KM EAST OF LIVE OAK BLVD TO 0.8 KM WEST OF	901 HOWE ROAD	555A W. ONSTOTTE ROAD YUBA CITY, CA 95993	\$2,464,647 \$0		41%
()		ROUTE 70 AND 20 JUNCTI UPGRADE HAND RAIL AND SIDEWALK	MARTINEZ CA 94553 (925)372-8000	(530) 741-4170			
HA21	WPCP						
03-YOL-54	4/5.5	IN EL DORADO, PLACER, SACRAMENTO AND		GHASSEMI, MOHSSEN	\$3,460,503		0%
03-0E6804		YOLO COUNTIES AT VARIOUS LOCATIONS INSTALL THRIE BEAM MEDIAN BARRIER	P O BOX 347	3951 PERFORMANCE DRIVE, STE. E		04/27/06 09/29/06	0%
1			WILSONVILLE OR 97070 (503)682-2252	(916) 263-5648			
HB1							
03-YOL-58 03-2M5404	8/0	IN SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS	CLAYBORN CONTRACTING GROUP I 10556 COMBIE ROAD	•	\$230,886 \$0		0%
U3-2M54U4		VARIOUS LOCATIONS ELECTRONIC SIGNS	AUBURN CA 95602	3951 PERFORMANCE DRIVE, SUITE E	\$0 \$0		0%
IIM A IZ			(530)268-9512	(916) 263-5647			
HM4K							

Page 8 07/06/06

istrict	03						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs I Comp To date / This Month /	Approved	%Time % Work Message
3-YOL-50-/	/3.1	IN YOLO AND SACRAMENTO COUNTIES IN	C C MYERS INC	OKPALA, MESHACK	\$10,710,211		62%
03-0A8404 ACIM-305 -(()	(046)E	WEST SACRAMENTO AND SACRAMENTO FROM 0.6 KM WEST OF ROUTE 80 AND 50 SEPARATION TO 0.4 KM EAST OF GRIND PORTLAND CEMENT CONCRETE	P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (961) 263-5620	\$7,415,100 \$0		69%
HA22	WPCP						
3-YUB-20-1	1.9/6.6	IN YUBA COUNTY IN AND NEAR MARYSVILLE		CRIVERA, FERNANDO	\$1,694,282		0%
03-2M1004		AT VARIOUS LOCATIONS RESURFACE ROADWAY	12485 QUICKSILVER DRIVE	1315 YUBA STREET	\$0 \$0	06/09/06	0%
			RANCHO CORDOVA CA 95742 (916)355-8101	(530) 741-4170			
HM1A							
3-YUB-49-6	5.9/9.4	IN YUBA AND SIERRA COUNTIES AT	THUNDER MOUNTAIN ENTERPRISES	DEMARTINI, MARK	\$579,590		46%
3-4A5104		VARIOUS LOCATIONS REPLACE CULVERTS	P O BOX 292821	124 CLYDESDALE COURT, UNIT A	\$126,149 \$0		22%
			SACRAMENTO CA 95829 (916)381-3400	(530) 271-6173			
HA42	SWPPP						
3-YUB-65-8	8.2/0	IN YUBA COUNTY IN OLIVEHURST ON ROUTE 65 AT MCGOWAN ROAD OVERCROSSING	GOODWIN CONSTRUCTION INC	TED COPPIN	, , , , ,	11/01/05	91%
3-1E4404		AND ON ROUTE 70 AT THE 65 SOUTH AND	7 13100 TULLOCH DAM RD	555A WEST ONSTOTT YUBA CITY, CA 95993	\$361,008 \$0	11/09/05 06/30/06	81%
		70 EAST SEPARATION	JAMESTOWN CA 95327	(530) 741-4194	γ 0	007 307 00	
HA23	WPCP	INSTALL UNDERDRAIN	(209)881-3010			St	JSPENDED
3-YUB-70-8		IN YUBA COUNTY IN LINDA AND	CENTRAL VALLEY ENGINEERING AN	DRIVERA FERNANDO	\$235,719	03/21/06	82%
03-2M3404	3.7713.0	OLIVEHURST FROM 0.9 KM SOUTH OF	216 KENROY LANE	555A WEST ONSTOTT	\$222,204		
		OLIVEHURST AVENUE TO 0.1 KM SOUTH OF		ROAD	\$0	06/21/06	100%
		YUBA RIVER BRIDGE RESURFACE ASPHALT CONCRETE	ROSEVILLE CA 95678 (916)791-1609	(530) 822-4332		06/27/06	
HM1A							
3-YUB-5503	3-/0	IN YUBA COUNTY NEAR LINDA AT THE	ALLEN L BENDER INC	RIVERA, FERNANDO	\$3,493,591	04/06/06	13%
3-3C0604		MARYSVILLE WAREHOUSE YARD CONSTRUCT NEW WAREHOUSE	2798 INDUSTRIAL BLVD	555A WEST ONSTOTT ROAD	\$178,275 \$0		5%
4.0			WEST SACRAMENTO CA 95691 (916)372-2190	(530) 822-4332			

HA12

District

03

Page 9 07/06/06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Awarded Bid + CCOs Est Comp %Time Comp To date Approved % Work This Month Accepted Message	
03-YUB-5715	-/0	IN YUBA COUNTY NEAR LINDA AT	VARIOUS ALLEN L BENDER INC	BROOK, BILL	\$12,803,127 10/27/04 99%	
03-0A29U4		LOCATIONS REMODEL MAINTENANCE STATIONS	2798 INDUSTRIAL BLVD WEST SACRAMENTO CA 95691 (916)372-2190	5555 WEST ONSTOTT ROAD YUBA CITY, CA 95993 (530) 822-4332	\$12,492,440 11/08/04 \$0 04/11/07 97%	
HA12	SWPPP					

Totals: Authorized Final Amt: \$274,732,743 Completed to Date: \$120,415,697 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-1.4/1.8	03-0C3404	1
03-BUT-32-5.7/6.2	03-4A4404	1
03-BUT-32-/7.7	03-2M3904	1
03-BUT-149-/4.6	03-3822V4	1
03-COL-5-1.9/8.2	03-0E3204	1
03-COL-20-30.6/	03-1M4404	1
03-COL-20-31.3/32.1	03-2M4704	2
03-ED-49-24.1/24.6	03-2C3604	2
03-ED-50-16.7/18.1	03-3555U4	2
03-ED-50-69.4/0	03-1A6104	2
03-ED-89-8.6/21	03-2M3304	2
03-ED-89-/8.5	03-2M0304	2
03-ED-193-6.2/0	03-4C2604	3
03-GLE-32-5.9/10.8	03-1A8304	3
03-GLE-322/.1	03-373604	3
03-GLE-162-67.2/84.6	03-2M3704	3
03-NEV-20-17.4/46.1	03-2M0204	3
03-NEV-49-7.3/8.1	03-3A2604	3
03-NEV-80-60.6/63.5	03-3C9304	4
03-NEV-89-1.1/4	03-2M3804	4
03-NEV-267-/2.8	03-291014	4
03-PLA-28-7.8/8.4	03-1C8204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-80-14.3/33.3	03-0A6004	4
03-PLA-80-39.0/55.7	03-1A8014	4
03-PLA-80-56.1/66.3	03-2M3504	5
03-PLA-80-62.9/0	03-0E0204	5
03-PLA-80-/1.6	03-2C2104	5
03-PLA-5711-/0	03-0E0604	5
03-PLA-5731-/0	03-2C4804	5
03-SAC-5-16.1/26.8	03-0A9104	5
03-SAC-12-3.8/6.7	03-2M3604	6
03-SAC-512/1.1	03-0E4904	6
03-SAC-804/11.1	03-2A8304	6
03-SAC-80-1.4/14.5	03-0E1704	6
03-SAC-991/20	03-1M3604	6
03-SAC-99-19.6/19.8	03-4C5104	6
03-SAC-160-5.9/20.9	03-437204	7
03-SAC-160-19.7/20.9	03-0E9004	7
03-SUT-20-16.7/17	03-4C3904	7
03-SUT-20-17.0/0	03-0A1314	7
03-YOL-54/5.5	03-0E6804	7
03-YOL-58/0	03-2M5404	7
03-YOL-50-/3.1	03-0A8404	8
03-YUB-20-1.9/6.6	03-2M1004	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-YUB-49-6.9/9.4	03-4A5104	8
03-YUB-65-8.2/0	03-1E4404	8
03-YUB-70-8.7/13.6	03-2M3404	8
03-YUB-5503-/0	03-3C0604	8
03-YUB-5715-/0	03-0A29U4	9

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$97,619,319	\$84,063,070
-F-	FEDERAL AID (PRIMARY)	\$6,022,242	\$2,464,647
-S-	FEDERAL AID (SECONDARY)	\$135,743,757	\$16,687,731
-SH-	STATE HIGHWAY	\$35,347,424	\$17,200,249
District Total:		\$274,732,743	\$120,415,697

Statement of Ongoing Contracts -Summary

District Work Completed This Period

Work completed this Period: