

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-9.0/10 04-3E2304		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE SOUTH OF BROADWAY TERRACE UNDERCROSSING TO HILLER DRIVE REPLACE ASPHALT CONCRETE SURFACING	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6035	\$599,847 \$0 \$0	06/09/15 06/25/15 09/09/15	0% 0%
04-ALA-13-9.9/10.1 04-0G2104		IN ALAMEDA COUNTY IN OAKLAND ON NB ROUTE 13 (TUNNEL RD) BETWEEN HILLER DRIVE & VINCENTE ROAD UPGRADE SHOULDER/SIDEWALK	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$890,177 \$456,363 \$237,890	04/24/15 05/07/15 10/20/15	45% 51%
HB4N							
04-ALA-13-/13.7 04-3J7704		REPAIR STORM DAMAGE TO SLOPE AND PUMP STATION IN ALAMEDA COUNTY, IN BERKELEY @ THE FOLGER AVENUE UNDERPASS	G. N. HENLEY, INC. 3107 MORGAN TERRITORY ROAD CLAYTON, CA 94517	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$451,000 \$0 \$0	01/20/15 01/20/15	0% 0%
20.20.201 130		REPAIR STORM DAMAGE TO SLOPE AND PUMP					
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,291,280 \$1,277,353 \$176,340	08/06/14 08/21/14 10/24/18	66% 59%
04-ALA-24-5.6/0 04-4A3424 HSNH-X001-(586) --()		IN ALAMEDA COUNTY, ON ROUTES 24 AND 580 AT VARIOUS LOCATIONS REPLACE GORE SIGNS WITH OVERHEAD	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7194	\$668,285 \$611,373 \$204,743	01/27/15 02/13/15 08/25/15	96% 91%
HB1							
04-ALA-24-5.9/6.2 04-4H8004		IN ALAMEDA/CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL BORES 1,2, AND 3 RECONSTRUCT FIRE SUPPRESSION WATER SYS RECONSTRUCT WATER SUPPLY SYSTEM	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$3,985,000 \$2,853,305 \$0	02/21/13 02/21/13 08/31/15	100% 72% OVER RUN
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-5.9/6.2 04-0J4204		IN ALAMEDA COUNTY AND CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL, REPLACE UNINTERRUPTED POWER SUPPLY (UPS) SY REPLACE POWER SUPPLY SYSTEM (UPS)	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$835,000 \$770,012 \$0	08/19/13 08/19/13 12/28/14	100% 92% OVER RUN
20.80.360 000							
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	\$2,585,000 \$1,188,378 \$0	01/13/14 01/13/14 08/31/15	96% 46%
20.20.201 130							
04-ALA-80-1.0/1.7 04-0120M4		IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	BILL AUSTON FLATIRON WEST INC. 717 KEVIN COURT OAKLAND, CA 94621	BALDERRAMOS, JEANNIE 345 BURMA ROAD OAKLAND, CA 94607 (510)385-6915	\$75,116,264 \$70,605,412 \$37,107	03/29/12 05/01/12 09/26/15	0% 0% PLANT EST SATIS
HA4S3 SWPPP							
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E ) --()		IN OAKLAND, FROM TO.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING, INC. 5029 FORNI DRIVE CONCORD, CA 94520	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	\$1,973,229 \$1,943,479 \$186	11/14/11 12/02/11 05/18/16	80% 100%
HA23 WPCP							
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$865,655 \$738,021 \$1,890	12/19/12 02/13/13 09/06/16	0% 0% PLANT EST SATIS
HA12 WPCP							
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANSISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553-7309	HALALI, BEHZAD 345 BURMA ROAD OAKLAND, CA 94607 (510)867-6107	\$14,443,188 \$3,879,374 \$743,070	07/29/14 08/19/14 06/22/16	21% 27%
HA12							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.9/8 04-3A7774		TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	\$15,831,639 \$15,366,569 \$30,900	10/12/12 11/06/12 08/31/15	97% 96%
	SWPPP	INSTALL OVERHEAD SIGN AND TOS					
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	\$6,172,150 \$6,141,727 \$3,410	05/31/12 06/27/12 10/04/16	0% 0% PLANT EST SATIS
HA42	SWPPP	CONSTRUCT BIKEWAY					
04-ALA-80-2.5/0 04-014084		IN ALAMEDA COUNTY AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE MAINTENANCE YARD	F & H CONSTRUCTION P O BOX 2329 LODI CA 95241	ANIGOL, MAHANTESH 345 BURMA ROAD OAKLAND, CA 94607 (510)224-6529	\$34,619,920 \$34,722,951 \$962,091	03/13/13 04/11/13 06/21/15	84% 99%
HA12		CONSTRUCT SFOBB MAINTENANCE COMPLEX					
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$305,915 \$280,074 \$675	09/19/14 10/02/14 02/05/18	23% 98%
HA22		STORM WATER MITIGATION					
04-ALA-84-25.5/27.1 04-297614		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM .4 MILE NORTH OF CONCORD BLVD. TO JACK LONDON BLVD. WIDEN EXISTING HWY AND BRIDGE	BAY CITIES PAVING AND GRADING, INC PROJ MGR - JASON MINIELLO 1450 CIVIC CT CONCORD, CA 94520	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$24,261,152 \$23,875,185 \$0	03/21/12 04/13/12 09/22/14	100% 99%
HB4C	SWPPP						
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --()		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$660,880 \$543,057 \$1,734	10/09/14 10/22/14 05/03/18	0% 0% PLANT EST SATIS
HM2E		REPLACEMENT PLANTING AND IRRIGATION					

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-92-6.3/6.8 04-2G3614		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARATION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,300,086 \$1,202,257 \$2,030	05/20/13 06/13/13 04/14/17	0% 0%  PLANT EST SATIS
HB32							
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$40,742,259 \$32,887,224 \$2,910,089	06/18/12 07/16/12 06/16/16	73% 80%
HB4N	SWPPP						
04-ALA-580-7.8/19.1 04-2908V4		IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$34,415,732 \$32,176,659 \$2,985,402	11/16/12 12/20/12 11/10/15	90% 92%
HB5	SWPPP						
04-ALA-580-8.3/0 04-172434		IN ALAMEDA COUNTY NEAR LIVERMORE EAST ENVIRONMENTAL LANDSCAPE OF CROSS ROAD 2.2 MILES SOUTHEAST OF SOLUTIONS ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	8380 ROVANA CIRCLE SACRAMENTO, CA 95828	BAILEY, JESSICA 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-8163	\$668,441 \$495,043 \$3,996	09/29/11 11/17/11 11/25/15	0% 0%  PLANT EST SATIS
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)E --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)460-3504	\$69,720,089 \$60,866,740 \$4,005,644	11/20/12 12/20/12 02/22/16	75% 87%
HB5	SWPPP						
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --()		IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 - B- GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$49,822,941 \$47,320,051 \$576,677	10/29/12 12/13/12 10/28/15	93% 93%
HB5	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --() HA23		IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE	GHILOTTI CONSTRUCTION CO INC JOHN PRESTON 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	REZA, KAMKAR 5675 B. GIBRALTOR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,294,340 \$1,236,721 \$2,214	10/22/14 11/05/14 06/30/15	100% 93%
04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --() HA23		IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	MOGHADAM, SIAVOSH 5675 B GIBRALTAR DR PLEASANTON, CA 94588 (925)460-3519	\$2,443,062 \$2,438,474 \$2,525	09/19/14 10/08/14 04/11/16	13% 100%
04-ALA-580-41.2/47 04-4H2214 NHPI-X001-(588)E --() HA22		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE EAST OF BOSTON AVENUE OVERCROSSING TO 0.2 MILE WEST OF JCT RTE 80 HMA OVERLAY, PCC SLAB, GUARDRAIL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$12,795,408 \$5,835,474 \$1,301,378	02/18/15 03/10/15 09/15/15	81% 45%
04-ALA-680-12.4/15.9 04-1J8304		IN ALAMEDA COUNTY FROM KOOPMAN ROAD TO PLEASANTON INDUSTRIAL OH. INDUSTRIAL PARK OVERHEAD REPLACE PCCP AND REAPIR SPALLED	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$1,022,775 \$458,758 \$458,758	06/09/15 06/25/15 09/04/15	63% 45%
04-ALA-680-19.9/20.2 04-2G4104 HSNH- PIG-(680) 074-E -( ) --() HB1		IN ALAMEDA COUNTY IN THE CITY OF DUBLIN ON I-680 AT I-580/680 INTER CHANGE REPLACE METAL GUARDRAIL WITH	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550		\$656,090 \$0 \$0	07/15/15 08/03/15	0% 0%
04-ALA-880-22.6/24 04-3A9214 HB4N SWPPP		IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	\$46,112,191 \$40,315,222 \$462,526	09/14/12 10/17/12 09/30/15	97% 86%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-24.0/25.5 04-3A9224		IN ALAMEDA COUNTY FROM 0.2 MILE NORTH OF ROUTE 112/880 SEPARATION TO HEGENBERGER ROAD OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	MEHARENA, EPHREM 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)719-7179	\$23,653,620 \$23,560,721 \$415	11/08/12 12/03/12 09/02/15	76% 98%
HB4N	SWPPP						
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT	ALLEN CARNESECCA 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$56,050,351 \$16,203,196 \$1,374,240	04/30/14 05/13/14 05/22/18	21% 29%
HB4N							
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-()		IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 355 BURMA ROAD OAKLAND CA 94607 (510)622-1920	\$100,109,327 \$98,977,043 \$2,409	03/25/09 04/20/09 09/25/15	0% 0% PLANT EST SATIS
HA21	SWPPP						
HB4N							
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,627,891 \$1,468,376 \$5,580	09/12/14 10/08/14 03/13/18	14% 95%
HA22							
04-ALA-980-1.1/1.1 04-0J7804		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	\$7,276,937 \$6,918,042 \$0	11/07/13 11/07/13 09/10/15	60% 95%
SHOPP 353							
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	\$10,932,918 \$8,341,346 \$1,102,468	08/12/14 09/02/14 01/01/17	73% 76%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-26.6/27.5 04-2285E4		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. ATTN: CALE SHERMAN 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$46,296,646 \$43,062,676 \$1,042,955	10/11/11 11/03/11 09/30/15	93% 92% SUSPENDED
HB4C	SWPPP						
04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$54,670,754 \$41,618,648 \$1,150,030	05/25/12 07/03/12 04/15/16	94% 76%
HB4C	SWPPP						
04-CC-4-/4.9 04-3E3904		IN CONTRA COSTA COUNTY IN AND NEAR HERCULES FROM SAN PABLO AVENUE TO CUMMINGS SKYWAY OVERCROSSING RESURFACING	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ARSHAD, MIAN 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (925)602-9021	\$2,634,550 \$0 \$0	06/09/15 06/25/15 01/01/16	0% 0%
HM1							
04-CC-4-/0 04-4H8404		IN CONTRA COSTA COUNTY ON ROUTE 4, 24, 80, 242 AND 580 AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	REZAEI, ASGHAR  (925)602-9023	\$704,553 \$0 \$0	06/09/15 06/25/15 03/01/16	0% 0%
04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --()		IN CONTRA COSTA COUNTY, IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM	RGW CONSTRUCTION, INC. KOREY MARR, PM 550 GREENVILLE ROAD LIVERMORE, CA 94550	HATEFI, AMIR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)867-6034	\$3,252,767 \$2,455,712 \$638,520	12/12/14 01/15/15 09/30/15	25% 76%
HA4							
04-CC-580-6.1/6.3 04-003944		IN CONTRA COSTA COUNTY IN RICHMOND AT WEST BAY BUILDERS, INC. RICHMOND-SAN RAFAEL BRIDGE MAINTENANCE STATION REPLACE MAINTENANCE BUILDINGS	WEST BAY BUILDERS, INC. 250 BEL MARIN KEYS BLVD BLDG NOVATO, CA 94949	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$4,431,266 \$4,402,982 \$692	12/05/12 02/13/13 09/29/15	96% 100%
HA14	WPCP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	GOLDGRUBER, RONALD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	\$28,893,941 \$11,968,112 \$2,112,634	04/10/14 05/05/14 02/23/18	26% 41%
04-CC-680-1.0/9.9 04-4H6704		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS)	STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$4,885,000 \$4,188,005 \$0	01/22/13 01/22/13 12/18/15	100% 86% OVER RUN
20.20.201 130							
04-CC-680-22.7/24.8 04-3A8704 NHPI-6801-(071)E --()		NEAR MARINA VISTA,REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC PM WILLIAM R REAMES 3701 MALLARD DR. BENICIA CA 94510	MARVIN GUINEZ 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9037	\$13,194,255 \$9,801,273 \$1,941,723	04/16/14 04/30/14 01/01/16	80% 74%
HA21							
04-MRN-1-1.4/0 04-2G8704 STP-19A6-(004)E --()		IN MILL VALLEY, AT ASH STREET CONSTRUCT SOIL NAIL WALL, GUARDRAIL	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA, CA 92870	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$386,061 \$86,744 \$0	01/16/15 02/03/15 10/19/15	35% 22%
04-MRN-1-13.1/15 04-1J8404		IN MARIN COUNTY ON ROUTE 1 FROM 0.2 MILE NORTH OF CALLE DEL ARROYO TO 1.0 MILE SOUTH OF AUDOBON CANYON RANCH. AC RESURFACING	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$799,020 \$0 \$0	05/07/15 06/08/15 09/29/15	0% 0%
04-MRN-1-17.0/19 04-3E3404		IN MARIN COUNTY, NEAR BOLINAS, FROM 0.1 MILE SOUTH OF BOLINAS FAIRFAX ROAD TO 1.5 MILES NORTH OF HORSESHOE HILL ROAD PLACE RUBBERIZED HMA (GAP GRADED)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$887,298 \$0 \$0	05/12/15 06/08/15 09/14/15	0% 0%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
04-MRN-1-28.5/0 04-4H8204		IN MARIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$380,364 \$43,017 \$489	05/12/15 06/09/15	51% 11%
HA21							
04-MRN-1-42.5/42.5 04-2J5304		IN MARIN CO, NEAR TOMALES, 2.8 MILES SOUTHOF TOMALES-PETALUMA ROAD. CONSTRUCT SOLDIER PILE RETAINING WALL. DIRECTOR'S ORDER EMERG CONSTRUCT SOLDIER PILE RETAINING WALL.	VALENTINE CORPORATION 111 PELICAN WAY, SAN RAFAEL, CA 94901	STREATER, HAL 1009 CLEGG CT., UNIT B, PETALUMA, CA 94954 (707)249-9601	\$2,085,000 \$890,079 \$143,587	02/17/15 05/01/15 08/30/15 08/27/15	42% 43%
20.20.201 130							
04-MRN-101-23.3/27.6 04-264074		CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIAN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$25,891,623 \$26,282,440 \$2,000	09/14/12 10/17/12 09/30/15	90% 100%
HB5	SWPPP						
04-MRN-101-25.7/25.8 04-4J2404		MAINLINE 101 AT THE NEW SAN ANTONIO OC REPLACE DRAINAGE CULVERTS AND BACKFILL SINKHOLES DIRECTOR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE CULVERTS & B.FILL S.HOLES	GORDON N BALL, INC. 333 CAMILLE WAY ALAMO, CA 94507	HAL STREATER 1009 CLEGG COURT, ST G, PETALUMA, CA (925)838-5675	\$3,645 \$0 \$0	06/12/15 06/12/15 10/30/15	0% 0%
20.20.201 130							
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --()		IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	\$41,113,693 \$40,912,875 \$133,689	01/11/12 02/03/12 09/05/14	0% 0%
HB4C	SWPPP						PLANT EST SATIS
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIESAT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDW REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	\$3,910,000 \$3,619,527 \$0	01/14/13 01/14/13 12/30/15	100% 93% OVER RUN
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-25.5/28.4 04-259404 STP-P029-(014)E --()		IN NAPA COUNTY IN AND NEAR ST. HELENA FROM MEE LANE TO 0.1 MILE SOUTH OF SULPHUR CREEK BRIDGE OVERLAY, WIDEN, 2-WAY TURN LANES	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$10,062,777 \$1,777,843 \$340,024	03/17/15 04/02/15 02/18/16	25% 18%
HA22							
04-NAP-29-47.0/47.2 04-4A0904 STP-P029-(117)E --()		IN NAPA COUNTY ON ROUTE 29 AT THE TROUTDALE CREEK BRIDGE (#21-0004) BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	VALEH, SYD 403 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$4,710,354 \$2,504,848 \$40,508	02/23/15 03/04/15 12/02/15	15% 53%
HA21							
04-NAP-29-/3.1 04-3J0104		REPAIR EARTHQUAKE DAMAGE TO BRIDGES & DISNEY CONSTRUCTION ATTN: PAVEMENT APPROACHES REPAIR BRIDGES & APPROACHES	MIKE BURNS 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$2,645,000 \$1,938,430 \$0	09/10/14 09/10/14 07/02/15	0% 73%
20.20.201 130							
04-NAP-29-/0 04-4H8104		IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS W/METHACRYLATE	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$679,860 \$503,164 \$431,598	05/07/15 06/08/15 09/30/15	60% 73%
HA21							
04-NAP-37-/7.4 04-3J0304		REPAIR EARTHQUAKE DAMAGE TO BRIDGES AND PAVEMENT APPROACHES REPAIR EARTHQUAKE DAMAGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL, CA 94901	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$860,000 \$576,081 \$0	09/15/14 09/15/14 05/22/15	0% 67%
20.20.201 130							
04-NAP-121-3.1/3.1 04-2J9904		IN NAPA COUNTY NEAR CUTTING WHARF ROAD REPAIR BUCKELED AND CRACKED ROADWAY CAUSED BY NAPA EARTHQUAKE RECONSTRUCT BUCKELED PAVEMENT	GHILOTTI CONSTRUCTION 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$535,000 \$175,087 \$0	08/25/14 08/25/14 10/24/14	100% 33%
20.20.201 130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15

Page 11  
09/02/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-20.2/20.4 04-2A1104 BHST-P121-(025)E --()		IN NAPA COUNTY ABOUT 2 MILES SOUTH OF GORDON N BALL INC JUNCTION OF ROUTE 128 AT CAPELL CREEK 333 CAMILLE AVENUE BRIDGE. REPLACE BRIDGE (SCOUR)	ALAMO CA 94507	TENOSO, PRINCIPE 324 CAMPUS LANE FAIRFIELD, CA 94534 (707)863-5170	\$1,966,277 \$1,889,618 \$0	10/24/13 11/12/13 12/09/14 07/24/15	100% 94%  COMPLETED
HA21							
04-NAP-121-/11.6 04-3J0004		REPAIR EARTHQUAKE DAMAGE TO BRIDGES IN NAPA COUNTY FROM IMOLA AVENUE TO FIRST STREET REPAIR EARTHQUAKE DAMAGE TO BRIDGES	OC JONES & SONS 1520 FOURTH STREET BERKELEY, CA 94710	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$715,000 \$597,284 \$0	09/11/14 09/11/14 07/23/15	100% 84%
20.20.201 130							
04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --()		IN NAPA COUNTY,ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS	GHILOTTI CONSTRUCTION COMPANY, SHARMA, JYOTSNA INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$610,648 \$53,000 \$0	12/18/14 01/12/15 06/10/16	0% 9%  SUSPENDED
HA23							
04-NAP-128-/20.2 04-3J1204		REPLACE BEARING PADS, STIFFENERS, JOINT SEALS, RELOCATE CROSS BRACING, CUT STEEL GIRDER ENDS @ CAPELL CREEK BRIDGE REPLACE BEARING PADS & RELOCATE BRACING	GOLDEN GATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$365,000 \$0 \$0	02/05/15 02/05/15	0% 0%
20.20.201 130							
04-SCL-9-2.5/7 04-2A4304 SSTP-S009-(019)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 WIDEN ROADWAY FOR REALIGNMENT	RGW CONSTRUCTION, INC MICHAEL CHOI, EUNMI BETTI 550 GREENVILLE ROAD LIVERMORE, CA 94550	2210 O'TTIKE AVE #150 SAN JOSE, CA 95131 (408)232-3023	\$7,179,709 \$6,706,867 \$56,640	11/19/13 12/09/13 06/06/16	65% 93%
HBI							
04-SCL-9-4.2/0 04-4S0504 STP-S009-(018)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 NEAR RGW CONSTRUCTION, INC. SARATOGA 0.84 MILE WEST OF SANBORN ROAD CONSTRUCT TIE-BACK WALL	550 GREENVILLE ROAD LIVERMORE CA 94550	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$1,883,923 \$1,210,728 \$158,929	11/05/14 12/03/14 10/01/15	76% 64%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$3,475,000 \$3,436,609 \$0	01/22/13 01/22/13 12/31/14	73% 99%
20.20.201 130							
04-SCL-17-4.3/12 04-3E7704		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE WITH METHACRYLATE	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523		\$619,519 \$0 \$0	06/09/15 07/13/15	0% 0%
HM3							
04-SCL-35-14.1/17.1 04-3E4204		IN SANTA CLARA COUNTY NEAR SARATOGA FROM ROUTE 9 TO TO SAN MATEO COUNTY LINE RUBBERIZED ASPHALT CONCRETE OVERLAY	G. BORTOLOTTO & COMPANY, INC. 582 BRAGATO RD SAN CARLOS CA 94070	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,089,305 \$350,106 \$350,106	01/27/15 02/13/15 10/31/15	20% 32%
04-SCL-84-12.0/12.1 04-1J6504		REPAIR BRIDGE DECK - INSTALL CORRUGATED METAL DECK REPAIR BRIDGE DECK	GOLDEN STATE BRIDGE, INC 2990 BAY VISTA COURT, STE D BENICIA, CA 94510	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$1,085,000 \$748,059 \$0	03/20/14 03/20/14 10/09/14	100% 69%
20.20.201 130							
04-SCL-101-38.0/38.1 04-040604		REPLACING FAILED GROUNDWATER PUMPS IN SCL,CO.SAN JOSE CITY.INSTALLING DRAINAGE SYST.AND RECONSTRUCTING THE AC PAVEMENT. DIRECTOR'S REPLACE GROUND WATER PUMPS IN SANTA CLARA	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$7,200 \$0 \$0	10/22/13 10/10/13 04/30/14	0% 0%
20.20.201 130							
04-SCL-101-38.0/38.1 04-0J0604		IN SANTA CLARA CO, IN SAN JOSE, AT 10TH STREPLACE GROUNDWATER PUMPS, INSTALL DRAIN, AND REPAIR AC PAVEMENT. DIRECTOR'S EMERGENCY REPLACE PUMPS, INST DRAIN, REPAIR PAVEMENT	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$1,035,000 \$887,658 \$0	10/22/13 10/22/13 07/30/15	0% 86%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-49.0/52.2 04-4A3304		IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$41,143,198 \$41,419,305 \$0	11/17/11 12/13/11 10/31/15	100% 97%
HB4C	SWPPP						
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --()		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$15,340,910 \$1,901,640 \$401,054	04/28/15 05/15/15 03/27/18	8% 12%
HA21							
04-SCL-101-/26.7 04-153304 NHP-Q101-(234)E L 62-04 1-(0E) --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM SAN BENITO COUNTY LINE TO ROUTE 85/101 INTERCHANGE TOS/HOV RAMP METERING	BAY CITIES PAVING & GRADING INC P.O. BOX 6227 CONCORD CA 94520	WAGDY, WASSEF 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7146	\$11,583,504 \$11,222,802 \$2,450	04/02/14 04/17/14 10/30/15	49% 94%
04-SCL-130-/6.9 04-3J8104		IN SANTA CLARA COUNTY, NEAR SAN JOSE @ 0.7AND 3.3 MILES EAST OF ALUM ROCK AVENUE. REPAIR SLIPOUTS W/RSP & LAUNCH SOIL NAILS	ABSL CONSTRUCTION 29393 PACIFIC STREET HAYWARD, CA 94544	SAIDIAN, JACOB 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3009	\$1,759,000 \$807,610 \$0	02/27/15 02/27/15 08/30/15 08/26/15	70% 46%
20.20.201 130							
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --()		IN SANTA CLARA COUNTY IN GILROY FROM SUAREZ & MUNOZ CONSTRUCTION 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 20975 CABOT BOULEVARD 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	HAYWARD, CA 94545	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$735,333 \$683,159 \$4,736	12/14/11 01/18/12 10/26/15	95% 93%
	SWPPP						
04-SCL-152-9.9/21.9 04-4C2004 NHP-P152-(083)E --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM JUNCTION ROUTE 101 TO JUNCTION ROUTE_156 IN GILROY PAVEMENT PRESERVATION (CAP M)	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVE., SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$4,488,637 \$4,336,536 \$183,811	12/03/14 12/31/14 08/20/15	100% 95%
HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$9,603,868 \$9,443,194 \$0	03/22/13 04/18/13 12/10/15	98% 100%
HB1	SWPPP						
04-SCL-152-30.4/35.2 04-2J2004 NHP-P152-(086)E --()		IN SANTA CLARA COUNTY ABOUT 20 MILE EAST OF GILROY FROM PACHECO CREEK TO SANTA CLARA/MERCED COUNTY LINE COLD PLANE AC PAVEMENT/PLACE RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B-400 CONCORD, CA 94520	NGUYEN, VERNON 2210 O'TOOLE AVE, STE 150 SAN JOSE, CA 95131 (408)232-3024	\$3,468,197 \$2,084 \$2,084	05/29/15 06/22/15 11/25/15	22% 0%
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --()		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$13,959,051 \$7,426,801 \$617,485	05/29/14 06/18/14 05/30/17	47% 53%
04-SCL-237-4.0/6.9 04-1J2604 NHP-P237-(011)E --()		IN SANTA CLARA COUNTY IN SUNNYVALE, SANTA CLARA,AND SAN JOSE FROM FAIR OAKS AVENUE OC TO N FIRST STREET OC COLD PLANE AC PAVEMENT/PLACE RHMA	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054		\$2,333,650 \$0 \$0	05/29/15 06/12/15	0% 0%
HM							
04-SCL-280-2.6/0 04-1SS524 NHPI-2801-(141)E --()		IN SANTA CLARA COUNTY, ROUTE 280, AT POSTMILE 2.6 RECONSTRUCT EMBANKMENT AND ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	PANDYA, NILESH 2210 O'TOOLE AVENUE, STE 150 SAN JOSE, CA 95131 (408)232-0224	\$1,282,421 \$200,781 \$63,536	04/29/15 05/07/15 11/12/15	38% 16%
04-SCL-280-7.8/11.5 04-272044 NHPI- 280-(140)E --()		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY REHABILITATE EXISTING PAVEMENT ON	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5847	\$4,387,295 \$4,445,530 \$228,631	11/25/14 12/18/14 08/31/15	93% 99%
HA							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-680-/9.9 04-153204 IM-680 -(068)8 --()		IN ALAMEDA AND SANTA CLARA COUNTIES IN MILPITAS AND SAN JOSE FROM RTE 280-680/ 101 SEPARATION TO SCOTT CREEK ROAD OC WIDEN RAMP & INSTALL TRAFFIC SYSTEM	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD, CA 94524	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$12,349,130 \$13,130,929 \$2,293	11/26/12 12/27/12 10/08/15	94% 100%
HB4N	SWPPP						
04-SF-80-4.9/5.9 04-0435E4		IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	\$3,878,335 \$3,814,543 \$560	11/29/10 12/14/10 02/01/16	0% 0% PLANT EST SATIS
HA4S3	SWPPP						
04-SF-80-5.8/7.8 04-3G4434		IN SAN FRANCISCO ON ROUTE 80 AT THE SAN FRANCISCO OAKLAND BAY BRIDGE.  IN SAN FRANCISCO ON ROUTE 80 AT THE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$1,334,642 \$836,028 \$195,996	10/31/14 11/12/14 09/15/15	89% 62%
HA21							
04-SF-80-8.2/8.7 04-0120W4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$2,007,180,951 \$1,975,340,223 \$0	04/18/06 05/03/06 12/31/14	100% 98%
HA4S3	SWPPP						
04-SF-80-8.2/8.7 04-0120F4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$1,993,131,310 \$1,939,842,799 \$0	04/18/06 05/03/06 08/24/14	96% 98%
HA4S3	SWPPP						
04-SF-80-8.6/8.9 04-013524		IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566	SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$70,500,000 \$19,333,772 \$8,454,595	03/19/15 04/08/15 03/06/18	10% 27%
HA4S3							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-8.6/8.6 04-013544		IN THE CITY AND COUNTY OF SAN FRANCISCO NEAR YERBA BUENA ISLAND MARINE FOUNDATION REMOVAL	KIEWIT/MANSON AJV 4650 BUSINESS CENTER DRIVE FAIFIELD, CA 94534	BOAL, BRIAN 333 BURMA ROAD OAKLAND, CA 94607 (510)714-7074	\$14,512,019 \$7,735,244 \$2,249,296	04/17/15 04/27/15 01/06/16	46% 53%
HA12							
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$144,912,021 \$105,646,829 \$525,000	11/27/12 01/10/13 06/02/17	58% 73%
HA4S3 SWPPP							
04-SF-101-9.0/0 04-1637N4 NHP-X075-(045)N --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT CRISSY FIELD MODIFY & EXTEND STORM DRAIN OUTFALL	POWER ENGINEERING CONSTRUCTIONCOMPANY 1501 VIKING STEET SUITE 200 ALAMEDA CA 94501	ABDI, ABDOLREZA 603 MASON ST., PARK PRESIDIO SAN FRANCISCO, CA 94129 (510)867-6023	\$2,417,000 \$2,240,946 \$0	03/19/15 04/02/15 11/23/15	20% 93%
HB1							
04-SF-280-4.1/4.4 04-1A5514 NHP-X075-(042)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 101 AND ROUTE 280 AT ROUTE 101/280 SEPARATION REPLACE BARRIER RAILINGS	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957422948	DAVID, JOSE 603 OLD MASON RD,PARK PRESIDIO SAN FRANCISCO, CA 94129 (650)738-3827	\$9,956,764 \$9,488,192 \$376,079	09/12/14 09/30/14 10/08/15	81% 95%
HA21							
04-SF0-80-/7.8 04-2J8704		INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161-9070	WONG, DUDLEY 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7628	\$9,075,000 \$37,402 \$17,964	03/16/15 03/16/15 12/29/15	25% 0%
20.20.201 130							
04-SM-0-/0 04-0G2224 STP-000C-(378)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS IN SAN MATEO COUNTY AT VARIOUS	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$936,243 \$777,855 \$29,327	10/08/14 10/22/14 09/30/15	76% 83%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-16.8/17.1 04-4H6204		IN SAN MATEO COUNTY, NEAR SAN GREGORI, FROM 0.4 TO 0.7 MILE NORTH OF POMPONIO CREEK. REPAIR WASHED OUT EMBANKMENTS. DIR'S ORDER EM REPAIR WASHED OUT EMBANKMENTS	REDWOOD ENGINEERING CONSTRUCTION, INC. 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$935,000 \$843,105 \$0	02/19/13 02/19/13 09/18/13	100% 100% OVER RUN
20.20.201 130							
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13 ) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,821,537 \$1,172,313 \$10,225	07/01/13 08/07/13 10/15/19	0% 0% PLANT EST SATIS
HE14							
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --()		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	\$1,248,070 \$1,226,526 \$0	03/09/09 03/20/09 04/28/15	100% 100% PLANT EST SATIS
HE14	SWPPP						
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --()		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$7,434,138 \$6,620,413 \$658,239	03/10/14 03/24/14 01/05/18	35% 87%
HE11							
04-SM-1-/40.3 04-1J6604		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL BAY AREA SECURITY	BLEYCO INC 11425 CULL CANYON RD CASTRO VALLEY, CA 94552	ROBINSON, TOM 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)738-3807	\$7,526,000 \$4,958,224 \$156,748	09/03/14 09/03/14 09/14/15	100% 66% OVER RUN
20.20.201 130							
04-SM-1-/47.1 04-2J4204		IN SAN MATEO COUNTY, IN DALY CITY AT CLARINDA AVENUE, REPAIR EMBANKMENT SLOPE WASHOUT, INSTALL (RSP) DIRECTOR'S ORDER EMERGENCY F REPAIR EMBANKMENT SLOPE WASHOUT.	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	WASHINGTON, MARCUS 585 LINDA MAR DRIVE PACIFICA, CA 94404 (650)738-3804	\$485,000 \$262,240 \$0	12/03/14 01/27/15 06/30/15	88% 54%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-/21 04-2J7104		IN SAN MATEO & SANTA CLARA COUNTIES ON ROUTE 35, IN AND NEAR PALO ALTO AND WOODSIDE FROM SANTA CLARA/SAN MATEO COUNTY LINE TO 2 MIL RESURFACE ROADWAY WITH SAND COVER	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,664,724 \$0 \$0	05/20/15 06/08/15 11/15/15	0% 0% 0%
04-SM-82-17.1/0 04-1G5404 HSNH-P082-(24E) --()		IN SAN MATEO COUNTY IN MILLBRAE AT MILLWOOD DRIVE CONSTRUCT SIGNALIZED INTERSECTION	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132		\$284,232 \$0 \$0	06/15/15 07/01/15	0% 0% 0%
HB4N							
04-SM-84-17.0/21.5 04-1J2104		IN SAN MATEO COUNTY IN WOODSIDE FROM 1.0 MILE NORTH FRIARS LANE TO ROUTE 280 REPLACE ASPHALT CONCRETE SURFACING	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$622,886 \$0 \$0	05/12/15 06/09/15	0% 0% 0%
04-SM-84-28.8/29.3 04-1J5204		IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$810,602 \$619,424 \$72,387	03/18/15 04/02/15 09/01/17	86% 80%
04-SM-92-5.4/6.2 04-1G8504 HSST-PG -( )0 C- 39-() --() HB34		IN SAN MATEO CO, ON RTE 92, FROM E. OF SKYLINE BLVD TO 0.4M W. OF HWY 35 & IN SOLANO CO, ON RTE 780, FROM 0.2M W. OF E. 5TH S INSTALL OR MODIFY METAL BEAM GUARD	0.1M DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870	PABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$901,061 \$0 \$0	07/13/15 08/04/15	0% 0%
04-SM-92-14.4/18.8 04-041004		IN SAN MATEO AND ALAMEDA COUNTIES AT SAN MATEO-HAYWARD BRIDGE RESURFACE ORTHOTROPIC DECK	MYERS AND SONS / ACC JV GABE FARNCROFT 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	HINH, MINH 25100 SANTA CLARA STREET HAYWARD, CA 94544-2108 (408)592-3785	\$26,266,750 \$25,780,523 \$315,040	11/24/14 12/10/14 09/08/15	91% 96%
HA21							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	\$1,039,334 \$892,715 \$1,943	09/18/13 10/03/13 10/18/17	46% 86%
04-SM-101-9.3/9.9 04-4J0504		IN BELMONT, SM CO, FROM SEM LANE TO 0.4 PIPE AND PLANT SOLUTIONS, INC. MILE OF NORTH OF RALSTON AVE, CLEAN DRAINAGE SYSTEMS, INSTALL MANHOLES & LINE CULVERTS DIRECTOR CONSTRUCT DRAINAGE SYSTEM & REMOVE DEBRIS.	2000 5TH STREET BERKELEY, CA 94710	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94402 (650)315-8432	\$1,770,000 \$0 \$0	05/04/15 05/04/15	0% 0%
20.20.201 130							
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --()		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$46,052,833 \$19,080,932 \$2,611,378	06/25/14 07/17/14 07/13/18	25% 41%
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY ROADWAY ENGINEERING WORKS INC IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	3442 6TH STREET CERES, CA 95307	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)670-7844	\$5,421,779 \$5,173,257 \$0	01/28/13 02/21/13 06/30/15	100% 95% OVER RUN
	WPCP						
04-SM-101-/26.1 04-3J7804		ROUTE 101 REPAIR FAILED AC PAVEMENT AND DRAINAGE SYSTEM RECONSTRUCT PAVEMENT & REPAIR DRAINAGE SYS	DESILVA GATES CONSTRUCTION, LP 11555 DUBLIN BLVD DUBLIN, CA 94568	DAVID, JOSE 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3827	\$685,000 \$518,678 \$0	12/12/14 12/12/14 08/20/15	100% 76%
20.20.201 130							
04-SM-280-.3/M27.1 04-1G8304 HSNH-PIG -(280)1 -1 14-(E) --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS UPGRADE TO STANDARD THE EXISTING	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070		\$2,724,263 \$0 \$0	07/28/15 08/12/15	0% 0%
HA22							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$774,752 \$0 \$0	06/24/15 07/13/15 01/31/20	0% 0%
04-SM-280-21.3/0 04-0G7104 NHPI-2801-(137)E --()		IN SAN MATEO COUNTY, IN THE CITY OF SAN BRUNO AT PM R21.3 BRIDGE SEISMIC RESTORATION	BUGLER CONSTRUCTION 4847 HOPYARD RD. STE 4 NO.395 PLEASANTON CA 94588	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$1,261,881 \$1,224,318 \$0	09/26/14 10/22/14 07/30/15 07/30/15	100% 100%  COMPLETED
HA21							
04-SM-280-25.5/0 04-4G6304		IN SAN MATEO COUNTY IN DALY CITY AT 0.1 MILE SOUTH OF D STREET ON-RAMP SEPARATION REPAIR WASHOUTS WITH RSP	TKO GENERAL ENGINEERING AND CONSTRUCTION INC PO BOX 620698 WOODSIDE CA 94062		\$283,549 \$0 \$0	07/20/15 08/07/15	0% 0%
04-SOL-12-20.6/21.3 04-2A6204 NHP-P012-(114)E --()		NEAR RIO VISTA, AT CURRIE, MCCLOSKEY, AND AZEVEDO ROADS, INSTALL LEFT TURN POCKETS, FROM AZEVEDO RD TO LIBERTY ISLAND ROAD, SHOULDER W INSTALL LEFT TURN POCKETS, FROM	RGW CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE, CA 94550	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$7,644,759 \$7,044,734 \$0	01/23/14 02/21/14 08/07/15 08/07/15	100% 100%  COMPLETED
HB1							
04-SOL-37-9.8/10.6 04-3J0204		SOLANO COUNTY AT BROADWAY OH NO 23-0219, FAIRGROUNDS OC NO 23-0205 L/R, W37/29 SEP.NO 23-0222F, AND NAPA COUNTY AT LOMBARD OHNO 21 REPAIR EARTHQUAKE DAMAGE TO BRIDGES	A. TEICHERT & SON INC P.O. BOX 1890 DAVIS, CA 95617-1890	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$580,000 \$564,651 \$0	09/11/14 09/11/14 05/22/15	100% 100%
20.20.201 130							
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --()		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$47,747,343 \$27,001,216 \$2,375,977	03/19/14 04/09/14 08/29/17	33% 56%
HA42							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-19.5/19.6 04-1SS574		IN SOLANO COUNTY IN FAIRFIELD AT 0.2 MILE EAST OF WATERMAN BOULEVARD INSTALL UNDERDRAIN AND DRAINAGE SYSTEM INSTALL UNDERDRAIN AND DRAINAGE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	QUANG, TRAN 324 CAMPUS LANE, SUITE T FAIRFILED, CA 94534 (510)773-8499	\$169,451 \$143,481 \$0	03/09/15 03/18/15 08/07/15	100% 85%
04-SOL-80-39.8/39.8 04-1J7604		IN SOLANO COUNTY IN DIXON AT THE DIXON MAINTENANCE STATION 8628 SPARLING LANE BUILD MATERIALS STORAGE BINS	CE GREEN INC 6105 MAIN AVENUE, SUITE 4 ORANGEVALE CA 95662		\$419,600 \$0 \$0	06/17/15 07/16/15	0% 0%
04-SOL-80-/18.9 04-4J1404		RECONSTRUCT DAMAGED SOUNDWALL, CONCRETE LINED DITCH AND ELECTRICAL FACILITY IN SOLANO COUNTY 0.3 MILES WEST OF AIR BASE PARKWAY RECONSTRUCT SOUNDWALL AND PCC DITCH	G. D. NEILSON CONSTRUCTION, INC 147 CAMINO ORUGA NAPA, CA 94558	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$445,000 \$0 \$0	03/16/15 03/16/15	0% 0%
20.20.201 130							
04-SOL-680-/13.1 04-3G6504 NHPI-680 -(073)E --()		IN SOL COUNTY ON ROUTE 680 BETWEEN BENICIA AND FAIRFIELD FROM 0.0 MILE JUST NORTH OF ROUTE 780 TO 13.1 MILES PAST SOUTH OF ROUTE 8 REHABILITATE PAVEMENT	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	SHARMA, JOYTSNA 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)385-5732	\$13,804,389 \$5,852,451 \$1,243,601	10/08/14 10/28/14 12/10/15	54% 42%
HA22							
04-SOL-780-.5/7.4 04-2J2804 NHPI-780 -(366)E --()		IN SOLANO COUNTY IN BENICIA AND VALLEJO ON ROUTE 780 FROM PARK ROAD UC TO LEMON STREET RHMA CONCRETE SURFACING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$3,662,456 \$398,873 \$0	05/29/15 06/22/15 11/17/15	33% 11%
04-SON-1-21.7/0 04-4S1604 CSTP-P001-(579)E --()		IN SONOMA COUNTY AT JENNER AT 0.1 MILE SOUTH OF BURKE AVENUE REPLACE RETAINING WALL AND HIGHWAY	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 94507	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$586,162 \$559,422 \$0	10/28/13 11/15/13 08/04/15 08/04/15	100% 100% COMPLETED
HA23							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-29.9/29.9 04-3G7404 STP-P001-(581)E --()		NEAR TIMBER COVE, 2.0 MILE SOUTH OF FORT ROSS HISTORIC PARK REPLACE CULVERT	DRILL TECH DRILLING & SHORING INC 2200 WYMORE WAY ANTIOCH CA 94509	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,297,436 \$436,753 \$208,708	04/14/14 05/05/14 09/21/15	60% 34%
HA23							
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY ATTN: SAID NAJAFI 2301 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901-5567	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$8,106,997 \$2,915,134 \$542,962	03/11/14 03/24/14 10/21/16	17% 36%
HA21							
04-SON-12-32.7/33 04-3A3304 HSST-P012-(111) --()		IN SONOMA CTY IN ELDRIDGE FRM 0.2 MILE NTH TO 0.1 MILE STH MADRONE RD AND HIGHWAY PLANTING IN SANTA ROSA ON SUMMERFIELD RD, LOCAL INSTALL TRAFFIC SIGNALS AND WIDEN	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET WINTERS, CA 95694	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$990,218 \$970,933 \$30,422	12/14/12 01/11/13 02/10/16	85% 100%
HB1	WPCP						
04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$72,795,319 \$60,380,460 \$1,046,625	11/02/12 01/11/13 05/30/16	63% 82%
HE11	SWPPP						
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$23,053,835 \$22,328,041 \$29,849	11/02/12 01/10/13 11/01/15	88% 95%
HB4C	SWPPP						
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$21,722,402 \$20,699,316 \$0	02/12/13 03/12/13 08/30/15	100% 94%
HA21	SWPPP						OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --()		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	\$2,939,509 \$1,934,768 \$138,130	02/07/14 02/21/14 10/30/15	35% 94%
HE13							
04-SON-101-25.0/29.3 04-3A23U4		ON ROUTE 101, BETWEEN AIRPORT BLVD INTERCHANGE AND WINDSOR RIVER ROAD UNDERCROSSING IN SONOMA COUNTY RECONSTRUCT THE EXISTING AIRPORT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	VALEH, SYD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$31,324,340 \$31,107,344 \$0	12/03/12 12/27/12 06/20/15 08/03/15	100% 98% OVER RUN
HB1 SWPPP							
04-SON-101-42.3/42.3 04-4J0104		IN SONOMA COUNTY, IN GEYSERVILLE, AT 1.07 MILES SOUTH OF CANYON ROAD. MEDIAN SLIDE - INSTALL RSP AND DRAINAGE DIR'S EMERGENCY F.A. INSTALL RSP AND DRAINAGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-3482	\$1,037,000 \$0 \$0	04/16/15 04/16/15	0% 0%
20.20 201130							
04-SON-101-/33.8 04-4J1304		REPAIR JOINT SEAL ASSEMBLY AND PAVEMENT @ RUSSIAN RIVER BRIDGE IN HEALDSBURG, 0.3 MILES NORTH OF GRANT AVENUE REPAIR JOINT SEAL ASSEMBLY & PAVEMENT	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 94901 (707)249-4732	\$351,000 \$306,342 \$141,963	03/11/15 03/11/15 09/09/15	74% 87%
20.20.201 130							
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- ( )		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,702,342 \$5,319	10/04/12 11/06/12 05/16/19	0% 0% PLANT EST SATIS
HB1 SWPPP							
04-SON-121-/7.3 04-1J1504		IN SONOMA COUNTY NEAR SCHELLVILLE FROM RT 37 TO SONOMA CREEK BRIDGE RHMA OVERLAY	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$2,298,615 \$0 \$0	06/09/15 06/25/15 10/20/15	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 08/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-1.2/1.3 04-3G1204 STP-P128-(054)E --()		IN SONOMA COUNTY NEAR CLOVERDALE ABOUT 3.1 MILES WEST OF NORTH CLOVERDALE BOULEVARD CONSTRUCT SOLDIER PILE WALL & CLVRT	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,137,420 \$1,116,120 \$0	12/12/14 01/12/15 07/03/15 07/30/15	100% 100%  COMPLETED
04-SON-128-2.4/2.4 04-1SS224 STP-47C4-(004)E --()		IN SONOMA COUNTY NEAR CLOVERDALE AT 2.3 AND 2.5 MILES WEST OF CLOVERDALE BOULEVARD RETAINING WALL AND SLOPE PROTECTION	GHILOTTI CONSTRUCTION COMPANY, INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$1,053,575 \$282,415 \$0	11/17/14 12/08/14 12/09/15	19% 26%
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$185,967 \$2,070	02/27/12 03/22/12 08/31/17	62% 85%
HA21	WPCP						

**Totals:      Authorized Final Amt:      \$5,656,790,162      Completed to Date:      \$5,173,059,085      Work This Month:      \$49,086,988**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-13-9.0/10	04-3E2304	1
04-ALA-13-9.9/10.1	04-0G2104	1
04-ALA-13-/13.7	04-3J7704	1
04-ALA-24-5.1/6.2	04-294944	1
04-ALA-24-5.6/0	04-4A3424	1
04-ALA-24-5.9/6.2	04-4H8004	1
04-ALA-24-5.9/6.2	04-0J4204	2
04-ALA-24-5.9/6.2	04-0J4004	2
04-ALA-80-1.0/1.7	04-0120M4	2
04-ALA-80-1.7/2.5	04-292274	2
04-ALA-80-1.7/2.2	04-014074	2
04-ALA-80-1.8/0	04-014104	2
04-ALA-80-1.9/8	04-3A7774	3
04-ALA-80-2.5/3.2	04-292264	3
04-ALA-80-2.5/0	04-014084	3
04-ALA-80-6.2/6.5	04-4A8204	3
04-ALA-84-25.5/27.1	04-297614	3
04-ALA-92-6.3/6.8	04-2G3614	3
04-ALA-92-5.1/5.8	04-2G3624	4
04-ALA-580-32.5/32.5	04-1SS054	4
04-ALA-580-4.7/8.2	04-4A07U4	4
04-ALA-580-7.8/19.1	04-2908V4	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-580-8.3/0	04-172434	4
04-ALA-580-8.4/14.6	04-2908C4	4
04-ALA-580-14.6/21.6	04-2908E4	5
04-ALA-580-31.7/31.9	04-1SS044	5
04-ALA-580-41.2/47	04-4H2214	5
04-ALA-680-12.4/15.9	04-1J8304	5
04-ALA-680-19.9/20.2	04-2G4104	5
04-ALA-880-22.6/24	04-3A9214	5
04-ALA-880-24.0/25.5	04-3A9224	6
04-ALA-880-28.4/29.2	04-0A7104	6
04-ALA-880-30.1/31.1	04-1706U4	6
04-ALA-880-32.9/33.9	04-4A8104	6
04-ALA-980-1.1/1.1	04-0J7804	6
04-CC-4-27.5/29	04-1G9404	6
04-CC-4-8.0/25	04-152724	7
04-CC-4-26.6/27.5	04-2285E4	7
04-CC-4-/4.9	04-3E3904	7
04-CC-4-/0	04-4H8404	7
04-CC-24-5.2/5.6	04-3G1604	7
04-CC-580-6.1/6.3	04-003944	7
04-CC-580-6.3/7.7	04-3G4844	8
04-CC-680-1.0/9.9	04-4H6704	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-CC-680-22.7/24.8	04-3A8704	8
04-MRN-1-1.4/0	04-2G8704	8
04-MRN-1-13.1/15	04-1J8404	8
04-MRN-1-17.0/19	04-3E3404	8
04-MRN-1-28.5/0	04-4H8204	9
04-MRN-1-42.5/42.5	04-2J5304	9
04-MRN-101-23.3/27.6	04-264074	9
04-MRN-101-25.7/25.8	04-4J2404	9
04-NAP-12-2.8/3.3	04-264144	9
04-NAP-29-1.0/9.9	04-4H6904	9
04-NAP-29-25.5/28.4	04-259404	10
04-NAP-29-47.0/47.2	04-4A0904	10
04-NAP-29-/3.1	04-3J0104	10
04-NAP-29-/0	04-4H8104	10
04-NAP-37-/7.4	04-3J0304	10
04-NAP-121-3.1/3.1	04-2J9904	10
04-NAP-121-20.2/20.4	04-2A1104	11
04-NAP-121-/11.6	04-3J0004	11
04-NAP-128-20.2/20.2	04-3G7604	11
04-NAP-128-/20.2	04-3J1204	11
04-SCL-9-2.5/7	04-2A4304	11
04-SCL-9-4.2/0	04-4S0504	11

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SCL-17-1.0/99.9	04-4H6604	12
04-SCL-17-4.3/12	04-3E7704	12
04-SCL-35-14.1/17.1	04-3E4204	12
04-SCL-84-12.0/12.1	04-1J6504	12
04-SCL-101-38.0/38.1	04-040604	12
04-SCL-101-38.0/38.1	04-0J0604	12
04-SCL-101-49.0/52.2	04-4A3304	13
04-SCL-101-52.0/52.6	04-235624	13
04-SCL-101-/26.7	04-153304	13
04-SCL-130-/6.9	04-3J8104	13
04-SCL-152-6.1/6.5	04-448834	13
04-SCL-152-9.9/21.9	04-4C2004	13
04-SCL-152-16.2/19.5	04-2A4404	14
04-SCL-152-30.4/35.2	04-2J2004	14
04-SCL-152-/5.2	04-2A2504	14
04-SCL-237-4.0/6.9	04-1J2604	14
04-SCL-280-2.6/0	04-1SS524	14
04-SCL-280-7.8/11.5	04-272044	14
04-SCL-680-/9.9	04-153204	15
04-SF-80-4.9/5.9	04-0435E4	15
04-SF-80-5.8/7.8	04-3G4434	15
04-SF-80-8.2/8.7	04-0120W4	15

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SF-80-8.2/8.7	04-0120F4	15
04-SF-80-8.6/8.9	04-013524	15
04-SF-80-8.6/8.6	04-013544	16
04-SF-80-12.6/13.9	04-0120T4	16
04-SF-101-9.0/0	04-1637N4	16
04-SF-280-4.1/4.4	04-1A5514	16
04-SF0-80-/7.8	04-2J8704	16
04-SM-0-/0	04-0G2224	16
04-SM-1-16.8/17.1	04-4H6204	17
04-SM-1-38.2/39.7	04-1123H4	17
04-SM-1-39.6/40.1	04-1123J4	17
04-SM-1-40.6/41	04-265604	17
04-SM-1-/40.3	04-1J6604	17
04-SM-1-/47.1	04-2J4204	17
04-SM-35-/21	04-2J7104	18
04-SM-82-17.1/0	04-1G5404	18
04-SM-84-17.0/21.5	04-1J2104	18
04-SM-84-28.8/29.3	04-1J5204	18
04-SM-92-5.4/6.2	04-1G8504	18
04-SM-92-14.4/18.8	04-041004	18
04-SM-101-.9/3.6	04-2356A4	19
04-SM-101-9.3/9.9	04-4J0504	19

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SM-101-16.3/17.1	04-235844	19
04-SM-101-/6	04-4A9254	19
04-SM-101-/26.1	04-3J7804	19
04-SM-280-9.4/0	04-4G5914	19
04-SM-280-.3/M27.1	04-1G8304	20
04-SM-280-21.3/0	04-0G7104	20
04-SM-280-25.5/0	04-4G6304	20
04-SOL-12-20.6/21.3	04-2A6204	20
04-SOL-37-9.8/10.6	04-3J0204	20
04-SOL-80-11.3/12.9	04-0A5344	20
04-SOL-80-19.5/19.6	04-1SS574	21
04-SOL-80-39.8/39.8	04-1J7604	21
04-SOL-80-/18.9	04-4J1404	21
04-SOL-680-/13.1	04-3G6504	21
04-SOL-780-.5/7.4	04-2J2804	21
04-SON-1-21.7/0	04-4S1604	21
04-SON-1-29.9/29.9	04-3G7404	22
04-SON-12-9.6/0	04-1A2904	22
04-SON-12-32.7/33	04-3A3304	22
04-SON-101-.9/3.6	04-2640U4	22
04-SON-101-3.4/4.1	04-2640K4	22
04-SON-101-7.1/8.1	04-0A1854	22

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SON-101-20.7/20.7	04-245444	23
04-SON-101-25.0/29.3	04-3A23U4	23
04-SON-101-42.3/42.3	04-4J0104	23
04-SON-101-/33.8	04-4J1304	23
04-SON-116-41.8/44.7	04-283824	23
04-SON-121-/7.3	04-1J1504	23
04-SON-128-1.2/1.3	04-3G1204	24
04-SON-128-2.4/2.4	04-1SS224	24
04-SON-128-17.1/24.7	04-4A8824	24

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
04			
<b>Federal Aid</b>			
-I-	FEDERAL AID (INTERSTATE)	\$172,634,418	\$154,204,945
-S-	FEDERAL AID (SECONDARY)	\$73,282,530	\$53,984,001
-SH-	STATE HIGHWAY	\$4,971,240,447	\$4,676,005,182
-ER-	STORM DAMAGE REPAIR	\$6,172,150	\$6,141,727
		\$433,460,616	\$282,723,230
<b>District Total:</b>		<b><u>\$5,656,790,162</u></b>	<b><u>\$5,173,059,085</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
04	\$43,920,840
<b>Work completed this Period:</b>	\$43,920,840