

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

Page 1
02/01/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-2G5014 HSNH-PG -()X 1595- E -()		IN ALAMEDA COUNTY, ON VARIOUS ROUTES AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	MIDSTATE BARRIER, INC. 3291 SOUTH HWY 99 STOCKTON CA 95213	ROBERT LE 25100 SANTA CLARA STREET HAYWARD, CA 94542 (408)595-4007	\$3,785,900 \$28,750 \$28,750	11/03/15 11/16/15 07/15/16	0% 1%
04-ALA-13-4.3/9.6 04-1J1904 NHP-P013-(027)E --()		IN ALA COUNTY IN OAKLAND FROM RTE 13/580 SEPARATION TO RTE 13/24 SEPARATION. RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054		\$4,096,328 \$0 \$0	09/28/15 10/14/15	0% 0%
04-ALA-13-4.9/4.9 04-1SS414 NHP-P013-(026)E --()		IN ALAMEDA IN OAKLAND AT 0.1 MILE SOUTH OF CARSON STREET UNDERCROSSING SOLDIER PILE RETAINING WALL WITH	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	JASON TRINH 3401 REGATTA BLVD RICHMOND, CA 94504 (510)774-6007	\$1,573,621 \$484,865 \$484,865	10/26/15 11/05/15 05/24/16	1% 31%
04-ALA-13-8.8/0 04-2G8304 STP- ER-()1 1 00-4E -()		IN ALAMEDA COUNTY, IN OAKLAND, ON ROUTE 13 NEAR BROADWAY TERRACE REPAIR SLOPE SLIDE WITH SOLDIER	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054		\$1,299,547 \$0 \$0	11/20/15 12/17/15	0% 0%
04-ALA-13-9.0/10 04-3E2304		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE SOUTH OF BROADWAY TERRACE UNDERCROSSING TO HILLER DRIVE REPLACE ASPHALT CONCRETE SURFACING	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6035	\$578,257 \$516,246 \$0	06/09/15 06/25/15 12/21/15 12/22/15	100% 100%
04-ALA-13-9.9/10.1 04-0G2104		IN ALAMEDA COUNTY IN OAKLAND ON NB ROUTE 13 (TUNNEL RD) BETWEEN HILLER DRIVE & VINCENTE ROAD UPGRADE SHOULDER/SIDEWALK	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$936,411 \$951,953 \$4,250	04/24/15 05/07/15 01/13/16	100% 100%

COMPLETED

HB4N

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

Page 2
02/01/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,291,280 \$1,659,063 \$1,000	08/06/14 08/21/14 02/15/19	0% 0% PLANT EST SATIS
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	\$2,585,000 \$1,874,017 \$0	01/13/14 01/13/14 01/30/16	100% 72% OVER RUN
20.20.201 130							
04-ALA-24-5.9/6.2 04-4H8004		IN ALAMEDA/CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL BORES 1,2, AND 3 RECONSTRUCT FIRE SUPPRESSION WATER SYS RECONSTRUCT WATER SUPPLY SYSTEM	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$3,985,000 \$2,968,374 \$0	02/21/13 02/21/13 11/19/15 01/15/16	100% 100% OVER RUN
20.20.201 130							
04-ALA-24-5.9/6.2 04-0J4204		IN ALAMEDA COUNTY AND CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL, REPLACE UNINTERRUPTED POWER SUPPLY (UPS) SY REPLACE POWER SUPPLY SYSTEM (UPS)	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$835,000 \$839,329 \$0	08/19/13 08/19/13 01/30/16	100% 100% OVER RUN
20.80.360 000							
04-ALA-24-/0 04-4H8304 BHNH-P -()X 1603- E -()		IN ALAMEDA COUNY AT VARIOUS LOCATIONS ON ROUTES 24,580,680,880, AND 980 BRIDGE REPAIR WORK	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503		\$2,962,035 \$0 \$0	10/15/15 11/04/15	0% 0%
HM							
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$865,655 \$749,221 \$1,890	12/19/12 02/13/13 09/09/16	0% 0% PLANT EST SATIS
HA12	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --()		IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING, INC. 5029 FORNI DRIVE CONCORD, CA 94520	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	\$1,973,229 \$1,944,347 \$186	11/14/11 12/02/11 05/18/16	90% 100%
HA23	WPCP						
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANSISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553-7309	HALALI, BEHZAD 345 BURMA ROAD OAKLAND, CA 94607 (510)867-6107	\$14,535,566 \$8,458,373 \$629,700	07/29/14 08/19/14 07/05/16	34% 58%
HA12							
04-ALA-80-1.9/8 04-3A7774		TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	\$16,167,273 \$15,870,707 \$0	10/12/12 11/06/12 01/30/16	97% 97%
	SWPPP						
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	\$6,185,492 \$6,169,919 \$2,970	05/31/12 06/27/12 10/04/16	0% 0% PLANT EST SATIS
HA42	SWPPP						
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$305,915 \$282,774 \$675	09/19/14 10/02/14 02/05/18	35% 99%
HA22							
04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE AND PLEASANTON FROM .1 MILE SO TH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD. EXPRESSWAY WIDENING - SEGMENT 2 SOU	DESILVA GATES CONSTRUCTION PATPARDO, ROMMEL HERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909	PATPARDO, ROMMEL 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7920	\$34,795,742 \$0 \$0	09/30/15 10/20/15	0% 0%
HB4C							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --()		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$660,880 \$571,491 \$2,115	10/09/14 10/22/14 05/03/18	0% 0% PLANT EST SATIS
04-ALA-92-6.3/6.8 04-2G3614		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARATION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,300,086 \$1,211,777 \$1,890	05/20/13 06/13/13 04/14/17	0% 0% PLANT EST SATIS
04-ALA-260-.8/2 04-4A4804 NHP-P260-(005)E --()		IN ALAMEDA COUNTY, ROUTE 260 IN AND NEAR ALAMEDA AND OAKLAND FROM 0.1 MILE WEST OF POSEY AND WEBSTER ST TUBES TO 0.1 MILE EAST OF REPAIR HANDRAIL AND SIDEWALK ALONG	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	LOI, LAWRENCE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)231-7117	\$7,884,755 \$260,890 \$260,890	10/20/15 11/02/15 06/30/16	7% 3%
04-ALA-580-.4/48 04-2G5224 HSNH-PIG -()X 1601- E -()		IN ALAMEDA COUNTY ON RTE 580 FROM GREEVILLE ROAD UC TO CERRITO CREEK AND ON RTE 680 FROM SCOTT RD UC TO SUNOL-KOOPMAN UC UPGRADE TRANSITION RAILING AT	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	MOGHADAM, SIAVOSH 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8168	\$1,129,195 \$2,980 \$2,980	12/04/15 12/22/15 05/24/16	1% 0%
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$41,022,580 \$38,723,799 -\$747,529	06/18/12 07/16/12 07/06/16	84% 91%
04-ALA-580-4.9/5 04-1SS034 NHPI-580 -()1 064- E -()	SWPPP	IN ALAMEDA COUNTY, ON WESTBOUND OF ROUTE 580. AT PM 5.0 CONSTRUCT SOLDIER PILE WALL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407		\$6,552,793 \$0 \$0	12/18/15 01/15/16	0% 0%

HA23

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-7.8/19.1 04-2908V4		IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$34,069,182 \$33,035,434 \$1,500	11/16/12 12/20/12 11/12/15	100% 96%
HB5	SWPPP						
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)460-3504	\$69,670,142 \$69,684,275 \$166,607	11/20/12 12/20/12 03/24/16	88% 97%
HB5	SWPPP						
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --()		IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 - B- GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$50,656,569 \$49,318,853 \$0	10/29/12 12/13/12 12/18/15	100% 98% OVER RUN
HB5	SWPPP						
04-ALA-580-19.4/46 04-2G5214 HSNH-PIG -(001) 3E--() --() HC153		IN ALAMEDA COUNTY UPGRADE TRANSITION RAILING	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$2,992,222 \$0 \$0	09/30/15 10/15/15	0% 0%
04-ALA-580-30.5/30.5 04-0K7604		NEAR SAN LEANDRO, AT RTE. 238, SEPARATION (BR. NO. 33-0214L) DIRECTOR'S ORDER EMERGENCY F.A. REPAIR JOINT SEAL ASSEMBLIES	VALENTINE CORPORATION . . . 111 PELICAN WAY, SAN RAFAEL, CA 94901	HARPAL CHAHAL 25100 SANTA CLARA STREET, HAYWARD, CA 94544 (510)867-6091	\$1,183,000 \$0 \$0	10/15/15 10/15/15	0% 0%
20.20.201 130							
04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --()		IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE	GHILOTTI CONSTRUCTION CO INC JOHN PRESTON 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	REZA, KAMKAR 5675 B. GIBRALTOR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,294,340 \$1,244,748 \$3,675	10/22/14 11/05/14 06/30/15	100% 94%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-32.4/32.5 04-2G8604 NHPI- 580-(059)E --()		IN ALAMEDA COUNTY, IN SAN LEANDRO AT THE BENEDICT DRIVE OFFRAMP ON ROUTE 580 CONSTRUCT RETAINING WALL/PLANTING	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,649,952 \$1,114,693 \$83,047	08/31/15 09/18/15 07/29/16	11% 67%
HA23							
04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --()		IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	MOGHADAM, SIAVOSH 5675 B GIBRALTAR DR PLEASANTON, CA 94588 (925)460-3519	\$2,443,062 \$2,444,577 \$1,200	09/19/14 10/08/14 04/11/16	61% 100%
HA23							
04-ALA-580-32.9/46.5 04-3G7104 NHPI-X001-(592)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688		\$964,468 \$0 \$0	08/24/15 09/11/15	0% 0%
HB4N							
04-ALA-580-41.2/47 04-4H2214 NHPI-X001-(588)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE EAST OF BOSTON AVENUE OVERCROSSING TO 0.2 MILE WEST OF JCT RTE 80 HMA OVERLAY, PCC SLAB, GUARDRAIL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$13,202,012 \$11,285,731 \$223,798	02/18/15 03/10/15 01/22/16	98% 85%
HA22							
04-ALA-580-46.0/46.8 04-1A6724 NHPI-580 -()1 065- E -()		IN ALAMEDA COUNTY IN OAKLAND AT ROUTE 80/580/880 SEPARATION CLEAN AND PAINT STRUCTURAL STEEL	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534		\$12,998,408 \$0 \$0	12/14/15 12/22/15	0% 0%
HA21							
04-ALA-580-/0 04-0K3104		REPAIR SMART CONTROLLER REPAIR PUMP INSTALFLOW METER, ROCK COBBLE, AND LOW-FLOW FIXTURES AT STATE OWNED FACILITIES DIRECTOR'S ORDE DROUGHT MITIGATION - WATER CONSERVATION	SUAREZ & MUNOZ CONSTRUCTION INC . . 20975 CABOT BLVD HAYWARD, CA 94545	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	\$905,000 \$543,476 \$0	10/08/15 12/10/15 02/10/16	57% 60%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-19.9/20.2 04-2G4104 HSNH- PIG-(680) 074-E -() --() HB1		IN ALAMEDA COUNTY IN THE CITY OF DUBLIN ON I-680 AT I-580/680 INTER CHANGE REPLACE METAL GUARDRAIL WITH	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	NGO, HUNG N. 5675 GIBRALTAR DRIVE B PLEASANTON, CA 94588 (510)224-6790	\$656,090 \$668,400 \$0	07/15/15 08/03/15 12/15/15	100% 100%
04-ALA-880-22.6/24 04-3A9214 HB4N SWPPP		IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	FROM RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	\$47,479,043 \$47,048,189 \$306,408	09/14/12 10/17/12 02/15/16	100% 96% OVER RUN
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --() HB4N		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. _____ MODIFY INTERCHANGE AND CONSTRUCT	ALLEN CARNESECCA 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$56,560,701 \$18,686,083 \$464,327	04/30/14 05/13/14 06/12/18	28% 33%
04-ALA-880-28.9/29 04-0K9104 20.20.201 130		23RD AVENUE OVER CROSSING BRIDGES REMOVE BRIDGE RAILING AND FENCING, PLACE TEMPORARY K-RAIL, PLACE FENCING ALONG RIGHT EDGE-OF-DEC REMOVE BRIDGE RAILING, PLACE FENCING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD, LIVERMORE, CA 94542	JOY CHEUNG 25100 SANTA CLARA STREET, HAYWARD, CA 94542 (408)591-5122	\$515,000 \$172,269 \$0	10/27/15 10/28/15 11/20/15	100% 33%
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --() HA22		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	0.4 MILE 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,627,891 \$1,532,281 \$11,479	09/12/14 10/08/14 03/13/18	27% 99%
04-ALA-980-1.1/1.1 04-0J7804 SHOPP 353		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	\$7,276,937 \$7,159,253 \$0	11/07/13 11/07/13 12/20/15	50% 98%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	\$11,482,605 \$10,864,718 \$164,007	08/12/14 09/02/14 11/02/16	98% 95%
04-CC-4-11.0/0 04-286804 NHP-000C-(406)E --()		COUNTIES ON VARIOUS ROUTES AND LOCATIONS. WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	AMIR HATEFI 2727 SYSTRON DR. SUITE 150 CONCORD, CA 94518 (925)602-9011	\$1,823,142 \$956,270 \$110,727	10/13/15 10/23/15 03/11/16	50% 52%
HA42							
04-CC-4-26.6/27.5 04-2285E4		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. ATTN: CALE SHERMAN 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$46,659,247 \$45,985,235 \$142,797	10/11/11 11/03/11 01/29/16	100% 98% SUSPENDED
HB4C	SWPPP						
04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	DAN BAKER BAY CITIES/MYERS JV PO BOX 6227 CONCORD, CA 94524-6227	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$54,979,492 \$47,600,681 \$667,000	05/25/12 07/03/12 06/03/16	100% 86%
HB4C	SWPPP						
04-CC-4-/4.9 04-3E3904		IN CONTRA COSTA COUNTY IN AND NEAR HERCULES FROM SAN PABLO AVENUE TO CUMMINGS SKYWAY OVERCROSSING RESURFACING	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ARSHAD, MIAN 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (925)602-9021	\$2,649,550 \$1,087,408 \$0	06/09/15 06/25/15 02/01/16	67% 41%
HM1							
04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --()		IN CONTRA COSTA COUNTY, IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM	RGW CONSTRUCTION, INC. KOREY MARR, PM 550 GREENVILLE ROAD LIVERMORE, CA 94550	HATEFI, AMIR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)867-6034	\$3,497,469 \$3,494,304 \$14,320	12/12/14 01/15/15 09/18/15	31% 98%
HA4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-80-5.2/9.7 04-2G4424 HSNH-PIG -()0 1- 11-(E) --()		IN CONTRA COSTA COUNTY ON ROUTE 80 AT MIDSTATE BARRIER, INC. VARIOUS LOCATIONS UPGRADE GUARDRAIL	MIDSTATE BARRIER, INC. PO BOX 30550 STOCKTON, CA 95213	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	\$258,391 \$0 \$0	12/11/15 12/22/15 06/01/16	0% 0%
04-CC-580-6.1/7.8 04-3G4574		IN CONTRA COSTA, MARIN, AND SAN FRANCISCO COUNTIES ON THE SAN FRANCISCO-OAKLAND BAY BRIDGE AND RICHMOND -SAN RAFAEL BRIDGE REPLACE JOINT SEALS AND RELATED	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD,SUITE 100 SACRAMENTO CA 95834	RONALD GOLDGRUBER 3401 REGATTA BLVD RICHMOND CA 94804 (510)385-7004	\$3,796,937 \$0 \$0	10/21/15 11/16/15 07/11/16	0% 0%
HA21							
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	GOLDGRUBER, RONALD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	\$28,877,671 \$19,002,148 \$492,173	04/10/14 05/05/14 04/25/17	50% 66%
04-CC-680-1.0/9.9 04-4H6704		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS)	STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$4,885,000 \$4,521,568 \$0	01/22/13 01/22/13 03/30/16	100% 93% OVER RUN
20.20.201 130							
04-CC-680-10.4/0 04-1SS474 NHPI-680 -()1 067- E -()		NEAR DANVILLE, AT 0.1 MILE SOUTH OF STONE VALLEY ROAD REMOVE SLIDE INSTALL RSP	RGW CONSTRUCTION, INC. 550 GREENVILLE RD LIVERMORE CA 94550		\$2,578,213 \$0 \$0	01/05/16 01/22/16	0% 0%
04-CC-680-22.7/24.8 04-3A8704 NHPI-6801-(071)E --()		NEAR MARINA VISTA,REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC WILLIAM R REAMES 3701 MALLARD DR. BENICIA CA 94510	PM MARVIN GUINEZ 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9037	\$13,948,950 \$13,846,074 \$262,287	04/16/14 04/30/14 01/01/17 01/26/16	0% 0% PLANT EST SATIS
HA21							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-/0 04-2G4514 HSNH- PG -()X 3030- E -()		IN CONTRA COSTA COUNTY ON ROUTES 160, 242 AND 680 AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	DREAMBUILDER CONSTRUCTION CORP. 1324 E. LAWSON LN. PLACENTIA, CA 92870	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	\$2,354,337 \$0 \$0	11/24/15 12/18/15 01/01/17	0% 0%
04-MRN-1-1.4/0 04-2G8704 STP-19A6-(004)E --()		IN MILL VALLEY, AT ASH STREET CONSTRUCT SOIL NAIL WALL, GUARDRAIL	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA, CA 92870	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$410,661 \$362,913 \$0	01/16/15 02/03/15 12/18/15 12/24/15	100% 100% COMPLETED
04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --()		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	STEVE RUSSELL 756 W FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,715,524 \$69,426 \$0	08/05/15 08/19/15 03/26/21	5% 4%
HA23							
04-MRN-1-13.1/15 04-1J8404		IN MARIN COUNTY ON ROUTE 1 FROM 0.2 MILE NORTH OF CALLE DEL ARROYO TO 1.0 MILE SOUTH OF AUDOBON CANYON RANCH. AC RESURFACING	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$809,020 \$4,977 \$0	05/07/15 06/08/15	35% 1%
04-MRN-1-17.0/19 04-3E3404		IN MARIN COUNTY, NEAR BOLINAS, FROM 0.1 MILE SOUTH OF BOLINAS FAIRFAX ROAD TO 1.5 MILES NORTH OF HORSESHOE HILL ROAD PLACE RUBBERIZED HMA (GAP GRADED)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$894,298 \$0 \$0	05/12/15 06/08/15	0% 0%
HM1							
04-MRN-101-18.6/27.7 04-264H34		IN MARIN COUNTY IN NOVATO AND NEAR BURDELL AT VARIOUS LOCATIONS FROM SOUTH NOVATO BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF REDW SOUND WALL AND HIGHWAY PLANTING	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901		\$2,490,563 \$0 \$0	11/05/15 12/02/15	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-23.3/27.6 04-264074		CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIAN/BICYCLE FACILITY.	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$26,251,623 \$26,336,327 \$0	09/14/12 10/17/12 01/29/16	90% 100%
HB5	SWPPP	CONSTRUCT INTERCHANGE ON RTE 101 AT					
04-MRN-101-25.7/25.8 04-4J2404		MAINLINE 101 AT THE NEW SAN ANTONIO OC REPLACE DRAINAGE CULVERTS AND BACKFILL SINKHOLES DIRECTOR'S ORDER EMERGENCY F.A.	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 945072411	HAL STREATER 1009 CLEGG COURT, ST G, PETALUMA, CA (925)838-5675	\$1,665,000 \$1,414,445 \$0	06/12/15 06/12/15 01/30/16	98% 85%
20.20.201 130		REPLACE DRAINAGE CULVERTS & B.FILL S.HOLES					
04-MRN-101-25.7/25.8 04-4W2404		MAINLINE 101 AT THE NEW SAN ANTONIO OC REPLACE DRAINAGE CULVERTS AND BACKFILL SINKHOLES DIRECTOR'S ORDER EMERGENCY F.A.	GORDON N BALL, INC 3333 CAMILLE WAY ALAMO, CA 94507	SMITH, JOHN 1009 CLEGG COURT, ST G. PETALUMA, CA 94952 (925)838-5675	\$3,645 \$0 \$0	10/05/15 10/05/15 12/16/15	0% 0%
04-MRN-580-3.3/4.5 04-4G4704 HSNH-PIG -() --()		IN MARIN COUNTY, IN SAN RAFAEL, AT SIR FRANCIS DRAKE BLVD OC AND BELLAM BLVD UC UPGRADE BRIDGE RAILS.	VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CR. A RANCHO CORDOVA CA 95742	STEVE RUSSELL 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,621,798 \$736,232 \$328,680	10/12/15 11/02/15 03/10/16	51% 45%
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --() HB4C	SWPPP	IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	0.5 GHILOTTI CONSTRUCTION, INC. RED TOP 246 GHILOTTI AVE SANTA ROSA CA 95407	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	\$41,464,493 \$41,356,039 \$70,131	01/11/12 02/03/12 09/05/14	0% 0% PLANT EST SATIS
04-NAP-12-/3.3 04-2641A4 HB4C		IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	JESSICA BAILEY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$553,044 \$72,970 \$62,620	07/31/15 08/19/15 03/03/20	1% 13%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDWARE REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	\$3,910,000 \$3,886,665 \$0	01/14/13 01/14/13 03/30/16	100% 99% OVER RUN
20.20.201 130							
04-NAP-29-25.5/28.4 04-259404 STP-P029-(014)E --()		IN NAPA COUNTY IN AND NEAR ST. HELENA FROM MEE LANE TO 0.1 MILE SOUTH OF SULPHUR CREEK BRIDGE OVERLAY, WIDEN, 2-WAY TURN LANES	MARTY MURPHY GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$9,956,306 \$3,500,144 \$358,436	03/17/15 04/02/15 07/06/16	31% 35%
HA22							
04-NAP-29-47.0/47.2 04-4A0904 STP-P029-(117)E --()		IN NAPA COUNTY ON ROUTE 29 AT THE TROUTDALE CREEK BRIDGE (#21-0004) BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	VALEH, SYD 403 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$4,860,354 \$4,598,558 \$174,937	02/23/15 03/04/15 12/15/16	32% 94%
HA21							
04-NAP-29-/0 04-4H8104		IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS W/METHACRYLATE	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$775,030 \$662,550 \$0	05/07/15 06/08/15 10/01/15	100% 93% OVER RUN
HA21							
04-NAP-121-3.1/3.1 04-2J9904		IN NAPA COUNTY NEAR CUTTING WHARF ROAD REPAIR BUCKELED AND CRACKED ROADWAY CAUSED BY NAPA EARTHQUAKE RECONSTRUCT BUCKELED PAVEMENT	GHILOTTI CONSTRUCTION 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$525,000 \$175,087 \$0	08/25/14 08/25/14 10/24/14	100% 33%
20.20.201 130							
04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --()		IN NAPA COUNTY, ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$610,648 \$367,086 \$24,400	12/18/14 01/12/15 06/02/16	85% 69%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-/20.2 04-3J1204		REPLACE BEARING PADS, STIFFENERS, JOINT SEALS, RELOCATE CROSS BRACING, CUT STEEL GIRDER ENDS @ CAPELL CREEK BRIDGE	GOLDEN GATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$365,000 \$254,968 \$0	02/05/15 02/05/15 01/15/16	95% 70%
20.20.201 130		REPLACE BEARING PADS & RELOCATE BRACING					
04-SCL-9-4.2/0 04-4S0504 STP-S009-(018)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 NEAR SARATOGA 0.84 MILE WEST OF ROAD CONSTRUCT TIE-BACK WALL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$1,918,601 \$1,871,045 \$22,311	11/05/14 12/03/14 01/25/16	99% 97%
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$3,475,000 \$3,454,923 \$0	01/22/13 01/22/13 01/30/16	76% 99%
20.20.201 130							
04-SCL-17-4.3/12 04-3E7704		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE WITH METHACRYLATE	ETIC ENGINEERING, INC. 2285 MORELLO AVENUE PLEASANT HILL CA 94523	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7130	\$630,335 \$557,020 \$0	06/09/15 07/13/15 01/04/16	88% 88%
HM3							
04-SCL-17-/1.6 04-0K7004		CHEMEKETA PARK, AT 1.6 MILES NORTH OF SANTA CRUZ COUNTY LINE DIRECTOR'S ORDER EMERGENCY F.A. INSTALL RSP, EXTEND DS @ ERODED EMBANKMENT	GRANITE CONSTRUCTION COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	MOAID LAYMOUN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$1,865,000 \$224,813 \$0	09/17/15 09/17/15 12/21/15	100% 12%
20.20.201 130							
04-SCL-17-/0 04-2J1704 NHP-X085-(057)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070		\$4,315,290 \$0 \$0	12/01/15 12/10/15	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-82-14.8/18.1 04-2G5404 HSNH-P082-(025)E --()		IN SANTA CLARA COUNTY, IN SUNNYVALE AT VARIOUS LOCATIONS. DRAINAGE IMPROVEMENTS, CURB RAMP	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043		\$4,769,299 \$0 \$0	01/06/16 01/26/16	0% 0%
04-SCL-84-12.0/12.1 04-1J6504		REPAIR BRIDGE DECK - INSTALL CORRUGATED METAL DECK REPAIR BRIDGE DECK	GOLDEN STATE BRIDGE, INC 2990 BAY VISTA COURT, STE D BENICIA, CA 94510	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$1,085,000 \$748,059 \$0	03/20/14 03/20/14 10/09/14	100% 69%
20.20.201 130							
04-SCL-85-4.5/4.5 04-0K4604		SOUTHBOUND RIGHT SHOULDER 0.2 MILES NORTH OF BLOSSOM HILL ROAD IN CITY OF SAN JOSE DIRECTOR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE AND DRAINAGE SYSTEM	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	VINAY CHAMPANERIA 1007 KNOX AVE SAN JOSE, CA 95122 (510)714-7091	\$457,000 \$0 \$0	10/26/15 01/13/16	0% 0%
20.20.201 130							
04-SCL-87-4.9/4.9 04-1SS484		IN SANTA CLARA COUNTY IN SAN JOSE AT VIRGINIA STREET OVERCROSSING INSTALL PERMEABLE BLANKET.	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	EUNMI CHOI 2210 O'TOOLE AVE. #150 SAN JOSE, CA 95131GRANITE ROCK (408)232-0223	\$159,240 \$2,083 \$0	09/29/15 10/14/15 03/31/16	58% 1%
04-SCL-87-4.9/5.1 04-0K6604		SB ROUTE 280 TO SB ROUTE 87 CONNECTOR DIRECTOR'S ORDER EMERGENCY F.A. REPAIR DAMAGED WOOD SOUND WALL & MISC.	BAY CITIES PAVING AND GRADING, INC. 1450 CIVIC COURT, BLDG B#400 CONCORD, CA 94520	PANDYA, NILESH 2210 O'TOOLE AVE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$825,000 \$0 \$0	10/07/15 10/07/15	0% 0%
20.20.201 130							
04-SCL-101-38.0/38.1 04-040604		REPLACING FAILED GROUNDWATER PUMPS IN SCL.CO.SAN JOSE CITY.INSTALLING DRAINAGE SYST.AND RECONSTRUCTING THE AC PAVEMENT. DIRECTOR'S REPLACE GROUND WATER PUMPS IN SANTA CLARA	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$7,200 \$0 \$0	10/22/13 10/10/13 04/30/14	0% 0%
20.20.201 130							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-38.0/38.1 04-0J0604		IN SANTA CLARA CO, IN SAN JOSE, AT 10TH STREPLACE GROUNDWATER PUMPS, INSTALL DRAIN, AND REPAIR AC PAVEMENT. DIRECTOR'S EMERGENCY REPLACE PUMPS, INST DRAIN, REPAIR PAVEMENT	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$1,035,000 \$932,050 \$0	10/22/13 10/22/13 11/30/15	0% 90%
20.20.201 130							
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --()		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$15,512,910 \$4,604,752 \$98,433	04/28/15 05/15/15 04/04/18	22% 30%
HA21							
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$9,603,868 \$9,445,613 \$0	03/22/13 04/18/13 12/10/15	100% 100% OVER RUN
HB1 SWPPP							
04-SCL-152-30.4/35.2 04-2J2004 NHP-P152-(086)E --()		IN SANTA CLARA COUNTY ABOUT 20 MILE EAST OF GILROY FROM PACHECO CREEK TO SANTA CLARA/MERCED COUNTY LINE COLD PLANE AC PAVEMENT/PLACE RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B-400 CONCORD, CA 94520	NGUYEN, VERNON 2210 O'TOOLE AVE, STE 150 SAN JOSE, CA 95131 (408)232-3024	\$3,468,197 \$794,742 \$0	05/29/15 06/22/15 01/12/16	53% 23%
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --()		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$14,079,051 \$8,315,297 \$14,238	05/29/14 06/18/14 05/30/17	60% 59%
HB1							
04-SCL-280-7.5/11.5 04-272054 NHPI-280 -()1 143- -()		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY EXPRESSWAY UNDERCROSSING REHABILITATE EXISTING PAVEMENT ON	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568		\$1,575,575 \$0 \$0	11/24/15 12/17/15	0% 0%

HA

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-20.5/20.5 04-4J2704		NEAR PALO ALTO, 0.1 MILE SOUTH OF ALPINE ROAD, REPAIR CULVERT AND SINKHOLE REPAIR CULVERT AND SINKHOLE	AVAR CONSTRUCTION INC. 47375 FREMONT BLVD. FREMONT, CA 94538	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$1,639,000 \$1,081,146 \$0	07/17/15 09/18/15 02/28/16	100% 66% OVER RUN
20.20 201130							
04-SF-80-4.9/5.9 04-0435E4		IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	\$3,893,335 \$3,883,602 \$560	11/29/10 12/14/10 02/01/16	0% 0% PLANT EST SATIS
HA4S3	SWPPP						
04-SF-80-5.8/7.8 04-3G4434		IN SAN FRANCISCO ON ROUTE 80 AT THE SAN FRANCISCO OAKLAND BAY BRIDGE. IN SAN FRANCISCO ON ROUTE 80 AT THE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$1,425,319 \$1,429,023 \$0	10/31/14 11/12/14 12/28/15	100% 99%
HA21							
04-SF-80-8.6/8.9 04-013524		IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566	SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$72,436,836 \$32,535,062 \$2,038,192	03/19/15 04/08/15 03/14/18	24% 45%
HA4S3							
04-SF-80-8.6/8.6 04-013544		IN THE CITY AND COUNTY OF SAN FRANCISCO NEAR YERBA BUENA ISLAND MARINE FOUNDATION REMOVAL	KIEWIT/MANSON AJV 4650 BUSINESS CENTER DRIVE FAIFIELD, CA 94534	BOAL, BRIAN 333 BURMA ROAD OAKLAND, CA 94607 (510)714-7074	\$16,439,675 \$15,603,054 \$131,943	04/17/15 04/27/15 01/20/16	100% 100%
HA12							
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$148,771,390 \$114,184,001 \$781,298	11/27/12 01/10/13 06/02/17	68% 77%
HA4S3	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-1.6/4.1 04-3G7004 NHP-000C-(412)E --()		IN MARIN COUNTY AND IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901		\$1,992,118 \$0 \$0	12/02/15 01/26/16	0% 0%
HA21							
04-SF-101-3.4/0 04-3G1704 NHP-Q101-(271)E --()		IN THE COUNTY AND CITY OF SAN FRANCISCO AT 23RD STREET OVERCROSSING CONSTRUCT SOLDIER PILE WALL	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (510)754-0001	\$782,725 \$142,305 \$142,305	10/12/15 10/23/15 03/11/16	17% 18%
HA23							
04-SF-101-9.0/0 04-1637N4 NHP-X075-(045)N --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT CRISSY FIELD MODIFY & EXTEND STORM DRAIN OUTFALL	POWER ENGINEERING CONSTRUCTIONCOMPANY 1501 VIKING STEET SUITE 200 ALAMEDA CA 94501	ABDI, ABDOLREZA 603 MASON ST., PARK PRESIDIO SAN FRANCISCO, CA 94129 (510)867-6023	\$2,512,898 \$2,416,220 \$0	03/19/15 04/02/15 11/23/15	39% 100%
HB1							
04-SF-101-/0 04-0K2304		SF, SM, SCL COUNTIES AT VARIOUS ROUTES AND LOCATIONS DIRECTOR'S ORDER EMERGENCY ELB FA INSTALL CONTROLLERS & UPGRADE IRR SYSTEMS	NORCAL GENERAL CONSTRUCTION 1950 MAJESTIC CT. SAN JOSE, CA 95132	BRIAN MACKLE 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5701	\$2,265,000 \$910,621 \$0	09/24/15 12/08/15 02/19/16	59% 40%
20.20.201 130							
04-SF-280-.1/1.5 04-4H9004 HSNH-PI -()2 11- 14-(E) --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT ROUTE 280 SOUTHBOUND OFF-RAMP TO JOHN DALY BOULEVARD AND AT SAN JOSE AVENUE OVERCROSSIN CONSTRUCT CONCRETE BARRIER AND	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	JOSE DAVID PACIFICA CONSTRUCTION OFFICE 585 LINDA MAR BLVD, PACIFICA, (510)754-0001	\$1,362,992 \$0 \$0	12/14/15 01/07/16 04/12/16	0% 0%
04-SF0-80-/7.8 04-2J8704		INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161-9070	WONG, DUDLEY 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7628	\$9,075,000 \$2,248,912 \$82,454	03/16/15 03/16/15 05/05/16	67% 25%
20.20.201 130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-0-/0 04-0G2224 STP-000C-(378)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$943,525 \$863,545 \$0	10/08/14 10/22/14 12/24/15 12/29/15	100% 100% COMPLETED
04-SM-1-32.0/32 04-1J5904 NHP-P001-(598)E --()		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT SURFER'S BEACH, FROM 0.3 MILE NORTH OF SANTA ANA STREET TO SANTA ANA STREET/WASHOUT CONSTRUCT RETAINING WAL, ROCK SLOPE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ABDI ABDOLREZA 603 MASON ST, PARK PRESIDIO SAN FRANCISCO CA 94129 (510)867-6023	\$603,287 \$369,455 \$0	10/20/15 11/04/15 01/22/16	38% 61%
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,837,537 \$1,234,866 \$7,962	07/01/13 08/07/13 10/09/19	0% 0% PLANT EST SATIS
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --()		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	\$1,248,070 \$1,226,526 \$0	03/09/09 03/20/09 04/28/15	100% 100% PLANT EST SATIS
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --()		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$7,434,138 \$7,730,873 \$2,425	03/10/14 03/24/14 01/05/18	46% 98%
04-SM-1-/47.1 04-2J4204	SWPPP	IN SAN MATEO COUNTY, IN DALY CITY AT CLARINDA AVENUE, REPAIR EMBANKMENT SLOPE WASHOUT, INSTALL (RSP) DIRECTOR'S ORDER EMERGENCY F REPAIR EMBANKMENT SLOPE WASHOUT.	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	WASHINGTON, MARCUS 585 LINDA MAR DRIVE PACIFICA, CA 94404 (650)738-3804	\$485,000 \$262,240 \$0	12/03/14 01/27/15 06/30/15	88% 54%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

Page 19
02/01/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-/21 04-2J7104		IN SAN MATEO & SANTA CLARA COUNTIES ON ROUTE 35, IN AND NEAR PALO ALTO AND WOODSIDE FROM SANTA CLARA/SAN MATEO COUNTY LINE TO 2 MIL RESURFACE ROADWAY WITH SAND COVER	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,861,724 \$1,561,535 \$0	05/20/15 06/08/15 11/30/15 12/24/15	100% 100% COMPLETED
04-SM-82-17.1/0 04-1G5404 HSNH-P082-(24E) --()		IN SAN MATEO COUNTY IN MILLBRAE AT MILLWOOD DRIVE CONSTRUCT SIGNALIZED INTERSECTION	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$284,232 \$14,659 \$0	06/15/15 07/01/15 01/31/16	63% 5%
HB4N							
04-SM-84-17.0/21.5 04-1J2104		IN SAN MATEO COUNTY IN WOODSIDE FROM 1.0 MILE NORTH FRIARS LANE TO ROUTE 280 REPLACE ASPHALT CONCRETE SURFACING	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$637,886 \$588,801 \$0	05/12/15 06/09/15 11/30/15 12/24/15	100% 100% COMPLETED
04-SM-84-28.8/29.3 04-1J5204		IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$880,237 \$794,134 \$11,480	03/18/15 04/02/15 02/17/16	0% 0% PLANT EST SATIS
04-SM-92-5.4/6.2 04-1G8504 HSST-PG -()0 C- 39-() --() HB34		IN SAN MATEO CO, ON RTE 92, FROM E. OF SKYLINE BLVD TO 0.4M W. OF HWY 35 & IN SOLANO CO, ON RTE 780, FROM 0.2M W. OF E. 5TH S INSTALL OR MODIFY METAL BEAM GUARD	0.1M DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870	PABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3877	\$941,061 \$721,866 \$17,924	07/13/15 08/04/15 02/08/16	88% 75%
04-SM-92-14.4/18.8 04-3G4864		IN SAN MATEO AND ALAMEDA COUNTIES ON ROUTE 92 AT SAN MATEO HAYWARD STRUCTURAL STEEL PAINTING	LIBERTY MAINTENANCE, INC. DBA OHIO LIBERTY MAINTENANCE, INC. 777 N. MERIDIAN RD. YOUNGSTOWN OH 44509		\$44,861,915 \$0 \$0	12/18/15 01/15/16	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	\$1,039,334 \$901,827 \$1,809	09/18/13 10/03/13 10/17/17	56% 87%
04-SM-101-9.3/9.9 04-4J0504		IN BELMONT, SM CO, FROM SEM LANE TO 0.4 MILE OF NORTH OF RALSTON AVE, CLEAN DRAINAGE SYSTEMS, INSTALL MANHOLES & LINE CULVERTS DIRECTOR CONSTRUCT DRAINAGE SYSTEM & REMOVE DEBRIS.	PIPE AND PLANT SOLUTIONS, INC. 2000 5TH STREET BERKELEY, CA 94710	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94402 (650)315-8432	\$1,770,000 \$1,567,937 \$0	05/04/15 05/04/15 02/29/16	0% 89%
20.20.201 130							
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --()		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$46,725,887 \$26,151,405 \$458,903	06/25/14 07/17/14 07/14/18	33% 55%
04-SM-101-20.0/26.1 04-3G6804 HSNH-PX08-(02)7 --() --() HA22		IN SAN MATEO ON VAR ROUTES AT VARIOUS LOCATIONS CONSTRUCT ROADSIDE PAVEMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 94136	CHARLES KOOS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828	\$741,473 \$0 \$0	09/16/15 10/07/15 03/31/16	0% 0%
04-SM-101-23.6/23.6 04-3E7904 NHP-Q101-(265)E --()		IN SAN MATEO COUNTY ON ROUTE 101 AT SIERRA POINT OVERHEAD BRIDGE NO. 35-0130 SPOT BLAST AND PAINT	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828	\$4,081,268 \$784,245 \$308,026	07/31/15 08/19/15 08/31/16	21% 19%
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY ROADWAY ENGINEERING WORKS INC IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	3442 6TH STREET CERES, CA 95307	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)670-7844	\$5,421,779 \$5,173,257 \$0	01/28/13 02/21/13 06/30/15	100% 95%

OVER RUN

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-/3 04-4J4304		HENDERSON PUMP HOUSE, EAST PALO ALTO, 0.5 MILES SOUTH OF MARSH ROAD DIRECTOR'S ORDER EMERGENCY F.A. CLEAN PUMP HOUSE DS, REPLACE PUMPS AND CPS	ARNAUDO CONSTRUCTION INC. P. O. BOX 174, TRACY, CA 95378	FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241	\$1,495,000 \$713,550 \$0	07/08/15 07/08/15 04/30/16	51% 48%
20.20.201 130							
04-SM-280-.3/M27.1 04-1G8304 HSNH-PIG -(280)1 -1 14-(E) --() HA22		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS UPGRADE TO STANDARD THE EXISTING	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	2210 O'TOOLE AVE., SUITE 150 SAN JOSE, CA 95131 (510)867-6119	\$2,724,263 \$1,299,908 \$31,673	07/28/15 08/12/15 07/29/16	48% 48%
04-SM-280-2.1/10.8 04-2J0804 NHPI-2801-()1 144- E -()		IN SAN MATEO COUNTY IN AND NEAR WOODSIDE FROM 0.5 MILE NORTH OF SAND HILL ROAD OVERCROSSING TO ROUTE 280/92 SEPARATION RESURFACE ASPHALT CONCRETE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136		\$16,509,430 \$0 \$0	11/24/15 12/17/15	0% 0%
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$800,410 \$752,400 \$16,126	06/24/15 07/13/15 05/31/20	8% 94%
04-SM-280-/12.7 04-0K0504		DORAN BRIDGE NEAR HILLSBOROUGH DIRECTOR'S ORDER EMERGENCY F.A. ABANDON EXISTING AND INSTALL NEW DRAINAGE	YERBA BUENA ENGG & CONSTN INC. 1340 EGBERT AVENUE, SAN FRANCISCO, CA	ALI NIKZAD 1007 KNOX AVE, SAN JOSE, CA 95122 (510)867-6047	\$815,000 \$570,124 \$0	09/01/15 09/01/15 01/29/16	0% 70%
20.20.201 130							
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --() HA42		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$49,713,767 \$36,967,061 \$1,402,856	03/19/14 04/09/14 02/20/18	38% 74%

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-39.8/39.8 04-1J7604		IN SOLANO COUNTY IN DIXON AT THE DIXON MAINTENANCE STATION 8628 SPARLING LANE BUILD MATERIALS STORAGE BINS	CE GREEN INC 6105 MAIN AVENUE, SUITE 4 ORANGEVALE CA 95662	QUANG, TRAN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$419,600 \$346,973 \$71,345	06/17/15 07/16/15 02/25/16	80% 83%
04-SOL-80-/18.9 04-4J1404		RECONSTRUCT DAMAGED SOUNDWALL, CONCRETE LINED DITCH AND ELECTRICAL FACILITY IN SOLANO COUNTY 0.3 MILES WEST OF AIR BASE PARKWAY RECONSTRUCT SOUNDWALL AND PCC DITCH	G. D. NEILSON CONSTRUCTION, INC 147 CAMINO ORUGA NAPA, CA 94558	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$445,000 \$218,895 \$0	03/16/15 03/16/15 12/30/15	100% 49%
20.20.201 130							
04-SOL-80-/0 04-4A3624 HSNH-PI -()0 C411- E -()		IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARDRAIL WITH	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	PARAMDEEP BRAR 324 CAMPUS LN STE T FAIRFIELD, CA 94534 (925)260-6460	\$1,596,560 \$0 \$0	12/02/15 12/17/15 03/22/16	0% 0%
04-SOL-80-/0 04-2J1604 NHP-X095-(028)E --()		IN SOLANO COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		\$601,070 \$0 \$0	12/01/15 12/17/15	0% 0%
04-SOL-80-/4.5 04-0K3304		IN SOLANO COUNTY NEAR FAIRFIELD AT GREEN VALLEY BRIDGE (23-004) REPAIR ABUTMENT EROSION, DRAINAGE & DAMAGED SLOPE PAVING DIRECTOR' REPAIR ABUT EROSION, DRAINAGE & SLOPE PAV.	DESILVA GATES CONSTRUCTION LP . . . 11555 DUBLIN BLVD. DUBLIN CA 94568	JYOTSNA SHARMA 324 CAMPUS LANE FAIRFIELD CA 94534 (510)385-5732	\$695,000 \$281,790 \$0	10/05/15 12/21/15 02/23/16	44% 41%
20.20.201 130							
04-SOL-680-/13.1 04-3G6504 NHP-680 -(073)E --() HA22		IN SOL COUNTY ON ROUTE 680 BETWEEN BENICIA AND FAIRFIELD FROM 0.0 MILE JUST NORTH OF ROUTE 780 TO 13.1 MILES PAST SOUTH OF ROUTE 8 REHABILITATE PAVEMENT	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	SHARMA, JOYTSNA 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)385-5732	\$14,462,461 \$12,722,763 \$53,326	10/08/14 10/28/14 02/10/16	100% 95%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-780-.5/7.4 04-2J2804 NHPI-780 -(366)E --()		IN SOLANO COUNTY IN BENICIA AND VALLEJO ON ROUTE 780 FROM PARK ROAD UC TO LEMON STREET RHMA CONCRETE SURFACING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$3,689,521 \$1,069,689 \$22,064	05/29/15 06/22/15 02/20/16	88% 29% SUSPENDED
04-SON-1-29.9/29.9 04-3G7404 STP-P001-(581)E --()		NEAR TIMBER COVE, 2.0 MILE SOUTH OF FORT ROSS HISTORIC PARK REPLACE CULVERT	DRILL TECH DRILLING & SHORING INC 2200 WYMORE WAY ANTIOCH CA 94509	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,297,436 \$1,249,458 \$13,080	04/14/14 05/05/14 02/25/16	58% 96%
HA23 04-SON-1-45.4/45.4 04-0K1704		IN SON COUNTY AT 0.05 MILE NORTH OF TOMALES-PETALUMA ROAD.	ARGONAUT CONSTRUCTORS P. O. BOX 639 SANTA ROSA, CA 95402	SCOTT HISLOP 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-4732	\$631,000 \$261,432 \$5,378	07/27/15 07/27/15 02/26/16	38% 41%
20.20.201 130 04-SON-1-/7.1 04-1J1704 STP-P001-(597)E --()		IN SONOMA COUNTY NEAR BODEGA BAY FROM MARIN/SONOMA COUNTY LINE TO 0.8 MILE NORTH OF BAY HILL ROAD. 0.1' RHMA OVERLAY. PERFORM MINOR ASPHALT CONCRETE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA (707)769-5695	\$2,052,131 \$0 \$0	09/16/15 10/07/15 06/30/16	0% 0%
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY ATTN: SAID NAJAFI 2301 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901-5567	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$8,284,384 \$4,428,846 \$115,973	03/11/14 03/24/14 12/28/16	34% 53%
HA21 04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$73,833,598 \$68,550,175 \$301,929	11/02/12 01/11/13 06/30/16	86% 91%
HE11	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$23,530,822 \$23,658,158 -\$31,922	11/02/12 01/10/13 04/30/16	98% 99%
HB4C	SWPPP						
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$22,120,895 \$21,300,755 \$756	02/12/13 03/12/13 07/30/16	98% 95%
HA21	SWPPP						
04-SON-101-11.6/11.6 04-1SS354		IN SONOMA COUNTY NEAR COTATI AT 0.4 MILE SOUTH OF SIERRA AVENUE UNDERCROSSING. REGRADE SLOPE.	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE CA 95425	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA 94954 (707)769-5695	\$387,792 \$0 \$0	10/12/15 11/02/15	0% 0%
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --()		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	\$3,051,656 \$2,875,935 \$16,986	02/07/14 02/21/14 12/14/16	56% 90%
HE13							
04-SON-101-33.5/33.5 04-1SS364		IN SONOMA COUNTY ON ROUTE 101, IN HEALDSBURG, AT 0.1 MILE SOUTH OF GRAND AVENUE UNDERCROSSING REPAIR SLIPOUT.	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870		\$667,661 \$0 \$0	12/04/15 12/22/15	0% 0%
04-SON-101-42.3/42.3 04-4J0104		IN SONOMA COUNTY, IN GEYSERVILLE, AT 1.07 MILES SOUTH OF CANYON ROAD. MEDIAN SLIDE - INSTALL RSP AND DRAINAGE DIR'S EMERGENCY F.A. INSTALL RSP AND DRAINAGE	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-3482	\$1,037,000 \$636,432 \$0	04/16/15 04/16/15 01/15/16	97% 61%

20.20
201130

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-/33.8 04-4J1304		REPAIR JOINT SEAL ASSEMBLY AND PAVEMENT @ RUSSIAN RIVER BRIDGE IN HEALDSBURG, 0.3 MILES NORTH OF GRANT AVENUE	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 94901 (707)249-4732	\$351,000 \$333,951 \$0	03/11/15 03/11/15 10/08/15	74% 95%
20.20.201 130		REPAIR JOINT SEAL ASSEMBLY & PAVEMENT					
04-SON-101-/3.7 04-4J7204		REPLACE JOINT SEAL, RECONSTRUCT JOINT SEALASSEMBLY AND REPAIR ABUTMENT WALL JV. SPALLS . DIR'S ORDER EMERGENCY F.A. REPLC JT SEAL, RECONST JT SL ASSEMBLY & RP	GHILOTTI BROS/CC MYERS, INC 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)781-2236	\$2,733 \$0 \$0	09/08/15 09/08/15 01/08/16	0% 0%
20.20.201 130							
04-SON-116-39.0/40 04-3G1104 STP-P116-(047)E --()		IN SONOMA COUNTY NEAR PETALUMA, AT 0.5 MILE EAST OF LAKEVILLE HIGHWAY PLACE ROCK SLOPE PROTECTION	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA 94954 (707)769-5695	\$540,737 \$0 \$0	11/10/15 11/25/15	0% 0%
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,723,618 \$5,319	10/04/12 11/06/12 05/16/19	0% 0%
HB1	SWPPP	INSTALL PLANTS AND IRRIGATION					PLANT EST SATIS
04-SON-121-/7.3 04-1J1504		IN SONOMA COUNTY NEAR SCHELLVILLE FROM RT 37 TO SONOMA CREEK BRIDGE RHMA OVERLAY	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$2,307,303 \$2,049,975 \$24,569	06/09/15 06/25/15 02/02/16	85% 85%
04-SON-128-2.4/2.4 04-1SS224 STP-47C4-(004)E --()		IN SONOMA COUNTY NEAR CLOVERDALE AT 2.3 AND 2.5 MILES WEST OF CLOVERDALE BOULEVARD	GHILOTTI CONSTRUCTION COMPANY, INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$1,113,575 \$1,034,438 \$1,205	11/17/14 12/08/14 03/01/16	80% 92%
		RETAINING WALL AND SLOPE PROTECTION					

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/16**

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$193,107 \$840	02/27/12 03/22/12 08/31/17	70% 89%
HA21	WPCP						

Totals: Authorized Final Amt: \$1,427,673,995 Completed to Date: \$997,234,875 Work This Month: \$10,980,955

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-0-/0	04-2G5014	1
04-ALA-13-4.3/9.6	04-1J1904	1
04-ALA-13-4.9/4.9	04-1SS414	1
04-ALA-13-8.8/0	04-2G8304	1
04-ALA-13-9.0/10	04-3E2304	1
04-ALA-13-9.9/10.1	04-0G2104	1
04-ALA-24-5.1/6.2	04-294944	2
04-ALA-24-5.9/6.2	04-0J4004	2
04-ALA-24-5.9/6.2	04-4H8004	2
04-ALA-24-5.9/6.2	04-0J4204	2
04-ALA-24-/0	04-4H8304	2
04-ALA-80-1.7/2.2	04-014074	2
04-ALA-80-1.7/2.5	04-292274	3
04-ALA-80-1.8/0	04-014104	3
04-ALA-80-1.9/8	04-3A7774	3
04-ALA-80-2.5/3.2	04-292264	3
04-ALA-80-6.2/6.5	04-4A8204	3
04-ALA-84-22.9/25.7	04-297624	3
04-ALA-92-6.3/6.8	04-2G3614	4
04-ALA-92-5.1/5.8	04-2G3624	4
04-ALA-260-.8/2	04-4A4804	4
04-ALA-580-.4/48	04-2G5224	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-580-4.9/5	04-1SS034	4
04-ALA-580-19.4/46	04-2G5214	4
04-ALA-580-30.5/30.5	04-0K7604	5
04-ALA-580-32.4/32.5	04-2G8604	5
04-ALA-580-32.5/32.5	04-1SS054	5
04-ALA-580-46.0/46.8	04-1A6724	5
04-ALA-580-4.7/8.2	04-4A07U4	5
04-ALA-580-7.8/19.1	04-2908V4	5
04-ALA-580-8.4/14.6	04-2908C4	6
04-ALA-580-14.6/21.6	04-2908E4	6
04-ALA-580-31.7/31.9	04-1SS044	6
04-ALA-580-32.9/46.5	04-3G7104	6
04-ALA-580-41.2/47	04-4H2214	6
04-ALA-580-/0	04-0K3104	6
04-ALA-680-19.9/20.2	04-2G4104	7
04-ALA-880-22.6/24	04-3A9214	7
04-ALA-880-28.4/29.2	04-0A7104	7
04-ALA-880-28.9/29	04-0K9104	7
04-ALA-880-32.9/33.9	04-4A8104	7
04-ALA-980-1.1/1.1	04-0J7804	7
04-CC-4-27.5/29	04-1G9404	8
04-CC-4-8.0/25	04-152724	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-4-11.0/0	04-286804	8
04-CC-4-26.6/27.5	04-2285E4	8
04-CC-4-/4.9	04-3E3904	8
04-CC-24-5.2/5.6	04-3G1604	8
04-CC-80-5.2/9.7	04-2G4424	9
04-CC-580-6.1/7.8	04-3G4574	9
04-CC-580-6.3/7.7	04-3G4844	9
04-CC-680-1.0/9.9	04-4H6704	9
04-CC-680-10.4/0	04-1SS474	9
04-CC-680-22.7/24.8	04-3A8704	9
04-CC-680-/0	04-2G4514	10
04-MRN-1-1.4/0	04-2G8704	10
04-MRN-1-10.9/0	04-4S2204	10
04-MRN-1-13.1/15	04-1J8404	10
04-MRN-1-17.0/19	04-3E3404	10
04-MRN-101-18.6/27.7	04-264H34	10
04-MRN-101-23.3/27.6	04-264074	11
04-MRN-101-25.7/25.8	04-4J2404	11
04-MRN-101-25.7/25.8	04-4W2404	11
04-MRN-580-3.3/4.5	04-4G4704	11
04-NAP-12-2.8/3.3	04-264144	11
04-NAP-12-/3.3	04-2641A4	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-29-1.0/9.9	04-4H6904	12
04-NAP-29-25.5/28.4	04-259404	12
04-NAP-29-47.0/47.2	04-4A0904	12
04-NAP-29-/0	04-4H8104	12
04-NAP-121-3.1/3.1	04-2J9904	12
04-NAP-128-20.2/20.2	04-3G7604	12
04-NAP-128-/20.2	04-3J1204	13
04-SCL-9-4.2/0	04-4S0504	13
04-SCL-17-1.0/99.9	04-4H6604	13
04-SCL-17-4.3/12	04-3E7704	13
04-SCL-17-/1.6	04-0K7004	13
04-SCL-17-/0	04-2J1704	13
04-SCL-82-14.8/18.1	04-2G5404	14
04-SCL-84-12.0/12.1	04-1J6504	14
04-SCL-85-4.5/4.5	04-0K4604	14
04-SCL-87-4.9/4.9	04-1SS484	14
04-SCL-87-4.9/5.1	04-0K6604	14
04-SCL-101-38.0/38.1	04-040604	14
04-SCL-101-38.0/38.1	04-0J0604	15
04-SCL-101-52.0/52.6	04-235624	15
04-SCL-152-16.2/19.5	04-2A4404	15
04-SCL-152-30.4/35.2	04-2J2004	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-152-/5.2	04-2A2504	15
04-SCL-280-7.5/11.5	04-272054	15
04-SCL-280-20.5/20.5	04-4J2704	16
04-SF-80-4.9/5.9	04-0435E4	16
04-SF-80-5.8/7.8	04-3G4434	16
04-SF-80-8.6/8.9	04-013524	16
04-SF-80-8.6/8.6	04-013544	16
04-SF-80-12.6/13.9	04-0120T4	16
04-SF-101-1.6/4.1	04-3G7004	17
04-SF-101-3.4/0	04-3G1704	17
04-SF-101-9.0/0	04-1637N4	17
04-SF-101-/0	04-0K2304	17
04-SF-280-.1/1.5	04-4H9004	17
04-SF0-80-/7.8	04-2J8704	17
04-SM-0-/0	04-0G2224	18
04-SM-1-32.0/32	04-1J5904	18
04-SM-1-38.2/39.7	04-1123H4	18
04-SM-1-39.6/40.1	04-1123J4	18
04-SM-1-40.6/41	04-265604	18
04-SM-1-/47.1	04-2J4204	18
04-SM-35-/21	04-2J7104	19
04-SM-82-17.1/0	04-1G5404	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-84-17.0/21.5	04-1J2104	19
04-SM-84-28.8/29.3	04-1J5204	19
04-SM-92-5.4/6.2	04-1G8504	19
04-SM-92-14.4/18.8	04-3G4864	19
04-SM-101-.9/3.6	04-2356A4	20
04-SM-101-9.3/9.9	04-4J0504	20
04-SM-101-16.3/17.1	04-235844	20
04-SM-101-20.0/26.1	04-3G6804	20
04-SM-101-23.6/23.6	04-3E7904	20
04-SM-101-/6	04-4A9254	20
04-SM-101-/3	04-4J4304	21
04-SM-280-9.4/0	04-4G5914	21
04-SM-280-.3/M27.1	04-1G8304	21
04-SM-280-2.1/10.8	04-2J0804	21
04-SM-280-/12.7	04-0K0504	21
04-SOL-80-11.3/12.9	04-0A5344	21
04-SOL-80-39.8/39.8	04-1J7604	22
04-SOL-80-/0	04-4A3624	22
04-SOL-80-/0	04-2J1604	22
04-SOL-80-/4.5	04-0K3304	22
04-SOL-80-/18.9	04-4J1404	22
04-SOL-680-/13.1	04-3G6504	22

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-780-.5/7.4	04-2J2804	23
04-SON-1-29.9/29.9	04-3G7404	23
04-SON-1-45.4/45.4	04-0K1704	23
04-SON-1-/7.1	04-1J1704	23
04-SON-12-9.6/0	04-1A2904	23
04-SON-101-.9/3.6	04-2640U4	23
04-SON-101-3.4/4.1	04-2640K4	24
04-SON-101-7.1/8.1	04-0A1854	24
04-SON-101-11.6/11.6	04-1SS354	24
04-SON-101-20.7/20.7	04-245444	24
04-SON-101-33.5/33.5	04-1SS364	24
04-SON-101-42.3/42.3	04-4J0104	24
04-SON-101-/33.8	04-4J1304	25
04-SON-101-/3.7	04-4J7204	25
04-SON-116-39.0/40	04-3G1104	25
04-SON-116-41.8/44.7	04-283824	25
04-SON-121-/7.3	04-1J1504	25
04-SON-128-2.4/2.4	04-1SS224	25
04-SON-128-17.1/24.7	04-4A8824	26

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$161,349,290	\$157,726,926
-F-	FEDERAL AID (PRIMARY)	\$2,962,035	\$0
-S-	FEDERAL AID (SECONDARY)	\$112,511,734	\$60,928,024
-SH-	STATE HIGHWAY	\$768,102,413	\$582,857,300
-ER-	STORM DAMAGE REPAIR	\$6,185,492	\$6,169,919
		\$376,563,031	\$189,552,705
District Total:		<u>\$1,427,673,995</u>	<u>\$997,234,875</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
04	\$8,417,053
Work completed this Period:	\$8,417,053