

Page 1  
02/01/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-4.4/4.4 04-4K4704		IN ALAMEDA COUNTY, IN OAKLAND, AT CALAVERAS AVENUE CONSTRUCT SOLDIER PILE WALL REGRADE SLOPE	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)812-6336	\$5,725,000 \$2,746,669 \$0	02/17/17 02/17/17 04/30/18	91% 48%
20.20.201 130							
04-ALA-13-6.4/9 04-2K1804		IN ALAMEDA COUNTY, IN OAKLAND, AT VARIOUS BRIDGES ON ROUTE 13 REPLACE BALUSTER RAILING	DISNEY CONSTRUCTION, INC. 859 COWAN RD., STE 3 BURLINGAME, CA 94010	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)812-6336	\$6,204,604 \$2,851,549 \$0	11/29/16 11/29/16 03/31/18	100% 46% OVER RUN
20.80.315 000							
04-ALA-13-8.3/8.3 04-1SS024 STP-P013-(033)E --()		IN ALAMEDA COUNTY IN OAKLAND NEAR MORAGA AVENUE NORTHBOUND ON-RAMP CONSTRUCT TIE-BACK RETAINING WALL.	RGW CONSTRUCTION, INC. 550 GREENVILLE RD LIVERMORE CA 94550	TRINH, JASON 3401 REGATTA BLVD RICHMOND CA 94804 (510)774-6007	\$3,777,687 \$3,752,001 \$0	03/14/16 04/05/16 03/07/18	100% 99% OVER RUN
HA23							
04-ALA-24-1.8/4.4 04-2K1304 NHP0-2403-(E ) --()		IN OAKLAND FROM ROUTE 580/24 SEPARATION TO GOLDEN GATE AVENUE UNDERCROSSING MILL AND REPLACE WITH RHMA OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	TRINH, JASON 171 BURMA ROAD BLDG NO. 2 OAKLAND, CA 94607 (510)774-6007	\$2,893,421 \$2,650,303 \$23,117	05/24/17 06/22/17 02/28/18	87% 91%
04-ALA-24-4.4/6 04-4K7404		IN ALAMEDA COUNTY, IN OAKLAND, FROM 27TH STREET TO THE CALDECOTT TUNNEL DIGOUTS, COLD PLANE, AND OVERLAY AC PVMNT	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG. B #400 CONCORD, CA 94520	TRINH, JASON 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	\$1,419,000 \$799,650 \$0	08/08/17 08/08/17 12/15/17	27% 56%
20.80.010 000							
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,291,280 \$1,765,769 \$0	08/06/14 08/21/14 03/14/19	0% 0% PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 2  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-61-18.5/0 04-0J2904		IN ALAMEDA COUNTY ON ROUTE 61 AT SAN LEANDRO BAY BRIDGE AND SAN LEANDRO BIKE BRIDGE PRESSURE WASH, SPOT BLAST CLEAN,	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SAFI, SAEED 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)714-7039	\$3,860,974 \$1,370,834 \$1,321,434	06/02/17 06/26/17 06/14/18	41% 36%
HM3							
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANCISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION, INC. PO BOX 1309 . MARTINEZ, CA 94553	HALALI, BEHZAD 171 BURMA ROAD, BLDG #3 OAKLAND, CA 94607 (510)867-6107	\$18,886,764 \$18,734,554 \$0	07/29/14 08/19/14 12/29/17 12/29/17	100% 100%  COMPLETED
HA12							
04-ALA-80-4.6/5.7 04-4G2304 SIMG-080 -(116)E --()		IN BERKELEY, FROM POTTER STREET/ASHBY AVENUE ON-RAMP TO UNIVERSITY AVENUE OFF-RAMP. REPLACE METAL BEAM GUARD RAIL WITH	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688	HATEFI, AMIR 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)867-6034	\$1,691,495 \$1,510,610 \$278,743	04/19/17 05/09/17 01/31/18	100% 86%  OVER RUN
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$305,915 \$299,674 \$0	09/19/14 10/02/14 02/05/18	95% 100%
HA22							
04-ALA-84-12.0/13 04-0P0104		IN ALAMEDA COUNTY, NEAR FREMONT, FROM 1 MILE WEST OF PALOMARES RD TO PALOMARES RD CONSTRUCT ROCKFALL FENCES	ACCESS LIMITED CONSTRUCTION 1102 PIKE LANE OCEANO, CA 93445	MOGHADAM, SIAVOSH 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8168	\$985,000 \$992,222 \$0	08/14/17 08/14/17 11/16/17 01/10/18	100% 99%  COMPLETED
20.20.201 130							
04-ALA-84-22.2/22.5 04-4K7604		IN ALAMEDA COUNTY, NEAR FREEMONT, AT 0.5 TO 0.8 MILE WEST OF RUBY HILL DRIVE CONSTRUCT RSP, REPAIR DRAINAGE, EROSION CNT	R.J. GORDON CONSTRUCTION, INC P.O. BOX 23204 PLEASANT HILL, CA 94523	GREWAL, SATINDER 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)224-6040	\$2,354,000 \$872,013 \$0	05/23/17 05/23/17 10/30/17 01/10/18	100% 100%  COMPLETED
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 3  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --() HB4C		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE AND PLEASANTON FROM .1 MILE SO TH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD. EXPRESSWAY WIDENING - SEGMENT 2 SOU	DESILVA GATES CONSTRUCTION PATRIHANI, RAIF GERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909	5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7421	\$38,954,397 \$25,635,570 \$1,327,133	09/30/15 10/20/15 10/03/18	47% 65%
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --() HM2E		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	GORHAM, FRANK 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$635,428 \$611,318 \$1,615	10/09/14 10/22/14 05/03/18	0% 0% PLANT EST SATIS
04-ALA-123-.2/.2 04-2K4604  20.20.201 130		IN ALAMEDA COUNTY, IN EMERYVILLE, AT WEST MACARTHUR BOULEVARD CONSTRUCT SUBSURFACE HORIZ DRAINS, PAVEMNT	O. C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	RUZIC, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)812-6336	\$5,760,000 \$1,839,830 \$0	09/16/16 09/16/16 03/31/18	100% 32% OVER RUN
04-ALA-185-.4/3.2 04-4K5604  20.80.110 000		IN ALAMEDA COUNTY, IN ND NEAR HAYWARD, FROM A STREET TO PLAZA DRIVE AC PLANING AND OVERLAY	BAY AREA PAVING & GRADING, INC 1450 CIVIC CT, BLDG B, #400 CONCORD, CA 94520	BEHNIWAL, NACHHATAR 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6032	\$1,655,000 \$1,184,261 \$0	05/17/17 05/17/17 09/30/17	100% 72%
04-ALA-238-14.4/16.6 04-0P2004  20.20.201 130		IN ALAMEDA COUNTY, IN HAYWARD, FROM ROUTE 880 TO ROUTE 580 AC DIGOUTS, PLANING, AND OVERLAY	ALANIZ CONSTRUCTION, INC 7160 STEVENSON BLVD FREMONT, CA 94538	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6031	\$1,175,000 \$1,099,877 \$8,475	05/23/17 05/23/17 12/29/17 01/24/18	100% 94%
04-ALA-262-.7/.7 04-3J4804		IN ALAMEDA COUNTY IN FREMONT AT SPRINGS BLVD MILL AND REPLACE WITH HMA.	WARM O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	NGUYEN, VERNON 25100 SANTA CLARA STREET HAYWARD, CA 94542 (510)867-6119	\$1,160,236 \$1,075,459 \$117,282	05/17/17 06/09/17 02/16/18	58% 88% SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 4  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-1.0/0 04-0K2804		TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	MOGHADAM 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94536 (510)385-8168	\$389,676 \$269,572 \$0	05/17/17 06/02/17 03/29/18	33% 69%
04-ALA-580-1.5/3.9 04-4K2604		IN ALAMEDA COUNTY, NEAR LIVERMORE, FROM 1.5 MILES WEST OF SAN JOAQUIN COUNTY LINE TO 1.9 MILES EAST OF NORTH FLYNN ROAD OVERLAY AC AND AC DIGOUTS	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG B, #400 CONCORD, CA 94520	DIKE, EDMOND 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)250-5611	\$1,910,000 \$1,895,348 \$0	02/07/17 02/07/17 01/10/18 01/10/18	100% 100% COMPLETED
20.20.201 130							
04-ALA-580-26.8/27.2 04-4G8004 ACIM- 580-(073)E --()		IN CASTRO VALLEY, ON EASTBOUND EAST CASTRO VALLEY BOULEVARD UNDERCROSSING NO. 33-0235L. REPLACE BRIDGE DECK.	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	LOI, LAWRENCE 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-6035	\$1,985,552 \$0 \$0	11/27/17 12/27/17 08/01/18	0% 0%
04-ALA-580-36.8/38.5 04-4K9204		IN ALAMEDA COUNTY, IN OAKLAND, FROM OAK KNOLL BLVD TO SEMINARY AVE RECONSTRUCT SHLDR EMBANKMENT RPR DRAINAGE	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94612	GREWAL, SATINDER 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)224-6040	\$1,091,000 \$563,232 \$0	06/09/17 06/09/17 11/30/17	100% 52%
20.20.201 130							
04-ALA-580-41.4/0 04-4H2604		IN OAKLAND, BETWEEN FRUITVALE AVENUE/CHAMPION STREET AND HAROLD STREET /MONTANA STREET. UPGRADE SIDEWALK AND CURB RAMPS. UPGRADE SIDEWALK AND CURB RAMPS.	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	KAMKAR, REZA 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,437,539 \$1,333,064 \$0	12/13/16 01/11/17 08/02/18	58% 93%
04-ALA-580-46.0/46.8 04-1A6724 NHPI-580 -( )1 065- E -()		IN ALAMEDA COUNTY IN OAKLAND AT ROUTE 80/580/880 SEPARATION CLEAN AND PAINT STRUCTURAL STEEL	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6035	\$13,998,482 \$13,739,724 \$3,863	12/14/15 12/22/15 02/01/19	100% 98%

HA21

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 5  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-/8 04-3G59U4 ACIM-000C-(438)E --()		IN ALAMEDA AND SAN JOAQUIN COUNTIES, ON I-580 AND I-205, FROM PATTERSON PASS ROAD TO STROBRIDGE AVENUE. RESURFACE AND RESTORE PAVEMENT ON	BAY CITIES PAVING & GRADING, INC. PO BOX 6227 CONCORD CA 945246227	DIKE, EDDIE 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3504	\$60,688,779 \$20,463,851 \$0	10/24/16 11/28/16 12/14/18	34% 33%
HA22							
04-ALA-680-2.4/12.4 04-4G0564 ACIM- 680-(079)E --()		IN ALAMEDA COUNTY., ALA-680 FROM SR- 262 (MISSION BOULEVARD) IN FREMONT TO KOOPMAN ROAD UNDERCROSSING. REHABILITATE ROADWAY AND CONSTRUCT	BAY CITIES PAVING & GRADING, INC. PO BOX 6227 CONCORD CA 945246227	GREWAL, SATINDER 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$106,974,086 \$0 \$0	11/16/17 01/04/18 12/23/20	0% 0%
04-ALA-680-/100 04-0K2904		IN ALAMEDA COUNTY AT VARIOUS LOCATION TREAT BRIDGE DECK	TPA CONSTRUCTION INC. PAVEL TYUKAYEV 2406 CLUBHOUSE DRIVE ROCKLIN, CA 95765	LE, ROBERT 25100 SANTA CLARA ST. HAYWARD, CA 94544-2108 (408)595-4007	\$689,117 \$294,237 \$48,229	03/06/17 04/06/17 04/27/18	45% 41%
04-ALA-880-2.4/2.4 04-1SS434 ACIM- 880-(080)E --()		IN ALAMEDA COUNTY, IN FREMONT, AT WARREN AVENUE INSTALL PRESSURE GROUTING	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE CA 95138	MC MASTERS, RICHARD 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-4471	\$2,554,890 \$2,073,932 \$781,067	09/08/17 10/06/17 03/07/18	73% 80%
04-ALA-880-2.9/27.3 04-2J0704 HSNH-PI -( )8 1- 07-(E) --()		IN ALAMEDA COUNTY, IN FREMONT, UNION CITY, HAYWARD, SAN LEANDRO, AND OAKLAND, FROM 0.4 MILES SOUTH OF FREMONT BOULEVARD OVERCROSSI INSTALL MEDIAN CONCRETE BARRIER	BAY CITIES PAVING & GRADING, INC. DAVID NOTT 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	SINGH, BAHADUR 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)670-7831	\$54,082,677 \$47,665,648 \$1,049,823	03/15/16 03/29/16 10/29/18	65% 88%
04-ALA-880-16.5/18.3 04-4K5704		IN ALAMEDA COUNTY, IN HAYWARD, SAN LEANDROAND OAKLAND, FROM ROUTE 92 TO 0.3 MILE NORTH OF 16TH AVENUE COLD PLANE AND OVERLAY AC PAVEMENT	BAY CITIES PAVING & GRADING 1450 CIVIC CT, BLDG B #400 CONCORD, CA 94520	LE, ROBERT 25100 SANTA CLARA STREET HAYWARD, CA 94542 (408)595-4007	\$3,755,000 \$2,843,652 \$0	06/22/17 06/22/17 02/21/18	59% 76%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 6  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-18.4/18.4 04-172454 IM- ( ) --()		IN HAYWARD, 1.7 MILES NORTHEAST OF A STREET UNDERCROSSING AND ROCKAWAY LANE ENVIRONMENTAL MITIGATION (SITE 1)	JOHN SEMSEN LANDSCAPING COMPANY 21161 LYONS BALD MT RD SONORA CA 95370	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	\$490,371 \$429,569 \$936	12/16/15 01/26/16 08/22/19	52% 87%
04-ALA-880-20.4/22.9 04-4H0104 ACIM- 880-(079)E --()		IN ALAMEDA COUNTY, ON ROUTE 880 BETWEEN WASHINGTON AVENUE AND MARINA BOULEVARD. PAVE SIDE SLOPE AREAS.	FBD VANGUARD CONSTRUCTION INC 651 ENTERPRISE COURT LIVERMORE CA 94550	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6031	\$1,847,017 \$50,471 \$50,471	10/26/17 11/17/17 04/12/18	5% 3%
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF____ 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$58,733,068 \$41,568,629 \$912,889	04/30/14 05/13/14 10/17/18	64% 70%
HB4N							
04-ALA-880-28.9/29 04-0K9104		23RD AVENUE OVER CROSSING BRIDGES REMOVE BRIDGE RAILING AND FENCING, PLACE TEMPORARY K-RAIL, PLACE FENCING ALONG RIGHT EDGE-OF-DEC REMOVE BRIDGE RAILING, PLACE FENCING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD, LIVERMORE, CA 94550	CHEUNG, JOY 25100 SANTA CLARA STREET, HAYWARD, CA 94542 (408)591-5122	\$665,000 \$655,108 \$0	10/27/15 10/28/15 08/30/18 01/25/18	100% 99%
20.20.201 130							
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,627,891 \$1,587,271 \$0	09/12/14 10/08/14 12/20/17	88% 100%
HA22							
04-CC-4-23.6/25.2 04-2J0304		IN CONTRA COSTA CO IN PITTSBURG AND ANTIOCH FROM 0.3 MILE WEST OF LOVERIDGE RD OC TO 0.2 MILE EAST OF CENTURY BLVD UC REPLACEMENT PLANTING & IRRIGATATION	EMPIRE LANDSCAPING INC 118 HICKORY LN DAVIS CA 95616	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$1,039,300 \$0 \$0	10/27/17 11/30/17	0% 0%
HB4C							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 7  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-34.4/M34.4 04-4J7004		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	SINGH, RANJEET 171 BURMA ROAD, BLDG. #2 OAKLAND, CA 94607 (510)385-6886	\$1,666,825 \$626,046 \$6,220	05/24/17 06/22/17 06/01/18	40% 38%
04-CC-24-8.0/9.1 04-4K5904		IN CONTRAC COSTA COUNTY, IN WALNUT CREEK, FROM PLEASANT HILL ROAD TO ROUTE 680 AC DIGOUTS, PLANING, AND OVERLAY	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$2,685,000 \$2,527,275 \$0	05/09/17 05/09/17 12/29/17	88% 94%
20.80.010 000							
04-CC-80-/10.1 04-4J3404 ACIM- 080-(117)E --()		IN CONTRA COSTA COUNTY, IN AND NEAR RICHMOND, PINOLE AND HURCULES, FROM ALAMEDA/CONTRA COSTA COUNTY LINE TO INTERSTATE 80/STATE RO PAVEMENT PRESERVATION (CAPM)	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	SINGH, RANJEET 171 BURMA ROAD, BLDG. #2 OAKLAND, CA 94607 (510)385-6886	\$30,831,045 \$2,900,981 \$23,326	06/29/17 07/27/17 03/01/19	18% 9%
04-CC-680-12.7/17.6 04-4K2204		IN CONTRAC COSTA COUNTY, IN WALNUT CREEK, FROM RUDGEAR ROAD TO MONUMENT BLVD AC PLANING AND OVERLAY	GRANITE ROCK COMPANY 5225 HELLYER AVENUE, STE 220 SAN JOSE, CA 95138	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$2,520,000 \$2,399,915 \$0	06/05/17 06/05/17 02/28/18	100% 95%
20.80.010 000							
04-CC-680-24.3/24.3 04-3A87A4		IN AND NEAR MARINA VISTA, AT MOCOCO OVERHEAD BRIDGE. ENVIRONMENTAL MITIGATION.	EMPIRE LANDSCAPING INC 118 HICKORY LN DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND CA, 94804 (510)385-8163	\$290,871 \$142,600 \$3,740	11/22/16 12/09/16 05/01/21	21% 49%
04-CC-680-25.0/25.7 04-3G4624		IN CONTRA COSTA AND SOLANO COUNTIES ON THE BENICIA-MARTINEZ BRIDGE FLOOR BEAM MITIGATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	URMENETA, ERIC 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-7665	\$332,758 \$0 \$0	01/04/17 01/30/17 04/03/18	0% 0%
							SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 8  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-LAK-29-/25.8 04-2K2504		IN LAKE, MARIN, NAPA, SOLONO, AND SONOMA COUNTIES, AT VARIOUS LOCATIONS REMOVE AND DISPOSE OF TREES	THE PROFESSIONAL TREE CARE CO 2828 8TH STREET BERKELEY, CA 94710	HATEFI, AMIR 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6034	\$3,275,000 \$3,234,442 \$0	06/20/16 06/20/16 10/17/17 01/09/18	100% 100%  COMPLETED
20.20.201 130							
04-MRN-1-.1/.1 04-0P0004		IN MARIN COUNTY, IN MILL VALLEY, AT THE ROUTE 101 SEPARATION MOD DRNG, RELOC ELECT, REPLC AC PAVEMENT	QA CONSTRUCTORS 19060 LAUREL DRIVE LOS GATOS, CA 95033	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$1,030,000 \$0 \$0	05/09/17 05/09/17	0% 0%
20.20.201 130							
04-MRN-1-1.6/2.5 04-4K4904		IN MARIN COUNTY, NEAR MUIR BEACH, FROM SHASTA WAY TO CALIFORNIA AVENUE CONST SHEET PILE WALLS, TIMBER WALLS & RSP	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$2,360,000 \$1,284,203 \$0	03/22/17 03/22/17 12/29/17	35% 54%
20.20.201 130							
04-MRN-1-2.2/0 04-1SS584 ACNH-P001-(619)E --()		NEAR MILL VALLEY, AT 0.2 MILE NORTH OF LORING AVENUE. CONSTRUCT AN EARTH RETAINING SYSTEM	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	\$1,320,382 \$1,329,711 \$600	04/18/17 05/09/17 01/29/18	100% 99%
04-MRN-1-3.1/50.5 04-4H8704 HSST-000C-(461)E --()		IN MARIN COUNTY, ON ROUTE 1, FROM 0.2 MILES WEST OF ERICA ROAD TO VALLEY FORD ROAD; IN NAPA COUNTY, ON ROUTE 29, FROM PM 48.0 TO INSTALL CENTER-LINE RUMBLE STRIPS.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$2,335,955 \$0 \$0	12/08/17 12/27/17	0% 0%
HB1							
04-MRN-1-6.6/0 04-3S9004 ACST-P001-(624)E --()		NEAR MUIR BEACH, 0.3 MILE NORTH OF SEACAPE DRIVE. CONSTRUCT TIE-BACK WALL.	THOMPSON BUILDERS CORPORATION 250 BEL MARIN KEYS BLVD BLDG NOVATO CA 94949	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$4,514,500 \$3,479,380 \$512,897	07/21/17 08/09/17 02/08/18	67% 77%
HB4							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 9  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-7.8/7.8 04-4K6904		IN MARIN COUNTY, NEAR MUIR BEACH, AT 0.2 MILE NORTH OF COLD STREAMFIRE ROAD CONSTRUCT SOLDIER PILE WALL	GORDON N BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$2,160,000 \$926,106 \$0	08/16/17 08/16/17 03/31/18	63% 43%
20.20.201 130							
04-MRN-1-8.0/8 04-2G8904 ACST-19D4-(004) --()		NEAR SLIDE RANCH 2.1 MILES NORTH OF MUIR WOODS ROAD. CONSTRUCT SOLDIER PILE WALL WITH	THOMPSON BUILDERS CORPORATION 250 BEL MARIN KEYS BLDG A NOVATO CA 94949	CHOI, GINA 756 W FRANCISCO BLVD SAN RAFAEL CA 94901 (510)385-8178	\$2,956,688 \$2,524,941 \$0	02/09/17 03/15/17 12/31/20	100% 94%
HB1							OVER RUN
04-MRN-1-8.1/0 04-4S6604 NH- -( ) --()		IN MARIN COUNTY, NEAR STINSON BEACH, AT 2.2 MILES NORTH OF MUIR BEACH ROAD CONST SOLDIER PILE WALL AND RSP	THOMPSON BUILDERS CORPORATION 250 BEL MARIN KEYS BLVD., BLDG A, NOVATO, CA 94949	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$1,764,000 \$332,953 \$0	06/15/17 06/15/17 03/31/18	63% 19%
20.20.201 131							
04-MRN-1-8.2/8.5 04-4K8404		IN MARIN COUNTY, NEAR STINSON BEACH, FROM 2.3 TO 2.6 MILES NORTH OF MUIR WOODS ROAD CONSTRUCT SOLDIER PILE WALLS	THOMPSON BUILDERS CORPORATION 250 BEL MARIN KEYS BLVD., BLDG. A, NOVATO, CA 94949	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$3,665,000 \$1,538,732 \$0	06/15/17 06/15/17 03/31/18	56% 42%
20.20.201 130							
04-MRN-1-9.8/9.8 04-0Q2604		IN MARIN COUNTY, NEAR STINSON BEACH, AT LONE TREE CREEK RECONSTRUCT FAILED CULVERT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE. SANTA ROSA CA 95407	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL CA 94901 (510)385-8178	\$1,075,000 \$0 \$0	12/06/17 12/06/17	0% 0%
20.20.201 130							
04-MRN-1-9.8/0 04-4Q2604		IN MARIN COUNTY, NEAR STINSON BEACH, AT LONE TREE CREEK RECONSTRUCT FAILED CULVERT	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVE. SANTA ROSA CA 95407	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$6,480 \$0 \$0	12/06/17 12/06/17 10/15/18	0% 0%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 10  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --()		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RUSSELL, STEVE 756 W FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,728,553 \$1,604,352 \$4,680	08/05/15 08/19/15 03/22/20	43% 93%
HA23							
04-MRN-1-10.9/10.9 04-4K2404		IN MARIN COUNTY, NEAR STINSON BEACH, AT 1.3 MILES SOUTH OF PANORAMIC HIGHWAY NORTHJUNCTION CONSTRUCT SOLDIER PILE WALL	DRILL TECH DRILLING & SHORING, INC. 2200 WYMORE WAY ANTIOCH, CA 94509	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$16,865,000 \$10,554,657 \$0	01/31/17 01/31/17 02/16/18	35% 63%
20.20.201 130							
04-MRN-1-11.5/11.5 04-0P1304		IN MARIN COUNTY, NEAR STINSON BEACH, AT 0.6 MILE SOUTH OF PANORAMIC HIGHWAY NORTH JUNCTION CONSTRUCT SOLDIER PILE WALL	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	CHOI, GINA 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$20,523,887 \$8,906,719 \$0	06/09/17 06/09/17 12/31/18	45% 43%
20.20.201 130							
04-MRN-1-22.8/22.8 04-4K8504		IN MARIN COUNTY, NEAR OLEMA, AT GIACOMINI CREEK CONSTRUCT SHEET PILE WALL, REPLACE CULVERT	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	\$3,980,000 \$16,597 \$0	06/21/17 06/21/17 09/01/17	45% 0%
20.20.201 130							
04-MRN-1-33.4/33.4 04-4K5004		IN MARIN COUNTY, NEAR PT. REYES STATION, ATMILLERTON GULCH BRIDGE CONSTRUCT SHEET PILE WALL, BIO ARMORING	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD. SO. PETALUMA, CA 94952	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)249-9601	\$2,400,000 \$1,720,203 \$0	05/05/17 05/05/17 01/30/18	100% 72%
20.20.201 130							OVER RUN
04-MRN-1-35.3/35.3 04-4K8604		IN MARIN COUNTY, NEAR MARSHALL, AT 3.2 MILES SOUTH OF MARSHALL-PETALUMA ROAD COMP GRNG, CONST GABION WALL, RPLC CLVRT	ARGONAUT CONSTRUCTORS 360 SUTTON PLACE SANTA ROSA, CA 95407	STREATER, HAL 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (707)249-9601	\$1,350,000 \$0 \$0	05/23/17 05/23/17	0% 0%
20.20.201 130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 12  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-12-/3.3 04-2641A4		IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$598,166 \$420,679 \$0	07/31/15 08/19/15 03/03/20	45% 71%
HB4C							
04-NAP-29-1.0/9.9 04-4H6904		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIESAT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDW REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	\$3,910,000 \$3,891,957 \$0	01/14/13 01/14/13 03/31/18	100% 99% OVER RUN
20.20.201 130							
04-NAP-29-11.9/0 04-4G4904 CNHG-P029-(131)E --()		IN NAPA, ON SOUTHBOUND ON-RAMP FROM SOLANO AVENUE TO ROUTE 29. CONSTRUCT CONCRETE BARRIER.	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	ISADA, DARREN 324 CAMPUS DRIVE, SUITE T FAIRFIELD, CA 94534 (925)250-5595	\$770,691 \$98,661 \$98,661	10/11/17 11/17/17 04/10/18	10% 13%
04-NAP-29-20.4/20.8 04-2594A4		IN NAPA COUNTY NEAR YOUNTVILLE FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF WASHINGTON STREET REPLACEMENT HIGHWAY PLANTING.	EMPIRE LANDSCAPING INC 118 HICKORY LN DAVIS CA 95616	BARTEL, DAVID 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-6755	\$354,141 \$190,356 \$0	10/28/16 11/28/16 07/01/22	0% 0% PLANT EST SATIS
04-NAP-29-37.0/0 04-3G6414 ACST-P029-(128)E --()		IN NAPA COUNTY IN CALISTOGA AT NAPA RIVER BRIDGE REPLACE BRIDGE.	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901	PATENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$5,672,945 \$2,595,880 \$252,351	03/17/17 04/06/17 09/11/19	19% 46%
04-NAP-29-40.0/46 04-0Q9104		IN NAPA, SONOMA AND LAKE COUNTIES, IN AND NEAR NAPA AND CALISTOGA, AT VARIOUS LOCATIONS REPAIR FIRE DAMAGE	TEICHERT CONSTRUCTION PO BOX 13557 SACRAMENTO, CA 95853	DOS SANTOS, FERNANDO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6774	\$6,255,000 \$384,512 \$0	10/31/17 10/31/17 06/11/18	36% 6%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 13  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-9.2/9.4 04-2A3204 ACNH-P121-(028)E --()		IN NAPA COUNTY IN NAPA AT SILVERADO TRAIL ROAD. BRIDGE REPLACEMENT (SCOUR)	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	DOS SANTOS, FERNANDO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6774	\$2,963,208 \$2,616,639 \$74,759	12/01/16 01/11/17 12/27/18	38% 88%
HA21							
04-NAP-121-16.7/16.9 04-1K8004		IN NAPA COUNTY, NEAR NAPA, AT 0.6 TO 0.8 MILES NORTH OF WOODEN VALLEY ROAD CONSTRUCT SOLIDER PILE WALL	GORDON N BALL INC. . . 333 CAMILLE AVE, ALAMO, CA 94507	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	\$6,109,000 \$5,624,416 \$0	03/18/16 03/18/16 04/30/18	93% 92%
20.20.201 130							
04-NAP-121-17.4/18.3 04-0P1404		IN NAPA COUNTY, NEAR NAPA, FROM 1.2 TO 2.1MILES NORTH OF WOODEN VALLEY ROAD REPLACE CULVERTS	G.D. NIELSON CONSTRUCTION, INC. 147 CAMINO ORUGA NAPA, CA 94558	PATENIA, DANILO 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)224-6309	\$1,230,000 \$788,782 \$0	06/16/17 06/16/17 03/30/18	82% 64%
20.20.201 130							SUSPENDED
04-NAP-128-17.9/17.9 04-2G9404 STP-P128-(058)E --()		IN NAPA COUNTY, AT 1.1 MILES WEST OF KNOXVILLE ROAD CONSTRUCT ROADWAY RETAINING SYSTEM	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	PATENIA, DANILO 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (510)224-6309	\$844,148 \$830,497 \$0	06/03/16 06/14/16 12/07/17	100% 97%
HA23							
04-SCL-9-/4.8 04-4K2704		IN SANTA CLARA COUNTY, NEAR SARATOGA, GRANITE ROCK COMPANY FROMSANTA CRUZ COUNTY LINE TO SANBORN ROAD REMOVE SLIDE DEBRIS, GRADING, REPAIR AC	120 GRANITE ROCK WAY SAN JOSE, CA 95136	JHAJJ, AMRINDER 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6854	\$4,815,000 \$4,596,013 \$0	01/26/17 01/26/17 06/30/18	100% 95%
20.20.201 130							OVER RUN
04-SCL-17-.1/1 04-4J5804		IN SANTA CLARA COUNTY AT VARIOUS AT VARIOUS LOCATIONS TREAT BRIDGE DECKS WITH	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834	CHOI, EUNMI 1007 KNOX AVE. SAN JOSE, CA 95122 (408)210-8203	\$1,179,906 \$1,110,198 \$0	05/24/17 06/26/17 02/28/18	54% 93%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 14  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-2.8/7.5 04-0K9504		IN SANTA CLARA COUNTY IN SANTA CLARA AND LOS GATOS FROM 0.1 MILE NORTH OF HEBARD WAY TO 0.16 MILE SOUTH OF BLOSSOM HILL ROAD REPLACE ASPHALT CONCRETE SURFACING	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95050	NIKZAD, ALI 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5849	\$952,341 \$845,626 \$0	04/04/17 04/17/17 02/05/18	40% 84%
HM1							
04-SCL-17-3.0/3.1 04-4K4104		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT NORTH OF IDYLVILD ROAD REPAIR CULVERTS AND SLOPE, INJECT GROUT	CASE PACIFIC COMPANY 2121 ARDMORE ROAD PASO ROBLES, CA 93446	LAYMOUN, MOAID 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6753	\$1,910,000 \$1,462,308 \$0	03/03/17 03/03/17 03/30/18	100% 77%
20.20.201 130							OVER RUN
04-SCL-17-5.8/5.8 04-4K2304		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT 0.7 MILE SOUTH OF EAST MAIN STREET CONSTRUCT SOIL NAIL WALL	AVAR CONSTRUCTION, INC. 47375 FREMONT BLVD FREMONT, CA 94538	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5849	\$2,485,000 \$2,151,273 \$0	03/07/17 03/07/17 12/21/17 01/12/18	0% 87%
20.20.201 130							COMPLETED
04-SCL-35-9.5/10.5 04-4K6404		IN SANTA CLARA COUNTY, NEAR LOS GATOS, FROM LAS CUMBRES ROAD TO 1.2 MILES NORTH OF LAS CUMBRES ROAD TRAFFIC & EROSION CONTROL, SLOPE REPAIR	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	LAYMOUN, MOAID 1007 KNOX AVE SAN JOSE, CA, 95122 (510)867-6753	\$955,000 \$461,496 \$0	02/18/17 02/18/17 09/05/17	39% 48%
20.20.201 130							
04-SCL-35-9.5/9.5 04-4K7104		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT 0.3 MILE NORTH OF LAS CUMBRES ROAD CONSTRUCT SOIL NAIL WALL	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138	LAYMOUN, MOAID 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6753	\$2,925,000 \$2,643,933 \$0	03/28/17 03/28/17 03/30/18	74% 90%
20.20.201 130							
04-SCL-35-10.5/10.5 04-4K8004		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT 1.2 MILES NORTH OF LAS CUMBRES ROAD CONSTRUCT SOLDIER PILE AND SOIL NAIL WALLS	DISNEY CONSTRUCTION, INC. 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	LAYMOUN, MOAID 1007 KNOX AVE SAN JOSE, CA 95122 (510)867-6753	\$27,345,000 \$4,078,169 \$0	04/28/17 04/28/17 03/30/18	57% 15%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 15  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-35-12.4/12.4 04-4K9304		IN SANTA CLARA COUNTY, NEAR LOS GATOS, AT 3.2 MILES NORTH OF LAS CUMBRES ROAD JACK CULVERT, INJECTION GROUTING	GRANITE ROCK COMPANY 5225 HELLYER AVE, SUITE 220 SAN JOSE, CA 95138	JHAJJ, AMRINDER 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-6854	\$1,265,000 \$0 \$0	06/08/17 06/08/17 09/29/17	0% 0%
20.20.201 130							
04-SCL-85-2.0/4.6 04-4G9904 ACNH-P085-(060)E --()		IN SAN JOSE, FROM COTTLE ROAD TO SOUTH OF ROUTE 85/87 SEPARATION AT VARIOUS LOCATIONS. PAVE BETWEEN EDGE OF SHOULDER	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	JHAJJ, AMRINDER 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-6854	\$1,947,915 \$1,718,455 \$217,075	06/29/17 07/27/17 02/28/18	70% 87%
04-SCL-87-6.1/7.5 04-1K0404 NHP-087 -(032)E --()		IN SANTA CLARA COUNTY IN SAN JOSE FROM WEST JULIAN ST UNDERCROSSING TO 87/880 SEPARATION MILL AND REPLACE WITH RHMA OVERLAY	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	NIKZAD,ALI 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5849	\$1,845,061 \$1,875,056 \$21,858	05/17/17 06/09/17 02/09/18	85% 98%
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --()		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$16,513,666 \$14,135,856 \$195,844	04/28/15 05/15/15 04/27/18	91% 84%
HA21							
04-SCL-130-9.3/9 04-4K6804		IN SANTA CLARA COUNTY, NEAR SAN JOSE, FLATIRON WEST INC. AT 2.0 MILES WEST OF QUIMBY ROAD CONSTRUCT SHEET PILE WALL	2100 GOODYEAR ROAD BENICIA, CA 94510	JHAJJ, AMRINDER 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-6854	\$3,735,000 \$1,705,191 \$0	03/08/17 03/08/17 01/05/18 01/05/18	100% 100%
20.20.201 130							COMPLETED
04-SCL-152-13.2/0 04-2A4414 HSNH-P152-(091)E --()		NEAR GILROY, ON CANADA ROAD, 5.2 MILE EMPIRE LANDSCAPING INC EAST OF ROUTE 152/CANADA ROAD INTERCHANGE. PLANTING AND ENVIRONMENTAL	118 HICKORY LN DAVIS CA 95616	PANDYA, NILESH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5847	\$1,408,124 \$1,139,399 \$99,390	03/14/17 04/12/17 12/30/22	9% 78%
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 16  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-13.8/14.7 04-1G8704 HSNH-P152-(094)E --()		NEAR GILROY, FROM 0.6 MILE WEST TO 0.2 MILE EAST OF THE PRUNEDALE AVENUE INTERSECTION. CONSTRUCT SHOULDERS, INSTALL RUMBLE STRIPS DRAINAGE IMPROVEMENTS & SHOULDER	GRANITE ROCK COMPANY 5225 HELLYER AVENUE STE 220 SAN JOSE CA 95138		\$3,737,565 \$0 \$0	11/07/17 11/30/17	0% 0%
HB4N							
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --()		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)232-0224	\$14,179,051 \$13,666,394 \$0	05/29/14 06/18/14 05/15/17	100% 100%
HB1							
04-SCL-237-3.0/3 04-0P5204		IN SANTA CLARA COUNTY, IN SUNNYVALE, AT THE NORTH MATHILDA AVE UNDERCROSSING REPAIR DMGD CONCRETE GIRDERS & DIAPHRAGMS	PULLMAN SST, INC. 675 STONE ROAD BENICIA, CA 94510	PANDYA, NILESH 1007 KNOX AVE SAN JOSE, CA 95122 (408)592-3433	\$932,000 \$0 \$0	08/29/17 08/29/17 06/29/18	0% 0%
20.20.201 130							
04-SCL-280-2.9/4.4 04-1K5204		SCL & SM PUMP STATIONS: 35-0292W, 37- 0259W, 37-0267W, 37-0318W REPAIR DAMAGED PUMP STATIONS	YERBA BUENA ENGINEERING AND CONSTRUCTION, INC. 1340 EGBERT AVE. SAN FRANCISCO, CA 94124	PANDYA, NILESH 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5847	\$2,160,000 \$1,989,761 \$0	10/13/16 10/13/16 04/30/18	70% 95%
20.20.201 130							
04-SCL-280-15.0/15 04-4H8804 HSIM-280 -(147)E --()		IN SANTA CLARA COUNTY, IN LOS ALTOS HILLS AT EL MONTE ROAD UNDERCROSSING REALIGNMENT OF NORTH BOUND OFFRAMP	GRANITE ROCK COMPANY 5225 HELLYER AVENUE SAN JOSE CA 95138	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	\$884,516 \$814,276 \$20,116	06/06/17 07/18/17 12/27/18	100% 95%
							OVER RUN
04-SCL-680-1.7/1.7 04-3K3804		IN SANTA CLARA COUNTY, AT ALUM ROCK AVENUE REPLACE FAILED PUMPS	PIPE AND PLANT SOLUTIONS INC 225 3RD STREET OAKLAND, CA 94607	JHAJJ, AMRINDER 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-6854	\$374,000 \$386,594 \$0	11/18/16 11/18/16 01/09/18 01/09/18	100% 100%
20.80.251 000							COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 17  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-1-5.9/6.3 04-1A9044 ACNH-P001-(607)E --()		IN THE CITY OF SAN FRANCISCO, AT PRESIDIO NATIONAL PARK. WATER QUALITY IMPROVEMENT CONSTRUCT DRAINAGE	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT STE A VACAVILLE CA 95688	KENNEDY, KEN 603 OLD MASON ST.PARK PRESIDIO SAN FRANCISCO, CA 94612 (510)385-6887	\$1,789,346 \$1,673,808 \$30,615	03/17/17 04/06/17 01/27/18	100% 97%  OVER RUN
04-SF-1-/0 04-1K8404		IN SAN FRANCISCO, SAN MATEO AND SANTA CLARA COUNTIES ALONG VARIOUS ROUTES TRIM OR REMOVE AND DISPOSE OF TREES	KINGSBOROUGH ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN 1007 KNOX AVENUE SAN JOSE CA 95122 (510)867-4515	\$1,365,000 \$1,307,048 \$0	06/21/16 06/21/16 07/31/17	100% 100%
20.20.201 130							
04-SF-35-2.0/3.2 04-2K5504 ACNH-P035-(011)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO, ON STATE ROUTE 35 (SLOAT BLVD), BETWEEN ROUTE 1(19TH AVE) AND SKYLINE BLVD. COLD PLANE 3 INCHES OF EXISTING AC	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)738-3827	\$5,540,577 \$4,745,188 \$169,330	02/14/17 03/15/17 01/22/18	100% 85%
04-SF-80-6.0/70 04-3G4454		IN THE CITY AND COUNTY OF SAN FRANCISCO, AT THE SAN FRANCISCO- OAKLAND BAY BRIDGE, AT PIER W4 RECONSTRUCT BRIDGE FENDER	THE DUTRA GROUP 2350 KERNER BLVD., SUITE 200 SAN RAFAEL, CA 94901-5595	COOPER, CHEE 171 BURMA ROAD, BUILDING 4 OAKLAND, CA 94607 (510)385-4830	\$4,185,000 \$3,350,750 \$0	12/15/16 12/15/16 01/31/18	100% 80%  OVER RUN
BATA.FUND ING							
04-SF-80-7.8/7.9 04-2K9604		IN THE CITY AND COUNTY OF SAN FRANCISCO, AT THE SAN FRANCISCO- OAKLAND BAY BRIDGE, AT YERBA BUENA ISLAND TUNNEL REPAIR TUNNEL CONCRRT, DRAINAGE, JOINT SEAL	GOLDEN STATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	HALALI, BEHZAD 171 BURMA ROAD, BLDG 3 OAKLAND, CA 94607 (510)867-6107	\$1,375,000 \$1,311,466 \$0	01/17/17 01/17/17 03/16/18	100% 95%  OVER RUN
BATA....T OLL							
04-SF-80-8.2/8.6 04-0K6914		EASTERN SPAN OF SFOBB (SAS) IN THE CITY & COUNTY OF SAN FRANCISCO INSTALL GREASE CAPS RPR PRESTRESS TENDONS	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	SHEDD, BILL 171 BURMA ROAD, BLDG #3 OAKLAND, CA 94607 (510)385-6912	\$3,245,000 \$2,875,484 \$49,365	12/11/15 05/10/16 03/16/18	100% 89%  OVER RUN
TOLL....B ATA							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 18  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-8.3/8.3 04-3K1104		ON ROUTE 080 IN SAN FRANCISCO COUNTY, AT SFOBB SELF-ANCHORED SUSPENSION TOWER REPLACE TOWER ANCHOR ROD GROUTING DIR'S EMERGENCY REPLACE TOWER ANCHOR ROD GROUTING	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	BORJA, ROBERTO 171 BURMA ROAD OAKLAND, CA 94607 (510)385-7107	\$16,923,348 \$8,478,000 \$0	10/10/16 10/10/16 09/30/17 12/26/17	100% 100%  COMPLETED
BATA..TOL L..							
04-SF-80-8.3/8.3 04-3K5004		IN THE CITY AND COUNTY OF SAN FRANCISCO AT THE SFOBB SELF-ANCHORED SUSPENSION TOWER RPLCE ANCHOR RODS NUTS & WORK AS DIRECTED	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	BORJA, ROBERTO 171 BURMA ROAD, BLDG 2 OAKLAND, CA 94607 (510)385-7107	\$1,985,000 \$230,883 \$0	03/30/17 03/30/17 12/20/17 12/26/17	100% 100%  COMPLETED
BATA....T OLL							
04-SF-80-8.5/8.9 04-013574		IN SAN FRANCISCO/ALAMEDA COUNTY DISMANTLING OF MARINE FOUNDATION OF	KIEWIT/MASON AJV 4650 BUSINESS CENTER DRIVE FAIRFIELD, CA 94534	BOAL, BRIAN 171 BURMA ROAD BLDG 1 OAKLAND, CA 94607 (510)714-7074	\$111,292,053 \$106,885,051 \$0	03/18/16 03/30/16 12/28/17 12/22/17	100% 100%  COMPLETED
04-SF-80-8.6/8.9 04-013524		IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566	SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$78,385,715 \$75,894,097 \$322,000	03/19/15 04/08/15 06/06/18	89% 98%
HA4S3							
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOSSAIN, MAHBUB 171 BLDG 1 BURMA ROAD OAKLAND, CA 94607 (510)867-6221	\$188,908,370 \$182,965,205 \$0	11/27/12 01/10/13 11/29/17	100% 100%
HA4S3	SWPPP						
04-SF-101-1.1/1.1 04-2J2604		IN SAN FRANCISCO & SAN MATEO COUNTIES ON ROUTES 101 & 280 AT VARIUS LOCATIONS TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE, CA 92606	DAVID, JOSE 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)754-0001	\$1,742,478 \$1,213,903 \$0	06/27/16 07/26/16 01/31/18	95% 69%
HM3							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 19  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-1.6/4.1 04-1J6904		IN SAN FRANCISCO COUNTY ROUTE 101 FROM 22ND ST POC TO 18TH POC AND ON ROUTE280 AT 0.1 MILE NORTH OF 20TH ST POC UPGRADE FENCES AND GATES	ARROW FENCING 9711 N STATE STREET, SUITE B REDWOOD VALLEY, CA 95470	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)738-3804	\$453,900 \$468,665 \$0	06/24/16 07/26/16 01/19/17	100% 100%
04-SF-101-1.7/1.8 04-1K3304		SILVER AVE OVERCROSSING BR. NO. 34- 0032 SAN FRANCISCO RECONSTRUCT BRIDGE RAILING	DISNEY CONSTRUCTION, INC. 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	KOOS, CHARLES 585 LINDA MAR PACIFICA, CA 94044 (650)738-3858	\$1,738,974 \$1,744,230 \$0	03/24/16 05/26/16 07/27/17	100% 100%
20.20.201 130							
04-SF0-80-/7.8 04-2J8704		INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161-9070	WONG, DUDLEY 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7628	\$9,075,000 \$8,381,835 \$0	03/16/15 03/16/15 01/31/18	100% 92% OVER RUN
20.20.201 130							
04-SM-1-13.5/15.1 04-0P1604		IN SAN MATEO COUNTY, NEAR PESCADERO, FROM PESCADERO ROAD TO 1.6 MILES NORTH OF PESCADERO ROAD CONSTRUCT GABION WALLS RSP & SHEETPILE WAL	YERBA BUENA ENGINEERING & CONSTRUCTION 1340 EGBERT AVE SAN FRANCISCO, CA 94124	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$3,485,000 \$299,643 \$0	06/20/17 06/20/17 03/31/18	100% 9% OVER RUN
20.20.201 130							
04-SM-1-17.0/17.5 04-4K4604		IN SAN MATEO COUNTY, NEAR SAN GREGORIO, AT0.9 MILE SOUTH OF ROUTE 84 CONSTRUCT SOLDIER PILE WALL AND RSP	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,985,000 \$1,476,449 \$0	02/10/17 02/10/17 03/31/18	100% 49% OVER RUN
20.20.201 130							
04-SM-1-32.0/32 04-1J5904 NHP-P001-(598)E --()		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT SURFER'S BEACH, FROM 0.3 MILE NORTH OF SANTA ANA STREET TO SANTA ANA STREET/WASHOUT CONSTRUCT RETAINING WAL, ROCK SLOPE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ABDI, ABDOLREZA 603 MASON ST, PARK PRESIDIO SAN FRANCISCO CA 94129 (510)867-6023	\$817,791 \$845,003 \$0	10/20/15 11/04/15 01/08/18	100% 100% SUSPENDED
HA							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 20  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13 ) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,870,637 \$1,518,330 \$0	07/01/13 08/07/13 10/16/19	0% 0%  PLANT EST SATIS
HE14							
04-SM-1-39.6/40.1 04-2K9104		IN CITY OF PACIFICA IN THE COUNTY OF SAN MATEO NEAR THE DEVILS SLIDE BYPASS TUNNEL ENVIRONMENTAL MITIGATION MANDATES	PACIFIC STATES ENVIRONMENTAL CONTRACTORS, INC. 11555 DUBLIN BLVD DUBLIN, CA, 94568	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	\$1,960,000 \$606,030 \$0	08/18/16 08/18/16 04/30/18	95% 31%
20.20.201 131							
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --()		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$7,969,100 \$8,344,374 \$0	03/10/14 03/24/14 01/04/18 01/04/18	100% 100%  COMPLETED
HE11							
04-SM-1-43.7/46.5 04-4J5604		IN SAN MATEO COUNTY ON MULTIPLE BRIDGES ALONG ROUTES 001, 101, 114, 280, AND 380 TREAT BRIDGE DECKS	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA, 94044 (650)738-3804	\$1,235,211 \$537,073 \$0	05/17/17 06/09/17 02/28/18	63% 43%
HM3							
04-SM-1-/0 04-1K5604		AT 10TH STREET IN MONTARA CA SHIFT TRAFFIC LANES AND CONSTRUCT RSP	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY, SAN JOSE, CA 95136	WASHINGTON, MARCUS 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	\$3,000 \$0 \$0	02/29/16 02/29/16	0% 0%
20.20.201 130							
04-SM-35-9.8/9.9 04-4K4804		IN SAN MATEO COUNTY, NEAR SKYLONDA, AT 0.1 MILE NORTH OF CHAPMAN ROAD CONSTRUCT SOLDIER PILE TIE-BACK WALL	DISNEY CONSTRUCTION, INC. 859 COWAN ROAD, SUITE #3 BURLINGAME, CA 94010	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$2,985,000 \$1,234,905 \$0	02/13/17 02/13/17 03/31/18	100% 41%
20.20.201 130							OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 21  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-11.5/11.4 04-4K5504		IN SAN MATEO COUNTY, NEAR SKYLONDA, AT 0.6 MILE NORTH OF MORSE LANE CONSTRUCT SHEET PILE AND TIE-BACK WALLS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BINICIA, CA 94510	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$5,985,000 \$49,250 \$0	04/06/17 04/06/17 03/31/18	63% 1%
20.20.201 130							
04-SM-35-13.1/13.1 04-4K2104		IN SAN MATEO COUNTY, NEAR SKYLONDA, AT 0.1MILE NORTH OF BEAR GULCH ROAD CONSTRUCT SOLDIER PILE WALL	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DRIVE BENICIA, CA 94510	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$1,785,000 \$961,183 \$0	03/01/17 03/01/17 03/31/18	100% 54%
20.20.201 130							OVER RUN
04-SM-35-28.7/30 04-0K9604		IN SAN MATEO IN DAILY CITY FROM JCT. G. BORTOLOTTI & COMPANY ROUTE 1 TO END OF COUNTY LINE DIGOUTS	582 BRAGATO RD SAN CARLOS CA 94070	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)738-3804	\$489,169 \$521,002 \$20,477	05/17/17 06/22/17 03/30/18	90% 95%
04-SM-82-1.4/25.1 04-4G5514 HSNH-PP08-(029)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL CROSSWALK SAFETY	ST FRANCIS ELECTRIC COMPANY 975 CARDEN STREET SAN LEANDRO CA 94577	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$4,286,289 \$4,216,472 \$113,639	07/28/16 08/24/16 03/17/18	88% 96%
04-SM-84-8.7/7.8 04-4K8904		IN SAN MATEO COUNTY, NEAR LA HONDA, AT 0.5 MILE EAST OF PESCADERO CREEK ROAD REPAIR DRAINAGE SYSTEM, CONSTRUCT RSP	JMB CONSTRUCTION, INC. 132 SOUTH MAPLE AVENUE SOUTH SAN FRANCISCO, CA 94080	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$785,000 \$494,008 \$0	07/05/17 07/05/17 03/31/18	100% 63%
20.20.201 130							OVER RUN
04-SM-84-12.0/12.5 04-4K9004		IN SAN MATEO COUNTY, NEAR SKYLONDA, FROM 0.3 MILES TO 2.5 MILES WEST OF ROUTE 35 JUNCTION (SKYLINE BLVD) AC PAVING AND LEVELING, REPLACE CULVERT	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$435,000 \$120,281 \$0	06/06/17 06/06/17 03/31/18	100% 28%
20.20.201 130							OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 22  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-15.4/16.1 04-4K1604		IN SAN MATEO COUNTY, NEAR SKYLONDA, FROM GRANDVIEW DRIVE TO FRIARS LANE CONSTRUCT SOLDIER PILE TIE-BACK WALLS	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054	BOOSHEHRI, FRED 2350 PAGEMILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$6,460,000 \$5,359,368 \$0	01/12/17 01/17/17 03/31/18	100% 83%  OVER RUN
20.20.201 130							
04-SM-84-16.3/17.6 04-0P4904		IN SAN MATEO COUNTY, NEAR SKYLONDA, FROM 0.3 MILE TO 1.6 MILES EAST OF FRIARS LANE CONSTRUCT SOLDIER PILE RETAINING WALLS	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$4,305,407 \$1,296,500 \$0	05/18/17 05/18/17 03/31/18	89% 30%
20.20.201 130							
04-SM-84-21.6/0 04-4G6404 NHP-P084-(044)E --()		IN SAN MATEO COUNTY IN WOODSIDE, AT ROUTE 84/280 SEPARATION. ROUTES 84/280 SEPARATION CONSTRUCT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	PANDYA, NILESH 1007 KNOX AVE SAN JOSE, CA 95122 (408)593-3433	\$3,658,093 \$3,645,322 \$0	12/11/15 12/22/15 01/02/18 01/02/18	100% 100%  COMPLETED
04-SM-84-28.8/29.3 04-1J5204		IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	CHAHAL, HARPAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	\$928,405 \$885,571 \$0	03/18/15 04/02/15 09/06/18	0% 0%  PLANT EST SATIS
04-SM-92-.9/.9 04-0P1504		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT 0.7 MILE EAST OF MAIN STREET CONSTRUCT SOLDIER PILE WALL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$1,975,000 \$343,104 \$0	07/14/17 07/14/17 03/30/18	43% 17%
20.20.201 130							
04-SM-92-11.0/11.4 04-235524 ACNH-X081-(30E) --()		IN SAN MATEO COUNTY IN SAN MATEO ON ROUTE 92 FROM ALAMEDA DE LAS PULGAS OVERCROSSING TO THE HAYWARD PARK OVERHEAD AND ON ROUTE 82 INTERCHANGE IMPROVEMENT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$15,641,979 \$13,078,734 \$981,789	01/20/17 02/14/17 03/07/18	83% 81%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 23  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-14.4/18.8 04-3G4864		IN SAN MATEO AND ALAMEDA COUNTIES ON ROUTE 92 AT SAN MATEO HAYWARD STRUCTURAL STEEL PAINTING	LIBERTY MAINTENANCE, INC. DBA HINH, MINH OHIO LIBERTY MAINTENANCE, INC. 777 N. MERIDIAN RD. YOUNGSTOWN OH 44509	25100 SANTA CLARA ST. HAYWARD, CA 94544-2108 (408)592-3785	\$50,376,039 \$49,875,031 \$69,535	12/18/15 01/15/16 10/24/19	49% 99%
04-SM-92-15.3/15.5 04-3G3054		IN THE CITY AND COUNTY OF SAN FRANCISCO AND SAN MATEO COUNTY AT VARIOUS LOCATIONS REPLACE THE EXISTING FOG-HORNS,	BLEYCO INCORPORATED 11425 CULL CANYON ROAD CASTRO VALLEY CA 94552	ATAKO, KINGSTON 171 BURMA ROAD, BLDG. 1 OAKLAND, CA 94607 (650)222-7529	\$3,745,923 \$0 \$0	09/19/17 11/30/17 01/31/19	0% 0%
HA21							
04-SM-101-1.6/2.2 04-235654		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS ON RTE101 FROM UNIVERSITY AVE OC TO 0.2MI N OF HENDERSON UC & ON RTE 114 FROM 0.2MI S OF RECONSTRUCT INTERCHANGE	DISNEY/O.C. JONES J.V. 1520 FOURTH STREET BERKELEY CA 94710	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$41,353,131 \$17,834,507 \$4,496,890	02/10/17 03/14/17 08/07/18	55% 43%
HE11							
04-SM-101-6.0/6 04-4A92A4		IN SAN MATEO AND SANTA CLARA COUNTIES, AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	MIKE BROWN ELECTRIC CO. 561-A MERCANTILE DRIVE COTATI, CA 94931	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA. 95122 (510)385-7053	\$660,941 \$548,370 \$0	09/21/16 09/21/16 02/28/18	87% 83%
STIP.TRAN SFR							
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --( ) HE11		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	\$49,225,594 \$49,018,051 \$68,955	06/25/14 07/17/14 08/20/18	77% 96%
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	GREAT AMERICAN INSURANCE CO. BOND CLAIM DIVISION 3017 DOUGLAS BLVD. SUITE 300 ROSEVILLE, CA 95661	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-7053	\$5,421,779 \$5,173,257 \$0	01/28/13 02/21/13 05/30/17	100% 95%

OVER RUN

WPCP

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 24  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-8.5/10 04-0P2504		IN SAN MATEO COUNTY, NEAR BELMONT, FROM 0.2 MILE TO 1.2 MILES SOUTH OF THE ROUTE 92 SEPARATION REPLACE CULVERTS, BACKFILL SINKHOLES	RGW CONSTRUCTION, INC. 585 GREENVILLE ROAD LIVERMORE, CA 94550	KOOS, CHARLES 585 LINDA MAR PACIFICA, CA 94044 (510)715-6644	\$1,130,000 \$543,110 \$0	07/12/17 07/12/17 03/30/18	83% 48%
20.20.201 130							
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$810,461 \$788,851 \$1,100	06/24/15 07/13/15 05/31/20	53% 97%
04-SM-280-10.8/10.8 04-3J4304		IN SAN MATEO COUNTY NEAR BELMONT AT ROUTE 280/92 SEPARATION REMOVE AND REPLACE HPS WITH LED	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	\$807,526 \$807,526 \$0	06/20/16 07/18/16 03/31/18	57% 100%
04-SM-280-20.4/20.4 04-0P2804		IN SAN MATEO, IN SAN BRUNO, AT CEDAR MILLSLANE REPLACE CULVERTS, CONSTRUCT RSP	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)222-7516	\$841,075 \$601,011 \$0	06/01/17 06/01/17 01/31/18	93% 71%
20.20.201 130							
04-SM-380-5.9/6.8 04-0K9704		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS DIGOUTS	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	WASHINGTON, MARCUS 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3804	\$1,375,074 \$1,048,733 \$48,889	05/06/17 07/18/17 03/30/18	68% 76%
04-SOL-12-2.1/7.9 04-1K1004 ACNH-P102-(122)E --()		IN SOLANO COUNTY IN FAIRFIELD AND SUISUN CITY FROM 0.1 MILE WEST OF CHADBOURNE RD TO 0.4 MILE EAST OF WALTERS RD MILL & REPLACE WITH HMA	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661	SINGH, JATINDER 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)715-7309	\$4,429,019 \$4,361,568 \$0	05/26/17 07/18/17 12/20/17	84% 97%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 25  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-29-.8/3 04-4G5524 HSNH-PP02-(124)E --()		IN SOLANO COUNTY AT VARIOUS LOCATIONS INSTALL CROSSWALK SAFETY	RYAN DUNHAM ST. FRANCIS ELECTRIC 975 CARDEN STREET SAN LEANDRO CA 94577	BUTTERS, CARL 324 CAMPUS LANE FAIRFIELD, CA, 94535 (925)260-5535	\$1,242,825 \$1,138,103 \$0	09/19/16 10/05/16 01/15/18	100% 91%  OVER RUN
04-SOL-37-9.8/26.6 04-0P3304		IN SOLANO COUNTY, ON ROUTE 80 AT ULATIS CREEK AND AT THE ROUTE 37 WEST TO ROUTE 29NORTH AND SOUTH CONNECTOR REPLACE JT SEALS AND ELASTOMERIC BRG PADS	GORDON N BALL, INC. 333 CAMILLE AVE. ALAMO, CA 94507	BRAR, PARAMDEEP 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (925)260-6460	\$644,000 \$0 \$0	08/16/17 08/16/17	0% 0%
20.20.201 130							
04-SOL-37-9.9/9.9 04-0K4504		IN SOLANO COUNTY ON MULTIPLE BRIDGE ALONG ROUTES 37, 80, 680, & 780 TREAT BRIDGE DECKS	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523	SINGH, JATINDER 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)715-7309	\$355,208 \$265,661 \$0	05/18/17 06/09/17 05/24/18	58% 73%  SUSPENDED
HM							
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --()		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$52,109,277 \$51,828,751 \$98,129	03/19/14 04/09/14 09/13/18	79% 100%
HA42							
04-SOL-80-17.1/17.1 04-1J8204		IN SOLANO COUNTY, IN FAIRFIELD AT 2019 WEST TEXAS STREET. UPGRADE ELECTRICAL SYSTEM AND	GD LONG ELECTRIC COMPANY 450 TECHNOLOGY WAY NAPA, CA 94558	CARTY, RODOLFO 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)231-7131	\$797,772 \$425,933 \$82,413	06/01/17 07/27/17 01/30/18	88% 53%
04-SOL-80-31.3/32.9 04-4G5104 ACIM-080 -(368)E --()		NEAR VACAVILLE, AT MERIDIAN ROAD OVERCROSSING NO. 23-0147 AND MIDWAY ROAD OVERCROSSING NO. 23-0148. REHABILITATE AND REPLACE BRIDGES.	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$5,677,245 \$3,773,117 \$117,320	01/20/17 02/06/17 05/11/18	64% 66%
HA21							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 26  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-128-.4/.5 04-4K1804		IN SOLANO COUNTY, NEAR WINTERS, FROM 0.2 TO 0.3 MILE WEST OF YOLO COUNTY LINE ROCK BLASTING, ROCK SCALING, RPR AC PVMT	VINTAGE PAVING COMPANY, INC. 119 MAIN ST. WINTERS, CA 95694	PATENIA, DANILO 324 CAMPUS LN., STE 'T' FAIRFIELD, CA 94534 (510)224-6309	\$780,000 \$789,416 \$0	01/13/17 01/13/17 01/02/18 01/02/18	100% 100%  OVER RUN
20.20.201 130							
04-SOL-780-6.8/7.3 04-4G4504 ACIM- 780-(369)E --()		NEAR VALLEJO, AT LAUREL STREET BRIDGE R N R CONSTRUCTION, INC. NO. 23-0119.	8589 THYS COURT SACRAMENTO CA 95828	SCHNEIDER, JOLIE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)377-4171	\$4,843,092 \$4,530,998 \$224,380	02/01/17 02/27/17 02/20/18	100% 93%
04-SON-1-19.6/0 04-4S9204 ACST-P001-(594)E --()		IN SONOMA COUNTY NEAR JENNER AT 0.1 MILE SOUTH OF RUSSIAN RIVER BRIDGE. CONSTRUCT SOLDIER PILE WALL.	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$1,037,357 \$1,004,491 \$16,094	06/02/17 06/26/17 02/02/18	87% 95%
HA23							
04-SON-1-25.1/25.2 04-4K3904		IN SONOMA COUNTY, NEAR JENNER, AT 1.2 MILES NORTH OF MUNIZ RANCH CONSTRUCT SOLDIER PILE TIE-BACK WALL	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507	SHARMA, JOY 1009 CLEGG COURT - SUITE G PETALUMA, CA 94954 (510)385-5732	\$4,875,000 \$3,291,022 \$0	02/07/17 02/07/17 12/29/17 01/29/18	95% 68%
20.20.201 130							
04-SON-1-30.5/0 04-3G0804 ACNH-P001-(618)E --()		NEAR FORT ROSS, AT 2.6 MILES SOUTH OF FORT ROSS ROAD CONSTRUCT SOIL NAIL WALLS	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$4,214,962 \$4,044,692 \$245,493	01/20/17 02/07/17 02/08/18	91% 96%
HA23							
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY INC. 246 GHILOTTI AVE SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)249-4732	\$8,694,685 \$8,610,556 \$4,099	03/11/14 03/24/14 08/06/18	100% 98%
HA21							OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 27  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-12-15.5/16 04-264H64 ACNH-PQ10-(273)N NHP0-12 1-(0E) --()HB5		IN SONOMA COUNTY IN AND NEAR PETALUMA AND SANTA ROSA ON ROUTE 12 AND ON ROUTE 101 AT VARIOUS CONSTRUCT FOLLOW-UP LANDSCAPING.	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	HOLLIS, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)867-4515	\$2,192,930 \$1,365,433 \$1,526	12/15/16 01/11/17 06/08/21	0% 0%  PLANT EST SATIS
04-SON-12-17.6/18.5 04-0P1804		IN SONOMA COUNTY, IN SANTA ROSA, FROM 0.1 MILE WEST OF HOEN AVENUE TO 0.4 MILE EAST OF FARMERS LANE REPAIR AC PAVEMENT	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG. A SANTA ROSA, CA 95401 (707)249-4732	\$385,000 \$389,083 \$0	06/01/17 06/01/17 06/01/18	100% 99%  OVER RUN
04-SON-12-17.7/18.2 04-4G2204 SNHG-P012-(124)E --()		IN SONOMA COUNTY IN SANTA ROSA ON ROUTE 12 FROM FARMERS LANE TO 0.2 MILE WEST OF BRUSH CREEK ROAD. INSTALL CONCRETE MEDIAN BARRIER AND	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 94501 (707)249-4732	\$4,392,986 \$0 \$0	12/06/17 01/04/18 10/15/18	0% 0%  
04-SON-12-19.0/28 04-0Q9004  20.20.201 130		IN SONOMA AND NAPA COUNTIES, IN AND NEAR SANTA ROSA AND SONOMA, AT VARIOUS LOCATIONS REPAIR FIRE DAMAGE	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (510)812-6444	\$7,365,000 \$2,708,789 \$0	10/17/17 10/17/17 05/21/18	41% 37%  
04-SON-101-.9/3.6 04-2640U4  HE11 SWPPP		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (510)812-6444	\$77,505,079 \$77,870,159 \$0	11/02/12 01/11/13 06/30/17	100% 100%  
04-SON-101-29.3/43.4 04-0J6404 ACNH-Q101-(307)E --()		IN SONOMA COUNTY IN AND NEAR WINDSOR AND HEALDSBURG FROM WINDSOR LANE UNDERCROSSING TO ROUTE 101 / 128 SEPARATION REHABILITATION ROADWAY.	DESILVA GATES COSNTRUCTION 11555 DUBLIN BLVD. DUBLIN CA 94568	PERALTA, MARIANNE 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)249-9604	\$53,136,061 \$28,330,061 \$123,968	03/03/17 03/24/17 06/15/18	43% 54%  

Page 28  
02/01/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-33.4/34.8 04-4G4804 HSNH-Q101-(315)E --()		IN SONOMA COUNTY ON ROUTE 101, IN AND NEAR HEALDSBURG, FROM GRANT AVENUE UNDERCROSSING TO CANYON ROAD UNDERCROSSING AT VARIOUS LO UPGRADE LUMINARIES, ROADSIGN, HMA	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	PERALTA, MARIANNE 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-9604	\$891,187 \$0 \$0	11/09/17 11/30/17 08/27/18	0% 0%
HB1							
04-SON-101-37.1/37.2 04-4K4504		IN SONOMA COUNTY, IN HEALDSBURG, AT 0.9 MILE NORTH OF DRY CREEK ROAD CONSTRUCT SOLDIER PILE TIE-BACK WALL	DESILVA GATES CONSTRUCTION L.P. 11555 DUBLIN BLVD. DUBLIN, CA 94568	PERALTA, MARIANNE 4030 OCCIDENTAL, BLDG. A SANTA ROSA, CA 95401 (707)249-9604	\$2,845,000 \$1,830,260 \$0	03/09/17 03/09/17 04/11/18	73% 64%
20.20.201 130							
04-SON-116-25.0/27.9 04-2K4404		IN SONOMA COUNTY IN SEBASTOPOL FROM MILL STATION ROAD TO COOPER ROAD DIGOUTS.	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)249-9601	\$940,304 \$291,277 \$291,277	05/03/17 05/22/17 10/23/17	270% 31%
							SUSPENDED
04-SON-116-27.9/32.5 04-3J4904		IN SONOMA COUNTY NEAR SEBASTOPOL AND COTATI ON ROUTE 116 FROM 0.1 MILE EAST OF COOPER ROAD TO 0.2 MILE EAST OF GILCHRIST ROAD COLD IN PLACE RECYCLING.	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)249-9601	\$2,276,295 \$0 \$0	06/13/17 06/30/17 06/30/18	0% 0%
							SUSPENDED
04-SON-116-39.9/40.1 04-4K9604		IN SONOMA COUNTY, NEAR PETALUMA, FROM 0.6 MILE TO 0.9 MILE EAST OF LAKEVILLE HIGHWAY RECONSTRUCT EMBANKMENT W/ LIGHTWEIGHT FILL	PIAZZA CONSTRUCTION P.O. BOX 573 PENNGROVE, CA 94951	STREATER, HAL 1009 CLEGG COURT, STE. G PETALUMA, CA 94954 (707)249-9601	\$1,575,000 \$454,377 \$0	05/02/17 05/02/17 12/30/17	100% 29%
20.20.201 130							OVER RUN
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -()		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,810,698 \$893	10/04/12 11/06/12 07/26/19	0% 0%
HB1	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/18**

Page 29  
02/01/18

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-43.3/43.3 04-4K2904		IN SONOMA COUNTY, NEAR SCHELLVILLE, AT 0.1MILE EAST OF COUNTY DUMP ROAD CONST GEOSYNTH REINF EMBNKMNT, RPLC CULVRT	ENGELKE CONSTRUCTION, INC. 120 GROVE CT. HEALDSBURG, CA 95448	STREATER, HAL 1009 CLEGG CT., STE. G PETALUMA, CA 94954 (707)249-9601	\$940,000 \$380,611 \$0	02/01/17 02/01/17 10/30/17	98% 40%
20.20.201 130							
04-SON-121-/7.3 04-1J1504		IN SONOMA COUNTY NEAR SCHELLVILLE FROM RT 37 TO SONOMA CREEK BRIDGE RHMA OVERLAY	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)769-5695	\$2,424,214 \$2,442,298 \$0	06/09/15 06/25/15 02/06/17	100% 100%
04-SON-128-16.2/16.2 04-4K2004		IN SONOMA COUNTY, NEAR KELLOGG, AT MAACAMA CREEK CONSTRUCT BIO-ARMORING, INSTALL RSP	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVE. SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG. A SANTA ROSA, CA 95401 (707)249-4732	\$1,480,000 \$914,991 \$0	01/16/17 01/16/17 02/18/18	100% 62%
20.20.201 130						OVER RUN	
04-VAR--/0 04-4A6704		IN MARIN, NAPA AND SONOMA COUNTIES, ON VARIOUS ROUTES, AT VARIOUS LOCATIONS. INSTALL CURB RAMPS.	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	\$218,820 \$109,487 \$0	11/09/16 12/09/16 12/29/17	25% 50%
HB71							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$1,627,242,180</u>	<b>Completed to Date:</b>	<u>\$1,152,307,034</u>	<b>Work This Month:</b>	<u>\$15,472,071</u>
----------------	------------------------------	------------------------	---------------------------	------------------------	-------------------------	---------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-13-4.4/4.4	04-4K4704	1
04-ALA-13-6.4/9	04-2K1804	1
04-ALA-13-8.3/8.3	04-1SS024	1
04-ALA-24-4.4/6	04-4K7404	1
04-ALA-24-5.1/6.2	04-294944	1
04-ALA-24-1.8/4.4	04-2K1304	1
04-ALA-61-18.5/0	04-0J2904	2
04-ALA-80-1.8/0	04-014104	2
04-ALA-80-4.6/5.7	04-4G2304	2
04-ALA-80-6.2/6.5	04-4A8204	2
04-ALA-84-12.0/13	04-0P0104	2
04-ALA-84-22.2/22.5	04-4K7604	2
04-ALA-84-22.9/25.7	04-297624	3
04-ALA-92-5.1/5.8	04-2G3624	3
04-ALA-123-.2/.2	04-2K4604	3
04-ALA-185-.4/3.2	04-4K5604	3
04-ALA-238-14.4/16.6	04-0P2004	3
04-ALA-262-.7/.7	04-3J4804	3
04-ALA-580-1.0/0	04-0K2804	4
04-ALA-580-1.5/3.9	04-4K2604	4
04-ALA-580-36.8/38.5	04-4K9204	4
04-ALA-580-41.4/0	04-4H2604	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-580-46.0/46.8	04-1A6724	4
04-ALA-580-26.8/27.2	04-4G8004	4
04-ALA-580-/8	04-3G59U4	5
04-ALA-680-2.4/12.4	04-4G0564	5
04-ALA-680-/100	04-0K2904	5
04-ALA-880-2.4/2.4	04-1SS434	5
04-ALA-880-2.9/27.3	04-2J0704	5
04-ALA-880-16.5/18.3	04-4K5704	5
04-ALA-880-18.4/18.4	04-172454	6
04-ALA-880-20.4/22.9	04-4H0104	6
04-ALA-880-28.4/29.2	04-0A7104	6
04-ALA-880-28.9/29	04-0K9104	6
04-ALA-880-32.9/33.9	04-4A8104	6
04-CC-4-23.6/25.2	04-2J0304	6
04-CC-4-34.4/M34.4	04-4J7004	7
04-CC-24-8.0/9.1	04-4K5904	7
04-CC-80-/10.1	04-4J3404	7
04-CC-680-12.7/17.6	04-4K2204	7
04-CC-680-24.3/24.3	04-3A87A4	7
04-CC-680-25.0/25.7	04-3G4624	7
04-LAK-29-/25.8	04-2K2504	8
04-MRN-1-.1/.1	04-0P0004	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-MRN-1-1.6/2.5	04-4K4904	8
04-MRN-1-2.2/0	04-1SS584	8
04-MRN-1-3.1/50.5	04-4H8704	8
04-MRN-1-6.6/0	04-3S9004	8
04-MRN-1-7.8/7.8	04-4K6904	9
04-MRN-1-8.0/8	04-2G8904	9
04-MRN-1-8.1/0	04-4S6604	9
04-MRN-1-8.2/8.5	04-4K8404	9
04-MRN-1-9.8/9.8	04-0Q2604	9
04-MRN-1-9.8/0	04-4Q2604	9
04-MRN-1-10.9/0	04-4S2204	10
04-MRN-1-10.9/10.9	04-4K2404	10
04-MRN-1-11.5/11.5	04-0P1304	10
04-MRN-1-22.8/22.8	04-4K8504	10
04-MRN-1-33.4/33.4	04-4K5004	10
04-MRN-1-35.3/35.3	04-4K8604	10
04-MRN-1-50.1/50.5	04-209504	11
04-MRN-37-11.2/11.5	04-1K3704	11
04-MRN-37-11.7/12	04-4K3304	11
04-MRN-101-18.6/27.7	04-264H34	11
04-MRN-101-26.5/27.6	04-264094	11
04-MRN-101-/0	04-4G4604	11

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-NAP-12-/3.3	04-2641A4	12
04-NAP-29-1.0/9.9	04-4H6904	12
04-NAP-29-11.9/0	04-4G4904	12
04-NAP-29-37.0/0	04-3G6414	12
04-NAP-29-40.0/46	04-0Q9104	12
04-NAP-29-20.4/20.8	04-2594A4	12
04-NAP-121-9.2/9.4	04-2A3204	13
04-NAP-121-16.7/16.9	04-1K8004	13
04-NAP-121-17.4/18.3	04-0P1404	13
04-NAP-128-17.9/17.9	04-2G9404	13
04-SCL-9-/4.8	04-4K2704	13
04-SCL-17-.1/1	04-4J5804	13
04-SCL-17-2.8/7.5	04-0K9504	14
04-SCL-17-3.0/3.1	04-4K4104	14
04-SCL-17-5.8/5.8	04-4K2304	14
04-SCL-35-9.5/10.5	04-4K6404	14
04-SCL-35-9.5/9.5	04-4K7104	14
04-SCL-35-10.5/10.5	04-4K8004	14
04-SCL-35-12.4/12.4	04-4K9304	15
04-SCL-85-2.0/4.6	04-4G9904	15
04-SCL-87-6.1/7.5	04-1K0404	15
04-SCL-101-52.0/52.6	04-235624	15

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SCL-130-9.3/9	04-4K6804	15
04-SCL-152-13.2/0	04-2A4414	15
04-SCL-152-13.8/14.7	04-1G8704	16
04-SCL-152-/5.2	04-2A2504	16
04-SCL-237-3.0/3	04-0P5204	16
04-SCL-280-2.9/4.4	04-1K5204	16
04-SCL-280-15.0/15	04-4H8804	16
04-SCL-680-1.7/1.7	04-3K3804	16
04-SF-1-5.9/6.3	04-1A9044	17
04-SF-1-/0	04-1K8404	17
04-SF-35-2.0/3.2	04-2K5504	17
04-SF-80-6.0/70	04-3G4454	17
04-SF-80-7.8/7.9	04-2K9604	17
04-SF-80-8.2/8.6	04-0K6914	17
04-SF-80-8.3/8.3	04-3K1104	18
04-SF-80-8.3/8.3	04-3K5004	18
04-SF-80-8.5/8.9	04-013574	18
04-SF-80-8.6/8.9	04-013524	18
04-SF-80-12.6/13.9	04-0120T4	18
04-SF-101-1.1/1.1	04-2J2604	18
04-SF-101-1.6/4.1	04-1J6904	19
04-SF-101-1.7/1.8	04-1K3304	19

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SF0-80-/7.8	04-2J8704	19
04-SM-1-13.5/15.1	04-0P1604	19
04-SM-1-17.0/17.5	04-4K4604	19
04-SM-1-32.0/32	04-1J5904	19
04-SM-1-38.2/39.7	04-1123H4	20
04-SM-1-39.6/40.1	04-2K9104	20
04-SM-1-40.6/41	04-265604	20
04-SM-1-43.7/46.5	04-4J5604	20
04-SM-1-/0	04-1K5604	20
04-SM-35-9.8/9.9	04-4K4804	20
04-SM-35-11.5/11.4	04-4K5504	21
04-SM-35-13.1/13.1	04-4K2104	21
04-SM-35-28.7/30	04-0K9604	21
04-SM-82-1.4/25.1	04-4G5514	21
04-SM-84-8.7/7.8	04-4K8904	21
04-SM-84-12.0/12.5	04-4K9004	21
04-SM-84-15.4/16.1	04-4K1604	22
04-SM-84-16.3/17.6	04-0P4904	22
04-SM-84-21.6/0	04-4G6404	22
04-SM-84-28.8/29.3	04-1J5204	22
04-SM-92-.9/.9	04-0P1504	22
04-SM-92-14.4/18.8	04-3G4864	22

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SM-92-15.3/15.5	04-3G3054	23
04-SM-92-11.0/11.4	04-235524	23
04-SM-101-1.6/2.2	04-235654	23
04-SM-101-6.0/6	04-4A92A4	23
04-SM-101-16.3/17.1	04-235844	23
04-SM-101-/6	04-4A9254	23
04-SM-280-8.5/10	04-0P2504	24
04-SM-280-9.4/0	04-4G5914	24
04-SM-280-10.8/10.8	04-3J4304	24
04-SM-280-20.4/20.4	04-0P2804	24
04-SM-380-5.9/6.8	04-0K9704	24
04-SOL-12-2.1/7.9	04-1K1004	24
04-SOL-29-.8/3	04-4G5524	25
04-SOL-37-9.8/26.6	04-0P3304	25
04-SOL-37-9.9/9.9	04-0K4504	25
04-SOL-80-11.3/12.9	04-0A5344	25
04-SOL-80-17.1/17.1	04-1J8204	25
04-SOL-80-31.3/32.9	04-4G5104	25
04-SOL-128-.4/.5	04-4K1804	26
04-SOL-780-6.8/7.3	04-4G4504	26
04-SON-1-19.6/0	04-4S9204	26
04-SON-1-25.1/25.2	04-4K3904	26

<b>Statement of Ongoing Contracts - Index</b>		
<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SON-1-30.5/0	04-3G0804	26
04-SON-12-9.6/0	04-1A2904	26
04-SON-12-17.6/18.5	04-0P1804	27
04-SON-12-17.7/18.2	04-4G2204	27
04-SON-12-19.0/28	04-0Q9004	27
04-SON-12-15.5/16	04-264H64	27
04-SON-101-.9/3.6	04-2640U4	27
04-SON-101-29.3/43.4	04-0J6404	27
04-SON-101-33.4/34.8	04-4G4804	28
04-SON-101-37.1/37.2	04-4K4504	28
04-SON-116-25.0/27.9	04-2K4404	28
04-SON-116-27.9/32.5	04-3J4904	28
04-SON-116-39.9/40.1	04-4K9604	28
04-SON-116-41.8/44.7	04-283824	28
04-SON-116-43.3/43.3	04-4K2904	29
04-SON-121-/7.3	04-1J1504	29
04-SON-128-16.2/16.2	04-4K2004	29
04-VAR--/0	04-4A6704	29

**Statement of Ongoing Contracts - Federal Aid**

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	04		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$215,892,077	\$34,222,918
-F-	FEDERAL AID ( PRIMARY )	\$103,749,250	\$68,614,303
-S-	FEDERAL AID ( SECONDARY )	\$68,180,959	\$50,037,666
-SH-	STATE HIGHWAY	\$878,091,538	\$697,084,377
		\$361,328,356	\$302,347,769
<b>District Total:</b>		<u><b>\$1,627,242,180</b></u>	<u><b>\$1,152,307,034</b></u>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Perio</b>
04	\$176,612,358
<b>Work completed this Period:</b>	\$176,612,358