

State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-4.3/9.6 04-1J1904 NHP-P013-(027)E --()		IN ALA COUNTY IN OAKLAND FROM RTE 13/580 SEPARATION TO RTE 13/24 SEPARATION. RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054		\$4,096,328 \$0 \$0	09/28/15 10/14/15	0% 0%
04-ALA-13-9.0/10 04-3E2304		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE SOUTH OF BROADWAY TERRACE UNDERCROSSING TO HILLER DRIVE REPLACE ASPHALT CONCRETE SURFACING	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6035	\$599,847 \$0 \$0	06/09/15 06/25/15 09/09/15	0% 0%
04-ALA-13-9.9/10.1 04-0G2104		IN ALAMEDA COUNTY IN OAKLAND ON NB ROUTE 13 (TUNNEL RD) BETWEEN HILLER DRIVE & VINCENTE ROAD UPGRADE SHOULDER/SIDEWALK	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007	\$931,177 \$870,583 \$245,797	04/24/15 05/07/15 10/22/15	97% 95%
HB4N 04-ALA-13-/13.7 04-3J7704		REPAIR STORM DAMAGE TO SLOPE AND PUMP STATION IN ALAMEDA COUNTY, IN BERKELEY @ THE FOLGER AVENUE UNDERPASS REPAIR STORM DAMAGE TO SLOPE AND PUMP	G. N. HENLEY, INC. 3107 MORGAN TERRITORY ROAD CLAYTON, CA 94517	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$451,000 \$253,042 \$0	01/20/15 01/20/15 09/23/15 09/23/15	100% 100% COMPLETED
20.20.201 130 04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	\$2,291,280 \$1,657,803 \$200,521	08/06/14 08/21/14 10/24/18	83% 77%
04-ALA-24-5.6/0 04-4A3424 HSNH-X001-(586) --()		IN ALAMEDA COUNTY, ON ROUTES 24 AND 580 AT VARIOUS LOCATIONS REPLACE GORE SIGNS WITH OVERHEAD	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7194	\$693,285 \$638,001 \$10,553	01/27/15 02/13/15 10/23/15	96% 92%

HBI

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-5.9/6.2 04-0J4204		IN ALAMEDA COUNTY AND CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL, REPLACE UNINTERRUPTED POWER SUPPLY (UPS) SY REPLACE POWER SUPPLY SYSTEM (UPS)	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$835,000 \$775,377 \$0	08/19/13 08/19/13 11/30/15	100% 93% OVER RUN
20.80.360 000							
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	\$2,585,000 \$1,450,323 \$0	01/13/14 01/13/14 09/30/15	100% 56% OVER RUN
20.20.201 130							
04-ALA-24-5.9/6.2 04-4H8004		IN ALAMEDA/CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL BORES 1,2, AND 3 RECONSTRUCT FIRE SUPPRESSION WATER SYS RECONSTRUCT WATER SUPPLY SYSTEM	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	\$3,985,000 \$2,967,451 \$0	02/21/13 02/21/13 11/30/15	100% 74% OVER RUN
20.20.201 130							
04-ALA-80-1.0/1.7 04-0120M4		IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	BILL AUSTON FLATIRON WEST INC. 717 KEVIN COURT OAKLAND, CA 94621	BALDERRAMOS, JEANNIE 345 BURMA ROAD OAKLAND, CA 94607 (510)385-6915	\$75,598,434 \$71,139,651 \$0	03/29/12 05/01/12 09/26/15 09/26/15	100% 100% OVER RUN
HA4S3	SWPPP						
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E ) --()		IN OAKLAND, FROM TO.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING,INC. 5029 FORNI DRIVE CONCORD, CA 94520	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	\$1,973,229 \$1,943,851 \$186	11/14/11 12/02/11 05/18/16	84% 100%
HA23	WPCP						
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	\$865,655 \$742,151 \$1,890	12/19/12 02/13/13 09/06/16	0% 0% PLANT EST SATIS
HA12	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANCISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553-7309	HALALI, BEHZAD 345 BURMA ROAD OAKLAND, CA 94607 (510)867-6107	\$14,443,188 \$5,953,694 \$1,210,500	07/29/14 08/19/14 06/22/16	26% 41%
HA12							
04-ALA-80-1.9/8 04-3A7774		TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	\$16,056,485 \$15,658,633 -\$137,691	10/12/12 11/06/12 12/30/15	0% 96%
SWPPP							
04-ALA-80-2.5/0 04-014084		IN ALAMEDA COUNTY AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE MAINTENANCE YARD CONSTRUCT SFOBB MAINTENANCE COMPLEX	F & H CONSTRUCTION P O BOX 2329 LODI CA 95241	ANIGOL, MAHANTESH 345 BURMA ROAD OAKLAND, CA 94607 (510)224-6529	\$34,722,568 \$34,832,917 \$0	03/13/13 04/11/13 09/07/15 09/28/15	87% 99%  COMPLETED
HA12							
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	\$6,172,150 \$6,147,777 \$3,080	05/31/12 06/27/12 10/04/16	0% 0%  PLANT EST SATIS
HA42 SWPPP							
04-ALA-80-6.2/6.5 04-4A8204		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	\$305,915 \$281,424 \$675	09/19/14 10/02/14 02/05/18	28% 99%
HA22							
04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE AND PLEASANTON FROM .1 MILE SOUTH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD. EXPRESSWAY WIDENING - SEGMENT 2 SOUTH	DESILVA GATES CONSTRUCTION PATPARDO, ROMMEL HERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909	PATPARDO, ROMMEL 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7920	\$34,721,242 \$0 \$0	09/30/15 10/20/15 09/05/18	0% 0%
HB4C							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-25.5/27.1 04-297614		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE FROM .4 MILE NORTH OF CON CANNON BLVD. TO JACK LONDON BLVD. WIDEN EXISTING HWY AND BRIDGE	BAY CITIES PAVING AND GRADING, INC 1450 CIVIC CT., BLDG B-400 CONCORD, CA 94520	PARDO, ROMMEL 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3505	\$24,316,152 \$23,912,609 \$0	03/21/12 04/13/12 09/24/15 09/24/15	100% 100%  COMPLETED
HB4C	SWPPP						
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --()		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$660,880 \$566,208 \$0	10/09/14 10/22/14 05/03/18	0% 0%  PLANT EST SATIS
HM2E							
04-ALA-92-6.3/6.8 04-2G3614		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARA TION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	\$1,300,086 \$1,206,177 \$0	05/20/13 06/13/13 04/14/17	0% 0%  PLANT EST SATIS
HB32							
04-ALA-260-.8/2 04-4A4804 NHP-P260-(005)E --()		IN ALAMEDA COUNTY, ROUTE 260 IN AND NEAR ALAMEDA AND OAKLAND FROM 0.1 MILE WEST OF POSEY AND WEBSTER ST T UBES TO 0.1 MILE EAST OF REPAIR HANDRAIL AND SIDEWALK ALONG	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507		\$7,884,755 \$0 \$0	10/20/15 11/02/15	0% 0%  PLANT EST SATIS
HA21							
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$41,264,154 \$36,705,423 \$1,867,128	06/18/12 07/16/12 06/20/16	78% 87%  PLANT EST SATIS
HB4N	SWPPP						
04-ALA-580-7.8/19.1 04-2908V4		IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	\$33,666,314 \$32,246,692 \$10,153	11/16/12 12/20/12 11/10/15	98% 95%  PLANT EST SATIS
HB5	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-8.3/0 04-172434		IN ALAMEDA COUNTY NEAR LIVERMORE EAST ENVIRONMENTAL LANDSCAPE OF CROSS ROAD 2.2 MILES SOUTHEAST OF SOLUTIONS ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	8380 ROVANA CIRCLE SACRAMENTO, CA 95828	BAILEY, JESSICA 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-8163	\$668,441 \$509,785 \$8,716	09/29/11 11/17/11 11/25/15	0% 0%  PLANT EST SATIS
	SWPPP						
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --()		IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)460-3504	\$70,139,867 \$67,589,855 \$3,193,892	11/20/12 12/20/12 02/22/16	81% 96%
	SWPPP						
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --()		IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 - B- GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	\$50,255,358 \$48,508,519 \$652,076	10/29/12 12/13/12 10/29/15	99% 94%
	SWPPP						
04-ALA-580-19.4/46 04-2G5214 HSNH-PIG -(001) 3E--() --() HC153		IN ALAMEDA COUNTY UPGRADE TRANSITION RAILING	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$2,992,222 \$0 \$0	09/30/15 10/15/15 05/19/16	0% 0%
04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --()		IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE	GHILOTTI CONSTRUCTION CO INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	REZA, KAMKAR 5675 B. GIBRALTOR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,294,340 \$1,241,073 \$0	10/22/14 11/05/14 06/30/15	100% 94%
	HA23						
04-ALA-580-32.4/32.5 04-2G8604 NHPI- 580-(059)E --()		IN ALAMEDA COUNTY, IN SAN LEANDRO AT THE BENEDICT DRIVE OFFRAMP ON ROUTE 580 CONSTRUCT RETAINING WALL/PLANTING	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	\$1,649,952 \$188,231 \$188,231	08/31/15 09/18/15 07/05/16	1% 11%
	HA23						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --()		IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	MOGHADAM, SIAVOSH 5675 B GIBRALTAR DR PLEASANTON, CA 94588 (925)460-3519	\$2,443,062 \$2,440,874 \$0	09/19/14 10/08/14 04/11/16	26% 100%
HA23							
04-ALA-580-32.9/46.5 04-3G7104 NHPI-X001-(592)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688		\$964,468 \$0 \$0	08/24/15 09/11/15	0% 0%
HB4N							
04-ALA-580-41.2/47 04-4H2214 NHPI-X001-(588)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE EAST OF BOSTON AVENUE OVERCROSSING TO 0.2 MILE WEST OF JCT RTE 80 HMA OVERLAY, PCC SLAB, GUARDRAIL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$12,865,408 \$8,678,956 \$1,099,996	02/18/15 03/10/15 10/29/15	94% 67%
HA22							
04-ALA-680-12.4/15.9 04-1J8304		IN ALAMEDA COUNTY FROM KOOPMAN ROAD TO PLEASANTON INDUSTRIAL OH. INDUSTRIAL PARK OVERHEAD REPLACE PCCP AND REAPIR SPALLED	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	\$1,022,775 \$1,123,749 \$0	06/09/15 06/25/15 10/01/15 10/01/15	100% 100% COMPLETED
04-ALA-680-19.9/20.2 04-2G4104 HSNH- PIG-(680) 074-E -( ) --()		IN ALAMEDA COUNTY IN THE CITY OF DUBLIN ON I-680 AT I-580/680 INTERCHANGE REPLACE METAL GUARDRAIL WITH	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	NGO, HUNG N. 5675 GIBRALTAR DRIVE B PLEASANTON, CA 94588 (510)224-6790	\$656,090 \$600,450 \$600,450	07/15/15 08/03/15 11/10/15	67% 92%
HB1							
04-ALA-880-22.6/24 04-3A9214		IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	\$47,609,960 \$43,509,823 \$926,338	09/14/12 10/17/12 09/30/15	100% 90% OVER RUN
HB4N	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-24.0/25.5 04-3A9224		IN ALAMEDA COUNTY FROM 0.2 MILE NORTH OF ROUTE 112/880 SEPARATION TO HEGENBERGER ROAD OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	MEHARENA, EPHREM 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)719-7179	\$23,673,620 \$23,724,990 \$415	11/08/12 12/03/12 11/17/15	81% 99%
HB4N	SWPPP						
04-ALA-880-27.2/27.2 04-4J2204		EAST CREEK SLOUGH BRIDGE IN OAKLAND REPAIR EMBANKMENT SCOUR AT ABUTMENT # 5	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	SAFI, SAEED 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)714-7039	\$465,000 \$120,941 \$0	07/21/15 07/21/15 10/06/15	45% 26%
20.20 201130							
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --()		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. _____ MODIFY INTERCHANGE AND CONSTRUCT	ALLEN CARNESECCA 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	\$56,270,076 \$17,825,804 \$635,809	04/30/14 05/13/14 05/22/18	25% 32%
HB4N							
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-()		IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 355 BURMA ROAD OAKLAND CA 94607 (510)622-1920	\$100,194,544 \$99,231,290 \$0	03/25/09 04/20/09 09/29/15 09/29/15	100% 100%
HA21	SWPPP						PLANT EST SATIS
HB4N							
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --()		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	\$1,627,891 \$1,516,302 \$5,047	09/12/14 10/08/14 03/13/18	19% 98%
HA22							
04-ALA-980-1.1/1.1 04-0J7804		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	\$7,276,937 \$7,073,441 \$0	11/07/13 11/07/13 11/07/15	55% 97%
SHOPP 353							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	\$11,407,826 \$9,936,345 \$678,957	08/12/14 09/02/14 01/01/17	89% 87%
04-CC-4-11.0/0 04-286804 NHP-000C-(406)E --()		COUNTIES ON VARIOUS ROUTES AND LOCATIONS. WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550		\$1,823,142 \$0 \$0	10/13/15 10/23/15	0% 0%
HA42							
04-CC-4-26.6/27.5 04-2285E4		IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. ATTN: CALE SHERMAN 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$46,496,037 \$44,486,147 \$0	10/11/11 11/03/11 11/04/15	99% 94% SUSPENDED
HB4C SWPPP							
04-CC-4-27.5/29 04-1G9404		IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	\$54,813,057 \$44,665,597 \$1,679,097	05/25/12 07/03/12 04/15/16	97% 81%
HB4C SWPPP							
04-CC-4-/0 04-4H8404		IN CONTRA COSTA COUNTY ON ROUTE 4, 24, 80, 242 AND 580 AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	REZAEI, ASGHAR  (925)602-9023	\$704,553 \$453,538 \$265,756	06/09/15 06/25/15 01/01/16	75% 64%
04-CC-4-/4.9 04-3E3904		IN CONTRA COSTA COUNTY IN AND NEAR HERCULES FROM SAN PABLO AVENUE TO CUMMINGS SKYWAY OVERCROSSING RESURFACING	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ARSHAD, MIAN 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (925)602-9021	\$2,649,550 \$506,541 \$494,166	06/09/15 06/25/15 01/01/16	55% 19%
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --()		IN CONTRA COSTA COUNTY, IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM	RGW CONSTRUCTION, INC. KOREY MARR, PM 550 GREENVILLE ROAD LIVERMORE, CA 94550	HATEFI, AMIR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)867-6034	\$3,467,471 \$3,314,819 \$364,151	12/12/14 01/15/15 12/30/16	29% 96%
HA4							
04-CC-580-6.1/6.3 04-003944		IN CONTRA COSTA COUNTY IN RICHMOND AT RICHMOND-SAN RAFAEL BRIDGE MAINTENANCE STATION REPLACE MAINTENANCE BUILDINGS	WEST BAY BUILDER, INC. 250 BEL MARIN KEYS BLVD BLDG NOVATO, CA 94949	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	\$4,457,127 \$4,403,674 \$0	12/05/12 02/13/13 09/29/15 10/29/15	99% 100%
HA14	WPCP						
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	GOLDGRUBER, RONALD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	\$28,893,941 \$16,360,782 \$2,337,971	04/10/14 05/05/14 02/26/18	31% 53%
04-CC-680-1.0/9.9 04-4H6704		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS)	STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	\$4,885,000 \$4,419,855 \$0	01/22/13 01/22/13 10/30/15	100% 90% OVER RUN
20.20.201 130							
04-CC-680-22.7/24.8 04-3A8704 NHPI-6801-(071)E --()		NEAR MARINA VISTA, REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC PM WILLIAM R REAMES 3701 MALLARD DR. BENICIA CA 94510	MARVIN GUINEZ 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9037	\$13,577,198 \$12,643,350 \$1,472,299	04/16/14 04/30/14 01/01/17	93% 92%
HA21							
04-MRN-1-1.4/0 04-2G8704 STP-19A6-(004)E --()		IN MILL VALLEY, AT ASH STREET CONSTRUCT SOIL NAIL WALL, GUARDRAIL	DREAMBUILDER 1324 E LAWSON LANE PLACENTIA, CA 92870	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$410,661 \$256,458 \$118,400	01/16/15 02/03/15 10/30/15	35% 62%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --()		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	STEVE RUSSELL 756 W FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$1,704,874 \$9,926 \$9,926	08/05/15 08/19/15 03/26/21	2% 1%
HA23							
04-MRN-1-13.1/15 04-1J8404		IN MARIN COUNTY ON ROUTE 1 FROM 0.2 MILE NORTH OF CALLE DEL ARROYO TO 1.0 MILE SOUTH OF AUDOBON CANYON RANCH. AC RESURFACING	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$809,020 \$4,977 \$4,977	05/07/15 06/08/15	35% 1%
04-MRN-1-17.0/19 04-3E3404		IN MARIN COUNTY, NEAR BOLINAS, FROM 0.1 MILE SOUTH OF BOLINAS FAIRFAX ROAD TO 1.5 MILES NORTH OF HORSESHOE HILL ROAD PLACE RUBBERIZED HMA (GAP GRADED)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$894,298 \$0 \$0	05/12/15 06/08/15	0% 0%
HM1							
04-MRN-1-28.5/0 04-4H8204		IN MARIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA, CA 94510	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	\$380,364 \$387,312 \$4,935	05/12/15 06/09/15 10/26/15 10/29/15	94% 97%
HA21							
04-MRN-101-23.3/27.6 04-264074		CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIAN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	\$25,961,623 \$26,334,327 \$0	09/14/12 10/17/12 10/31/15	90% 100%
HB5	SWPPP						
04-MRN-101-25.7/25.8 04-4J2404		MAINLINE 101 AT THE NEW SAN ANTONIO OC REPLACE DRAINAGE CULVERTS AND BACKFILL SINKHOLES DIRECTOR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE CULVERTS & B.FILL S.HOLES	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 945072411	HAL STREATER 1009 CLEGG COURT, ST G, PETALUMA, CA (925)838-5675	\$1,665,000 \$651,223 \$0	06/12/15 06/12/15 11/15/15	67% 39%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-25.7/25.8 04-4W2404		MAINLINE 101 AT THE NEW SAN ANTONIO OC REPLACE DRAINAGE CULVERTS AND BACKFILL SINKHOLES DIRECTOR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE CULVERTS & B.FILL S.HOLES	GORDON N BALL, INC 3333 CAMILLE WAY ALAMO, CA 94507	SMITH, JOHN 1009 CLEGG COURT, ST G. PETALUMA, CA 94952 (925)838-5675	\$3,645 \$0 \$0	10/05/15 10/05/15 12/16/15	0% 0% 0%
04-MRN-580-3.3/4.5 04-4G4704 HSNH-PIG -( ) --( )		IN MARIN COUNTY, IN SAN RAFAEL, AT SIR FRANCIS DRAKE BLVD OC AND BELLAM BLVD UC UPGRADE BRIDGE RAILS.	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741		\$1,621,798 \$0 \$0	10/12/15 11/02/15	0% 0% 0%
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --( ) HB4C SWPPP		IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	0.5 GHILOTTI CONSTRUCTION, INC. RED TOP 246 GHILOTTI AVE SANTA ROSA CA 95407	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	\$41,464,493 \$40,979,134 \$18,590	01/11/12 02/03/12 09/05/14	0% 0% 0% PLANT EST SATIS
04-NAP-12-/3.3 04-2641A4 HB4C		IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901		\$553,044 \$0 \$0	07/31/15 08/19/15	0% 0% 0%
04-NAP-29-1.0/9.9 04-4H6904 20.20.201 130		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDWARE REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	\$3,910,000 \$3,826,267 \$0	01/14/13 01/14/13 12/31/15	100% 98% OVER RUN
04-NAP-29-25.5/28.4 04-259404 STP-P029-(014)E --( ) HA22		IN NAPA COUNTY IN AND NEAR ST. HELENA FROM MEE LANE TO 0.1 MILE SOUTH OF SULPHUR CREEK BRIDGE OVERLAY, WIDEN, 2-WAY TURN LANES	MARTY MURPHY GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$10,062,777 \$2,036,554 \$252,765	03/17/15 04/02/15 04/18/15	20% 20% 20%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-47.0/47.2 04-4A0904 STP-P029-(117)E --()		IN NAPA COUNTY ON ROUTE 29 AT THE TROUTDALE CREEK BRIDGE (#21-0004) BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	VALEH, SYD 403 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$4,710,354 \$3,786,263 \$543,046	02/23/15 03/04/15 12/08/15	25% 80%
HA21							
04-NAP-29-/0 04-4H8104		IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS W/METHACRYLATE	STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$691,990 \$646,922 \$41,127	05/07/15 06/08/15 09/30/15	100% 93% OVER RUN
HA21							
04-NAP-29-/3.1 04-3J0104		REPAIR EARTHQUAKE DAMAGE TO BRIDGES & DISNEY CONSTRUCTION ATTN: PAVEMENT APPROACHES REPAIR BRIDGES & APPROACHES	MIKE BURNS 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$2,645,000 \$1,938,889 \$0	09/10/14 09/10/14 10/16/15 10/16/15	100% 100% COMPLETED
20.20.201 130							
04-NAP-37-/7.4 04-3J0304		REPAIR EARTHQUAKE DAMAGE TO BRIDGES AND PAVEMENT APPROACHES REPAIR EARTHQUAKE DAMAGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL, CA 94901	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$860,000 \$576,081 \$0	09/15/14 09/15/14 10/16/15 10/16/15	100% 100% COMPLETED
20.20.201 130							
04-NAP-121-3.1/3.1 04-2J9904		IN NAPA COUNTY NEAR CUTTING WHARF ROAD REPAIR BUCKELED AND CRACKED ROADWAY CAUSED BY NAPA EARTHQUAKE RECONSTRUCT BUCKELED PAVEMENT	GHILOTTI CONSTRUCTION 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	\$525,000 \$175,087 \$0	08/25/14 08/25/14 10/24/14	100% 33%
20.20.201 130							
04-NAP-121-/11.6 04-3J0004		REPAIR EARTHQUAKE DAMAGE TO BRIDGES IN NAPA COUNTY FROM IMOLA AVENUE TO FIRST STREET REPAIR EARTHQUAKE DAMAGE TO BRIDGES	OC JONES & SONS 1520 FOURTH STREET BERKELEY, CA 94710	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$715,000 \$613,051 \$0	09/11/14 09/11/14 10/16/15 10/16/15	100% 100% COMPLETED
20.20.201 130							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --()		IN NAPA COUNTY, ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$610,648 \$289,686 \$163,061	12/18/14 01/12/15 03/08/16	75% 60%
HA23							
04-NAP-128-/20.2 04-3J1204		REPLACE BEARING PADS, STIFFENERS, JOINT SEALS, RELOCATE CROSS BRACING, CUT STEEL GIRDER ENDS @ CAPELL CREEK BRIDGE REPLACE BEARING PADS & RELOCATE BRACING	GOLDEN GATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$365,000 \$145,545 \$64,863	02/05/15 02/05/15 10/30/15	0% 40%
20.20.201 130							
04-SCL-9-2.5/7 04-2A4304 SSTP-S009-(019)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 WIDEN ROADWAY FOR REALIGNMENT	RGW CONSTRUCTION, INC MICHAEL BETTI 550 GREENVILLE ROAD LIVERMORE, CA 94550	CHOI, EUNMI 2210 O'TIIKE AVE #150 SAN JOSE, CA 95131 (408)232-3023	\$7,238,815 \$6,849,597 \$0	11/19/13 12/09/13 10/16/15 10/16/15	100% 100% COMPLETED
HB1							
04-SCL-9-4.2/0 04-4S0504 STP-S009-(018)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 NEAR SARATOGA 0.84 MILE WEST OF ROAD CONSTRUCT TIE-BACK WALL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	\$1,904,286 \$1,732,888 \$350,089	11/05/14 12/03/14 10/23/15	97% 90%
04-SCL-17-1.0/99.9 04-4H6604		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	\$3,475,000 \$3,436,609 \$0	01/22/13 01/22/13 12/31/14	73% 99%
20.20.201 130							
04-SCL-17-4.3/12 04-3E7704		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE WITH METHACRYLATE	ETIC ENGINEERING, INC. 2285 MORELLO AVENUE PLEASANT HILL CA 94523	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7130	\$630,335 \$333,269 \$333,269	06/09/15 07/13/15 12/16/15	44% 54%
HM3							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-35-14.1/17.1 04-3E4204		IN SANTA CLARA COUNTY NEAR SARATOGA FROM ROUTE 9 TO TO SAN MATEO COUNTY LINE RUBBERIZED ASPHALT CONCRETE OVERLAY	G. BORTOLOTTI & COMPANY, INC. 582 BRAGATO RD SAN CARLOS CA 94070	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$1,089,305 \$864,482 \$14,518	01/27/15 02/13/15 10/31/15	96% 78%
04-SCL-84-12.0/12.1 04-1J6504		REPAIR BRIDGE DECK - INSTALL CORRUGATED METAL DECK REPAIR BRIDGE DECK	GOLDEN STATE BRIDGE, INC 2990 BAY VISTA COURT, STE D BENICIA, CA 94510	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$1,085,000 \$748,059 \$0	03/20/14 03/20/14 10/09/14	100% 69%
20.20.201 130							
04-SCL-87-4.9/4.9 04-1SS484		IN SANTA CLARA COUNTY IN SAN JOSE AT VIRGINIA STREET OVERCROSSING INSTALL PERMEABLE BLANKET.	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136		\$159,240 \$0 \$0	09/29/15 10/14/15	0% 0%
04-SCL-101-38.0/38.1 04-040604		REPLACING FAILED GROUNDWATER PUMPS IN SCL,CO.SAN JOSE CITY.INSTALLING DRAINAGE SYST.AND RECONSTRUCTING THE AC PAVEMENT. DIRECTOR'S REPLACE GROUND WATER PUMPS IN SANTA CLARA	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$7,200 \$0 \$0	10/22/13 10/10/13 04/30/14	0% 0%
20.20.201 130							
04-SCL-101-38.0/38.1 04-0J0604		IN SANTA CLARA CO, IN SAN JOSE, AT 10TH STREPLACE GROUNDWATER PUMPS, INSTALL DRAIN, AND REPAIR AC PAVEMENT. DIRECTOR'S EMERGENCY REPLACE PUMPS, INST DRAIN, REPAIR PAVEMENT	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$1,035,000 \$932,050 \$0	10/22/13 10/22/13 11/30/15	0% 90%
20.20.201 130							
04-SCL-101-49.0/52.2 04-4A3304		IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	\$41,158,198 \$41,419,305 \$0	11/17/11 12/13/11 10/31/15	100% 97%

HB4C SWPPP

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --()		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	\$15,340,910 \$3,971,050 \$1,000,999	04/28/15 05/15/15 03/27/18	14% 26%
HA21							
04-SCL-101-/26.7 04-153304 NHP-Q101-(234)E L 62-04 1-(0E) --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM SAN BENITO COUNTY LINE TO ROUTE 85/101 INTERCHANGE TOS/HOV RAMP METERING	BAY CITIES PAVING & GRADING INC P.O. BOX 6227 CONCORD CA 94520	WAGDY, WASSEF 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7146	\$11,684,531 \$11,637,313 \$15,747	04/02/14 04/17/14 10/30/15	49% 96%
HB4N							
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --()		IN SANTA CLARA COUNTY IN GILROY FROM SUAREZ & MUNOZ CONSTRUCTION 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 20975 CABOT BOULEVARD 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	HAYWARD, CA 94545	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	\$735,333 \$692,887 \$0	12/14/11 01/18/12 10/29/15 10/29/15	100% 100%
SWPPP							
04-SCL-152-9.9/21.9 04-4C2004 NHP-P152-(083)E --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM JUNCTION ROUTE 101 TO JUNCTION ROUTE_156 IN GILROY PAVEMENT PRESERVATION (CAP M)	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVE., SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$4,768,637 \$4,339,485 \$0	12/03/14 12/31/14 09/20/15 11/04/15	100% 93%
HA22							
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --()		IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	\$9,603,868 \$9,443,194 \$0	03/22/13 04/18/13 12/10/15	98% 100%
HB1	SWPPP						
04-SCL-152-30.4/35.2 04-2J2004 NHP-P152-(086)E --()		IN SANTA CLARA COUNTY ABOUT 20 MILE EAST OF GILROY FROM PACHECO CREEK TO SANTA CLARA/MERCED COUNTY LINE COLD PLANE AC PAVEMENT/PLACE RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B-400 CONCORD, CA 94520	NGUYEN, VERNON 2210 O'TOOLE AVE, STE 150 SAN JOSE, CA 95131 (408)232-3024	\$3,468,197 \$481,334 \$479,250	05/29/15 06/22/15 01/06/16	39% 14%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --()		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	\$14,079,051 \$8,199,714 \$249,703	05/29/14 06/18/14 05/30/17	60% 58%
HB1							
04-SCL-237-4.0/6.9 04-1J2604 NHP-P237-(011)E --()		IN SANTA CLARA COUNTY IN SUNNYVALE, SANTA CLARA,AND SAN JOSE FROM FAIR OAKS AVENUE OC TO N FIRST STREET OC COLD PLANE AC PAVEMENT/PLACE RHMA	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK ST SANTA CLARA CA 95054	CHOI, EUNMI 2210 O'TOOLE AVE #150 SAN JOSE, CA 95131 (408)232-0223	\$2,353,650 \$1,987,325 \$1,766,717	05/29/15 06/12/15 12/30/15	48% 84%
HM							
04-SCL-280-2.6/0 04-1SS524 NHPI-2801-(141)E --()		IN SANTA CLARA COUNTY, ROUTE 280, AT POSTMILE 2.6 RECONSTRUCT EMBANKMENT AND ROADWAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	PANDYA, NILESH 2210 O'TOOLE AVENUE, STE 150 SAN JOSE, CA 95131 (408)232-0224	\$1,282,421 \$509,125 \$295,318	04/29/15 05/07/15 10/27/15	79% 40%
04-SCL-280-7.8/11.5 04-272044 NHPI- 280-(140)E --()		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY REHABILITATE EXISTING PAVEMENT ON	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	NGUYEN, HUNG 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5847	\$4,387,295 \$4,506,700 \$0	11/25/14 12/18/14 10/14/15 10/14/15	100% 100% COMPLETED
HA							
04-SCL-280-20.5/20.5 04-4J2704		NEAR PALO ALTO, 0.1 MILE SOUTH OF ALPINE ROAD, REPAIR CULVERT AND SINKHOLE REPAIR CULVERT AND SINKHOLE	AVAR CONSTRUCTION INC. 47375 FREMONT BLVD. FREMONT, CA 94538	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	\$1,639,000 \$0 \$0	07/17/15 09/18/15	0% 0%
20.20 201130							
04-SCL-680-/9.9 04-153204 IM-680 -(068)8 --()		IN ALAMEDA AND SANTA CLARA COUNTIES IN MILPITAS AND SAN JOSE FROM RTE 280-680/ 101 SEPARATION TO SCOTT CREEK ROAD OC WIDEN RAMP & INSTALL TRAFFIC SYSTEM	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD, CA 94524	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	\$12,349,130 \$13,145,119 \$0	11/26/12 12/27/12 10/13/15 10/13/15	100% 100% COMPLETED
HB4N	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-4.9/5.9 04-0435E4		IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	\$3,878,335 \$3,834,097 \$560	11/29/10 12/14/10 02/01/16	0% 0%  PLANT EST SATIS
HA4S3	SWPPP						
04-SF-80-5.8/7.8 04-3G4434		IN SAN FRANCISCO ON ROUTE 80 AT THE SAN FRANCISCO OAKLAND BAY BRIDGE.	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	\$1,334,642 \$1,232,669 \$209,188	10/31/14 11/12/14 11/06/15	93% 92%
HA21							
04-SF-80-8.2/8.7 04-0120F4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$1,993,131,310 \$1,939,842,799 \$0	04/18/06 05/03/06 08/24/14 09/25/15	96% 98%  COMPLETED
HA4S3	SWPPP						
04-SF-80-8.2/8.7 04-0120W4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	\$1,998,792,672 \$1,968,110,853 \$0	04/18/06 05/03/06 09/24/15 09/25/15	100% 100%  OVER RUN
HA4S3	SWPPP						
04-SF-80-8.6/8.6 04-013544		IN THE CITY AND COUNTY OF SAN FRANCISCO NEAR YERBA BUENA ISLAND MARINE FOUNDATION REMOVAL	KIEWIT/MANSON AJV 4650 BUSINESS CENTER DRIVE FAIFIELD, CA 94534	BOAL, BRIAN 333 BURMA ROAD OAKLAND, CA 94607 (510)714-7074	\$15,909,629 \$11,569,737 \$2,643,043	04/17/15 04/27/15 01/06/16	70% 76%
HA12							
04-SF-80-8.6/8.9 04-013524		IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566	SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	\$71,477,895 \$25,512,794 \$2,176,923	03/19/15 04/08/15 03/06/18	16% 36%
HA4S3							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-12.6/13.9 04-0120T4		IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	\$148,062,705 \$110,273,670 \$799,010	11/27/12 01/10/13 06/02/17	62% 74%
HA4S3	SWPPP						
04-SF-101-3.4/0 04-3G1704 NHP-Q101-(271)E --()		IN THE COUNTY AND CITY OF SAN FRANCISCO AT 23RD STREET OVERCROSSING CONSTRUCT SOLDIER PILE WALL	PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688		\$782,725 \$0 \$0	10/12/15 10/23/15	0% 0%
HA23							
04-SF-101-9.0/0 04-1637N4 NHP-X075-(045)N --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT CRISSY FIELD MODIFY & EXTEND STORM DRAIN OUTFALL	POWER ENGINEERING CONSTRUCTIONCOMPANY 1501 VIKING STEET SUITE 200 ALAMEDA CA 94501	ABDI, ABDOLREZA 603 MASON ST., PARK PRESIDIO SAN FRANCISCO, CA 94129 (510)867-6023	\$2,439,000 \$2,416,220 \$0	03/19/15 04/02/15 11/23/15	39% 100%
HB1							
04-SF-280-4.1/4.4 04-1A5514 NHP-X075-(042)E --()		IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 101 AND ROUTE 280 AT ROUTE 101/280 SEPARATION REPLACE BARRIER RAILINGS	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957422948	DAVID, JOSE 603 OLD MASON RD,PARK PRESIDIO SAN FRANCISCO, CA 94129 (650)738-3827	\$9,983,271 \$9,841,719 \$0	09/12/14 09/30/14 10/02/15 10/02/15	100% 100%
HA21							COMPLETED
04-SF0-80-/7.8 04-2J8704		INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161-9070	WONG, DUDLEY 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7628	\$9,075,000 \$1,746,717 \$127,099	03/16/15 03/16/15 12/29/15	42% 19%
20.20.201 130							
04-SM-0-/0 04-0G2224 STP-000C-(378)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS IN SAN MATEO COUNTY AT VARIOUS	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$943,525 \$792,732 \$8,238	10/08/14 10/22/14 11/30/15	80% 84%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 10/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-32.0/32 04-1J5904 NHP-P001-(598)E --()		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT SURFER'S BEACH, FROM 0.3 MILE NORTH OF SANTA ANA STREET TO SANTA ANA STREET/WASHOUT CONSTRUCT RETAINING WAL, ROCK SLOPE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136		\$603,287 \$0 \$0	10/20/15 11/04/15	0% 0%
HA							
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13 ) --()		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	\$1,821,537 \$1,197,882 \$9,886	07/01/13 08/07/13 10/15/19	0% 0% PLANT EST SATIS
HE14							
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --()		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	\$1,248,070 \$1,226,526 \$0	03/09/09 03/20/09 04/28/15	100% 100% PLANT EST SATIS
HE14 SWPPP							
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --()		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$7,434,138 \$7,424,808 \$171,877	03/10/14 03/24/14 01/05/18	40% 95%
HE11							
04-SM-1-/47.1 04-2J4204		IN SAN MATEO COUNTY, IN DALY CITY AT CLARINDA AVENUE, REPAIR EMBANKMENT SLOPE WASHOUT, INSTALL (RSP) DIRECTOR'S ORDER EMERGENCY F REPAIR EMBANKMENT SLOPE WASHOUT.	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	WASHINGTON, MARCUS 585 LINDA MAR DRIVE PACIFICA, CA 94404 (650)738-3804	\$485,000 \$262,240 \$0	12/03/14 01/27/15 06/30/15	88% 54%
04-SM-1-/40.3 04-1J6604		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL BAY AREA SECURITY	BLEYCO INC 11425 CULL CANYON RD CASTRO VALLEY, CA 94552	ROBINSON, TOM 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)738-3807	\$7,526,000 \$5,019,686 \$0	09/03/14 09/03/14 10/16/15	100% 67% OVER RUN





**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-/3 04-4J4304		HENDERSON PUMP HOUSE, EAST PALO ALTO, 0.5 MILES SOUTH OF MARSH ROAD DIRECTOR'S ORDER EMERGENCY F.A. CLEAN PUMP HOUSE DS, REPLACE PUMPS AND CPS	ARNAUDO CONSTRUCTION INC. P. O. BOX 174, TRACY, CA 95378	FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241	\$14,250 \$0 \$0	07/08/15 07/08/15 12/21/15	0% 0%
20.20.201 130							
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	HIGHWAY ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES, CA 95307	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)670-7844	\$5,421,779 \$5,173,257 \$0	01/28/13 02/21/13 06/30/15	100% 95%  OVER RUN
	WPCP						
04-SM-280-.3/M27.1 04-1G8304 HSNH-PIG -(280)1 -1 14-(E) --() HA22		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS UPGRADE TO STANDARD THE EXISTING	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	2210 O'TOOLE AVE., SUITE 150 SAN JOSE, CA 95131  (510)867-6119	\$2,724,263 \$378,171 \$344,871	07/28/15 08/12/15 07/29/16	21% 14%
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	\$774,752 \$514,213 \$379,223	06/24/15 07/13/15 04/30/20	3% 66%
04-SM-280-25.5/0 04-4G6304		IN SAN MATEO COUNTY IN DALY CITY AT 0.1 MILE SOUTH OF D STREET ON-RAMP SEPARATION REPAIR WASHOUTS WITH RSP	TKO GENERAL ENGINEERING AND CONSTRUCTION INC PO BOX 620698 WOODSIDE CA 94062	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	\$283,549 \$49,784 \$49,784	07/20/15 08/07/15 11/30/15	33% 18%
04-SOL-37-9.8/10.6 04-3J0204		SOLANO COUNTY AT BROADWAY OH NO 23- 0219, FAIRGROUNDS OC NO 23-0205 L/R, W37/29 SEP.NO 23-0222F, AND NAPA COUNTY AT LOMBARD OHNO 21 REPAIR EARTHQUAKE DAMAGE TO BRIDGES	A. TEICHERT & SON INC P.O. BOX 1890 DAVIS, CA 95617-1890	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	\$580,000 \$584,261 \$0	09/11/14 09/11/14 10/16/15 10/16/15	100% 100%  COMPLETED
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --() HA42		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	\$49,248,230 \$32,280,341 \$2,581,403	03/19/14 04/09/14 01/17/18	34% 65%
04-SOL-80-19.5/19.6 04-1SS574		IN SOLANO COUNTY IN FAIRFIELD AT 0.2 MILE EAST OF WATERMAN BOULEVARD INSTALL UNDERDRAIN AND DRAINAGE SYSTEM INSTALL UNDERDRAIN AND DRAINAGE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	QUANG, TRAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$169,451 \$164,083 \$0	03/09/15 03/18/15 10/08/15 10/08/15	100% 100% COMPLETED
04-SOL-80-39.8/39.8 04-1J7604		IN SOLANO COUNTY IN DIXON AT THE DIXON MAINTENANCE STATION 8628 SPARLING LANE BUILD MATERIALS STORAGE BINS	CE GREEN INC 6105 MAIN AVENUE, SUITE 4 ORANGEVALE CA 95662	QUANG, TRAN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	\$419,600 \$81,984 \$81,984	06/17/15 07/16/15 01/20/16	45% 20%
04-SOL-80-/18.9 04-4J1404  20.20.201 130		RECONSTRUCT DAMAGED SOUNDWALL, CONCRETE LINED DITCH AND ELECTRICAL FACILITY IN SOLANO COUNTY 0.3 MILES WEST OF AIR BASE PARKWAY RECONSTRUCT SOUNDWALL AND PCC DITCH	G. D. NEILSON CONSTRUCTION, INC 147 CAMINO ORUGA NAPA, CA 94558	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	\$445,000 \$210,196 \$87,887	03/16/15 03/16/15 12/30/15	100% 47%
04-SOL-680-/13.1 04-3G6504 NHPI-680 -(073)E --() HA22		IN SOL COUNTY ON ROUTE 680 BETWEEN BENICIA AND FAIRFIELD FROM 0.0 MILE JUST NORTH OF ROUTE 780 TO 13.1 MILES PAST SOUTH OF ROUTE 8 REHABILITATE PAVEMENT	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	SHARMA, JOYTSNA 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)385-5732	\$13,804,389 \$12,252,418 \$4,902,012	10/08/14 10/28/14 12/10/15	76% 87%
04-SOL-780-.5/7.4 04-2J2804 NHPI-780 -(366)E --()		IN SOLANO COUNTY IN BENICIA AND VALLEJO ON ROUTE 780 FROM PARK ROAD UC TO LEMON STREET RHMA CONCRETE SURFACING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	\$3,667,456 \$964,945 \$138,039	05/29/15 06/22/15 11/17/15	79% 26%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-29.9/29.9 04-3G7404 STP-P001-(581)E --()		NEAR TIMBER COVE, 2.0 MILE SOUTH OF FORT ROSS HISTORIC PARK REPLACE CULVERT	DRILL TECH DRILLING & SHORING INC 2200 WYMORE WAY ANTIOCH CA 94509	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	\$1,297,436 \$1,019,402 \$430,348	04/14/14 05/05/14 10/22/15	82% 78%
HA23							
04-SON-1-45.4/45.4 04-0K1704		IN SON COUNTY AT 0.05 MILE NORTH OF TOMALES-PETALUMA ROAD.	ARGONAUT CONSTRUCTORS P. O. BOX 639 SANTA ROSA, CA 95402	SCOTT HISLOP 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-4732	\$631,000 \$0 \$0	07/27/15 07/27/15	0% 0%
20.20.201 130							
04-SON-1-/7.1 04-1J1704 STP-P001-(597)E --()		IN SONOMA COUNTY NEAR BODEGA BAY FROM MARIN/SONOMA COUNTY LINE TO 0.8 MILE NORTH OF BAY HILL ROAD. 0.1' RHMA OVERLAY. PERFORM MINOR ASPHALT CONCRETE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710		\$2,032,131 \$0 \$0	09/16/15 10/07/15	0% 0%
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --()		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY ATTN: SAID NAJAFI 2301 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901-5567	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	\$8,264,384 \$4,093,655 \$480,544	03/11/14 03/24/14 10/24/16	28% 49%
HA21							
04-SON-12-32.7/33 04-3A3304 HSST-P012-(111) --()		IN SONOMA CTY IN ELDRIDGE FRM 0.2 MILE NTH TO 0.1 MILE STH MADRONE RD AND HIGHWAY PLANTING IN SANTA ROSA ON SUMMERFIELD RD, LOCAL INSTALL TRAFFIC SIGNALS AND WIDEN	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET WINTERS, CA 95694	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$1,000,218 \$984,756 \$0	12/14/12 01/11/13 10/29/15	100% 100%
HB1	WPCP						
04-SON-101-.9/3.6 04-2640U4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	\$72,942,410 \$64,703,531 \$2,543,426	11/02/12 01/11/13 06/30/16	80% 87%
HE11	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-3.4/4.1 04-2640K4		IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$23,186,520 \$23,071,543 \$131,044	11/02/12 01/10/13 11/30/15	96% 98%
HB4C	SWPPP						
04-SON-101-7.1/8.1 04-0A1854		IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	\$21,952,402 \$20,892,055 \$44,116	02/12/13 03/12/13 07/30/16	98% 95%
HA21	SWPPP						
04-SON-101-11.6/11.6 04-1SS354		IN SONOMA COUNTY NEAR COTATI AT 0.4 MILE SOUTH OF SIERRA AVENUE UNDERCROSSING. REGRADE SLOPE.	REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE CA 95425		\$387,792 \$0 \$0	10/12/15 11/02/15	0% 0%
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --()		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	\$2,964,509 \$2,378,573 \$266,414	02/07/14 02/21/14 11/30/15	45% 80%
HE13							
04-SON-101-42.3/42.3 04-4J0104		IN SONOMA COUNTY, IN GEYSERVILLE, AT 1.07 MILES SOUTH OF CANYON ROAD. MEDIAN SLIDE - INSTALL RSP AND DRAINAGE DIR'S EMERGENCY F.A. INSTALL RSP AND DRAINAGE	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-3482	\$1,037,000 \$565,439 \$0	04/16/15 04/16/15 10/27/15	48% 55%
20.20 201130							
04-SON-101-/33.8 04-4J1304		REPAIR JOINT SEAL ASSEMBLY AND PAVEMENT @ RUSSIAN RIVER BRIDGE IN HEALDSBURG, 0.3 MILES NORTH OF GRANT AVENUE REPAIR JOINT SEAL ASSEMBLY & PAVEMENT	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 94901 (707)249-4732	\$351,000 \$333,951 \$0	03/11/15 03/11/15 10/08/15	74% 95%
20.20.201 130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/15**

**District 04**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- - ( )		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	\$1,979,746 \$1,707,661 \$0	10/04/12 11/06/12 05/16/19	0% 0%  PLANT EST SATIS
HB1 SWPPP							
04-SON-121-/7.3 04-1J1504		IN SONOMA COUNTY NEAR SCHELLVILLE FROM RT 37 TO SONOMA CREEK BRIDGE RHMA OVERLAY	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	\$2,307,303 \$773,188 \$504,400	06/09/15 06/25/15 11/13/15	75% 33%
04-SON-128-2.4/2.4 04-1SS224 STP-47C4-(004)E -- ( )		IN SONOMA COUNTY NEAR CLOVERDALE AT 2.3 AND 2.5 MILES WEST OF CLOVERDALE BOULEVARD RETAINING WALL AND SLOPE PROTECTION	GHILOTTI CONSTRUCTION COMPANY, INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	\$1,053,575 \$872,176 \$92,957	11/17/14 12/08/14 12/22/15	65% 81%
04-SON-128-17.1/24.7 04-4A8824		IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	\$216,669 \$190,587 \$2,550	02/27/12 03/22/12 08/31/17	66% 88%
HA21 WPCP							

**Totals:      Authorized Final Amt:      \$5,685,883,984      Completed to Date:      \$5,221,399,742      Work This Month:      \$46,147,755**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-13-4.3/9.6	04-1J1904	1
04-ALA-13-9.0/10	04-3E2304	1
04-ALA-13-9.9/10.1	04-0G2104	1
04-ALA-13-/13.7	04-3J7704	1
04-ALA-24-5.1/6.2	04-294944	1
04-ALA-24-5.6/0	04-4A3424	1
04-ALA-24-5.9/6.2	04-0J4204	2
04-ALA-24-5.9/6.2	04-0J4004	2
04-ALA-24-5.9/6.2	04-4H8004	2
04-ALA-80-1.0/1.7	04-0120M4	2
04-ALA-80-1.7/2.5	04-292274	2
04-ALA-80-1.7/2.2	04-014074	2
04-ALA-80-1.8/0	04-014104	3
04-ALA-80-1.9/8	04-3A7774	3
04-ALA-80-2.5/3.2	04-292264	3
04-ALA-80-2.5/0	04-014084	3
04-ALA-80-6.2/6.5	04-4A8204	3
04-ALA-84-22.9/25.7	04-297624	3
04-ALA-84-25.5/27.1	04-297614	4
04-ALA-92-6.3/6.8	04-2G3614	4
04-ALA-92-5.1/5.8	04-2G3624	4
04-ALA-260-.8/2	04-4A4804	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-ALA-580-19.4/46	04-2G5214	4
04-ALA-580-32.4/32.5	04-2G8604	4
04-ALA-580-32.5/32.5	04-1SS054	5
04-ALA-580-4.7/8.2	04-4A07U4	5
04-ALA-580-7.8/19.1	04-2908V4	5
04-ALA-580-8.3/0	04-172434	5
04-ALA-580-8.4/14.6	04-2908C4	5
04-ALA-580-14.6/21.6	04-2908E4	5
04-ALA-580-31.7/31.9	04-1SS044	6
04-ALA-580-32.9/46.5	04-3G7104	6
04-ALA-580-41.2/47	04-4H2214	6
04-ALA-680-12.4/15.9	04-1J8304	6
04-ALA-680-19.9/20.2	04-2G4104	6
04-ALA-880-22.6/24	04-3A9214	6
04-ALA-880-24.0/25.5	04-3A9224	7
04-ALA-880-27.2/27.2	04-4J2204	7
04-ALA-880-28.4/29.2	04-0A7104	7
04-ALA-880-30.1/31.1	04-1706U4	7
04-ALA-880-32.9/33.9	04-4A8104	7
04-ALA-980-1.1/1.1	04-0J7804	7
04-CC-4-27.5/29	04-1G9404	8
04-CC-4-8.0/25	04-152724	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-CC-4-11.0/0	04-286804	8
04-CC-4-26.6/27.5	04-2285E4	8
04-CC-4-/0	04-4H8404	8
04-CC-4-/4.9	04-3E3904	8
04-CC-24-5.2/5.6	04-3G1604	9
04-CC-580-6.1/6.3	04-003944	9
04-CC-580-6.3/7.7	04-3G4844	9
04-CC-680-1.0/9.9	04-4H6704	9
04-CC-680-22.7/24.8	04-3A8704	9
04-MRN-1-1.4/0	04-2G8704	9
04-MRN-1-10.9/0	04-4S2204	10
04-MRN-1-13.1/15	04-1J8404	10
04-MRN-1-17.0/19	04-3E3404	10
04-MRN-1-28.5/0	04-4H8204	10
04-MRN-101-23.3/27.6	04-264074	10
04-MRN-101-25.7/25.8	04-4J2404	10
04-MRN-101-25.7/25.8	04-4W2404	11
04-MRN-580-3.3/4.5	04-4G4704	11
04-NAP-12-2.8/3.3	04-264144	11
04-NAP-12-/3.3	04-2641A4	11
04-NAP-29-1.0/9.9	04-4H6904	11
04-NAP-29-25.5/28.4	04-259404	11

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-NAP-29-47.0/47.2	04-4A0904	12
04-NAP-29-/0	04-4H8104	12
04-NAP-29-/3.1	04-3J0104	12
04-NAP-37-/7.4	04-3J0304	12
04-NAP-121-3.1/3.1	04-2J9904	12
04-NAP-121-/11.6	04-3J0004	12
04-NAP-128-20.2/20.2	04-3G7604	13
04-NAP-128-/20.2	04-3J1204	13
04-SCL-9-2.5/7	04-2A4304	13
04-SCL-9-4.2/0	04-4S0504	13
04-SCL-17-1.0/99.9	04-4H6604	13
04-SCL-17-4.3/12	04-3E7704	13
04-SCL-35-14.1/17.1	04-3E4204	14
04-SCL-84-12.0/12.1	04-1J6504	14
04-SCL-87-4.9/4.9	04-1SS484	14
04-SCL-101-38.0/38.1	04-040604	14
04-SCL-101-38.0/38.1	04-0J0604	14
04-SCL-101-49.0/52.2	04-4A3304	14
04-SCL-101-52.0/52.6	04-235624	15
04-SCL-101-/26.7	04-153304	15
04-SCL-152-6.1/6.5	04-448834	15
04-SCL-152-9.9/21.9	04-4C2004	15

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SCL-152-16.2/19.5	04-2A4404	15
04-SCL-152-30.4/35.2	04-2J2004	15
04-SCL-152-/5.2	04-2A2504	16
04-SCL-237-4.0/6.9	04-1J2604	16
04-SCL-280-2.6/0	04-1SS524	16
04-SCL-280-7.8/11.5	04-272044	16
04-SCL-280-20.5/20.5	04-4J2704	16
04-SCL-680-/9.9	04-153204	16
04-SF-80-4.9/5.9	04-0435E4	17
04-SF-80-5.8/7.8	04-3G4434	17
04-SF-80-8.2/8.7	04-0120F4	17
04-SF-80-8.2/8.7	04-0120W4	17
04-SF-80-8.6/8.6	04-013544	17
04-SF-80-8.6/8.9	04-013524	17
04-SF-80-12.6/13.9	04-0120T4	18
04-SF-101-3.4/0	04-3G1704	18
04-SF-101-9.0/0	04-1637N4	18
04-SF-280-4.1/4.4	04-1A5514	18
04-SF0-80-/7.8	04-2J8704	18
04-SM-0-/0	04-0G2224	18
04-SM-1-32.0/32	04-1J5904	19
04-SM-1-38.2/39.7	04-1123H4	19

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SM-1-39.6/40.1	04-1123J4	19
04-SM-1-40.6/41	04-265604	19
04-SM-1-/47.1	04-2J4204	19
04-SM-1-/40.3	04-1J6604	19
04-SM-35-/21	04-2J7104	20
04-SM-82-17.1/0	04-1G5404	20
04-SM-84-17.0/21.5	04-1J2104	20
04-SM-84-28.8/29.3	04-1J5204	20
04-SM-92-5.4/6.2	04-1G8504	20
04-SM-92-14.4/18.8	04-041004	20
04-SM-101-.9/3.6	04-2356A4	21
04-SM-101-9.3/9.9	04-4J0504	21
04-SM-101-16.3/17.1	04-235844	21
04-SM-101-20.0/26.1	04-3G6804	21
04-SM-101-23.6/23.6	04-3E7904	21
04-SM-101-/26.1	04-3J7804	21
04-SM-101-/3	04-4J4304	22
04-SM-101-/6	04-4A9254	22
04-SM-280-9.4/0	04-4G5914	22
04-SM-280-.3/M27.1	04-1G8304	22
04-SM-280-25.5/0	04-4G6304	22
04-SOL-37-9.8/10.6	04-3J0204	22

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
04-SOL-80-11.3/12.9	04-0A5344	23
04-SOL-80-19.5/19.6	04-1SS574	23
04-SOL-80-39.8/39.8	04-1J7604	23
04-SOL-80-/18.9	04-4J1404	23
04-SOL-680-/13.1	04-3G6504	23
04-SOL-780-.5/7.4	04-2J2804	23
04-SON-1-29.9/29.9	04-3G7404	24
04-SON-1-45.4/45.4	04-0K1704	24
04-SON-1-/7.1	04-1J1704	24
04-SON-12-9.6/0	04-1A2904	24
04-SON-12-32.7/33	04-3A3304	24
04-SON-101-.9/3.6	04-2640U4	24
04-SON-101-3.4/4.1	04-2640K4	25
04-SON-101-7.1/8.1	04-0A1854	25
04-SON-101-11.6/11.6	04-1SS354	25
04-SON-101-20.7/20.7	04-245444	25
04-SON-101-42.3/42.3	04-4J0104	25
04-SON-101-/33.8	04-4J1304	25
04-SON-116-41.8/44.7	04-283824	26
04-SON-121-/7.3	04-1J1504	26
04-SON-128-2.4/2.4	04-1SS224	26
04-SON-128-17.1/24.7	04-4A8824	26

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	04		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-I-		FEDERAL AID (INTERSTATE)	\$174,008,509
			\$165,948,917
-S-		FEDERAL AID (SECONDARY)	\$111,163,789
			\$57,788,289
-SH-		STATE HIGHWAY	\$4,941,304,095
			\$4,684,110,888
-ER-		STORM DAMAGE REPAIR	\$6,172,150
			\$6,147,777
			\$453,235,442
			\$307,403,872
<b>District Total:</b>			<u><b>\$5,685,883,984</b></u>
			<u><b>\$5,221,399,742</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
04	\$4,267,842,417
<b>Work completed this Period:</b>	\$4,267,842,417