Page 1 05/01/18

District	05						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs /	Est Comp	%Time % Work Message
05-MON-1-8. 05-1H7804 20.20.201 130	0/23	VARIOUS AREAS DAMAGED BY STORMS. REMOVE SLIDE MATERIAL, INSTALL ROCK NETS AS NEEDED, TRAFFIC CONTROL DIRS ORDER EFA 05A1959 REMOVE SLIDE MAT, INSTALL ROCK NETS	JOHN MADONNA CONSTRUCTION CO INC 3 PO BOX 5310 SAN LUIS OBISPO, CA 93403	SILVA, RICK 775 ARLINTON ST CAMBRIA, CA 93428 (805)927-4559	\$55,985,000 \$47,448,894 \$0	01/15/17 01/19/17 06/22/18	38% 70%
05-MON-1-23 05-1J3404 20.20.201 130	3.0/45.4	MON CNTY NEAR BIG SUR, LUCID TO PFEIFFER CANYON. REMOVE SLIDE MATERIAL, REBUILD EMBANKMENT/DRAINAGE SYSTEM,RESTORE ROADWAYDIRS EFA REMOVE SLIDE MATERIAL AND RESTORE ROADWAY	CALPORTLAND CONSTRUCTION CO 1625 E DONOVAN RD SANTA MARIA, CA 93456	SILVA, RICK 775 ARLINGTON ST CAMBRIA, CA 93428 (805)927-4559	\$5,485,000 \$4,542,027 \$0	03/17/17	90% 80%
05-MON-1-28 05-1J1104 20.20.201	3.2/28.4	IN MONTEREY COUNTY ON RT 1 NEAR BIG CREEK REPAIR ROCK FALL BARRIER, RECONSTRUCT MBGRAND REPAIR ROADWAY DIRS EFA 05A1971 REPAIR ROCK FALL BARRIER, REPAIR ROADWAY	DON CHAPIN COMPANY INC 560 CRAZY HORSE CANYON RD SALINAS, CA 93907	GARCIA, SANTIAGO 8115 PRUNEDALE NORTH RD PRUNEDALE, CA 93907 (831)455-5466	\$585,000 \$420,908 \$0	02/10/17 02/10/17 12/27/17	100%
05-MON-1-45 05-1J1304	5.5/45.5	REPLACE BRIDGE @ PFEIFFER CANYON BRIDGE INBIG SUR REPLACE PFEIFFER CANYON BRIDGE IN BIG SUR	GOLDEN STATE BRIDGE INC 3701 MALLARD DR BENICIA CA 94510	LAVERING, TYLER 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	\$23,985,000 \$21,588,531 \$0	02/16/17 02/23/18	100% 89% ER RUN
20.20.201							
05-MON-1-47 05-1J3204	7.0/58	BIG SUR, REMOVE SLIDE MATERIAL, REPAIR EMBANKMENTS, TEMP TRAFFIC CONTROL AS NEEDED DIRS EFA 05A1983	GRANITE ROCK COMPANY PO BOX 50001 WATSONVILLE CA 95077	LAVERING, TYLER 1529 SALINAS HWY MONTEREY, CA 93940	\$1,985,000 \$1,268,072 \$0	03/03/17 11/20/17	100% 64%
20.20.201		REMOVE SLIDE MATERIAL/REPAIR EMBANKMENTS		(831)375-1621		OV:	ER RUN
05-MON-1-72 05-1C9904 ACNH-X053-(IN MONTEREY COUNTY ON ROUTES 1 & 68 AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076		\$2,898,136 \$0 \$0	03/29/18 04/20/18	0% 0%

HA25

Page 2 05/01/18

District	05						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-1 05-1G4504 SNHG-P068-(,	IN MONTEREY COUNTY, JUST EAST OF PIEDMONT AVENUE TO WEST OF THE JCT RTE 001/068 CENTERLINE RUMBLE STRIP & OGAC	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95050	TYLER LAVERING (831) 375-1621	\$3,086,885 \$0 \$0	02/13/18 03/12/18	0% 0%
нв1		02.112.12112 1.01.1222 01.111 % 00.10		(631) 3/3-1021			
05-MON-68-3 05-1H3804	3.9/10.8	IN AND NEAR MONTEREY, FROM ROUTE 1/68 SEPARATEION TO SPCA ROAD OVERLAY WITH BONDED WEARING COURSE	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502	TYLER LAVERING 1529 SALINAS HWY MONTEREY, CA 93940 (831)375-1621	\$3,702,472 \$0 \$0	02/01/18 02/22/18	0% 0%
05-MON-68-4 05-0N1904 ACNH-P068-(ON ROUTE 68 IN MONTEREY COUNTY BETWEEN THE 1/68 NORTH JUNCTION AND SPRECKELS BOULEVARD (KP 6.4/29.1) INSTALL TRAFFIC MANAGEMENT SYSTEM	PTM GENERAL ENGINEERING 5942 ACORN ST. RIVERSIDE CA 92504	TYLER LAVERING (831) 375-1621	\$1,576,067 \$0 \$0	02/14/18 03/05/18	0% 0%
HB4N							
05-MON-68-1 05-0F7004 NHP-P068-(0		IN MONTEREY COUNTY ON ROUTE 68 NEAR SALINAS FROM 0.2 MILE EAST OF RESERVATION ROAD UNDERCROSSING TO SPRECKELS BOULEVARD UNDERCROSS BRIDGE WIDENING	VIKING CONSTRUCTION COMPANY PO BOX 1508 RANCHO CORDOVA CA 95741	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93640 (831)375-7804	\$18,418,871 \$14,506,135 \$0	01/22/16 02/12/16 02/05/20	36% 76%
05-MON-101- 05-1J7204	32.0/	IN MONTEREY AND SAN BENITO COUNTIES FROM ROUTE 101/198 SEPARATION TO THE SANTA CLARA COUNTY LINE REPLACE EXISTING STRIPE	SAFETY STRIPING SERVICE, INC. 6868 AVENUE 305 GOSHEN CA 93227	BERTHA ROMAN (831) 427-4706	\$3,041,064 \$44,275 \$0	02/22/18 03/09/18 08/20/18	0% 0%
НМ							
05-MON-101- 05-1E0604 HSNH-P -(1282- E -() Q	IN AND NEAR GREENFIELD FROM TEAGUE AVENUE TO WALNUT AVENUE OC CONCRETE MEDIAN BARRIER, INSIDE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054	BUIST, AUSTIN 102 WHITLEY GARDENS DRIVE	\$5,286,145 \$5,151,102 \$0		100% 97%
нв1				PASO ROBLES, CA 93446 (805)550-1306		OVI	ER RUN

District 05						
Location Contract Fed Aid Pgm Code Storm Water Plan	r Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs /	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-53.9/57.1 05-1G3804 HSNH-GQ10-(321)E ()	IN MONTEREY COUNTY IN AND NEAR GREENFIELD FROM WALNUT AVENUE OVERCROSSING TO 1.2 MILES NORTH OF HUDSON ROAD. MEDIAN BARRIER AND INSIDE SHOULDER	PAPICH CONSTRUCTION CO., INC. P.O. BOX 2210 PISMO BEACH CA 93448	ROMAN, BERTHA 140 DUBOIS ST, STE E SANTA CRUZ, CA 95076 (831)427-4706	\$3,025,999 \$2,198,516 \$0		65% 44%
05-MON-101-91.2/99.2 05-0161H4 ACNH-Q101-(311)E	IN MONTEREY COUNTY, IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS, FROM 0.2 MILES NORTH OF LITTLE BEAR CREEK UNDERCROSSING TO 0.3 M LANDSCAPE MITIGATION		SANTIAGO GARCIA 8115 PRUNEDALE NORTH ROAD PRUNEDALE, CA 93907 (831)455-5466	\$2,392,140 \$1,082,654 \$0	04/04/17 04/26/17 02/11/19	34% 37%
05-MON-1561/ 05-1J2804 ACNH-P156-(022)E	IN MONTEREY COUNTY AT CASTROVILLE FROM ROUTE 1/156 SEPARATION TO ROUTE 156/183 SEPARATION AC OVERLAY-RHMA (TYPE G)	GRANITE ROCK COMPANY 5225 HELLYER AVE STE 220 SAN JOSE CA 95138		\$1,884,156 \$0 \$0	03/12/18 04/03/18	0% 0%
HM 05-MON-183-2.0/8.6 05-1G3904 SSTG-S183-(004)E()	IN MONTEREY COUNTY ON ROUTE 183 FROM DAVIS ROAD TO BLACKIE ROAD CENTERLINE / SHOULDER RUMBLE STRIPE	1 GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95050		\$806,782 \$297,218 \$0	06/14/17 06/30/17	0% 0%
нв1						
05-MON-1981/25.8 05-1H8204 HSST-S198-(076)E	IN MONTEREY COUNTY ON ROUTE 198 FROM THE JUNCTION WITH ROUTE 101 TO THE FRESNO COUNTY LINE CONSTRUCT CENTERLINE RUMBLE STRIP	1 CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324	RICK SILVA, R.E. 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$559,527 \$543,847 \$0	09/07/17	15% 93%
HB1						
05-MON-198-22.4/22.8 05-1C6604 ACST-S198-(073)E ()	IN MONTEREY COUNTY ON ROUTE 198 ABOUT 22 MILES EAST OF SAN LUCAS FROM 0.2 MILE WEST TO 0.2 MILE EAST OF NORTH FORK ROAD WIDEN SHOULDERS AND CORRECT	GRANITE CONSTRUCTION COMPANY 1 2716 S. GRANITE COURT FRESNO CA 93706		\$1,157,761 \$0 \$0	06/22/17 07/21/17	0% 0%

HB1

District	05						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Est Comp	%Time % Work Message
05-SB-1-/ 05-1F7104 ACNH-P001-(632)E	IN SANTA BARBARA COUNTY IN AND NEAR LOMPOC FROM LAS CRUCES SEPARATION TO ROUTE 246 PAVEMENT PRESERVATION	CALPORTLAND CONSTRUCTION 1625 E DONOVAN RD SANTA MARIA CA 93454	MURDOCK, KEVIN (805) 441-8439	\$15,238,759 \$0 \$0	04/05/18 04/25/18	0%
HA22							
05-SB-101-1 05-1J6504 20.20.201 130	6/4	LINDEN DEBRIS REMOVAL, REMOVE DEBRIS FLOW MATERIAL& REPAIR OR REPLACE DAMAGED HW FACILITIES DIRS EFA 05A2053 REPAIR OR REPLACE DAMAGED FACILITIES	SECURITY PAVING COMPANY INC 13170 TELEFAIR AVE SYLMAR, CA 91342	KLINE, JASON 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)684-0015	\$785,000 \$344,436 \$0	01/09/18 01/12/18 03/30/18	0% 0%
05-SB-101-2 05-4482U4 NHP-Q101-(2 ()	,	IN SANTA BARBARA COUNTY IN CARPINTERIA FROM 0.2 MILE SOUTH OF CARPINTERIA CREEK BRIDGE TO 0.3 MILE NORTH OF LINDEN AVENUE OVERCR RECONSTRUCT INTERCHANGES (2) AND	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	KLINE, JASON 3561 FOOTHILL RD CARPINTERIA, CA 93013 (805)698-2393	\$55,191,151 \$24,806,036 \$0	06/20/16 07/15/16 11/26/19	25% 40%
05-SB-101-1 05-1C9704 ACNH-Q101-(()	,	IN SANTA BARBARA COUNTY AT VARIOUS LOCATIONS FROM 0.6 MILE NORTH OF LAS POSITAS ROAD OC TO 1.3 MILES SOUTH OF GAVIOTA TUNNEL ROADSIDE SAFETY IMPROVEMENTS		CURTIS JOHNSON CARPINTERIA CONSTRUCTION (805)684-0015	\$2,062,452 \$1,437,046 \$0	08/17/17 08/29/17 05/07/19	9% 35%
05-SB-101-2 05-1J6204 20.20.201 130	20.0/20.2	NORTH BOUND SR-101 PM20.0/20.2 AT TURNPIKEOFF/ON RAMP. REMOVE DAMAGED HMA PAVING REPAIR PAVING/DI SYSTEM DIRS EFA 05A2058 REMOVE/REPAIR PAVING & DI SYSTEM	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	BRANDT, ANDREW 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6762		12/16/17 12/18/17	0%
05-SB-101-2 05-0G0714 HA22	22.3/	IN SANTA BARBARA COUNTY IN GOLETA FROM 0.2 MILE EAST OF FAIRVIEW AVENUE OVERCROSSING TO 0.2 MILE WEST OF SAN PEDRO CREEK BRIDGE LANDSCAPE MITIGATION			\$476,258 \$0 \$0	02/16/18 04/03/18	0%

Page 5 05/01/18

District	05						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Est Comp	%Time % Work Message
05-SB-101-3 05-1H6704	36.6/	IN SANTA BARBARA COUNTY ABOUT 9 MILES NORTH OF GOLETA AT RUFUGIO ROAD UNDERCROSSING PLACE POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF 1310 W. 23RD STREET TEMPE AZ 85282		\$663,644 \$569,292 \$0	02/08/18 03/05/18	0% 0%
HM							
05-SB-101-, 05-1J6304 20.20.201 130	/13.5	MONTECITO STORM DAMAGE REPAIR, IN SB CNTY FROM VENTURA CNTY LINE TO GARDEN STREET U.C BRIDGE. REMOVE SLIDE MATERIAL RPAIR HWDIRECT REPAIR/REPLACE STORM DAMAGED HW FACILITIES		KLINE, JASON 3690 SANTA CLAUS LANE CARPINTERIA, CA 93013 (805)684-0015	\$25,985,000 \$1,421,662 \$0	01/09/18 01/11/18	0% 0%
05-SB-101-, 05-1J7304	/	IN SANTA BARBARA AND SAN LUIS OBISPO COUNTIES FROM THE VENTURA COUNTY LINE TO ROUTE 101/166 SEPARATION REPLACE STRIPE			\$3,616,280 \$0 \$0	03/02/18 04/03/18	0% 0%
НМ							
05-SB-135-, 05-1G5604 ACST-P135-, ()		IN SANTA BARBARA COUNTY AT LOS ALAMOS FROM 0.1 MILE SOUTH OF ROUTE 101/135 SEPARATION TO 0.3 MILE NORTH OF DEN STREET PAVEMENT PRESERVATION	5335 DEBBIE RD		\$919,892 \$0 \$0	03/29/18 04/20/18	0% 0%
05-SB-144- 05-1J6404 20.201201 130	/0	SR 144, 150 & 192 IN CITY OF MONTECITO. REMOVE DEBRIS FLOW MATERIAL, REPAIR/REPLACEDAMAGED HIGHWAY FACILITIES DIRS EFA 05A2055 REPAIR DAMAGED HW FACILITIES	CALPORTLAND COMPANY 1625 E DONOVAN RD SANTA MARIA, CA 93456	BRANDT, ANDREW 35 S LA PATERA LANE STE E GOLETA, CA 93117 (805)692-6762	\$5,985,000 \$1,529,491 \$0	01/09/18 01/11/18 04/06/18	0% 0%
05-SB-192-8 05-1J6604	3.0/	SB COUNTY IN/NEAR STA BARBARA, MONTECITO &CARPINTERIA. REPLACE/REPAIR 5 BRIDGES: 51-0108, 51-0109, 51-0110, 51-0111 & 51-0112 DIR'	SECURIY PAVING COMPANY INC 13170 TELFAIR AVE SYLMAR, CA 91342	BRANDT, ANDREW/MOUSAVIAN, RUSSELL	\$19,985,000 \$0 \$0	01/09/18 02/06/18 06/29/18	0% 0%
20.20. 201130		REPLACE 5 BRIDGES & 3 BRIDGE RAILS		(805) 692-6762			

Page 6 05/01/18

)5						
Location Contract Fed Aid Pgm Code	orm Water n	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Est Comp	%Time % Work Message
05-SB-246-12.3/ 05-0C6404 HE13	/16.7	ON ROUTE 246 IN SANTA BARBARA COUNTY NEAR LOMPOC, FROM CEBADA CANYON ROAD TO HAPGOOD ROAD PASSING LANES AND OPERATIONAL		MURDOCK, KEVIN 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)441-8439	\$18,231,662 \$17,049,728 \$0	02/27/15 03/26/15 03/30/18	94% 84%
05-SBT-101-4.6/ 05-1J2004	/6.9	IN SAN BENITO COUNTY ABOUT 9 MILES SOUTH OF GILROY FROM 0.3 MILE SOUTH TO 0.2 MILE NORTH OF ROUTE 129/101 SEPARATION AND FROM 0.3 MILL AND REPLACE WITH RHMA OVERLAY	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652		\$1,080,668 \$0 \$0	01/24/18 02/09/18	0% 0%
05-SBT-101-5.2/ 05-1J6804 20.20.	,	SAN BENITO COUNTY NEAR SAN JUAN BAUTISTA AT THE SAN BENITO RIVER BRIDGE. REPLACE BRIDGE JOINT SEALS DIR'S ORDER EFA 05A2083 REPLACE BRIDGE JOINT SEALS	GOLDEN STATE BRIDGE INC 3701 MALLARD DR BENICIA, CA 94510	DUSSELL, PAT & MORENO, JUAN (831) 663-8966	\$985,000 \$0 \$0	03/19/18 03/20/18 09/30/18	0% 0%
05-SBT-129-/2.6 05-1H0704	5	IN SAN BENITO, SANTA CRUZ AND MONTEREY COUNTIES AT VARIOUS LOCATIONS METHACRYLATE DECK SEALS, POLYESTER	SPECTRUM CONSTRUCTION GROUP, INC. 32 EDELMAN IRVINE CA 92618	BERTHA ROMAN 140 DUBOIS ST STE E SANTA CRUZ CA 95060 (831)427-4706	\$1,068,731 \$953,068 \$0	02/15/17 03/13/17 02/01/18	91% 86%
HM3							
05-SBT-156-10.0 05-1C8404 ACNH-PP15-(020)	,	IN SAN BENITO COUNTY NEAR HOLLISTER FROM 0.5 MILES WEST OF HUDNER OH TO SANTA CLARA COUNTY LINE PAVEMENT PRESERVATION	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	DEVIN PORR 140 DUBOIS ST. STE E SANTA CRUZ, CA 95060 (831)427-4706	\$6,647,569 \$6,584,929 \$0		93% 100%
HA22							
05-SCR-1-3.7/3. 05-1H7304	. 9	SANTA CRUZ COUNTY ON ROUTE 1, NEAR BUENA VISTA OC. RECONSTRUCT FAILED SLOPE/ DRAINAGE SYSTEM, TEMP TRAFFIC CONTROL DIR'S EMERGENCY	GRANITE CONSTRUCTION COMPANY 580 W BEACH ST WATSONVILLE, CA 95076	BEACH, KATIE 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)455-5707	\$2,485,000 \$2,489,843 \$0	12/08/16 02/28/18	100% 100% ER RUN
20.20.201		RECONSTRUCT FAILED SLOPE/DRAINAGE SYSTEM		, ,		ΟV	

130

District	05						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Est Comp	%Time % Work Message
05-SCR-1-7. 05-1C1004 CNHP-X087-(IN SANTA CRUZ CO ON RTE 1 FM 0.1 MI S OF LARKIN VALLEY RD TO RTE 1/17 SEP, AND ON RTE 17 FROM 0.1 SOUTH OF 1/17 SEP TO 0.1 MI N OF	715 COMSTOCK STREET		\$1,578,930 \$169,584 \$0		0% 0%
HB1		ROADSIDE SAFETY IMPROVEMENTS					
05-SCR-1-/0 05-1H7904)	SANTA CRUZ CNTY @ VARIOUS ROUTES/LOCATIONSREMOVE SLIDE MATERIAL FROM ROADWAYS/SLOPESRECONSTRUCT	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE, CA 95076	BEACH, KATIE 140 DUBOIS STREET, STE E	\$7,985,000 \$6,872,280 \$0	01/24/17	100% 95%
20.20.201		FAILED EMBANKMENTS. DIRS EFA 05A1 REMOVE SLIDE MATERIAL, FIX EMBANKMENTS		SANTA CRUZ, CA 95060 (831)455-5707		OV	ER RUN
05-SCR-9-11 05-1J4004	1.0/11	SANTA CRUZ COUNTY ON ROUTE 9 NEAR BROOKDALE AT PM 11.0. REPAIR SLIPOUT DAMAGE BY CONSTRUCTING SIDEHILL VIADUCT DIRS EFA 05A2016 REPAIR SLIPOUT DAMAGE	GORDON N BALL, INC 333 CAMILLE AVE ALAMO, CA 94507	BEACH, KATIE 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$4,320,000 \$676,841 \$0	09/06/17	16% 4%
20.201201 130		REPAIR SLIPOUI DAMAGE					
05-SCR-17 05-0Q6004 ACNH-PP01-(,	IN SANTA CRUZ COUNTY, ON ROUTE 17 IN SANTA CRUZ BETWEEN 0.74 MI NORTH ROUTE 1/17 SEPARATION AND SIMS ROAD BEULAH PARK UNDERCROSSIN STORM WATER MITIGATION	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	DEVIN PORR 140 DUBOIS ST #E SANTA CRUZ, CA 95060 (831)427-4706	\$5,791,152 \$4,641,739 \$0	10/28/16	19% 72%
05-SCR-17-5	5.8/12.5	HWY 17 VINE HILL SANTA CRUZ COUNTY	GRANITE ROCK COMPANY	PORR, DEVIN	\$1,485,000		60%
05-1J0804		REMOVE/HAUL OFF SLIDE MATERIAL,STABILIZE SLOPE,RESTORE ROCK NETS, TEMP TRAFFIC CONTDIRS EFA 05A	PO BOX 50001 WATSONVILLE, CA 95077-5007	140 DUBOIS STREET STE	\$800,168 \$0	03/31/18	51%
20.20.201		REMOVE SLIDE MATERIAL, STABILIZE SLOPE		SANTA CRUZ, CA 95060 (805)427-4706		Su	SPENDED
05-SCR-17-9 05-1J1204	9.8/10.8	IN SANTA CRUZ COUNTY ON RTE 17 NEAR GLENNWOOD. PROTECT EMBANKMENT SLOPE WITH MICRO PILES, REPAIR DAMAGE, TRAFFIC CNTROLDIRS ORDER	CASE PACIFIC COMPANY 2121 ARDMORE RD PASO ROBLES CA 93446-7199	PORR, DEVIN 140 DUBOIS ST STE E SANTA CRUZ, CA 95060 (831)427-4706	\$3,333,509 \$2,646,884 \$0	02/17/17 02/28/18	100% 66% ER RUN
20.20.201		REPAIR DAMAGED SLOPE, TRAFFIC CONTROL					

Page 8 05/01/18

District	05						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SCR-129- 05-1F0304 HSST-S129-(()	,	IN SANTA CRUZ AND SAN BENITO COUNTIES NEAR WATSONVILLE FROM 0.4 MILE EAST OF LAKEVIEW ROAD TO SCHOOL ROAD OPEN GRADE OVERLAY AND MBGR UPGRADE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BEACH KATIE 140 DUBOIS ST STE E SANTA CRUZ CA 95060 (831)427-4706	\$3,806,014 \$2,243,346 \$0	05/16/17 06/09/17 06/01/18	45% 35%
05-SCR-129- 05-0T5404 HSST-PG -(6E() () HB1		ON ROUTE 129 BETWEEN 0.4 MILE WEST OF OLD CHITTENDON ROAD AND 0.1 MILE EAST OF CHITTENDON UNDERPASS CURVE REALIGNMENT		ROMAN, BERTHA SANTA CRUZ, CA (831)455-5707	\$5,164,554 \$4,989,858 \$0	07/21/15 08/07/15 05/15/18	83% 99%
05-SLO-1-64 05-492804 STP-P001-(5		IN SAN LUIS OBISPO COUNTY ABOUT 9 MILES NORTH OF SAN SIMEON FROM 0.3 MILE NORTH OF PIEDRAS BLANCAS LIGHTHOUSE ROAD TO ARROYO DE LA REALIGN ROADWAY PIEDRAS BLANCAS	PAPICH CONSTRUCTION CO. INC P O BOX 2210 PISMO BEACH CA 93448	RICK SILVA, RE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	\$21,329,999 \$20,773,268 \$0	05/27/15 06/15/15 03/12/18	64% 96%
05-SLO-1-/0 05-1G35A4 HM3)	IN SAN LUIS OBISPO AND SANTA BARBARA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	A SOUZA CONSTRUCTION PO BOX 3810 SAN LUIS OBISPO CA 93403	ANTHONY DEANDA 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-3854	\$1,257,426 \$1,027,005 \$0	04/07/17 04/07/17 03/09/18	91% 53%
05-SLO-1-/0 05-1G3504 HM3	0	IN SAN LUIS OBISPO AND SANTA BARBARA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	A STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	\$1,185,109 \$1,125 \$0	04/12/16 05/02/16 01/10/17	19% 0%
05-SLO-41-1 05-1J2604	11.3/	IN SAN LUIS OBISPO COUNTY IN AND NEAR ATASCADERO FROM 0.2 MILES SOUTH OF LOS ALTOS ROAD TO EL CAMINO REAL AC OVERLAY-RHMA (OPEN GRADED)	CALPORTLAND CONSTRUCTION P.O. BOX 1280 SANTA MARIA CA 93456		\$3,786,866 \$0 \$0	02/22/18 03/19/18	0% 0%

HM

Page 9 05/01/18

District	05						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-41-/ 05-1G3204	70	IN MONTEREY AND SAN LUIS OBISPO COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECK WITH METHACRYLATE	STOUDENMIRE CORPORATION 7536 MORRO ROAD ATASCADERO, CA 93422	DEANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)542-4765	\$295,245 \$195,324 \$0	03/14/16 04/07/16 09/16/16	77% 71%
05-SLO-46-3 05-330764 NHP-P046-(0 ()		IN SAN LUIS OBISPO COUNTY NEAR PASO ROBLES FROM 0.5 MILE EAST OF GENESEO ROAD TO 0.2 MILE WEST OF ALMOND DRIVE LANDSCAPE MITIGATION		MIKEL, KARL 102 S. WHITLEY GARDENS DR. PASO ROBLES, CA 93446 (805)440-7630	\$947,084 \$907,722 \$0	10/09/14 11/14/14 07/16/18 PL/	0% 0% ANT EST FIS
05-SLO-46-4 05-330784 HE13	16.0/50.2	NEAR SHANDON FROM 0.2 MILE EAST OF MCMILLIAN CANYON ROAD TO 0.4 MILE WEST OF LUCY BROWN ROAD CONVERT TO 4-LANE EXPRESSWAY	BROSAMER & WALL, INC 1777 OAKLAND BOULEVARD STE300 WALNUT CREEK, CA 94596	AUSTIN BUIST 102 WHITLEY GARDEN DRIVE PASO ROBLES, CA 93446 (805)550-4689	\$43,759,236 \$41,849,155 \$0	02/10/16 02/25/16 10/02/18	69% 93%
05-SLO-58-6 05-1J5204	5.9/	IN SAN LUIS OBISPO COUNTY ABOUT 6 MILE EAST OF SANTA MARGARITA FROM ROUTE 229 TO NAVAJO CREEK BRIDGE RHMA (TYPE G) OVERLAY	PAPICH CONSTRUCTION CO., INC. PO BOX 2210 PISMO BEACH CA 93448		\$7,218,219 \$0 \$0	03/19/18 04/11/18	0% 0%
HM							
05-SLO-101- 05-1J7404 HM4	8/69.3	IN SAN LUIS OBISPO AND MONTEREY COUNTIES FROM THE ROUTE 101/166 SEPARATION TO ROUTE 101/198 SEPARATION REPLACE EXISTING STRIPE	STERNDAHL ENTERPRISES INC. 11861 BRANFORD ST. SUN VALLEY CA 91352		\$3,195,152 \$202,748 \$0	02/01/18 02/23/18	0% 0%
05-SLO-101- 05-1H4004 ACNH-Q101-(,	IN SAN LUIS OBISPO COUNTY IN ATASCADERO AND TEMPLETON FROM TRAFFIC WAY UNDERCROSSING TO VINEYARD DRIVE OVERCROSSING RESURFACE ROADBED WITH RHMA-O		DE ANDA, ANTHONY 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6095	\$3,131,968 \$3,099,490 \$0	05/10/17 05/30/17 03/08/18	81% 91%

Page 10 05/01/18

District	05						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-101-6	3.2/69.3	IN SAN LOUIS OBISPO COUNTY AND	SECURITY PAVING COMPANY, INC.	BORRELLI, ANDREW	\$54,823,185	11/16/16	43%
05-0G0404 ACNH-PQ10-(3	306)E		SYLMAR CA 91342	3230 RIVERSIDE AVE, #130	\$15,097,955 \$0		23%
()		FROM 0.5 MILES SO SAN MARCOS CREEK BRIDGE TO 0.2 MILE SO BRA MILE					
		HIGHWAY REHAB NORTH PASO ROBLES		PASO ROBLES, CA 93446 (805)331-3023			
HA22							
i							

Totals: Authorized Final Amt: \$472,146,717 Completed to Date: \$262,483,117 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-8.0/23	05-1H7804	1
05-MON-1-23.0/45.4	05-1J3404	1
05-MON-1-28.2/28.4	05-1J1104	1
05-MON-1-45.5/45.5	05-1J1304	1
05-MON-1-47.0/58	05-1J3204	1
05-MON-1-72.2/	05-1C9904	1
05-MON-68-1.6/	05-1G4504	2
05-MON-68-3.9/10.8	05-1H3804	2
05-MON-68-4.0/	05-0N1904	2
05-MON-68-17.4/18	05-0F7004	2
05-MON-101-32.0/	05-1J7204	2
05-MON-101-47.7/53.9	05-1E0604	2
05-MON-101-53.9/57.1	05-1G3804	3
05-MON-101-91.2/99.2	05-0161H4	3
05-MON-1561/	05-1J2804	3
05-MON-183-2.0/8.6	05-1G3904	3
05-MON-198-22.4/22.8	05-1C6604	3
05-MON-1981/25.8	05-1H8204	3
05-SB-1-/	05-1F7104	4
05-SB-101-1.6/4	05-1J6504	4
05-SB-101-2.2/3.3	05-4482U4	4
05-SB-101-17.2/45.9	05-1C9704	4

Statement of Ongoing Contracts - Index

05-SB-101-20.0/20.2 05-1J6204 4 05-SB-101-22.3/ 05-0G0714 4 05-SB-101-36.6/ 05-1H6704 5 05-SB-101-/13.5 05-1J6304 5 05-SB-101-/ 05-1J7304 5 05-SB-135-/ 05-1G5604 5 05-SB-144-/0 05-1J6404 5 05-SB-192-8.0/ 05-1J6604 5 05-SB-246-12.3/16.7 05-0C6404 6 05-SBT-101-4.6/6.9 05-1J2004 6 05-SBT-129-/2.6 05-1J6804 6 05-SBT-156-10.0/18.4 05-1C8404 6 05-SCR-1-3.7/3.9 05-1H7704 6 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8 05-SCR-129-9.5/10 05-0T5404 8	Cnty Rt Pm	Contract	Page
05-SB-101-36.6/ 05-1H6704 5 05-SB-101-/13.5 05-1J6304 5 05-SB-101-/ 05-1J7304 5 05-SB-135-/ 05-1G5604 5 05-SB-144-/0 05-1J6404 5 05-SB-192-8.0/ 05-1J6604 5 05-SB-246-12.3/16.7 05-0C6404 6 05-SBT-101-4.6/6.9 05-1J2004 6 05-SBT-101-5.2/ 05-1J6804 6 05-SBT-129-/2.6 05-1H0704 6 05-SBT-156-10.0/18.4 05-1C8404 6 05-SCR-1-3.7/3.9 05-1H7304 6 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-7.5/17.4 05-1J4004 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SB-101-20.0/20.2	05-1J6204	4
05-SB-101-/13.5	05-SB-101-22.3/	05-0G0714	4
05-SB-101-/ 05-1J7304 5 05-SB-135-/ 05-1G5604 5 05-SB-144-/0 05-1J6404 5 05-SB-192-8.0/ 05-1J6604 5 05-SB-246-12.3/16.7 05-0C6404 6 05-SBT-101-4.6/6.9 05-1J2004 6 05-SBT-101-5.2/ 05-1J6804 6 05-SBT-129-/2.6 05-1H0704 6 05-SCR-1-3.7/3.9 05-1C8404 6 05-SCR-1-3.7/3.9 05-1H7304 6 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-70 05-1H7904 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SB-101-36.6/	05-1H6704	5
05-SB-135-/ 05-IG5604 5 05-SB-144-/0 05-IJ6404 5 05-SB-192-8.0/ 05-IJ6604 5 05-SB-246-12.3/16.7 05-0C6404 6 05-SBT-101-4.6/6.9 05-IJ2004 6 05-SBT-129-/2.6 05-IJ6804 6 05-SBT-156-10.0/18.4 05-IC8404 6 05-SCR-1-3.7/3.9 05-IH7304 6 05-SCR-1-7.5/17.4 05-IC1004 7 05-SCR-1-/0 05-IH7904 7 05-SCR-9-11.0/11 05-IJ4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-IJ0804 7 05-SCR-17-9.8/10.8 05-IJ1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SB-101-/13.5	05-1J6304	5
05-SB-144-/0 05-1J6404 5 05-SB-192-8.0/ 05-1J6604 5 05-SB-246-12.3/16.7 05-0C6404 6 05-SBT-101-4.6/6.9 05-1J2004 6 05-SBT-101-5.2/ 05-1J6804 6 05-SBT-129-/2.6 05-1H0704 6 05-SCR-156-10.0/18.4 05-1C8404 6 05-SCR-1-3.7/3.9 05-1H7304 6 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-/0 05-1H7904 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SB-101-/	05-1J7304	5
05-SB-192-8.0/ 05-1J6604 5 05-SB-246-12.3/16.7 05-0C6404 6 05-SBT-101-4.6/6.9 05-1J2004 6 05-SBT-101-5.2/ 05-1J6804 6 05-SBT-129-/2.6 05-1H0704 6 05-SBT-156-10.0/18.4 05-1C8404 6 05-SCR-1-3.7/3.9 05-1H7304 6 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-/0 05-1H7904 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-9.8/10.8 05-1J0804 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SB-135-/	05-1G5604	5
05-SB-246-12.3/16.7	05-SB-144-/0	05-1J6404	5
05-SBT-101-4.6/6.9 05-1J2004 6 05-SBT-101-5.2/ 05-1J6804 6 05-SBT-129-/2.6 05-1H0704 6 05-SBT-156-10.0/18.4 05-1C8404 6 05-SCR-1-3.7/3.9 05-1H7304 6 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-/0 05-1H7904 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SB-192-8.0/	05-1J6604	5
05-SBT-101-5.2/ 05-1J6804 6 05-SBT-129-/2.6 05-1H0704 6 05-SBT-156-10.0/18.4 05-1C8404 6 05-SCR-1-3.7/3.9 05-1H7304 6 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-/0 05-1H7904 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SB-246-12.3/16.7	05-0C6404	6
05-SBT-129-/2.6 05-1H0704 6 05-SBT-156-10.0/18.4 05-1C8404 6 05-SCR-1-3.7/3.9 05-1H7304 6 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-/0 05-1H7904 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SBT-101-4.6/6.9	05-1J2004	6
05-SBT-156-10.0/18.4 05-1C8404 6 05-SCR-1-3.7/3.9 05-1H7304 6 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-/0 05-1H7904 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SBT-101-5.2/	05-1J6804	6
05-SCR-1-3.7/3.9 05-1H7304 6 05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-/0 05-1H7904 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SBT-129-/2.6	05-1H0704	6
05-SCR-1-7.5/17.4 05-1C1004 7 05-SCR-1-/0 05-1H7904 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SBT-156-10.0/18.4	05-1C8404	6
05-SCR-1-/0 05-1H7904 7 05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SCR-1-3.7/3.9	05-1H7304	6
05-SCR-9-11.0/11 05-1J4004 7 05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SCR-1-7.5/17.4	05-1C1004	7
05-SCR-177/1.4 05-0Q6004 7 05-SCR-17-5.8/12.5 05-1J0804 7 05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SCR-1-/0	05-1H7904	7
05-SCR-17-5.8/12.5	05-SCR-9-11.0/11	05-1J4004	7
05-SCR-17-9.8/10.8 05-1J1204 7 05-SCR-129-1.8/9.9 05-1F0304 8	05-SCR-177/1.4	05-0Q6004	7
05-SCR-129-1.8/9.9 05-1F0304 8	05-SCR-17-5.8/12.5	05-1J0804	7
	05-SCR-17-9.8/10.8	05-1J1204	7
05-SCR-129-9.5/10 05-OT5404 8	05-SCR-129-1.8/9.9	05-1F0304	8
	05-SCR-129-9.5/10	05-0T5404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-1-64.0/66.9	05-492804	8
05-SLO-1-/0	05-1G35A4	8
05-SLO-1-/0	05-1G3504	8
05-SLO-41-11.3/	05-1J2604	8
05-SLO-41-/0	05-1G3204	9
05-SLO-46-37.6/40.4	05-330764	9
05-SLO-46-46.0/50.2	05-330784	9
05-SLO-58-6.9/	05-1J5204	9
05-SLO-1018/69.3	05-1J7404	9
05-SLO-101-46.0/50.7	05-1H4004	9
05-SLO-101-63.2/69.3	05-0G0404	10

Statement of Ongoing Contracts - Federal Aid

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$96,445,583	\$31,943,813
-S-	FEDERAL AID (SECONDARY)	\$23,407,653	\$20,773,268
-SH-	STATE HIGHWAY	\$254,421,539	\$153,952,672
		\$97,871,942	\$55,813,363
District Total:		\$472,146,717	\$262,483,117

Statement of Ongoing Contracts -Summary

District Work Completed This Perio

Work completed this Period: